SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Benda, John	Work Phone	523-5858	Cell Phone	396-4766	Email	jbenda@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
01408	HIGHWAY TECHNOLOGIES INC	15	Wrk Day	05/05/2008	22,595.00
		CO Days 0		Work Beg 06/02/2008	CO Amt .00
		Adj Time 15		Sub Work Cmplt 09/16/2008	Cont Total 22,595.00
	Time Used 46.67 %	Time Chrg 7		Final Accpt 03/25/2010	

HSIP 6-1(110)49		SAFETY		19,660.00	22,595.00	3,389.25	89.29 %	389.56 %	65.44 %	
2003-SIGNING-WEST OF THOMPSON FALLS		Sanders		20,175.00	.00	13,203.18				
5861110000		None			22,595.00	N				
ULBERG-IVAN (U9228)	406 444-6217	P	P-6		N					

Lat/Long 473620 / 1152252 Beg/End Term 49.087 / Beg/End Sta /

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
01413	HL CONSTRUCTION, INC.	20	Wrk Day	04/23/2013	63,278.25
		CO Days 0		Work Beg 06/25/2013	CO Amt 4,792.00
		Adj Time 20		Sub Work Cmplt 12/18/2013	Cont Total 68,070.25
	Time Used 120.00 %	Time Chrg 24		Final Accpt 10/30/2014	

HSIP 382-1(13)15		GUARDRAIL		79,415.00	63,278.25	6,960.61	98.88 %	231.28 %	23.92 %	
SF109-GUARDRAIL-SOUTH OF HOT SPRINGS		Sanders		67,308.62	4,792.00	16,098.58				
7512013000		None			68,070.25	N				
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S	S-382		N					

Lat/Long 473353 / 1143721 Beg/End Term 14.8 / 15.2 Beg/End Sta 827+52.12 / 803+56.40

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
01611	PAVEMENT MAINTENANCE SOLUTIONS, INC	20	Wrk Day	07/05/2011	382,579.27
		CO Days 0		Work Beg 08/04/2011	CO Amt 3,617.90
		Adj Time 20		Sub Work Cmplt 12/05/2012	Cont Total 386,197.17
	Time Used 90.00 %	Time Chrg 18		Final Accpt 09/26/2013	

STPS 257-1(7)0		SEAL & COVER		308,908.05	382,579.27	38,257.93	99.34 %	57.52 %	5.74 %	
SUPERIOR - SE		Mineral		383,644.09	3,617.90	22,005.67				
7306007000		None			386,197.17	N				
HOLIEN-DAVID (U2412)	406 444-6118	S	S-257		N					

Lat/Long 470940 / 1145136 Beg/End Term 0.0 / 5.8 Beg/End Sta 6+58.00 / 312+52.50

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Benda, John | **Work Phone** 523-5858 | **Cell Phone** 396-4766 | **Email** jbenda@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No	01808	**Contractor Nm**	(OBS)OMO CONSTRUCTION INC	**Cont Time**	10	Wrk Day	**Award Dt**	09/08/2008	**Award Amt**	40,781.21			
				CO Days	0		**Work Beg**	10/14/2008	**CO Amt**	.00			
				Adj Time	10		**Sub Work Cmplt**	11/17/2008	**Cont Total**	40,781.21			
			Time Used 40.00 %	**Time Chrg**	4		**Final Accpt**	12/03/2009					
HSIP 212-1(8)0		SAFETY		44,497.45	40,781.21	6,117.18	91.21 %	260.36 %	42.82 %				
SF069-SAFETY-N OF DIXON		Sanders		37,195.79	.00	15,926.62							
6072008000		None			40,781.21	Y							
ULBERG-IVAN (U9228)	406 444-6217	S	S-212		Y								
Lat/Long	471842 / 1141748		**Beg/End Term**	0.0 / 0.6			**Beg/End Sta**	/					
Contract No	01A10	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	100	Wrk Day	**Award Dt**	10/19/2010	**Award Amt**	7,469,210.95			
				CO Days	44		**Work Beg**	07/25/2011	**CO Amt**	1,960,748.01			
				Adj Time	144		**Sub Work Cmplt**	01/08/2013	**Cont Total**	9,429,958.96			
			Time Used 95.83 %	**Time Chrg**	138		**Final Accpt**	05/28/2015					
SF 90-1(184)0		OVERLAYS		7,526,743.88	7,469,210.95	597,536.88	103.74 %	113.35 %	6.92 %				
TAFT-WEST		Mineral		9,782,946.57	1,960,748.01	677,289.76							
5830184000		None			9,429,958.96	N							
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90		N								
Lat/Long	472609 / 1154037		**Beg/End Term**	0.0 / 5.7			**Beg/End Sta**	1+09.45 / 301+30.00					
Contract No	01C13	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	25	Wrk Day	**Award Dt**	12/17/2013	**Award Amt**	509,100.95			
				CO Days	0		**Work Beg**	05/05/2014	**CO Amt**	22,206.34			
				Adj Time	25		**Sub Work Cmplt**	02/09/2015	**Cont Total**	531,307.29			
			Time Used 88.00 %	**Time Chrg**	22		**Final Accpt**	07/30/2015					
HSIP 36-1(25)3		SAFETY		434,672.10	509,100.95	50,910.10	96.06 %	124.78 %	12.45 %				
SF 099 E OF PLAINS		Sanders		510,392.99	22,206.34	63,527.43							
7196025000		None			531,307.29	N							
SQUIRES-BILL (U8461)	406 444-6228	P	P-36		N								
Lat/Long	473055 / 1144907		**Beg/End Term**	3.0 / 9.5			**Beg/End Sta**	159+28.95 / 112+50.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Benda, John	Work Phone	523-5858	Cell Phone	396-4766	Email	jbenda@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	02115	Contractor Nm	INTERMOUNTAIN SLURRY SEAL, INC.	Cont Time	20	Wrk Day	Award Dt	02/03/2015	Award Amt	634,595.56					
				CO Days	0		Work Beg	06/09/2015	CO Amt	.00					
				Adj Time	20		Sub Work Cmplt	04/12/2016	Cont Total	634,595.56					
			Time Used	100.00 %	Time Chrg	20	Final Accpt	07/28/2016							
STPP 36-1(27)21			MICROSURFACING	619,148.45	634,595.56	63,459.56	98.32 %	105.96 %	10.78 %						
LONEPINE - SOUTH			Sanders	623,907.30	.00	67,244.69									
8145027000			None		634,595.56	N									
NUNNALLEE-BENJAMIN (U1991	406 523-5846		P P-36		N										
Lat/Long	474052 / 1143733		Beg/End Term	21.2 / 26.1		Beg/End Sta	733+87.00 / 992+72.00								
Contract No	02510	Contractor Nm	HIGHWAY TECHNOLOGIES INC	Cont Time	10	Wrk Day	Award Dt	06/01/2010	Award Amt	27,757.50					
				CO Days	0		Work Beg	07/12/2010	CO Amt	.00					
				Adj Time	10		Sub Work Cmplt	08/23/2010	Cont Total	27,757.50					
			Time Used	40.00 %	Time Chrg	4	Final Accpt	03/24/2011							
HSIP 31(27)			SAFETY	34,947.50	27,757.50	3,330.90	93.10 %	168.64 %	21.74 %						
SF089 MISSOULA SAFETY IMPVTS			Mineral	25,842.50	.00	5,617.14									
6684027000			None		27,757.50	N									
ULBERG-IVAN (U9228)	406 444-6217		I P-35, I-90		N										
Lat/Long	471755 / 1150626		Beg/End Term	17.1 / 17.6		Beg/End Sta	906+99.3 / 928+00.0								
Contract No	02608	Contractor Nm	MONTANA MATERIALS INC DBA LS JENSEN	Cont Time	10/03/2008	Cmplt Dt	Award Dt	07/07/2008	Award Amt	123,516.50					
				CO Days	0		Work Beg	08/12/2008	CO Amt	.00					
				Adj Time	10/03/2008		Sub Work Cmplt	11/17/2008	Cont Total	123,516.50					
			Time Used	77.03 %			Final Accpt	12/03/2009							
HSIP 24-1(64)11			RECONSTRUCTION, GRADING	176,850.30	123,516.50	12,351.65	110.19 %	206.89 %	18.78 %						
SF079 LT TURN LN - E OF BONNER			Missoula	136,102.29	.00	25,554.06									
6426064000			None		123,516.50	Y									
NUNNALLEE-BENJAMIN (U1991	406 523-5846		N N-24		Y										
Lat/Long	465436 / 1134038		Beg/End Term	10.8 / 11.4		Beg/End Sta	170+74.0 / 202+88.2								

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Benda, John | **Work Phone** 523-5858 | **Cell Phone** 396-4766 | **Email** jbenda@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02609	**Contractor Nm** HIGHWAY TECHNOLOGIES INC			**Cont Time**	20	Wrk Day	**Award Dt**	06/23/2009	**Award Amt**	25,609.60	
				CO Days	0		**Work Beg**	08/10/2009	**CO Amt**	8,589.60	
				Adj Time	20		**Sub Work Cmplt**	11/18/2009	**Cont Total**	34,199.20	
			Time Used	95.00 %	**Time Chrg**	19	**Final Accpt**	05/06/2010			
HSIP 203-1(14)4		SIGNALS		34,017.00	25,609.60	5,121.92		57.80 %	76.71 %	19.88 %	
SF069 - FLASHER - N STEVENSVILLE		Ravalli		19,768.00	8,589.60	3,928.92					
6073014000		None			34,199.20	Y					
ULBERG-IVAN (U9228)	406 444-6217	S	S-203		Y						
Lat/Long 463334 / 1140323			**Beg/End Term**	4.2 / 5.3			**Beg/End Sta**	/			
Contract No 03110	**Contractor Nm** SK CONSTRUCTION, INC.			**Cont Time**	240	Wrk Day	**Award Dt**	01/26/2010	**Award Amt**	11,158,161.69	
				CO Days	-30		**Work Beg**	03/02/2010	**CO Amt**	2,195,860.68	
				Adj Time	210		**Sub Work Cmplt**	12/27/2011	**Cont Total**	13,354,022.37	
			Time Used	96.19 %	**Time Chrg**	202	**Final Accpt**	07/31/2014			
ARRA-MT 36-1(11)26		RECONSTRUCTION, GRADING		12,839,818.43	11,158,161.69	669,489.70		98.92 %	54.67 %	2.77 %	
LONEPINE - N & E		VARIOUS		13,209,564.42	2,195,860.69	365,980.00					
1289011000		None			13,354,022.38	Y					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-36		Y						
Lat/Long 474645 / 1143621			**Beg/End Term**	26.1 / 36.1			**Beg/End Sta**	31+40.95 / 557+49.04			
Contract No 03214	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time**	85	Wrk Day	**Award Dt**	03/11/2014	**Award Amt**	8,592,993.98	
				CO Days	42		**Work Beg**	05/05/2014	**CO Amt**	342,668.21	
				Adj Time	127		**Sub Work Cmplt**	01/05/2016	**Cont Total**	8,935,662.19	
			Time Used	95.28 %	**Time Chrg**	121	**Final Accpt**	09/22/2016			
IM 90-1(164)19		OVERLAYS		8,785,391.90	8,592,993.97	773,369.46		100.48 %	86.15 %	7.42 %	
DE BORGIA - SOUTHEAST		Mineral		8,978,699.14	342,668.21	666,294.40					
5832164000		None			8,935,662.18	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90		N						
Lat/Long 471938 / 1151508			**Beg/End Term**	18.9 / 28.1			**Beg/End Sta**	994+84.00 / 358+88.61			

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Benda, John	Work Phone	523-5858	Cell Phone	396-4766	Email	jbenda@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	04808	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.		Cont Time	270	Cal Day	Award Dt	10/06/2008	Award Amt	16,132,204.51			
					CO Days	97		Work Beg	10/27/2008	CO Amt	985,585.83			
					Adj Time	367		Sub Work Cmplt	07/21/2011	Cont Total	17,117,790.34			
				Time Used	100.00 %	Time Chrg	367	Final Accpt	07/25/2013					
NH 5-1(31)13			RECONSTRUCTION, GRADING		20,170,307.10	16,132,204.48	1,613,220.45	98.68 %	92.55 %	8.84 %				
McCLURE RD - N OF ARLEE COUPLET			Lake		16,892,614.42	985,585.83	1,492,973.50							
1744031000			None			17,117,790.31	N							
LLOYD-MIKI (U0413)	406 444-9200		N	N-5		N								
Lat/Long	470834 / 1140248			Beg/End Term	12.75 / 18.50			Beg/End Sta	212+33.00 / 305+62.34					
Contract No	04908	Contractor Nm	(OBS)MOUNTAIN WEST TRAFFIC CO		Cont Time	35	Wrk Day	Award Dt	10/06/2008	Award Amt	255,180.73			
					CO Days	0		Work Beg	03/30/2009	CO Amt	.00			
					Adj Time	35		Sub Work Cmplt	07/07/2009	Cont Total	255,180.73			
				Time Used	94.29 %	Time Chrg	33	Final Accpt	03/25/2010					
HSIP 81024(7)			SAFETY		299,940.90	255,180.73	38,277.11	94.24 %	118.41 %	18.85 %				
2003-SAFETY IMPROVEMENT-SKALKAHO RD			Ravalli		240,481.04	.00	45,323.17							
5876007000			None			255,180.73	N							
ULBERG-IVAN (U9228)	406 444-6217		X	X-81024		N								
Lat/Long	461950 / 1141352			Beg/End Term	0.00 / 4.20			Beg/End Sta	0+00.00 / 220+80.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Benda, John	Work Phone	523-5858	Cell Phone	396-4766	Email	jbenda@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	04B13	Contractor Nm	KNIFE RIVER CORPORATION - MSLA	Cont Time	50	Wrk Day	Award Dt	11/26/2013	Award Amt 2,863,324.30
				CO Days	5		Work Beg	06/12/2014	CO Amt 57,715.49
				Adj Time	55		Sub Work Cmplt	09/21/2015	Cont Total 2,921,039.79
			Time Used 87.27 %	Time Chrg	48		Final Accpt	01/29/2016	

STPP 6-1(134)91	TIED	MICROSURFACING			1,314,173.50	1,233,921.20	123,392.12	105.26 %	108.22 %	9.84 %
PERMA - E & W		Sanders			1,356,762.19	55,002.50	133,535.72			
7653134000		None				1,288,923.70	N			
SQUIRES-BILL (U8461)	406 444-6228	P	P-6			N				
Lat/Long 472153 / 1143432				**Beg/End Term**	90.5 / 98.7		**Beg/End Sta**	97+00.00 / 530+44.80		
STPP 6-1(132)59	TIED	MICROSURFACING			399,803.60	367,333.00	36,733.30	92.44 %	54.45 %	5.89 %
EDDY'S FLAT		Sanders			339,658.19	91.69	20,002.69			
7650132000		None				367,424.69	N			
SQUIRES-BILL (U8461)	406 444-6228	P	P-6			N				
Lat/Long 473401 / 1150906				**Beg/End Term**	58.7 / 62.2		**Beg/End Sta**	3108+57.61 / 3291+70.73		
STPP 6-1(130)76	TIED	MICROSURFACING			1,294,288.80	1,216,202.60	121,620.26	93.64 %	67.01 %	7.14 %
PLAINS TO PARADISE		Sanders			1,141,310.91	2,621.30	81,500.54			
7651130000		None				1,218,823.90	N			
SQUIRES-BILL (U8461)	406 444-6228	P	P-6			N				
Lat/Long 472443 / 1144941				**Beg/End Term**	75.7 / 85.6		**Beg/End Sta**	65+75.41 / 171+01.03		
HSIP 6-1(139)46	TIED	RUMBLE STRIPS			49,666.25	45,867.50	4,586.75	96.27 %	67.25 %	6.99 %
SF119 - RUMBLE STRIPS SANDERS COUNTY		Sanders			44,156.30	.00	3,084.57			
7881139000		None				45,867.50	N			
PRIEBE-GABE (U2177)	406 444-6080	P	P-6			N				
Lat/Long 472734 / 1145256				**Beg/End Term**	46.275 / 98.757		**Beg/End Sta**	/		
Contract Totals for	04B13				3,057,932.15	2,863,324.30	286,332.43	98.66 %	83.16 %	8.26 %
Project Count	4				2,881,887.59	57,715.49	238,123.52			
						2,921,039.79				

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Benda, John | **Work Phone** 523-5858 | **Cell Phone** 396-4766 | **Email** jbenda@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
06211	HI-TECH ROCKFALL CONSTRUCTION, INC.	60	Wrk Day	02/22/2011	345,039.00
		CO Days 0		Work Beg 04/20/2011	CO Amt 92,086.53
		Adj Time 60		Sub Work Cmplt 02/15/2012	Cont Total 437,125.53
	Time Used 91.67 %	Time Chrg 55		Final Accpt 05/30/2013	

STPP 35-1(18)16	MISCELLANEOUS	463,583.00	345,039.00	31,053.51	87.16 %	131.48 %	10.72 %		
ROCK SCALING 20 M - N ST. REGIS	Sanders	380,991.93	92,086.53	40,828.65					
6605018000	None		437,125.53	N					
BOUNDY-BRET (U1192) 406 444-6278	P P-35		N						

Lat/Long 471918 / 1144803 **Beg/End Term** 20.3 / 20.4 **Beg/End Sta** 1071+00.00 / 1076+00.00

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
06213	PAVEMENT MAINTENANCE SOLUTIONS, INC	20	Wrk Day	03/12/2013	632,509.30
		CO Days 0		Work Beg 07/15/2013	CO Amt .00
		Adj Time 20		Sub Work Cmplt 12/12/2013	Cont Total 632,509.30
	Time Used 55.00 %	Time Chrg 11		Final Accpt 05/29/2014	

STPP 6-1(104)30	SEAL & COVER	679,390.80	632,509.30	63,250.93	96.24 %	73.63 %	7.65 %		
TROUT CREEK -SOUTHEAST	Sanders	608,701.20	.00	46,570.74					
5077104000	None		632,509.30	N					
NUNNALLEE-BENJAMIN (U1991 406 523-5846	P P-6		N						

Lat/Long 474841 / 1153331 **Beg/End Term** 29.5 / 46.3 **Beg/End Sta** 751+00.00 / 431+00.00

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
06509	INTERSTATE IMPROVEMENT, INC.	75	Wrk Day	05/26/2009	479,281.20
		CO Days 0		Work Beg 07/16/2009	CO Amt .00
		Adj Time 75		Sub Work Cmplt 11/02/2009	Cont Total 479,281.20
	Time Used 42.67 %	Time Chrg 32		Final Accpt 05/06/2010	

IM-BH 0002(939)	BRIDGE CONSTRUCTION, REHAB AND F	589,935.00	479,281.20	47,928.12	98.76 %	37.01 %	3.75 %		
BRIDGE DECK PRESERVATION PROGRAM	Gallatin	473,349.28	.00	17,740.16					
5594939000	None		479,281.20	Y					
MENDS-NIGEL (U5938) 406 444-9221	I I-90		Y						

Lat/Long 465302 / 1140119 **Beg/End Term** / **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Benda, John | **Work Phone** 523-5858 | **Cell Phone** 396-4766 | **Email** jbenda@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 08411 | **Contractor Nm** PUMCO INC

Cont Time	90	Wrk Day	**Award Dt**	06/21/2011	**Award Amt**	1,796,125.78			
CO Days	0		**Work Beg**	07/25/2011	**CO Amt**	5,406.58			
Adj Time	90		**Sub Work Cmplt**	02/07/2013	**Cont Total**	1,801,532.36			
Time Used	100.00 %	**Time Chrg**	90		**Final Accpt**	07/31/2014			

BR 9031(18)		OVERLAYS	2,356,019.67	1,796,125.77	179,612.58	92.88 %	115.17 %	12.36 %
CLARK FORK - 7 KM E OF TARKIO		Mineral	1,673,295.70	5,406.58	206,866.43			
4545018000		None		1,801,532.35	N			
SQUIRES-BILL (U8461)	406 444-6228	X L-31-12		N				

Lat/Long 470105 / 1144025 **Beg/End Term** 64.9 / 66.2 **Beg/End Sta** 321+52.24 / 391+87.89

Contract No 10513 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	140	Wrk Day	**Award Dt**	05/21/2013	**Award Amt**	13,734,474.03			
CO Days	51		**Work Beg**	06/10/2013	**CO Amt**	1,460,383.69			
Adj Time	191		**Sub Work Cmplt**	09/21/2015	**Cont Total**	15,194,857.72			
Time Used	96.86 %	**Time Chrg**	185		**Final Accpt**	01/29/2015			

IM 90-1(196)74		REHAB (MINOR GRADE & OVERLAY)	14,251,412.92	13,734,474.03	1,098,757.92	105.17 %	84.31 %	5.80 %
ALBERTON - EAST & WEST		Mineral	15,980,308.93	1,460,383.69	926,337.79			
7523196000		None		15,194,857.72	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I I-90		N				

Lat/Long 470013 / 1142451 **Beg/End Term** 74.4 / 84.2 **Beg/End Sta** 859+65.50 / 474+98.40

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Benda, John	Work Phone	523-5858	Cell Phone	396-4766	Email	jbenda@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	12710	Contractor Nm	NOBLE EXCAVATING INC	Cont Time	120	Wrk Day	Award Dt	08/10/2010	Award Amt	4,867,045.30	
				CO Days	27		Work Beg	04/18/2011	CO Amt	338,798.02	
				Adj Time	147		Sub Work Cmplt	01/14/2013	Cont Total	5,205,843.32	
			Time Used	100.00 %	Time Chrg	147	Final Accpt	05/29/2014			

STPS 472-1(4)8	TIED	OVERLAYS			1,238,391.70	1,169,079.18	93,526.33	89.08 %	239.08 %	16.43 %				
BLUE SLIDE ROAD		Sanders			1,360,847.60	358,661.96	223,601.93							
2976004000		None				1,527,741.14	N							
SQUIRES-BILL (U8461)	406 444-6228	S	S-472			N								
Lat/Long	474312 / 1152436		**Beg/End Term**	8.1 / 10.4			**Beg/End Sta**	129+02.43 / 166+40.00						
STPS 472-1(6)1	TIED	RECONSTRUCTION, GRADING			3,715,989.95	3,697,966.10	295,837.29	106.66 %	210.49 %	15.87 %				
2 KM N OF JCT MT 200 - NORTH		Sanders			3,922,893.73	- 19,863.93	622,712.86							
4467006000		None				3,678,102.17	N							
SQUIRES-BILL (U8461)	406 444-6228	S	S-472			N								
Lat/Long	473934 / 1152345		**Beg/End Term**	1.3 / 8.1			**Beg/End Sta**	21+00.00 / 129+02.74						
Contract Totals for	12710				4,954,381.65	4,867,045.28	389,363.62	101.50 %	217.36 %	16.02 %				
Project Count	2				5,283,741.33	338,798.03	846,314.79							
						5,205,843.31								

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Benda, John | **Work Phone** 523-5858 | **Cell Phone** 396-4766 | **Email** jbenda@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 13412 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	130	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	11,783,704.33								
CO Days	0		**Work Beg**	06/28/2012	**CO Amt**	- 96,157.12								
Adj Time	130		**Sub Work Cmplt**	12/05/2013	**Cont Total**	11,687,547.21								
Time Used	100.00 %	**Time Chrg**	130		**Final Accpt**	05/28/2015								

IM 90-1(193)16	TIED	OVERLAYS			4,941,491.83	4,432,585.59	354,606.85	97.34 %	52.71 %	4.34 %				
DEBORGIA - WEST		Mineral			4,311,571.57	- 3,195.50	186,918.90							
5831193000		None				4,429,390.09	N							
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90			N								
Lat/Long 472231 / 1152244			**Beg/End Term**	15.8 / 18.9			**Beg/End Sta**	831+48.50 / 993+41.00						
IM 90-1(162)6	TIED	OVERLAYS			7,911,759.82	7,351,118.74	588,089.50	97.99 %	81.36 %	6.73 %				
SALTESE - EAST		Mineral			7,112,172.61	- 92,961.62	478,453.85							
5831162000		None				7,258,157.12	N							
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90			N								
Lat/Long 472357 / 1152736			**Beg/End Term**	11.1 / 15.8			**Beg/End Sta**	588+51.00 / 832+60.11						
Contract Totals for 13412					12,853,251.65	11,783,704.33	942,696.35	97.74 %	70.58 %	5.82 %				
Project Count 2					11,423,744.18	- 96,157.12	665,372.75							
						11,687,547.21								

Contract No 13T09 | **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	30	Wrk Day	**Award Dt**	05/26/2009	**Award Amt**	418,288.52								
CO Days	0		**Work Beg**	07/22/2009	**CO Amt**	451.80								
Adj Time	30		**Sub Work Cmplt**	10/26/2009	**Cont Total**	418,740.32								
Time Used	100.00 %	**Time Chrg**	30		**Final Accpt**	05/06/2010								

ARRA 507-1(8)0		SEAL & COVER			530,903.20	418,288.52	37,645.97	94.40 %	61.35 %	5.84 %				
ALBERTON - EAST		Mineral			395,308.84	451.80	23,094.84							
6511008000		None				418,740.32	Y							
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S	S-507			Y								
Lat/Long 465947 / 1142736			**Beg/End Term**	0.0 / 2.5			**Beg/End Sta**	495+75.0 / 0+80.0						

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Benda, John | **Work Phone** 523-5858 | **Cell Phone** 396-4766 | **Email** jbenda@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 16211 | **Contractor Nm** PUMCO INC

Cont Time	60	Wrk Day	**Award Dt**	03/22/2011	**Award Amt**	457,628.51			
CO Days	-4		**Work Beg**	06/03/2011	**CO Amt**	- 16,974.40			
Adj Time	56		**Sub Work Cmplt**	02/07/2012	**Cont Total**	440,654.11			
Time Used	82.14 %	**Time Chrg**	46		**Final Accpt**	07/25/2013			

STPP 6-1(120)16	RECONSTRUCTION, GRADING	523,846.85	457,628.51	45,762.85	96.89 %	213.13 %	22.84 %	
SLIDE EAST OF NOXON	Sanders	426,936.59	- 16,974.40	97,532.34				
6606120000	None		440,654.11	N				
SQUIRES-BILL (U8461) 406 444-6228	P P-6		N					

Lat/Long 475850 / 1154439 **Beg/End Term** 16.1 / 16.3 **Beg/End Sta** /

Contract No 18211 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

Cont Time	100	Wrk Day	**Award Dt**	07/26/2011	**Award Amt**	8,287,603.32			
CO Days	10		**Work Beg**	05/01/2002	**CO Amt**	94,918.47			
Adj Time	110		**Sub Work Cmplt**	10/31/2013	**Cont Total**	8,382,521.79			
Time Used	90.91 %	**Time Chrg**	100		**Final Accpt**	01/29/2015			

IM 90-1(160)6	OVERLAYS	8,110,310.54	8,287,603.32	663,008.27	101.28 %	80.50 %	6.29 %	
SALTESE - WEST	Mineral	8,489,767.07	94,918.47	533,690.65				
5830160000	None		8,382,521.79	N				
NUNNALLEE-BENJAMIN (U1991 406 523-5846	I I-90		N					

Lat/Long 472500 / 1153256 **Beg/End Term** 5.7 / 11.1 **Beg/End Sta** 302+63.00 / 588+51.00

Project Mgr Totals for	**Benda, John**	99,745,285.49	91,102,589.22	7,667,205.25	100.39 %	92.91 %	7.20 %	
Cont Count	25	98,946,674.81	7,460,697.65	7,123,439.78				
Project Count	30		98,563,286.87					

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Hembree, Tami	Work Phone	523-5856	Cell Phone	544-5652	Email	thembree@mt.gov

Project Id		Work Description		Engineer Est		Award Amt		Est C.E.		PERCENTAGES	
Project Description		County		Cont Paymts		Tot CO Amt		C.E. Costs		Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status				Total Amt		Mod CE (Y/N)				
Design Engineer/Phone No		System/Route				Mod CN (Y/N)						

Contract No	01110	Contractor Nm	TAYLOR SERVICES INC DBA TAYLOR EXCAV	Cont Time	60	Wrk Day	Award Dt	01/26/2010	Award Amt	156,560.00					
				CO Days	0		Work Beg	04/23/2010	CO Amt	.00					
				Adj Time	60		Sub Work Cmplt	09/25/2010	Cont Total	156,560.00					
			Time Used	51.67	%	Time Chrg	31		Final Accpt	05/26/2011					
BH 90-1(174)29			ENVIRONMENTAL AND WETLAND			448,213.50	156,560.00	14,090.40			90.70 %	316.00 %	31.36 %		
SCOUR PROTECTION - W OF ST. REGIS			Mineral			141,995.62	.00	44,526.12							
5777174000			None				156,560.00	Y							
MENDS-NIGEL (U5938)	406 444-9221		I	I-90			Y								
Lat/Long	471744 / 1150956			Beg/End Term	29.205 / 30.549				Beg/End Sta	/					
Contract No	01212	Contractor Nm	HIGHWAY TECHNOLOGIES INC	Cont Time	20	Wrk Day	Award Dt	02/21/2012	Award Amt	124,918.00					
				CO Days	0		Work Beg	04/23/2012	CO Amt	.00					
				Adj Time	20		Sub Work Cmplt	06/06/2012	Cont Total	124,918.00					
			Time Used	45.00	%	Time Chrg	9		Final Accpt	03/28/2013					
HSIP 90-1(158)26			GUARDRAIL			179,213.00	124,918.00	24,983.60			97.80 %	35.13 %	7.18 %		
2002-GUARDRAIL-WEST OF ST. REGIS			Mineral			122,171.75	.00	8,775.93							
5364158000			None				124,918.00	N							
ULBERG-IVAN (U9228)	406 444-6217		I	I-90			N								
Lat/Long	471845 / 1151358			Beg/End Term	26.2 / 26.5				Beg/End Sta	336+88.24 / 348+93.24					
Contract No	03713	Contractor Nm	HL CONSTRUCTION, INC.	Cont Time	15	Wrk Day	Award Dt	07/25/2013	Award Amt	90,081.40					
				CO Days	0		Work Beg	09/18/2013	CO Amt	.00					
				Adj Time	15		Sub Work Cmplt	12/17/2013	Cont Total	90,081.40					
			Time Used	193.33	%	Time Chrg	29		Final Accpt	01/29/2015					
HSIP 90-1(192)28			SAFETY			77,718.75	90,081.40	10,809.77			71.64 %	119.68 %	20.05 %		
SF 099 WEST OF ST REGIS			Mineral			64,532.27	.00	12,936.67							
7211192000			None				90,081.40	N							
MALONE-KEVIN (U0723)	406 444-9369		I	I-90			N								
Lat/Long	471813 / 1151206			Beg/End Term	28.3 / 28.6				Beg/End Sta	357+00.00 / 374+14.34					

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Hembree, Tami | **Work Phone** 523-5856 | **Cell Phone** 544-5652 | **Email** thembree@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 04412 | **Contractor Nm** SANDRY CONSTRUCTION COMPANY INC

Cont Time	90	Wrk Day	**Award Dt**	05/22/2012	**Award Amt**	998,998.00	
CO Days	0		**Work Beg**	06/27/2012	**CO Amt**	63,187.84	
Adj Time	90		**Sub Work Cmplt**	12/17/2013	**Cont Total**	1,062,185.84	
Time Used	100.00 %	**Time Chrg**	90	**Final Accpt**	07/31/2014		

IM 90-1(188)5		BUILDINGS (SCALES, REST AREAS)		893,625.00	998,998.00	99,899.80	98.13 %	172.94 %	16.57 %		
DENA MORA REST AREA		Mineral		1,042,368.31	63,187.84	172,762.08					
7029188000		None			1,062,185.84	N					
MALONE-KEVIN (U0723)	406 444-9369	I	I-90		N						
Lat/Long 472510 / 1153656		**Beg/End Term**	4.6 / 4.7			**Beg/End Sta**	/				

Contract No 04C08 | **Contractor Nm** FRONTIER WEST, LLC

Cont Time	09/04/2010	Cmplt Dt	**Award Dt**	12/15/2008	**Award Amt**	9,489,341.74	
CO Days	0		**Work Beg**	03/24/2009	**CO Amt**	3,194,404.78	
Adj Time	09/04/2010		**Sub Work Cmplt**	09/13/2010	**Cont Total**	12,683,746.52	
Time Used	100.00 %		**Final Accpt**	05/26/2011			

IM 90-1(170)29	TIED	BRIDGE CONSTRUCTION, REHAB AND F		6,882,861.70	5,414,019.00	757,962.66	104.33 %	43.99 %	3.75 %		
ST. REGIS AREA STRUCTURES		Mineral		8,898,773.68	3,115,493.43	333,396.66					
5783170000		None			8,529,512.43	Y					
MENDS-NIGEL (U5938)	406 444-9221	I	I-90		Y						
Lat/Long 471549 / 1150312		**Beg/End Term**	29.1 / 40.0			**Beg/End Sta**	/				
IM 90-1(153)28	TIED	OVERLAYS		5,227,298.65	4,075,322.73	570,545.18	99.24 %	71.36 %	9.87 %		
ST. REGIS - EAST & WEST		Mineral		4,122,718.53	78,911.35	407,116.80					
2703153000		None			4,154,234.08	Y					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90		Y						
Lat/Long 471549 / 1150312		**Beg/End Term**	27.9 / 45.0			**Beg/End Sta**	/				
Contract Totals for 04C08				12,110,160.35	9,489,341.73	1,328,507.84	102.66 %	55.74 %	5.69 %		
Project Count 2				13,021,492.21	3,194,404.78	740,513.46					
					12,683,746.51						

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Hembree, Tami	Work Phone	523-5856	Cell Phone	544-5652	Email	thembree@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	05609	Contractor Nm	(OBS)WESTERN TRAFFIC CONTROL INC	Cont Time	20	Wrk Day	Award Dt	06/23/2009	Award Amt	74,373.50				
				CO Days	0		Work Beg	08/25/2009	CO Amt	.00				
				Adj Time	20		Sub Work Cmplt	12/18/2009	Cont Total	74,373.50				
			Time Used	100.00 %	Time Chrg	20	Final Accpt	10/07/2010						
HSIP 90-1(157)23			SAFETY	110,465.30	74,373.50	18,593.38	97.81 %	37.01 %	9.46 %					
2002-ELECTRICAL-W OF ST REGIS			Mineral	72,747.40	.00	6,881.74								
5360157000			None		74,373.50	Y								
ULBERG-IVAN (U9228)	406 444-6217		I-90		Y									
Lat/Long	471957 / 1151558		Beg/End Term	22.8 / 26.7			Beg/End Sta	/						
Contract No	07B08	Contractor Nm	(OBS)WEST COMPANY INC	Cont Time	260	Wrk Day	Award Dt	01/26/2010	Award Amt	6,064,704.85				
				CO Days	16		Work Beg	04/22/2010	CO Amt	415,892.03				
				Adj Time	276		Sub Work Cmplt	11/08/2012	Cont Total	6,480,596.88				
			Time Used	106.88 %	Time Chrg	295	Final Accpt	05/30/2013						
IM 90-1(177)44	TIED		SEAL & COVER	451,695.50	478,115.18	47,811.52	100.83 %	49.32 %	4.71 %					
SUPERIOR - WEST			Mineral	501,046.86	18,815.60	23,582.08								
6496177000			None		496,930.78	N								
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90		N									
Lat/Long	471133 / 1145331		Beg/End Term	43.7 / 49.8			Beg/End Sta	1138+58.70 / 355+68.9						
IM 90-1(166)45	TIED		BRIDGE CONSTRUCTION, REHAB AND F	7,608,610.21	5,586,589.67	558,658.97	99.51 %	81.36 %	7.63 %					
SUPERIOR AREA STRUCTURES			Mineral	5,954,449.43	397,076.43	454,502.16								
5780166000			None		5,983,666.10	N								
MENDS-NIGEL (U5938)	406 444-9221	I	I-90		N									
Lat/Long	471133 / 1145331		Beg/End Term	44.7 / 50.3			Beg/End Sta	87+60.00 / 380+40.80						
Contract Totals for	07B08			8,060,305.71	6,064,704.85	606,470.49	99.61 %	78.83 %	7.41 %					
Project Count	2			6,455,496.29	415,892.03	478,084.24								
					6,480,596.88									

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Hembree, Tami | **Work Phone** 523-5856 | **Cell Phone** 544-5652 | **Email** thembree@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 09B09 | **Contractor Nm** FRONTIER WEST, LLC

Cont Time	150	Wrk Day	Award Dt	11/03/2009	Award Amt	3,744,461.00			
CO Days	-20		Work Beg	04/05/2010	CO Amt	1,002,029.27			
Adj Time	130		Sub Work Cmplt	09/19/2011	Cont Total	4,746,490.27			
Time Used	46.92 %	Time Chrg	61		Final Accpt	03/22/2012			

IM 0002(804)	BRIDGE CONSTRUCTION, REHAB AND F	4,167,118.00	3,744,461.00	374,446.10	97.67 %	80.96 %	6.54 %	
LOTHROP - BEARMOUTH STRUCTURES	Granite	4,636,082.20	1,002,029.27	303,159.85				
5786804000	None		4,746,490.27	Y				
MENDS-NIGEL (U5938) 406 444-9221	I I-90		Y					

Lat/Long 465302 / 1140119 **Beg/End Term** 77.641 / 138.085 **Beg/End Sta** 156+63.70 / 227+74.00

Contract No 10609 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	10/23/2009	Cmplt Dt	Award Dt	06/23/2009	Award Amt	1,777,546.50			
CO Days	216		Work Beg	07/22/2009	CO Amt	119,921.50			
Adj Time	05/27/2010		Sub Work Cmplt	06/07/2010	Cont Total	1,897,468.00			
Time Used	100.00 %		Final Accpt	01/27/2011					

ARRA 8109(2)	BRIDGE CONSTRUCTION, REHAB AND F	1,989,175.40	1,777,546.50	159,979.19	96.24 %	57.84 %	5.07 %	
SCOTT STREET OVERPASS - MISSOULA	Missoula	1,826,187.65	119,921.50	92,535.83				
6093002000	None		1,897,468.00	Y				
MENDS-NIGEL (U5938) 406 444-9221	U U-8109		Y					

Lat/Long 465257 / 1140023 **Beg/End Term** 0.34 / 0.61 **Beg/End Sta** 0+00.00 / 14+85.00

Contract No 11212 | **Contractor Nm** PUMCO INC

Cont Time	20	Wrk Day	Award Dt	03/06/2012	Award Amt	119,713.42			
CO Days	0		Work Beg	08/16/2012	CO Amt	.00			
Adj Time	20		Sub Work Cmplt	11/20/2012	Cont Total	119,713.42			
Time Used	85.00 %	Time Chrg	17		Final Accpt	07/25/2013			

BH 90-1(190)24	BRIDGE CONSTRUCTION, REHAB AND F	149,970.00	119,713.42	10,774.21	92.63 %	208.30 %	20.24 %	
BRIDGE SCOUR I-90 MP 24	Mineral	110,885.03	.00	22,442.89				
7243190000	None		119,713.42	N				
HOLIEN-DAVID (U2412) 406 444-6118	I I-90		N					

Lat/Long 471933 / 1151501 **Beg/End Term** 24.4 / 24.6 **Beg/End Sta** 241+59.50 / 252+05.44

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Hembree, Tami | **Work Phone** 523-5856 | **Cell Phone** 544-5652 | **Email** thembree@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No 13410 | **Contractor Nm** PENHALL COMPANY INC - TACOMA WA

Cont Time	100	Wrk Day	Award Dt	05/04/2010	Award Amt	882,193.00			
CO Days	0		Work Beg	07/07/2010	CO Amt	48.00			
Adj Time	100		Sub Work Cmplt	09/26/2011	Cont Total	882,241.00			
Time Used	94.00 %	Time Chrg	94		Final Accpt	03/22/2012			

BH 35-2(4)12	BRIDGE CONSTRUCTION, REHAB AND F	771,857.20	882,193.00	70,575.44	103.94 %	97.27 %	7.49 %	
CLARK FORK - SW OF PARADISE	Sanders	916,991.15	48.00	68,648.28				
6337004000	None		882,241.00	Y				
MENDS-NIGEL (U5938) 406 444-9221	P P-35		Y					

Lat/Long 471920 / 1145331 **Beg/End Term** 12.2 / 12.3 **Beg/End Sta** 643+92.50 / 652+37.50

Contract No 13613 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	100	Cal Day	Award Dt	07/09/2013	Award Amt	1,076,173.50			
CO Days	15		Work Beg	08/06/2013	CO Amt	55,238.10			
Adj Time	115		Sub Work Cmplt	08/18/2014	Cont Total	1,131,411.60			
Time Used	98.26 %	Time Chrg	113		Final Accpt	03/26/2015			

IM 90-1(194)15	BUILDINGS (SCALES, REST AREAS)	1,016,454.30	1,076,173.50	75,332.15	108.06 %	258.23 %	15.91 %	
HAUGAN SCALE SITE	Mineral	1,222,591.14	55,238.10	194,532.95				
5831194000	None		1,131,411.60	N				
DALSOGLIO-MICHAEL (U1921) 406 444-6250	I I-90		N					

Lat/Long 472336 / 1152518 **Beg/End Term** 14.5 / 15.3 **Beg/End Sta** /

Contract No 13C10 | **Contractor Nm** FRONTIER WEST, LLC

Cont Time	300	Wrk Day	Award Dt	12/14/2010	Award Amt	7,828,373.46			
CO Days	0		Work Beg	03/28/2011	CO Amt	334,017.80			
Adj Time	300		Sub Work Cmplt	10/26/2012	Cont Total	8,162,391.26			
Time Used	81.33 %	Time Chrg	244		Final Accpt	07/25/2013			

IM 90-1(168)29	BRIDGE CONSTRUCTION, REHAB AND F	10,392,169.13	7,828,373.46	782,837.35	98.88 %	65.04 %	6.31 %	
LOZEAU - TARKIO STRUCTURES	Mineral	8,070,786.69	334,017.80	509,184.50				
5785168000	None		8,162,391.26	N				
MENDS-NIGEL (U5938) 406 444-9221	I-90		N					

Lat/Long 471228 / 1145605 **Beg/End Term** 29.4 / 61.8 **Beg/End Sta** 408+51.7 / 193+65.5

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Hembree, Tami | **Work Phone** 523-5856 | **Cell Phone** 544-5652 | **Email** thembree@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 14513 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	55	Wrk Day	Award Dt	06/04/2013	Award Amt	629,793.40	
CO Days	0		Work Beg	06/17/2013	CO Amt	105,985.36	
Adj Time	55		Sub Work Cmplt	10/09/2013	Cont Total	735,778.76	
Time Used	58.18 %	Time Chrg	32	Final Accpt	09/17/2014		

IM 90-1(198)22		SLIDE OR SLOPE STABALIZATION	545,791.75	629,793.40	125,958.68	100.28 %	76.06 %	12.98 %		
RETAINING WALL-E OF WARD CREEK		Mineral	737,855.14	105,985.36	95,801.81					
5832198000		None		735,778.76	N					
HOLIEN-DAVID (U2412)	406 444-6118	I	I-90	N						

Lat/Long 471846 / 1151252 **Beg/End Term** 27.5 / **Beg/End Sta** 315+51.50 / 316+59.50

Contract No 15511 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	07/01/2013	Cmplt Dt	Award Dt	06/07/2011	Award Amt	4,523,410.00	
CO Days	0		Work Beg	08/16/2011	CO Amt	93,507.96	
Adj Time	07/01/2013		Sub Work Cmplt	12/04/2012	Cont Total	4,616,917.96	
Time Used	66.57 %		Final Accpt	07/25/2013			

BH 0002(901)		BRIDGE CONSTRUCTION, REHAB AND F	4,311,955.00	4,523,410.00	452,341.00	123.52 %	53.58 %	4.25 %		
STEEL BRIDGE REHABILITATION-FATIGUE D		Big Horn	5,702,723.64	93,507.96	242,367.19					
6464901000		None		4,616,917.96	Y					
BRANDENBERGER-STEPHANIE	406 444-7675	I		N						

Lat/Long 463524 / 1115938 **Beg/End Term** / **Beg/End Sta** /

Contract No DB813 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

Cont Time	80	Cal Day	Award Dt	09/26/2013	Award Amt	3,025,000.00	
CO Days	41		Work Beg	01/24/2014	CO Amt	1,196,347.89	
Adj Time	121		Sub Work Cmplt	04/24/2015	Cont Total	4,221,347.89	
Time Used	96.69 %	Time Chrg	117	Final Accpt	01/29/2016		

IM 90-1(201)24		SLIDE OR SLOPE STABALIZATION	3,025,000.00	3,025,000.00	.00	97.29 %	.00 %	10.85 %		
ROCKFALL MIT-WEST OF DREXEL		Mineral	4,106,952.93	1,196,347.89	445,570.38					
5832201000		None		4,221,347.89	N					
NEMFAKOS-CHARLES (U2372)	406 444-9323	I	I-90	N						

Lat/Long 471951 / 1151530 **Beg/End Term** 24.0 / 24.8 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Hembree, Tami	Work Phone	523-5856	Cell Phone	544-5652	Email	thembree@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	DBC13	Contractor Nm	SLETTEN CONSTRUCTION COMPANY	Cont Time	104	Cal Day	Award Dt	01/30/2014	Award Amt	1,137,777.00	
				CO Days	10		Work Beg	03/26/2014	CO Amt	217,592.00	
				Adj Time	114		Sub Work Cmplt	01/04/2016	Cont Total	1,355,369.00	
			Time Used	94.74 %	Time Chrg	108	Final Accpt	05/26/2016			

NHPB 90-1(204)54		BRIDGE CONSTRUCTION, REHAB AND F		1,137,777.00	1,137,777.00	.00	97.06	%	.00	%	9.37	%
CLARK FORK BRIDGE REHAB - EAST OF SUF		Mineral		1,315,570.70	217,592.00	123,303.30						
8547204000		None			1,355,369.00	N						
		I	I-90		N							
Lat/Long	470748 / 1144746	Beg/End Term	53.6 / 53.6				Beg/End Sta	/				

Project Mgr Totals for	Hembree, Tami			49,386,969.39	41,743,418.76	4,155,599.40	102.11	%	85.72	%	7.19	%
Cont Count	17			49,567,430.12	6,798,172.53	3,562,027.22						
Project Count	19				48,541,591.29							

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Livingston, Jason | **Work Phone** 751-2064 | **Cell Phone** N/A | **Email** jalivingston@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**							
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**			
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**									
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**											
Contract No 01A13	**Contractor Nm**	MOUNTAIN WEST HOLDING COMPANY		**Cont Time**	40	Wrk Day	**Award Dt**	10/22/2013	**Award Amt**	687,240.70							
				CO Days	0		**Work Beg**	04/25/2014	**CO Amt**	.00							
				Adj Time	40		**Sub Work Cmplt**	08/13/2014	**Cont Total**	687,240.70							
			Time Used	35.00 %	**Time Chrg**	14		**Final Accpt**	01/29/2015								
HSIP 15(102)		SAFETY			753,003.76	687,240.70		123,703.33		97.90 %		41.83 %		7.69 %			
SF109 - G.R. - HUNGRY HORSE DAM RD		Flathead			672,826.10	.00		51,745.70									
7506102000		None				687,240.70	N										
STACK-SHANE (U2026)	406 523-5830	X	X-15516			N											
Lat/Long 482138 / 1140208			**Beg/End Term**	0.0 / 3.8				**Beg/End Sta**	/								
Contract No 02611	**Contractor Nm**	KNIFE RIVER CORPORATION - KALS		**Cont Time**	35	Wrk Day	**Award Dt**	07/05/2011	**Award Amt**	1,974,974.00							
				CO Days	0		**Work Beg**	08/24/2011	**CO Amt**	193,070.47							
				Adj Time	35		**Sub Work Cmplt**	09/09/2012	**Cont Total**	2,168,044.47							
			Time Used	120.00 %	**Time Chrg**	42		**Final Accpt**	05/30/2013								
NH 5-3(109)122		OVERLAYS			2,104,064.86	1,974,974.00		157,997.92		104.30 %		72.81 %		5.09 %			
JCT MT 40 - SOUTH		Flathead			2,261,177.74	193,070.47		115,031.58									
7303109000		None				2,168,044.47	N										
HOLIEN-DAVID (U2412)	406 444-6118	N	N-5			N											
Lat/Long 482215 / 1142008			**Beg/End Term**	122.4 / 125.5				**Beg/End Sta**	503+00.00 / 655+28.26								
Contract No 03607	**Contractor Nm**	SANDRY CONSTRUCTION COMPANY INC		**Cont Time**	75	Wrk Day	**Award Dt**	05/05/2008	**Award Amt**	538,313.65							
				CO Days	0		**Work Beg**	06/16/2008	**CO Amt**	.00							
				Adj Time	75		**Sub Work Cmplt**	10/20/2009	**Cont Total**	538,313.65							
			Time Used	100.00 %	**Time Chrg**	75		**Final Accpt**	07/29/2010								
HSIP-STPE 0002(747)		SAFETY			724,250.29	538,313.65		64,597.64		105.36 %		160.35 %		18.26 %			
2001-D1-SLOPE FLATTENING/GUARDRAIL		Flathead			567,186.81	.00		103,583.26									
5014747000		None				538,313.65	N										
SQUIRES-BILL (U8461)	406 444-6228	S	DIST WIDE			N											
Lat/Long 481517 / 1140952			**Beg/End Term**	/				**Beg/End Sta**	/								

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Livingston, Jason | **Work Phone** 751-2064 | **Cell Phone** N/A | **Email** jalivingston@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**					
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**	
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**							
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**									

Contract No	03611	**Contractor Nm**	PAVEMENT MAINTENANCE SOLUTIONS, INC	**Cont Time**	35	Wrk Day	**Award Dt**	07/05/2011	**Award Amt**	443,610.74					
				CO Days	0		**Work Beg**	08/01/2011	**CO Amt**	23,609.49					
				Adj Time	35		**Sub Work Cmplt**	09/04/2012	**Cont Total**	467,220.23					
			Time Used 91.43 %	**Time Chrg**	32		**Final Accpt**	05/30/2013							
STPS 482-1(6)0		SEAL & COVER		374,003.22	443,610.74	44,361.07	85.33 %	86.70 %	9.65 %						
AIRPORT ROAD - LIBBY		Lincoln		398,657.63	23,609.49	38,462.23									
7305006000		None			467,220.23	N									
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S-482			N										
Lat/Long 481925 / 1153039		**Beg/End Term** 3.4 / 0.000					**Beg/End Sta** 0+00.00 / 177+24.2								
Contract No	03B13	**Contractor Nm**	HL CONSTRUCTION, INC.	**Cont Time**	20	Wrk Day	**Award Dt**	11/26/2013	**Award Amt**	69,018.10					
				CO Days	0		**Work Beg**	04/17/2014	**CO Amt**	- 5,973.10					
				Adj Time	20		**Sub Work Cmplt**	07/25/2014	**Cont Total**	63,045.00					
			Time Used 85.00 %	**Time Chrg**	17		**Final Accpt**	03/26/2015							
HSIP STWD (099)		SAFETY		75,476.00	69,018.10	17,254.53	91.63 %	124.53 %	37.20 %						
SF-109 SIGNING/DELINEATION KALISPELL AI		Flathead		57,770.00	- 5,973.10	21,487.87									
7491099000		None			63,045.00	N									
PRIEBE-GABE (U2177)	406 444-6080	N	N-1, S-548, P-1		N										
Lat/Long 482306 / 1140627		**Beg/End Term** 139.97 / 142.30					**Beg/End Sta** /								
Contract No	04714	**Contractor Nm**	KNIFE RIVER CORPORATION - MSLA	**Cont Time**	40	Wrk Day	**Award Dt**	07/22/2014	**Award Amt**	649,649.00					
				CO Days	0		**Work Beg**	10/15/2014	**CO Amt**	68,163.57					
				Adj Time	40		**Sub Work Cmplt**	12/28/2015	**Cont Total**	717,812.57					
			Time Used 115.00 %	**Time Chrg**	46		**Final Accpt**	05/26/2016							
UPP 6799(35)		OVERLAYS		603,329.00	649,649.00	64,964.90	96.14 %	91.97 %	8.66 %						
1ST AVE W & 1ST AVE E - KALISPELL		Flathead		690,131.94	68,163.57	59,747.23									
7985035000		None			717,812.57	N									
NUNNALLEE-BENJAMIN (U1991	406 523-5846	U	U-6722, U-6723		N										
Lat/Long 481130 / 1141846		**Beg/End Term** 0.000 / 1.181					**Beg/End Sta** /								

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Livingston, Jason | **Work Phone** 751-2064 | **Cell Phone** N/A | **Email** jalivingston@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05412	**Contractor Nm** STILLWATER ELECTRIC, INC.			**Cont Time**	15	Wrk Day	**Award Dt**	04/24/2012	**Award Amt**	60,687.50	
				CO Days	0		**Work Beg**	07/16/2012	**CO Amt**	352.00	
				Adj Time	15		**Sub Work Cmplt**	08/17/2012	**Cont Total**	61,039.50	
			Time Used	33.33 %	**Time Chrg**	5	**Final Accpt**	05/30/2013			
HSIP-STPHS 83-2(15)76		SAFETY		58,246.20	60,687.50	6,068.75		94.87 %	171.05 %	17.93 %	
SF 089 FLASHER N SWAN LAKE - JCT 209		Flathead		57,910.31	352.00	10,380.69					
6686015000		None			61,039.50	N					
ULBERG-IVAN (U9228)	406 444-6217	P	P-83		N						
Lat/Long 480305 / 1135828		**Beg/End Term** 75.8 #1 / 82.6 #2				**Beg/End Sta** /					
Contract No 05514	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	50	Wrk Day	**Award Dt**	05/20/2014	**Award Amt**	868,024.65	
				CO Days	0		**Work Beg**	07/09/2014	**CO Amt**	8,667.00	
				Adj Time	50		**Sub Work Cmplt**	01/12/2015	**Cont Total**	876,691.65	
			Time Used	84.00 %	**Time Chrg**	42	**Final Accpt**	07/30/2015			
STPS STWD(230)	TIED	SEAL & COVER		623,704.60	613,720.90	73,646.51		89.24 %	31.28 %	4.21 %	
FLATHEAD AREA PAVE PRES		Flathead		547,705.78	.00	23,036.02					
8147230000		None			613,720.90	N					
NELSON-JENNIFER M (U4348)	406 494-9636	S	S-209, S-487, S-503,		N						
Lat/Long 481208 / 1141826		**Beg/End Term** /				**Beg/End Sta** /					
UPP 6799(37)	TIED	OVERLAYS		307,601.45	254,303.75	25,430.38		88.34 %	81.48 %	8.92 %	
FLATHEAD CNTY URBAN PAVE PRES		Flathead		232,315.24	8,667.00	20,720.43					
7986037000		None			262,970.75	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	U	U-6710, U-6712, U-67		N						
Lat/Long 481208 / 1141826		**Beg/End Term** /				**Beg/End Sta** /					
Contract Totals for 05514				931,306.05	868,024.65	99,076.89		88.97 %	44.16 %	5.61 %	
Project Count 2				780,021.02	8,667.00	43,756.45					
					876,691.65						

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Livingston, Jason	Work Phone	751-2064	Cell Phone	N/A	Email	jalivingston@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No 07612 **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	30 Wrk Day	Award Dt	07/03/2012	Award Amt	955,113.00
CO Days	0	Work Beg	08/13/2012	CO Amt	.00
Adj Time	30	Sub Work Cmplt	12/11/2012	Cont Total	955,113.00
Time Used	63.33 %	Time Chrg	19	Final Accpt	05/30/2013

STPP 56-1(7)0	TIED	SEAL & COVER	599,964.74	614,447.65	49,155.81	96.35 %	48.64 %	4.04 %
BULL LAKE - SOUTH		Sanders	592,037.04	.00	23,911.33			
7655007000		None		614,447.65	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P P-56		N				
Lat/Long 480650 / 1154552		**Beg/End Term**	0.0 / 16.5		**Beg/End Sta**	0+85.99 / 873+07.22		
CBI 33-1(37)1	TIED	SEAL & COVER	332,667.32	340,665.35	27,253.23	97.28 %	61.30 %	5.04 %
LIBBY - NE		Lincoln	331,393.40	.00	16,705.63			
7613037000		None		340,665.35	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P P-33		N				
Lat/Long 482451 / 1152732		**Beg/End Term**	1.5 / 9.6		**Beg/End Sta**	76+75.65 / 504+00.00		
Contract Totals for 07612			932,632.06	955,113.00	76,409.04	96.68 %	53.16 %	4.40 %
Project Count 2			923,430.44	.00	40,616.96			
				955,113.00				

Contract No 07909 **Contractor Nm** TREASURE STATE CONCRETE INC

Cont Time	30 Wrk Day	Award Dt	09/22/2009	Award Amt	405,017.40
CO Days	0	Work Beg	10/30/2009	CO Amt	.00
Adj Time	30	Sub Work Cmplt	11/11/2009	Cont Total	405,017.40
Time Used	63.33 %	Time Chrg	19	Final Accpt	05/06/2010

HSIP 52-1(29)5		GUARDRAIL	475,980.00	405,017.40	81,003.48	95.82 %	24.20 %	5.05 %
2003 - GUARDRAIL - E OF POLSON		Lake	388,091.40	.00	19,606.66			
5870029000		None		405,017.40	Y			
SQUIRES-BILL (U8461)	406 444-6228	P P-52		Y				
Lat/Long 474303 / 1140238		**Beg/End Term**	4.8 / 6.0		**Beg/End Sta**	254+55.74 / 319+26.20		

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Livingston, Jason | **Work Phone** 751-2064 | **Cell Phone** N/A | **Email** jalivingston@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 07C11	**Contractor Nm** STILLWATER ELECTRIC, INC.			**Cont Time**	40	Wrk Day	**Award Dt**	12/13/2011	**Award Amt**	387,943.70	
				CO Days	0		**Work Beg**	05/08/2012	**CO Amt**	.00	
				Adj Time	40		**Sub Work Cmplt**	12/20/2012	**Cont Total**	387,943.70	
			Time Used	90.00 %	**Time Chrg**	36		**Final Accpt**	05/30/2013		
HSIP 1-2(147)136		SIGNALS		399,314.85	387,943.70	77,588.74		100.09 %	65.65 %	13.12 %	
SF079 SIGNAL HEADS-COLUMBIA FALLS		Flathead		388,298.53	.00	50,935.05					
6419147000		None			387,943.70	N					
WOSOBA-LEROY (U0342)	406 444-1280	N	N-1		N						
Lat/Long 482214 / 1141106			**Beg/End Term**	/			**Beg/End Sta**	/			
Contract No 08408	**Contractor Nm** MONTANA LINES, INC. - GFLS			**Cont Time**	50	Wrk Day	**Award Dt**	05/05/2008	**Award Amt**	239,794.25	
				CO Days	0		**Work Beg**	10/17/2008	**CO Amt**	.00	
				Adj Time	50		**Sub Work Cmplt**	12/10/2008	**Cont Total**	239,794.25	
			Time Used	62.00 %	**Time Chrg**	31		**Final Accpt**	12/03/2009		
HSIP 1-2(136)138		SAFETY		433,412.75	239,794.25	19,183.54		102.46 %	103.60 %	8.09 %	
2002-VARIABLE MESSAGE SIGN-US 2		Flathead		245,698.17	.00	19,873.36					
5362136000		None			239,794.25	N					
ULBERG-IVAN (U9228)	406 444-6217	P	P-2		N						
Lat/Long 482146 / 1140854			**Beg/End Term**	138.2 / 138.2			**Beg/End Sta**	/			
Contract No 08709	**Contractor Nm** M.A. DEATLEY CONSTRUCTION, INC.			**Cont Time**	180	Wrk Day	**Award Dt**	08/11/2009	**Award Amt**	8,135,402.13	
				CO Days	48		**Work Beg**	09/18/2009	**CO Amt**	587,267.17	
				Adj Time	228		**Sub Work Cmplt**	10/04/2011	**Cont Total**	8,722,669.30	
			Time Used	98.25 %	**Time Chrg**	224		**Final Accpt**	05/24/2012		
STPS 354-1(11)5		RECONSTRUCTION, GRADING		9,422,701.39	8,135,402.13	732,186.19		100.73 %	204.55 %	17.05 %	
8 KM S OF POLSON - SOUTH		Lake		8,786,675.16	587,267.17	1,497,694.46					
3606011000		None			8,722,669.30	Y					
STACK-SHANE (U2026)	406 523-5830	S	S-354		Y						
Lat/Long 473432 / 1141154			**Beg/End Term**	5.5 / 12.6			**Beg/End Sta**	74+00.00 / 189+00.32			

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Livingston, Jason | **Work Phone** 751-2064 | **Cell Phone** N/A | **Email** jalivingston@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09211	**Contractor Nm** STILLWATER ELECTRIC, INC.			**Cont Time**	10	Wrk Day	**Award Dt**	03/08/2011	**Award Amt**	12,904.20	
				CO Days	0		**Work Beg**	04/18/2011	**CO Amt**	.00	
				Adj Time	10		**Sub Work Cmplt**	05/19/2011	**Cont Total**	12,904.20	
			Time Used	80.00 %	**Time Chrg**	8	**Final Accpt**	11/17/2011			
HSIP 38-1(10)1		SAFETY		13,244.50	12,904.20	2,580.84		94.16 %	236.46 %	50.23 %	
SF079 FLASHER - SOUTH OF WHITEFISH		Flathead		12,150.38	.00	6,102.71					
6423010000		None			12,904.20	N					
WOSOBA-LEROY (U0342)	406 444-1280	N	N-38		N						
Lat/Long 482219 / 1141857			**Beg/End Term**	/			**Beg/End Sta**	/			
Contract No 09410	**Contractor Nm** FRONTIER WEST, LLC			**Cont Time**	60	Wrk Day	**Award Dt**	05/04/2010	**Award Amt**	336,610.60	
				CO Days	0		**Work Beg**	07/06/2010	**CO Amt**	.00	
				Adj Time	60		**Sub Work Cmplt**	07/13/2011	**Cont Total**	336,610.60	
			Time Used	95.00 %	**Time Chrg**	57	**Final Accpt**	03/22/2012			
BR 9027(33)		BRIDGE CONSTRUCTION, REHAB AND F		445,946.00	336,610.60	26,928.85		97.24 %	225.76 %	18.57 %	
PIPE CREEK - 4 MI NW OF LIBBY		Lincoln		327,326.74	.00	60,794.61					
6298033000		None			336,610.60	Y					
MENDS-NIGEL (U5938)	406 444-9221	L	L-27-34		Y						
Lat/Long 482532 / 1153610			**Beg/End Term**	/			**Beg/End Sta**	11+50.00 / 20+20.00			
Contract No 09511	**Contractor Nm** MONTANA LINES, INC. - GFLS			**Cont Time**	30	Wrk Day	**Award Dt**	07/05/2011	**Award Amt**	226,509.38	
				CO Days	10		**Work Beg**	08/16/2011	**CO Amt**	15,767.50	
				Adj Time	40		**Sub Work Cmplt**	07/26/2012	**Cont Total**	242,276.88	
			Time Used	90.00 %	**Time Chrg**	36	**Final Accpt**	03/28/2013			
SFCN 1-2(162)135		SAFETY		259,124.50	226,509.38	18,120.75		94.33 %	170.69 %	13.53 %	
US 2 & HILLTOP - COLUMBIA FALLS		Flathead		228,541.21	15,767.50	30,931.08					
7070162000		None			242,276.88	N					
WOSOBA-LEROY (U0342)	406 444-1280	N	N-1		N						
Lat/Long 482214 / 1141309			**Beg/End Term**	134.9 / 134.9			**Beg/End Sta**	/			

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Livingston, Jason	Work Phone	751-2064	Cell Phone	N/A	Email	jalivingston@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	09612	Contractor Nm	KNIFE RIVER CORPORATION - KALS	Cont Time	40	Wrk Day	Award Dt	07/26/2012	Award Amt 3,341,341.33
				CO Days	2		Work Beg	10/08/2012	CO Amt 168,000.00
				Adj Time	42		Sub Work Cmplt	12/20/2013	Cont Total 3,509,341.33
			Time Used 76.19 %	Time Chrg	32		Final Accpt	07/31/2014	

CBI 1-1(91)20		OVERLAYS		3,125,279.12	3,341,341.33	267,307.31	96.94 %	61.89 %	4.86 %		
LIBBY - WEST		Lincoln		3,401,908.58	168,000.00	165,429.38					
7605091000		None			3,509,341.33	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-1		N						

Lat/Long	482640 / 1154026	Beg/End Term	20.1 / 29.9	Beg/End Sta	456+00.00 / 969+56.00

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Livingston, Jason	Work Phone	751-2064	Cell Phone	N/A	Email	jalivingston@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	10712	Contractor Nm	NOBLE EXCAVATING INC	Cont Time	140	Wrk Day	Award Dt	08/07/2012	Award Amt 5,838,456.28
				CO Days	38		Work Beg	09/04/2012	CO Amt 535,797.87
				Adj Time	178		Sub Work Cmplt	12/04/2014	Cont Total 6,374,254.15
			Time Used 91.01 %	Time Chrg	162		Final Accpt	07/30/2015	

STPS 567-1(6)7	TIED	RECONSTRUCTION, GRADING		4,188,274.72	3,974,920.23	397,492.02	99.11 %	123.29 %	11.07 %
11 KM NORTH OF LIBBY - NORTH		Lincoln		4,425,133.73	489,809.29	490,080.22			
4789006000		None			4,464,729.52	N			
STACK-SHANE (U2026)	406 523-5830	S	S-567		N				
Lat/Long 482708 / 1153301			**Beg/End Term**	6.8 / 12.0		**Beg/End Sta**	104+98.00 / 372+97.56		
HSIP STWD(103)	TIED	SIGNS		53,778.75	45,448.00	4,544.80	80.42 %	97.10 %	12.08 %
SF 109-SIGNING, R.S., LIBBY AREA		Lincoln		36,547.30	.00	4,413.22			
7492103000		None			45,448.00	N			
BURKE-PATRICIA (U3486)	406 444-9420	S	S-567, P-33		N				
Lat/Long 482642 / 1153318			**Beg/End Term**	0.0 / 6.5		**Beg/End Sta**	0+00.00 / 353+00.00		
PLH PFH-67(2)	TIED	OVERLAYS		1,939,683.08	1,818,088.05	181,808.81	98.64 %	.00 %	.00 %
TURNER MOUNTAIN-N & S		Lincoln		1,838,759.55	45,988.58	.00			
7724002000		None			1,864,076.63	N			
SQUIRES-BILL (U8461)	406 444-6228	S	S-567		N				
Lat/Long 115353 / 483443			**Beg/End Term**	12.0 / 20.1		**Beg/End Sta**	372+97.56 / 800+65.56		
Contract Totals for	10712			6,181,736.55	5,838,456.28	583,845.63	98.84 %	84.70 %	7.85 %
Project Count	3			6,300,440.58	535,797.87	494,493.44			
					6,374,254.15				

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Livingston, Jason	Work Phone	751-2064	Cell Phone	N/A	Email	jalivingston@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	11511	Contractor Nm	STILLWATER ELECTRIC, INC.	Cont Time	30	Wrk Day	Award Dt	06/07/2011	Award Amt 216,651.10
				CO Days	0		Work Beg	07/06/2011	CO Amt 2,565.00
				Adj Time	30		Sub Work Cmplt	10/11/2011	Cont Total 219,216.10
			Time Used 70.00 %	Time Chrg	21		Final Accpt	03/22/2012	

SFCN 1-2(160)136		SAFETY		172,357.85	216,651.10	17,332.09	95.07 %	154.84 %	12.88 %
US 2 & 12TH AVE - COLUMBIA FALLS		Flathead		208,405.21	2,565.00	26,837.65			
7069160000		None			219,216.10	N			
WOSOBA-LEROY (U0342)	406 444-1280	N	N-1		N				

Lat/Long	482214 / 1141151	Beg/End Term	135.9 / 135.9	Beg/End Sta	/

SiteManager Completed Contracts Construction Report | STMR0076

District 1	Missoula						
Project Mgr	Livingston, Jason	Work Phone	751-2064	Cell Phone	N/A	Email	jalivingston@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	11610	Contractor Nm	MONTANA MATERIALS INC DBA LS JENSEN	Cont Time	90	Wrk Day	Award Dt	07/06/2010	Award Amt 3,744,888.88
				CO Days	0		Work Beg	08/10/2010	CO Amt 42,446.40
				Adj Time	90		Sub Work Cmplt	09/12/2011	Cont Total 3,787,335.28
			Time Used 111.11 %	Time Chrg	100		Final Accpt	05/24/2012	

STPP 33-1(35)0	TIED	OVERLAYS		763,833.22	764,367.61	68,793.08	93.72 %	105.70 %	10.15 %			
CALIFORNIA ST - LIBBY		Lincoln		716,380.29	.00	72,713.90						
6798035000		None			764,367.61	N						
SQUIRES-BILL (U8461)	406 444-6228	P	P-33		N							
Lat/Long 482350 / 1153253			Beg/End Term	0.0 / 1.5			Beg/End Sta	0+70.00 / 77+80.00				
NH 1-1(84)30	TIED	OVERLAYS		2,573,218.68	2,627,286.35	236,455.77	91.55 %	67.31 %	6.58 %			
LIBBY URBAN		Lincoln		2,417,876.62	13,616.40	159,162.51						
6792084000		None			2,640,902.75	N						
SQUIRES-BILL (U8461)	406 444-6228	N	N-1		N							
Lat/Long 482327 / 1153338			Beg/End Term	29.9 / 33.9			Beg/End Sta	1734+27.9 / 1950+00.0				
NH 1-1(86)34	TIED	SEAL & COVER		343,287.56	353,234.92	31,791.14	94.44 %	53.48 %	4.71 %			
LIBBY - SOUTH		Lincoln		360,834.05	28,830.00	17,000.98						
6897086000		None			382,064.92	N						
SQUIRES-BILL (U8461)	406 444-6228	M	N-1		N							
Lat/Long 482052 / 1153106			Beg/End Term	33.9 / 38.0			Beg/End Sta	1950+00.0 / 2157+22.5				
Contract Totals for	11610			3,680,339.46	3,744,888.88	337,039.99	92.28 %	73.84 %	7.12 %			
Project Count	3			3,495,090.96	42,446.40	248,877.39						
					3,787,335.28							

SiteManager Completed Contracts Construction Report

STMR0076

District 1	**Missoula**						
Project Mgr	**Livingston, Jason**	**Work Phone**	751-2064	**Cell Phone**	N/A	**Email**	jalivingston@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No	**13210**	**Contractor Nm**	PAVEMENT MAINTENANCE SOLUTIONS, INC	**Cont Time**	20	Wrk Day	**Award Dt**	02/23/2010	**Award Amt**	178,938.38				
				CO Days	0		**Work Beg**	07/07/2010	**CO Amt**	.00				
				Adj Time	20		**Sub Work Cmplt**	09/09/2010	**Cont Total**	178,938.38				
			Time Used 40.00 %	**Time Chrg**	8		**Final Accpt**	03/24/2011						
STPP 52-1(31)0			SEAL & COVER	186,552.50	178,938.38	21,472.61	93.10 %	144.07 %	18.57 %					
POLSON - EAST			Lake	166,598.88	.00	30,935.91								
6799031000			None		178,938.38	N								
NUNNALLEE-BENJAMIN (U1991	406 523-5846		P P-52		N									
Lat/Long	474121 / 1140503		**Beg/End Term**	0.3 / 3.6			**Beg/End Sta**	13+77.95 / 190+00.00						
Contract No	**14613**	**Contractor Nm**	HL CONSTRUCTION, INC.	**Cont Time**	20	Wrk Day	**Award Dt**	06/25/2013	**Award Amt**	64,074.05				
				CO Days	0		**Work Beg**	09/05/2013	**CO Amt**	.00				
				Adj Time	20		**Sub Work Cmplt**	11/13/2013	**Cont Total**	64,074.05				
			Time Used 125.00 %	**Time Chrg**	25		**Final Accpt**	07/31/2014						
HSIP 27(27)			GUARDRAIL	58,929.30	64,074.05	9,611.11	95.56 %	137.62 %	21.60 %					
2003-SIGNING/GUARDRAIL-LINCOLN COUNT			Lincoln	61,231.49	.00	13,226.41								
5858027000			None		64,074.05	N								
ULBERG-IVAN (U9228)	406 444-6217		L L-27-205, L-27-463,		N									
Lat/Long	482353 / 1153333		**Beg/End Term**	/			**Beg/End Sta**	/						
Contract No	**17412**	**Contractor Nm**	THOMPSON CONTRACTING INC	**Cont Time**	10	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	19,258.30				
				CO Days	0		**Work Beg**	06/26/2012	**CO Amt**	.00				
				Adj Time	10		**Sub Work Cmplt**	07/23/2012	**Cont Total**	19,258.30				
			Time Used 60.00 %	**Time Chrg**	6		**Final Accpt**	03/28/2013						
HSIP 1-1(88)4			SAFETY	9,744.50	19,258.30	2,311.00	93.48 %	159.57 %	20.48 %					
SF 099 WEST OF TROY JCT S-508			Lincoln	18,002.00	.00	3,687.58								
7210088000			None		19,258.30	N								
ULBERG-IVAN (U9228)	406 444-6217		N N-1		N									
Lat/Long	483543 / 1155936		**Beg/End Term**	3.5 / 4.0			**Beg/End Sta**	/						

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Livingston, Jason	Work Phone	751-2064	Cell Phone	N/A	Email	jalivingston@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	19211	Contractor Nm	KNIFE RIVER CORPORATION - KALS	Cont Time	40	Wrk Day	Award Dt	03/08/2011	Award Amt	595,595.00	
				CO Days	6		Work Beg	05/16/2011	CO Amt	196,785.13	
				Adj Time	46		Sub Work Cmplt	11/26/2012	Cont Total	792,380.13	
			Time Used	86.96 %	Time Chrg	40	Final Accpt	05/30/2013			

SFCN 38-1(12)3		OVERLAYS		740,649.40	595,595.00	83,383.30	81.82 %	80.25 %	10.32 %			
SF079 S&C TWLT-MT 40		Flathead		648,330.69	196,785.13	66,914.70						
6431012000		None			792,380.13	N						
SQUIRES-BILL (U8461)	406 444-6228	N	N-38		N							
Lat/Long	482214 / 1141625		Beg/End Term	2.6 / 3.7			Beg/End Sta	130+38.00 / 190+26.00				

Project Mgr Totals for	Livingston, Jason	32,161,624.11	29,990,016.32	2,934,329.50	97.67 %	109.77 %	10.36 %				
Cont Count	24	31,085,901.97	1,836,518.50	3,221,152.36							
Project Count	30		31,826,534.82								

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	01509	Contractor Nm	(OBS)A SAND & GRAVEL INC DBA BLAHNIK C	Cont Time	10	Wrk Day	Award Dt	05/26/2009	Award Amt 174,443.10
				CO Days	0		Work Beg	08/10/2009	CO Amt 17,003.00
				Adj Time	10		Sub Work Cmplt	10/06/2009	Cont Total 191,446.10
			Time Used 90.00 %	Time Chrg	9		Final Accpt	07/29/2010	

NH 7-1(119)44		OVERLAYS		.00	174,443.10	26,166.47	90.12	%	42.34	%	6.42	%
HAMILTON - SOUTH (PHASE II)		Ravalli		172,526.04	17,003.00	11,079.45						
6196119000		None			191,446.10	Y						
SQUIRES-BILL (U8461)	406 444-6228		P-7		Y							

Lat/Long	461312 / 1140918	Beg/End Term	43.7 / 46.0	Beg/End Sta	34+50.00 / 154+50.00

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	01512	Contractor Nm	KNIFE RIVER CORPORATION - MSLA	Cont Time	50	Wrk Day	Award Dt	05/22/2012	Award Amt 1,129,915.90
				CO Days	0		Work Beg	07/09/2012	CO Amt 110,410.87
				Adj Time	50		Sub Work Cmplt	01/14/2014	Cont Total 1,240,326.77
			Time Used 96.00 %	Time Chrg	48		Final Accpt	07/31/2014	

UPP 8108(2)	TIED	SEAL & COVER		397,132.90	321,604.65	35,376.51	103.28 %	202.19 %	19.55 %			
MAIN ST - WOODY TO JEFFERSON		Missoula		365,793.53	32,559.95	71,527.95						
7432002000		None			354,164.60	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	U	U-8108		N							
Lat/Long 465215 / 1135938			**Beg/End Term**	0.1 / 0.5		**Beg/End Sta**	2+67.00 / 26+14.00					
UPP 8121(4)	TIED	SEAL & COVER		314,784.70	267,388.48	29,412.73	101.91 %	91.69 %	9.01 %			
ARTHUR AVE - S AVE TO BECKWITH		Missoula		299,231.47	26,249.02	26,968.86						
7672004000		None			293,637.50	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	U	U-8121		N							
Lat/Long 465111 / 1135921			**Beg/End Term**	0.0 / 0.6		**Beg/End Sta**	0+31.00 / 29+97.00					
UPP 8120(7)	TIED	SEAL & COVER		98,697.60	108,968.26	11,986.51	92.14 %	74.72 %	8.18 %			
SOUTH AVE - BOW TO S HIGGINS		Missoula		109,422.23	9,793.17	8,955.76						
7431007000		None			118,761.43	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	U	U-8120		N							
Lat/Long 465055 / 1140010			**Beg/End Term**	3.4 / 4.0		**Beg/End Sta**	11+14.00 / 40+99.00					
UPP 8199(100)	TIED	SEAL & COVER		499,442.60	431,954.51	47,515.00	98.60 %	104.55 %	10.63 %			
CLEMENTS RD & 3RD ST		Missoula		467,132.87	41,808.73	49,676.02						
7430100000		None			473,763.24	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	U	U-8101, U-8102		N							
Lat/Long 465127 / 114452			**Beg/End Term**	0.0 / 1.3		**Beg/End Sta**	0+22.00 / 102+63.00					
Contract Totals for	01512			1,310,057.80	1,129,915.90	124,290.75	100.10 %	126.42 %	12.66 %			
Project Count	4			1,241,580.10	110,410.87	157,128.59						
					1,240,326.77							

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	01610	Contractor Nm	HL CONSTRUCTION, INC.	Cont Time	10	Wrk Day	Award Dt	06/22/2010	Award Amt	84,290.00					
				CO Days	0		Work Beg	07/22/2010	CO Amt	.00					
				Adj Time	10		Sub Work Cmplt	09/08/2010	Cont Total	84,290.00					
			Time Used	90.00 %	Time Chrg	9	Final Accpt	07/28/2011							
HSIP 473-1(3)12			GUARDRAIL	95,181.25	84,290.00	12,643.50	99.03 %	100.69 %	15.25 %						
SF069 - GUARDRAIL - S OF CONNER			Ravalli	83,470.80	.00	12,730.45									
6076003000			None		84,290.00	N									
SQUIRES-BILL (U8461)	406 444-6228		S S-473		N										
Lat/Long	455452 / 1140904		Beg/End Term	12.0 / 12.7			Beg/End Sta	630+00.00 / 666+87.50							
Contract No	01809	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	130	Wrk Day	Award Dt	08/25/2009	Award Amt	4,679,970.50					
				CO Days	0		Work Beg	09/23/2009	CO Amt	.00					
				Adj Time	130		Sub Work Cmplt	12/09/2010	Cont Total	4,679,970.50					
			Time Used	96.92 %	Time Chrg	126	Final Accpt	01/31/2013							
NH 7-1(117)62			RECONSTRUCTION, GRADING	5,365,392.70	4,679,970.50	421,197.35	97.48 %	85.88 %	7.93 %						
INDIAN PRAIRIE LOOP-NORTH & SOUTH			Ravalli	4,562,145.07	.00	361,732.29									
2016117000			None		4,679,970.50	N									
MALONE-KEVIN (U0723)	406 444-9369		N N-7		N										
Lat/Long	462820 / 1140746		Beg/End Term	62.0 / 64.1			Beg/End Sta	57+43.58 / 91+28.80							
Contract No	02215	Contractor Nm	MOUNTAIN WEST HOLDING COMPANY	Cont Time	20	Wrk Day	Award Dt	02/24/2015	Award Amt	83,461.00					
				CO Days	0		Work Beg	03/23/2015	CO Amt	.00					
				Adj Time	20		Sub Work Cmplt	04/27/2015	Cont Total	83,461.00					
			Time Used	30.00 %	Time Chrg	6	Final Accpt	09/24/2015							
HSIP 90-2(137)98			GUARDRAIL	125,850.00	83,461.00	16,692.20	88.56 %	91.16 %	20.59 %						
SF 129-GUARDRAIL E DESMET INT			Missoula	73,911.32	.00	15,217.43									
8060137000			None		83,461.00	N									
NUNNALLEE-BENJAMIN (U1991	406 523-5846		I I-90		N										
Lat/Long	465656 / 1140606		Beg/End Term	97.5 / 98.0			Beg/End Sta	1162+52.91 / 1170+76.45							

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	02C13	Contractor Nm	MOUNTAIN WEST HOLDING COMPANY	Cont Time	25	Wrk Day	Award Dt	12/17/2013	Award Amt 174,987.51
				CO Days	0		Work Beg	06/12/2014	CO Amt 52,061.25
				Adj Time	25		Sub Work Cmplt	12/04/2014	Cont Total 227,048.76
			Time Used 96.00 %	Time Chrg	24		Final Accpt	03/26/2015	

HSIP 7-1(135)18		SAFETY		262,937.50	174,987.50	26,248.13	99.12 %	49.36 %	5.76 %		
SF 119-GR S OF HAMILTON		Ravalli		225,044.27	52,061.25	12,957.32					
7841135000		None			227,048.75	N					
HARPSTER-MEGAN (U1374)	406 444-7824	P	N-7		N						

Lat/Long	45541 / 1140411	Beg/End Term	18.0 / 20.9	Beg/End Sta	965+05.22 / 1128+58.53

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	03613	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	80	Wrk Day	Award Dt	06/25/2013	Award Amt 5,152,864.95
				CO Days	0		Work Beg	08/05/2013	CO Amt - 292,690.80
				Adj Time	80		Sub Work Cmplt	12/09/2014	Cont Total 4,860,174.15
			Time Used 117.50 %	Time Chrg	94		Final Accpt	05/28/2015	

STPP 19-2(26)48	TIED	OVERLAYS		695,088.76	645,148.70	58,063.38	102.14 %	32.57 %	2.87 %			
MAXVILLE - SOUTH OF DRUMMOND		Powell		658,941.80	.00	18,914.14						
7610026000		None			645,148.70	N						
HOLIEN-DAVID (U2412)	406 444-6118	P	P-19		N							
Lat/Long 463831 / 1130631			**Beg/End Term**	48.2 / 62.5		**Beg/End Sta**	0+16.89 / 754+41.52					
IM 90-3(112)150	TIED	SEAL & COVER		1,516,203.25	1,416,935.80	127,524.22	104.24 %	81.39 %	8.87 %			
DRUMMOND - EAST & WEST (I-90)		Granite		1,170,824.90	- 293,740.80	103,793.90						
7602112000		None			1,123,195.00	N						
SQUIRES-BILL (U8461)	406 444-6228	I	I-90		N							
Lat/Long 463831 / 1130631			**Beg/End Term**	150.0 / 162.6		**Beg/End Sta**	465+52.80 / 2180+00.43					
STPP 19-2(30)63	TIED	OVERLAYS		1,324,104.79	1,149,653.30	103,468.80	105.17 %	154.13 %	13.18 %			
DRUMMOND - SOUTH		Powell		1,210,228.65	1,050.00	159,477.02						
7611030000		None			1,150,703.30	N						
HOLIEN-DAVID (U2412)	406 444-6118	P	P-19		N							
Lat/Long 463939 / 1130926			**Beg/End Term**	62.5 / 63.9		**Beg/End Sta**	720+18.80 / 787+40.30					
STPP 19-2(28)39	TIED	OVERLAYS		2,016,856.23	1,941,127.15	174,701.44	101.05 %	51.06 %	4.55 %			
PHILIPSBURG-MAXVILLE		Granite		1,961,469.19	.00	89,204.23						
7609028000		None			1,941,127.15	N						
HOLIEN-DAVID (U2412)	406 444-6118	P	P-19		N							
Lat/Long 462359 / 1131803			**Beg/End Term**	38.5 / 48.2		**Beg/End Sta**	403+29.70 / 526+76.92					
Contract Totals for	03613			5,552,253.03	5,152,864.95	463,757.84	102.91 %	80.08 %	7.43 %			
Project Count	4			5,001,464.54	- 292,690.80	371,389.29						
					4,860,174.15							

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 04508 | **Contractor Nm** PAVLIK ELECTRIC CO., INC.

Cont Time	30 Wrk Day	**Award Dt**	08/11/2008	**Award Amt**	282,711.10
CO Days	3	**Work Beg**	09/17/2008	**CO Amt**	12,916.49
Adj Time	33	**Sub Work Cmplt**	11/19/2009	**Cont Total**	295,627.59
Time Used 112.12 %	**Time Chrg** 37	**Final Accpt**	07/29/2010		

HSIP 8128(5)	SIGNALS	277,258.99	282,711.10	28,271.11	105.09 %	311.05 %	28.31 %	
2002-SIGNAL-PALMER STREET-MISSOULA	Missoula	310,672.63	12,916.49	87,938.53				
5363005000	None		295,627.59	Y				
ULBERG-IVAN (U9228) 406 444-6217	U U-8128		Y					

Lat/Long 465314 / 1140137 **Beg/End Term** 1.0 / **Beg/End Sta** 169+47.50 / 173+11.20

Contract No 04709 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

Cont Time	150 Wrk Day	**Award Dt**	07/28/2009	**Award Amt**	5,039,730.26
CO Days	0	**Work Beg**	08/17/2009	**CO Amt**	- 52,415.50
Adj Time	150	**Sub Work Cmplt**	12/09/2010	**Cont Total**	4,987,314.76
Time Used 100.00 %	**Time Chrg** 150	**Final Accpt**	05/30/2013		

ARRA 7-1(118)64	RECONSTRUCTION, GRADING	6,004,530.01	5,039,730.26	453,575.72	101.96 %	88.19 %	7.87 %	
ST MARYS RD - N & S	Ravalli	5,085,000.58	- 52,415.49	400,000.00				
2016118000	None		4,987,314.77	Y				
MALONE-KEVIN (U0723) 406 444-9369	N N-7		Y					

Lat/Long 463001 / 1140722 **Beg/End Term** 64.1 / 66.0 **Beg/End Sta** 91+28.80 / 120+70.00

Contract No 04910 | **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	145 Wrk Day	**Award Dt**	09/21/2010	**Award Amt**	6,033,888.88
CO Days	11	**Work Beg**	03/01/2011	**CO Amt**	280,949.93
Adj Time	156	**Sub Work Cmplt**	11/08/2012	**Cont Total**	6,314,838.81
Time Used 109.62 %	**Time Chrg** 171	**Final Accpt**	01/30/2014		

NH 7-1(94)54	RECONSTRUCTION, GRADING	7,420,150.74	6,033,888.88	543,050.00	100.52 %	116.61 %	9.98 %	
BEAR CREEK ROAD - SOUTH	Ravalli	6,347,826.24	280,949.95	633,237.26				
2015094000	None		6,314,838.83	N				
PRIEBE-GABE (U2177) 406 444-6080	N N-7		N					

Lat/Long 461928 / 1140915 **Beg/End Term** 53.71 / 56.33 **Beg/End Sta** 83+80.00 / 126+00.00

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05810	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time**	160	Wrk Day	**Award Dt**	08/24/2010	**Award Amt**	6,478,120.29	
				CO Days	18		**Work Beg**	11/01/2010	**CO Amt**	306,879.86	
				Adj Time	178		**Sub Work Cmplt**	12/31/2013	**Cont Total**	6,785,000.15	
			Time Used	98.88 %	**Time Chrg**	176		**Final Accpt**	01/29/2015		
NH 7-1(115)59		RECONSTRUCTION, GRADING		6,898,128.08	6,478,120.28	388,687.22		100.35 %	207.51 %	11.85 %	
VICTOR URBAN		Ravalli		6,808,868.31	306,879.86	806,547.56					
2015115000		None			6,785,000.14	Y					
PRIEBE-GABE (U2177)	406 444-6080	N	N-7		Y						
Lat/Long 462452 / 1140843			**Beg/End Term**	58.64 / 60.0			**Beg/End Sta**	163+10 / 185+10			
Contract No 05B07	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time**	180	Wrk Day	**Award Dt**	11/09/2007	**Award Amt**	15,751,937.37	
				CO Days	0		**Work Beg**	02/26/2008	**CO Amt**	3,253,895.83	
				Adj Time	180		**Sub Work Cmplt**	08/18/2010	**Cont Total**	19,005,833.20	
			Time Used	1.11 %	**Time Chrg**	2		**Final Accpt**	01/26/2012		
MT-NHTSA-NH 7-1(86)49		RECONSTRUCTION, GRADING		15,081,162.05	15,751,937.36	945,116.24		87.55 %	100.46 %	5.71 %	
HAMILTON - NORTH OF WOODSIDE		Ravalli		16,640,449.41	3,253,895.84	949,432.89					
2015086000		None			19,005,833.20	N					
PRIEBE-GABE (U2177)	406 444-6080	N	N-7		N						
Lat/Long 461724 / 1140936			**Beg/End Term**	49.0 / 53.7			**Beg/End Sta**	8+40.00 / 83+80.00			
Contract No 05C11	**Contractor Nm** HL CONSTRUCTION, INC.			**Cont Time**	15	Wrk Day	**Award Dt**	12/13/2011	**Award Amt**	102,394.50	
				CO Days	0		**Work Beg**	03/26/2012	**CO Amt**	.00	
				Adj Time	15		**Sub Work Cmplt**	10/12/2012	**Cont Total**	102,394.50	
			Time Used	86.67 %	**Time Chrg**	13		**Final Accpt**	09/26/2013		
HSIP 41(56)		GUARDRAIL		130,401.10	102,394.50	25,598.63		97.02 %	104.32 %	26.88 %	
SF089 RAVALLI CO GUARDRAIL		Ravalli		99,347.18	.00	26,705.21					
6737056000		None			102,394.50	N					
DALSOGLIO-MICHAEL (U1921)	406 444-6250	P	L-41-360, L-41-703		N						
Lat/Long 460435 / 1141026			**Beg/End Term**	2.6 / 3.2			**Beg/End Sta**	57+65.50 / 86+17.00			

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 06612 | **Contractor Nm** (OBS)A SAND & GRAVEL INC DBA BLAHNIK C

Cont Time	30	Wrk Day	**Award Dt**	06/19/2012	**Award Amt**	1,028,588.88	
CO Days	0		**Work Beg**	08/13/2012	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	11/09/2012	**Cont Total**	1,028,588.88	
Time Used	103.33 %	**Time Chrg**	31	**Final Accpt**	09/26/2013		

STPS 269-1(37)12	TIED	MICROSURFACING	660,642.20	632,451.79	50,596.14	94.24 %	92.80 %	7.88 %		
BELL CROSSING - NORTH & SOUTH		Ravalli	596,011.44	.00	46,951.93					
7628037000		None		632,451.79	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S S-269		N						
Lat/Long 462653 / 1140537		**Beg/End Term**	12.2 / 17.2		**Beg/End Sta**	581+61.38 / 160+38.10				
STPS 269-1(39)17	TIED	MICROSURFACING	384,959.20	396,137.09	31,690.97	84.96 %	128.52 %	12.10 %		
STEVENSVILLE - SOUTH		Ravalli	336,559.34	.00	40,728.68					
7656039000		None		396,137.09	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S S-269		N						
Lat/Long 462923 / 1140534		**Beg/End Term**	17.2 / 20.1		**Beg/End Sta**	160+38.10 / 312+00.00				
Contract Totals for 06612			1,045,601.40	1,028,588.88	82,287.11	90.67 %	106.55 %	9.40 %		
Project Count 2			932,570.78	.00	87,680.61					
				1,028,588.88						

Contract No 06T09 | **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	20	Wrk Day	**Award Dt**	05/26/2009	**Award Amt**	210,134.00	
CO Days	0		**Work Beg**	07/07/2009	**CO Amt**	8,941.10	
Adj Time	20		**Sub Work Cmplt**	10/27/2009	**Cont Total**	219,075.10	
Time Used	40.00 %	**Time Chrg**	8	**Final Accpt**	07/29/2010		

ARRA 32758(13)		SEAL & COVER	231,402.10	210,134.00	23,114.74	109.64 %	62.49 %	6.01 %		
MISSOULA - WEST		Missoula	240,201.85	8,941.10	14,445.49					
6205013000		None		219,075.10	Y					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	X X-32758		Y						
Lat/Long 465504 / 1140434		**Beg/End Term**	3.0 / 5.6		**Beg/End Sta**	368+98.00 / 480+97.09				

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	07109	Contractor Nm	KNIFE RIVER CORPORATION - MSLA	Cont Time	40	Wrk Day	Award Dt	05/19/2009	Award Amt 861,552.70
				CO Days	0		Work Beg	06/15/2009	CO Amt - 5,342.00
				Adj Time	40		Sub Work Cmplt	11/05/2009	Cont Total 856,210.70
			Time Used 100.00 %	Time Chrg	40		Final Accpt	07/29/2010	

ARRA 8120(5)	TIED	OVERLAYS		786,491.51	550,396.40	66,047.57	106.72 %	71.85 %	8.22 %				
SOUTH AVE-CLEMENTS TO RESERVE		Missoula		577,487.38	- 9,285.00	47,457.98							
6253005000		None			541,111.40	Y							
STACK-SHANE (U2026)	406 523-5830	U	U-8120		Y								
Lat/Long 465055 / 1140328			**Beg/End Term**	0.0 / 2.1		**Beg/End Sta**	0+00.00 / 112+80.00						
ARRA 8107(19)	TIED	OVERLAYS		92,110.52	68,775.60	8,253.07	100.71 %	89.84 %	10.43 %				
ORANGE-BWAY TO CLARK FORK BR		Missoula		71,078.02	1,801.00	7,414.47							
6252019000		None			70,576.60	Y							
STACK-SHANE (U2026)	406 523-5830	U	U-8107		Y								
Lat/Long 465222 / 1135955			**Beg/End Term**	1.6 / 1.7		**Beg/End Sta**	51+00.13 / 92+04.50						
ARRA 8105(14)	TIED	OVERLAYS		194,747.08	134,635.20	16,156.22	100.47 %	43.98 %	5.21 %				
RUSSELL ST-FAIRVIEW TO 39TH		Missoula		136,238.67	961.00	7,104.83							
6250014000		None			135,596.20	Y							
STACK-SHANE (U2026)	406 523-5830	U	U-8105		Y								
Lat/Long 465015 / 1140106			**Beg/End Term**	0.0 / 0.5		**Beg/End Sta**	0+44.60 / 26+25.60						
ARRA 8113(6)	TIED	OVERLAYS		160,013.84	107,745.50	12,929.46	99.48 %	57.08 %	6.81 %				
HIGGINS-BWAY TO CLARK FORK BR		Missoula		108,395.34	1,215.00	7,379.84							
6251006000		None			108,960.50	Y							
STACK-SHANE (U2026)	406 523-5830	U	U-8113		Y								
Lat/Long 465216 / 1135941			**Beg/End Term**	0.3 / 0.5		**Beg/End Sta**	0+00.00 / 9+86.00						
Contract Totals for	07109			1,233,362.95	861,552.70	103,386.32	104.32 %	67.09 %	7.77 %				
Project Count	4			893,199.41	- 5,308.00	69,357.12							
					856,244.70								

SiteManager Completed Contracts Construction Report | STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	07110	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	30	Wrk Day	Award Dt	02/09/2010	Award Amt 827,076.85
				CO Days	0		Work Beg	07/12/2010	CO Amt 14,144.00
				Adj Time	30		Sub Work Cmplt	10/14/2011	Cont Total 841,220.85
			Time Used 106.67 %	Time Chrg	32		Final Accpt	09/27/2012	

NH 7-1(125)0	TIED	SEAL & COVER		531,170.88	492,926.44	39,434.12	94.56 %	69.53 %	5.79 %			
LOST TRAIL PASS		Ravalli		473,476.64	7,786.00	27,419.36						
6794125000		None			500,712.44	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-7		N							
Lat/Long 454444 / 1135624		Beg/End Term		0.0 / 8.9		Beg/End Sta	3+74.50 / 467+45.31					
NH 7-1(123)9	TIED	SEAL & COVER		400,375.72	334,150.42	26,732.03	95.21 %	41.43 %	3.42 %			
SULA - N & S		Ravalli		324,207.57	6,358.00	11,074.70						
6795123000		None			340,508.42	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-7		N							
Lat/Long 455009 / 1135847		Beg/End Term		8.9 / 16.2		Beg/End Sta	473+71.30 / 855+29.43					
Contract Totals for	07110			931,546.60	827,076.86	66,166.15	94.82 %	58.18 %	4.83 %			
Project Count	2			797,684.21	14,144.00	38,494.06						
					841,220.86							

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 07209 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	45 Wrk Day	**Award Dt**	03/09/2009	**Award Amt**	1,154,516.20
CO Days	0	**Work Beg**	05/21/2009	**CO Amt**	.00
Adj Time	45	**Sub Work Cmplt**	08/17/2009	**Cont Total**	1,154,516.20
Time Used	24.44 %	**Time Chrg**	11	**Final Accpt**	07/29/2010

NH 24-1(66)0	TIED	SEAL & COVER	1,022,149.83	964,655.52	115,758.66	95.65 %	29.61 %	3.72 %
POTOMAC - E & W		Missoula	922,738.29	.00	34,280.59			
6501066000		None		964,655.52	Y			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N N-24		Y				
Lat/Long 465444 / 1134021		**Beg/End Term**	0.0 / 22.7		**Beg/End Sta**	56+85.50 / 725+68.2		
NH 24-1(68)23	TIED	SEAL & COVER	200,604.64	189,860.68	22,783.28	95.08 %	35.76 %	4.51 %
GREENOUGH HILL		Missoula	180,511.85	.00	8,147.26			
6502068000		None		189,860.68	Y			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N N-24		Y				
Lat/Long 465452 / 1132618		**Beg/End Term**	22.7 / 26.7		**Beg/End Sta**	725+68.2 / 935+67.22		
Contract Totals for 07209			1,222,754.47	1,154,516.20	138,541.94	95.56 %	30.62 %	3.85 %
Project Count 2			1,103,250.14	.00	42,427.85			
				1,154,516.20				

Contract No 07510 | **Contractor Nm** (OBS)A SAND & GRAVEL INC DBA BLAHNIK C

Cont Time	20 Wrk Day	**Award Dt**	06/01/2010	**Award Amt**	392,552.65
CO Days	0	**Work Beg**	07/22/2010	**CO Amt**	6,785.60
Adj Time	20	**Sub Work Cmplt**	04/13/2011	**Cont Total**	399,338.25
Time Used	75.00 %	**Time Chrg**	15	**Final Accpt**	11/17/2011

NH 7-1(127)46		SEAL & COVER	592,828.75	392,552.65	35,329.74	93.27 %	80.52 %	7.64 %
HAMILTON - URBAN		Ravalli	372,463.49	6,785.60	28,447.07			
6796127000		None		399,338.25	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N N-7		N				
Lat/Long 461421 / 1140918		**Beg/End Term**	46.0 / 47.3		**Beg/End Sta**	154+50.00 / 225+46.50		

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 07708 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	65	Wrk Day	Award Dt	05/19/2009	Award Amt	600,125.00	
CO Days	0		Work Beg	06/17/2009	CO Amt	2,783.00	
Adj Time	65		Sub Work Cmplt	12/18/2009	Cont Total	602,908.00	
Time Used	92.31 %	Time Chrg	60	Final Accpt	05/26/2011		

ARRA 8117(6)		RECONSTRUCTION, GRADING	802,171.30	600,125.00	90,018.75	100.51 %	97.98 %	14.56 %		
HIGGINS\ HILL\ BECKWITH - MISSOULA		Missoula	605,953.49	2,783.00	88,202.73					
4498006000		None		602,908.00	Y					
NORDHAGEN-BLAIR (U6573)	406 444-9128	U U-8117		Y						

Lat/Long 465124 / 1135952 **Beg/End Term** 0.45 / 0.45 **Beg/End Sta** 20+28.97 / 21+67.16

Contract No 07813 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	15	Wrk Day	Award Dt	09/10/2013	Award Amt	113,322.60	
CO Days	0		Work Beg	10/31/2013	CO Amt	.00	
Adj Time	15		Sub Work Cmplt	05/23/2014	Cont Total	113,322.60	
Time Used	160.00 %	Time Chrg	24	Final Accpt	10/30/2014		

HSIP 41(39)		SAFETY	103,322.20	113,322.60	22,664.52	90.24 %	158.41 %	35.11 %		
2003-SIGNING/GDRAIL-RAVALLI CO.		Ravalli	102,259.00	.00	35,901.93					
5866039000		None		113,322.60	N					
ULBERG-IVAN (U9228)	406 444-6217	L L-41-7, L-41-90, L-4		N						

Lat/Long 465302 / 1114011 **Beg/End Term** / **Beg/End Sta** /

Contract No 08108 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

Cont Time	160	Wrk Day	Award Dt	03/10/2008	Award Amt	11,475,889.71	
CO Days	0		Work Beg	08/04/2010	CO Amt	928,743.57	
Adj Time	160		Sub Work Cmplt	11/15/2010	Cont Total	12,404,633.28	
Time Used	.63 %	Time Chrg	1	Final Accpt	09/27/2012		

NH-MT 7-1(88)66 F		RECONSTRUCTION, GRADING	11,488,028.64	11,475,889.69	1,147,588.97	95.51 %	63.75 %	6.18 %		
STEVENSVILLE WYE - N & S		Ravalli	11,847,613.18	928,743.57	731,605.69					
2016088001		None		12,404,633.26	Y					
MALONE-KEVIN (U0723)	406 444-9369	N N-7		Y						

Lat/Long 463135 / 1140648 **Beg/End Term** 65.94 / 68.30 **Beg/End Sta** 120+70.00 / 159+00.00

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 08412 | **Contractor Nm** HIGHWAY TECHNOLOGIES INC

Cont Time	15 Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	48,929.00
CO Days	0	**Work Beg**	08/06/2012	**CO Amt**	.00
Adj Time	15	**Sub Work Cmplt**	10/05/2012	**Cont Total**	48,929.00
Time Used 46.67 %	**Time Chrg** 7	**Final Accpt**	09/26/2013		

HSIP 93-1(17)10		SAFETY		40,333.30	48,929.00	4,892.90	97.04 %	256.56 %	26.44 %
SF 099 E OF IDAHO BORDER		Missoula		47,483.00	.00	12,553.19			
7204017000		None			48,929.00	N			
ULBERG-IVAN (U9228)	406 444-6217	P	N-93		N				

Lat/Long 464527 / 1142940 **Beg/End Term** 10.1 / 11.4 **Beg/End Sta** 531+75.74 / 600+84.54

Contract No 08514 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	65 Wrk Day	**Award Dt**	06/03/2014	**Award Amt**	2,501,450.93
CO Days	0	**Work Beg**	07/07/2014	**CO Amt**	.00
Adj Time	65	**Sub Work Cmplt**	12/09/2014	**Cont Total**	2,501,450.93
Time Used 73.85 %	**Time Chrg** 48	**Final Accpt**	05/28/2015		

NH 5-2(164)19	TIED	OVERLAYS		1,951,633.40	1,753,508.15	140,280.65	98.31 %	61.27 %	4.99 %
RAVALLI - N & S		Lake		1,723,805.67	.00	85,953.31			
8143164000		None			1,753,508.15	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-5		N				

Lat/Long 471612 / 1141036 **Beg/End Term** 18.5 / 36.8 **Beg/End Sta** 174+83.15 / 1142+26.66

NH 5-2(166)56	TIED	OVERLAYS		846,782.52	747,942.78	59,835.42	89.75 %	45.31 %	4.04 %
POLSON - N & S		Lake		671,292.53	.00	27,109.87			
8144166000		None			747,942.78	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-5		N				

Lat/Long 474200 / 1141046 **Beg/End Term** 56.0 / 67.4 **Beg/End Sta** 182+59.75 / 317+00.00

Contract Totals for 08514				2,798,415.92	2,501,450.93	200,116.07	95.75 %	56.50 %	4.72 %
Project Count 2				2,395,098.20	.00	113,063.18			
					2,501,450.93				

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	08B09	Contractor Nm	MONTANA MATERIALS INC DBA LS JENSEN	Cont Time	150	Wrk Day	Award Dt	10/20/2009	Award Amt	5,933,269.00			
				CO Days	32		Work Beg	02/16/2010	CO Amt	151,135.92			
				Adj Time	182		Sub Work Cmplt	05/29/2012	Cont Total	6,084,404.92			
			Time Used	102.75 %	Time Chrg	187		Final Accpt	07/25/2013				

NH 7-1(116)60	TIED	RECONSTRUCTION, GRADING		1,490,527.49	1,318,107.03	131,810.70	99.50 %	108.45 %	10.65 %				
VICTOR URBAN - NORTH		Ravalli		1,342,664.12	31,301.94	142,946.72							
2015116000		None			1,349,408.97	N							
PRIEBE-GABE (U2177)	406 444-6080	N	N-7		N								
Lat/Long 462553 / 1140827		Beg/End Term	60.0 / 60.62			Beg/End Sta	52+34.20 / 84+82.23						
NH 7-1(102)61 F	TIED	RECONSTRUCTION, GRADING		5,683,052.32	4,615,161.97	461,516.20	101.96 %	117.66 %	11.25 %				
BELL CROSSING - N & S		Ravalli		4,827,874.79	119,833.98	542,997.76							
2016102000		None			4,734,995.95	N							
MALONE-KEVIN (U0723)	406 444-9369	N	N-7		N								
Lat/Long 462709 / 1140800		Beg/End Term	60.6 / 62.0			Beg/End Sta	84+79.90 / 155+58.57						
Contract Totals for	08B09			7,173,579.81	5,933,269.00	593,326.90	101.42 %	115.61 %	11.12 %				
Project Count	2			6,170,538.91	151,135.92	685,944.48							
					6,084,404.92								

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	09109	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	25	Wrk Day	Award Dt	02/09/2009	Award Amt 1,111,110.96
				CO Days	0		Work Beg	05/26/2009	CO Amt .00
				Adj Time	25		Sub Work Cmplt	08/17/2009	Cont Total 1,111,110.96
			Time Used 76.00 %	Time Chrg	19		Final Accpt	07/29/2010	

IM 90-1(179)50	TIED	SEAL & COVER		318,987.20	288,203.90	25,938.35	102.78 %	60.06 %	5.26 %
SUPERIOR - LOZEAU		Mineral		296,207.50	.00	15,577.79			
6497179000		None			288,203.90	Y			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90		Y				
Lat/Long 470917 / 1145002		Beg/End Term	49.8 / 53.6			Beg/End Sta	355+60.00 / 559+44.90		
IM 90-1(181)54	TIED	SEAL & COVER		910,729.50	822,907.06	74,061.64	101.69 %	47.77 %	4.23 %
LOZEAU - TARKIO		Mineral		836,794.14	.00	35,375.77			
6498181000		None			822,907.06	Y			
NUNNALLEE-BENJAMIN (U1991	406 523-5846		I-90		Y				
Lat/Long 470402 / 1144557		Beg/End Term	53.8 / 64.0			Beg/End Sta	567+29.20 / 273+69.00		
Contract Totals for	09109			1,229,716.70	1,111,110.96	99,999.99	101.97 %	50.95 %	4.50 %
Project Count	2			1,133,001.64	.00	50,953.56			
					1,111,110.96				

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 09712 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	50	Wrk Day	**Award Dt**	08/07/2012	**Award Amt**	2,407,716.78	
CO Days	0		**Work Beg**	09/10/2012	**CO Amt**	11,340.80	
Adj Time	50		**Sub Work Cmplt**	12/11/2013	**Cont Total**	2,419,057.58	
Time Used	100.00 %	**Time Chrg**	50		**Final Accpt**	09/17/2014	

HSIP 5-1(40)0	TIED	SAFETY	392,883.75	372,470.90	40,971.80	113.68 %	300.65 %	29.06 %			
2003-SAFETY IMPVT-DESMET INTCH		Missoula	423,916.81	443.00	123,183.62						
5873040000		None		372,913.90	N						
ULBERG-IVAN (U9228)	406 444-6217	N-5		N							
Lat/Long 465557 / 1140822		**Beg/End Term** 0.00 / 0.00			**Beg/End Sta** 198+53.23 / 211+43.12						
IM 90-2(122)94	TIED	SEAL & COVER	2,089,686.22	2,035,245.87	223,877.05	100.42 %	52.59 %	5.73 %			
MISSOULA - WEST (I-90)		Missoula	2,054,649.86	10,897.80	117,735.54						
7601122000		None		2,046,143.67	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I I-90		N							
Lat/Long 465511 / 1140333		**Beg/End Term** 94.4 / 105.6			**Beg/End Sta** 1001+00.00 / 213+96.20						
Contract Totals for 09712			2,482,569.97	2,407,716.77	264,848.85	102.46 %	90.96 %	9.72 %			
Project Count 2			2,478,566.67	11,340.80	240,919.16						
				2,419,057.57							

Contract No 10309 | **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	30	Wrk Day	**Award Dt**	04/06/2009	**Award Amt**	912,748.36	
CO Days	0		**Work Beg**	07/29/2009	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	10/27/2009	**Cont Total**	912,748.36	
Time Used	86.67 %	**Time Chrg**	26		**Final Accpt**	07/29/2010	

STPS 263-1(25)11		OVERLAYS	980,952.42	912,748.36	91,274.84	96.95 %	55.70 %	5.74 %			
MULLAN ROAD		Missoula	884,952.99	.00	50,839.99						
6507025000		None		912,748.36	Y						
STACK-SHANE (U2026)	406 523-5830	S S-263		Y							
Lat/Long 465854 / 1141214		**Beg/End Term** 10.526 / 14.800			**Beg/End Sta** 10+526 / 5+85.8						

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	10311	**Contractor Nm**	SCHELLINGER CONSTRUCTION CO., INC.	**Cont Time**	160	Wrk Day	**Award Dt**	04/05/2011	**Award Amt**	6,795,598.49			
				CO Days	10		**Work Beg**	04/25/2011	**CO Amt**	367,660.26			
				Adj Time	170		**Sub Work Cmplt**	12/31/2013	**Cont Total**	7,163,258.75			
			Time Used 99.41 %	**Time Chrg**	169		**Final Accpt**	10/30/2014					
NH-NHTSA 7-1(114)56			RECONSTRUCTION, GRADING	8,197,345.89	6,795,598.49	679,559.85	97.99 %	77.82 %	7.53 %				
BEAR CREEK ROAD - NORTH			Ravalli	7,019,137.60	367,660.26	528,849.89							
2015114003			None		7,163,258.75	N							
PRIEBE-GABE (U2177)	406 444-6080	N	N-7		N								
Lat/Long 462350 / 1140840			**Beg/End Term** 56.33 / 58.64				**Beg/End Sta** 126+00 / 163+10						

Contract No	10412	**Contractor Nm**	MUNGAS COMPANY INC	**Cont Time**	30	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	159,986.80			
				CO Days	15		**Work Beg**	05/17/2012	**CO Amt**	131,690.00			
				Adj Time	45		**Sub Work Cmplt**	11/08/2012	**Cont Total**	291,676.80			
			Time Used 82.22 %	**Time Chrg**	37		**Final Accpt**	09/26/2013					
ER 81024(9)			SLIDE OR SLOPE STABALIZATION	238,967.00	159,986.80	23,998.02	99.29 %	229.98 %	19.06 %				
SKALKAHO ROAD/MT 11-1			Ravalli	289,597.72	131,690.00	55,191.49							
7752009000			None		291,676.80	N							
SQUIRES-BILL (U8461)	406 444-6228	X	X-81024		N								
Lat/Long 461422 / 1135025			**Beg/End Term** 19.7 / 19.8				**Beg/End Sta** 11+46.00 / 16+74.00						

Contract No	10511	**Contractor Nm**	MONTANA LINES, INC. - GFLS	**Cont Time**	25	Wrk Day	**Award Dt**	05/24/2011	**Award Amt**	224,168.97			
				CO Days	0		**Work Beg**	07/05/2011	**CO Amt**	8,445.00			
				Adj Time	25		**Sub Work Cmplt**	05/30/2012	**Cont Total**	232,613.97			
			Time Used 100.00 %	**Time Chrg**	25		**Final Accpt**	09/26/2013					
SFCN 92-1(10)3			SIGNALS	291,610.15	224,168.97	22,416.90	109.14 %	118.57 %	10.47 %				
MULLAN & RESERVE			Missoula	253,874.54	8,445.00	26,579.75							
7563010000			None		232,613.97	N							
STACK-SHANE (U2026)	406 523-5830	N	N-92		N								
Lat/Long 465305 / 1140221			**Beg/End Term** 3.2 / 3.4				**Beg/End Sta** 403+10.39 / 413+87.63						

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 10C10 | **Contractor Nm** INTERMOUNTAIN SLURRY SEAL, INC.

Cont Time	20 Wrk Day	**Award Dt**	12/14/2010	**Award Amt**	418,098.85		
CO Days	0	**Work Beg**	06/17/2011	**CO Amt**	.00		
Adj Time	20	**Sub Work Cmplt**	06/29/2011	**Cont Total**	418,098.85		
Time Used 45.00 %	**Time Chrg** 9	**Final Accpt**	07/26/2012				

STPS 269-1(35)5	MICROSURFACING	308,318.50	418,098.85	41,809.89	101.82 %	38.65 %	3.80 %		
N OF HAMILTON - NORTH	Ravalli	425,706.90	.00	16,160.92					
6917035000	None		418,098.85	N					
NUNNALLEE-BENJAMIN (U1991 406 523-5846	S S-269		N						

Lat/Long 461938 / 1140649 **Beg/End Term** 4.8 / 8.5 **Beg/End Sta** 188+00.00 / 382+13.69

Contract No 13109 | **Contractor Nm** FRONTIER WEST, LLC

Cont Time	75 Wrk Day	**Award Dt**	04/20/2009	**Award Amt**	497,965.15		
CO Days	0	**Work Beg**	07/16/2009	**CO Amt**	12,905.02		
Adj Time	75	**Sub Work Cmplt**	09/15/2010	**Cont Total**	510,870.17		
Time Used 90.67 %	**Time Chrg** 68	**Final Accpt**	05/26/2011				

BR 9041(34)	BRIDGE CONSTRUCTION, REHAB AND F	486,673.50	497,965.15	89,633.73	94.44 %	60.52 %	11.24 %		
SKALKAHO CR - 3 KM SE GRANTSDALE	Ravalli	482,480.24	12,905.02	54,246.30					
4774034000	None		510,870.17	Y					
MENDS-NIGEL (U5938) 406 444-9221	L L-41-321		Y						

Lat/Long 461156 / 1140648 **Beg/End Term** 10+03.18 / 12+00.0 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Maart, Billy	Work Phone	523-5877	Cell Phone	544-5651	Email	bmaart@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	13414	Contractor Nm	MONTANA MATERIALS INC DBA LS JENSEN	Cont Time	65	Wrk Day	Award Dt	05/06/2014	Award Amt	3,497,497.00
				CO Days	0		Work Beg	07/07/2014	CO Amt	.00
				Adj Time	65		Sub Work Cmplt	01/04/2016	Cont Total	3,497,497.00
			Time Used	100.00 %	Time Chrg	65	Final Accpt	05/26/2016		

IM 90-3(125)163	TIED	OVERLAYS			1,096,404.05	1,072,781.31	85,822.50	101.96 %	49.34 %	3.87 %
GOLD CREEK - E & W		Powell			1,093,847.03	.00	42,346.85			
8139125000		None				1,072,781.31	N			
NELSON-JENNIFER M (U4348)	406 494-9636	I	I-90			N				
Lat/Long 463404 / 1125321			**Beg/End Term**	162.6 / 172.6			**Beg/End Sta**	2180+00.00 / 2706+77.00		
IM 90-2(135)106	TIED	OVERLAYS			2,186,105.40	2,147,111.45	171,768.92	97.98 %	101.91 %	8.32 %
MISSOULA - BONNER		Missoula			2,103,697.11	.00	175,057.89			
8138135000		None				2,147,111.45	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	I	I-90			N				
Lat/Long 465219 / 1135552			**Beg/End Term**	105.7 / 110.3			**Beg/End Sta**	213+96.2 / 369+93.44		
HSIP 90-3(119)137	TIED	GUARDRAIL			323,259.55	277,604.24	22,208.34	102.50 %	60.31 %	4.71 %
SF 119 - GR W OF DRUMMOND		Granite			284,543.71	.00	13,394.76			
7883119000		None				277,604.24	N			
SQUIRES-BILL (U8461)	406 444-6228	I	I-90			N				
Lat/Long 464215 / 1132708			**Beg/End Term**	136.7 / 137.4			**Beg/End Sta**	150+08.00 / 186+22.7		
Contract Totals for	13414				3,605,769.00	3,497,497.00	279,799.76	99.56 %	82.49 %	6.63 %
Project Count	3				3,482,087.85	.00	230,799.50			
						3,497,497.00				

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Maart, Billy | **Work Phone** 523-5877 | **Cell Phone** 544-5651 | **Email** bmaart@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 20412 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	45	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	2,959,854.41
CO Days	2		**Work Beg**	06/08/2012	**CO Amt**	13,900.00
Adj Time	47		**Sub Work Cmplt**	01/14/2014	**Cont Total**	2,973,754.41
Time Used	100.00 %	**Time Chrg**	47	**Final Accpt**	10/30/2014	

NH 7-1(133)74	TIED	OVERLAYS	1,610,305.02	1,516,105.17	151,610.52	99.56 %	63.35 %	6.33 %
FLORENCE - NORTH		Ravalli	1,516,329.18	6,950.00	96,052.10			
7648133000		None		1,523,055.17	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N N-7		N				
Lat/Long 463837 / 1140415		**Beg/End Term**	74.2 / 77.9		**Beg/End Sta**	41+81.82 / 231+90.63		
NH 7-2(55)78	TIED	OVERLAYS	1,539,661.28	1,443,749.24	144,374.92	103.66 %	35.00 %	3.36 %
CARLTON CREEK ROAD-MACLAY ROAD		Missoula	1,503,751.40	6,950.00	50,530.19			
7607055000		None		1,450,699.24	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N N-7		N				
Lat/Long 464155 / 1140424		**Beg/End Term**	77.9 / 81.5		**Beg/End Sta**	231+90.63 / 423+73.17		
Contract Totals for 20412			3,149,966.30	2,959,854.41	295,985.44	101.56 %	49.52 %	4.85 %
Project Count 2			3,020,080.58	13,900.00	146,582.29			
				2,973,754.41				
Project Mgr Totals for Maart, Billy			97,158,540.12	89,300,868.60	7,872,056.54	96.82 %	91.40 %	7.85 %
Cont Count 35			91,630,108.88	5,342,177.24	7,195,342.52			
Project Count 54				94,643,045.84				

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Meyers, Steve	Work Phone	751-2040	Cell Phone	461-8127	Email	smeyers@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	01115	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	25	Wrk Day	Award Dt	02/03/2015	Award Amt	484,515.90			
				CO Days	0		Work Beg	07/14/2015	CO Amt	.00			
				Adj Time	25		Sub Work Cmplt	12/08/2015	Cont Total	484,515.90			
			Time Used	40.00 %	Time Chrg	10	Final Accpt	05/26/2016					
NH 1-1(98)57		SEAL & COVER		483,703.16	484,515.90	58,141.91	96.62 %	41.66 %	5.17 %				
N OF MANICKE - NORTH		Lincoln		468,133.38	.00	24,220.30							
8140098000		None			484,515.90	N							
NELSON-JENNIFER M (U4348)	406 494-9636	N	N-1		N								
Lat/Long	480145 / 1151949		Beg/End Term	57.2 / 65.6			Beg/End Sta	687+29.30 / 1139+96.50					
Contract No	01615	Contractor Nm	INTERMOUNTAIN SLURRY SEAL, INC.	Cont Time	30	Wrk Day	Award Dt	06/23/2015	Award Amt	1,067,890.12			
				CO Days	0		Work Beg	08/05/2015	CO Amt	.00			
				Adj Time	30		Sub Work Cmplt	12/21/2015	Cont Total	1,067,890.12			
			Time Used	100.00 %	Time Chrg	30	Final Accpt	05/26/2016					
NH 5-3(128)106		MICROSURFACING		944,530.50	1,067,890.12	106,789.01	102.40 %	.00 %	.00 %				
ASHLEY CR - SOUTH		Flathead		1,093,567.69	.00	.00							
8771127000		None			1,067,890.12	N							
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-5		N								
Lat/Long	480753 / 1141604		Beg/End Term	106.0 / 109.3			Beg/End Sta	149+12.2 / 324+80.31					
Contract No	01715	Contractor Nm	STILLWATER ELECTRIC, INC.	Cont Time	10	Wrk Day	Award Dt	07/21/2015	Award Amt	12,735.00			
				CO Days	0		Work Beg	10/20/2015	CO Amt	.00			
				Adj Time	10		Sub Work Cmplt	12/07/2015	Cont Total	12,735.00			
			Time Used	40.00 %	Time Chrg	4	Final Accpt	05/26/2016					
HSIP-G 1-2(195)138		SAFETY		17,400.00	12,735.00	1,782.90	77.49 %	686.74 %	124.08 %				
SF 139 - COLUMBIA HEIGHTS SAFETY		Flathead		9,867.80	.00	12,243.91							
8627195000		None			12,735.00	N							
PRIEBE-GABE (U2177)	406 444-6080	P	N-1		N								
Lat/Long	482151 / 1140840		Beg/End Term	138.2 / 138.2			Beg/End Sta	/					

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Meyers, Steve | **Work Phone** 751-2040 | **Cell Phone** 461-8127 | **Email** smeyers@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 02411 | **Contractor Nm** STILLWATER ELECTRIC, INC.

Cont Time	20	Wrk Day	**Award Dt**	05/03/2011	**Award Amt**	34,754.60			
CO Days	0		**Work Beg**	06/06/2011	**CO Amt**	.00			
Adj Time	20		**Sub Work Cmplt**	08/03/2011	**Cont Total**	34,754.60			
Time Used	65.00 %	**Time Chrg**	13		**Final Accpt**	03/22/2012			

HSIP 292-1(13)7		SIGNALS		37,694.00	34,754.60	2,780.37	96.11 %	470.37 %	39.15 %		
SF109 FLASHER HODGSON RD		Flathead		33,403.72	.00	13,077.97					
7393013000		None			34,754.60	N					
ULBERG-IVAN (U9228)	406 444-6217	S	S-292		N						

Lat/Long 482030 / 1141802 **Beg/End Term** 7.096 / 7.096 **Beg/End Sta** /

Contract No 02714 | **Contractor Nm** GLACIER EXCAVATING, INC.

Cont Time	75	Wrk Day	**Award Dt**	07/22/2014	**Award Amt**	400,250.50			
CO Days	0		**Work Beg**	09/12/2014	**CO Amt**	5,000.00			
Adj Time	75		**Sub Work Cmplt**	09/18/2015	**Cont Total**	405,250.50			
Time Used	89.33 %	**Time Chrg**	67		**Final Accpt**	05/26/2016			

NH 27(39)		ENVIRONMENTAL AND WETLAND		446,111.50	400,250.50	48,030.06	102.35 %	241.86 %	28.01 %		
SCHRIEBER LAKE MITIGATION		Lincoln		414,764.95	5,000.00	116,164.58					
1027039000		None			405,250.50	N					
SALYARDS-WADE (U7713)	406 444-0451	L			N						

Lat/Long 480643 / 1152447 **Beg/End Term** / **Beg/End Sta** /

Contract No 03215 | **Contractor Nm** L & J CONSTRUCTION GROUP, LLC

Cont Time	20	Wrk Day	**Award Dt**	03/10/2015	**Award Amt**	68,399.10			
CO Days	8		**Work Beg**	05/26/2015	**CO Amt**	110,536.00			
Adj Time	28		**Sub Work Cmplt**	11/30/2015	**Cont Total**	178,935.10			
Time Used	103.57 %	**Time Chrg**	29		**Final Accpt**	03/24/2016			

HSIP 52-2(45)31		SAFETY		89,354.60	68,399.10	17,099.78	113.85 %	217.64 %	18.27 %		
SF 129 - SAFETY IMPROVEMENT BIG FORK		Flathead		203,709.78	110,536.00	37,215.77					
8071045000		None			178,935.10	N					
PRIEBE-GABE (U2177)	406 444-6080	P	P-52		N						

Lat/Long 480343 / 1140453 **Beg/End Term** 31.0 / 31.1 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Meyers, Steve | **Work Phone** 751-2040 | **Cell Phone** 461-8127 | **Email** smeyers@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05510	**Contractor Nm** L.H.C., INCORPORATED		**Cont Time**	30	Cal Day	**Award Dt**	06/01/2010	**Award Amt**	3,453,845.25		
			CO Days	8		**Work Beg**	06/22/2010	**CO Amt**	- 43,161.45		
			Adj Time	38		**Sub Work Cmplt**	12/29/2011	**Cont Total**	3,410,683.80		
		Time Used 76.32 %	**Time Chrg**	29		**Final Accpt**	05/30/2013				
MT 15(93)	RECONSTRUCTION, GRADING		3,979,922.22	3,453,845.21	345,384.52	100.38 %	82.89 %	8.36 %			
KBP - US 2 - WIDENING	Flathead		3,423,762.24	- 43,161.45	286,288.58						
2038093000	None			3,410,683.76	N						
BENTE-FREDRICK (U0547) 406 444-7634	N	N-5		N							
Lat/Long 481149 / 1142041	**Beg/End Term** 119.317 / 119.811				**Beg/End Sta** 31+74.41 / 39+70.00						
Contract No 05B13	**Contractor Nm** SURFACE PREPARATION TECHNOLOGIES L		**Cont Time**	20	Wrk Day	**Award Dt**	11/26/2013	**Award Amt**	98,468.00		
			CO Days	0		**Work Beg**	06/24/2014	**CO Amt**	.00		
			Adj Time	20		**Sub Work Cmplt**	09/26/2014	**Cont Total**	98,468.00		
		Time Used 115.00 %	**Time Chrg**	23		**Final Accpt**	03/26/2015				
HSIP 33-1(43)14	SAFETY		128,796.00	98,468.00	14,770.20	94.06 %	82.48 %	13.15 %			
SF 119 RUMBLE STRIPS MT 37	Lincoln		92,616.00	.00	12,182.21						
7839043000	None			98,468.00	N						
PRIEBE-GABE (U2177) 406 444-6080	P	P-33		N							
Lat/Long 483852 / 1157101	**Beg/End Term** 13.746 / 64.928				**Beg/End Sta** /						
Contract No 08511	**Contractor Nm** MONTANA LINES, INC. - GFLS		**Cont Time**	20	Wrk Day	**Award Dt**	05/24/2011	**Award Amt**	99,804.99		
			CO Days	0		**Work Beg**	09/02/2011	**CO Amt**	.00		
			Adj Time	20		**Sub Work Cmplt**	02/08/2012	**Cont Total**	99,804.99		
		Time Used 110.00 %	**Time Chrg**	22		**Final Accpt**	01/31/2013				
SFCN-SFCS STWD(083)	SIGNALS		116,856.00	99,804.99	7,984.40	91.78 %	303.52 %	26.46 %			
LEFT TURN IMPROVEMENTS KALISPELL ARE	Flathead		91,604.54	.00	24,234.51						
7564083000	None			99,804.99	N						
BOYSEN-RANDY (U1434) 406 444-0464	N	N-5, S-548		N							
Lat/Long 481333 / 1141950	**Beg/End Term** /				**Beg/End Sta** /						

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Meyers, Steve | **Work Phone** 751-2040 | **Cell Phone** 461-8127 | **Email** smeyers@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 08913 | **Contractor Nm** NELCON, INC.

Cont Time	60	Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	2,898,000.00					
CO Days	2		**Work Beg**	06/09/2014	**CO Amt**	11,390.50					
Adj Time	62		**Sub Work Cmplt**	08/25/2015	**Cont Total**	2,909,390.50					
Time Used	95.16 %	**Time Chrg**	59		**Final Accpt**	01/29/2016					

CBI-NH 1-1(74)38	TIED	OVERLAYS		913,142.30	890,498.70	115,764.83	103.20 %	92.23 %	11.47 %			
SOUTH OF LIBBY-SOUTH		Lincoln		930,730.90	11,390.50	106,768.25						
5068074000		None			901,889.20	N						
SQUIRES-BILL (U8461)	406 444-6228	N	N-1		N							
Lat/Long 481557 / 1152946		**Beg/End Term**	37.9 / 44.8			**Beg/End Sta**	2161+11.8 / 33+70.50					
NH 1-1(93)16	TIED	OVERLAYS		2,100,631.98	2,007,501.30	260,975.17	89.22 %	46.66 %	6.80 %			
JCT HWY 56- EAST & WEST		Lincoln		1,791,085.37	.00	121,773.58						
7647093000		None			2,007,501.30	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-1		N							
Lat/Long 482621 / 1155014		**Beg/End Term**	16.0 / 20.1			**Beg/End Sta**	235+85.00 / 456+00.00					
Contract Totals for 08913				3,013,774.28	2,898,000.00	376,740.00	93.55 %	60.66 %	8.40 %			
Project Count 2				2,721,816.27	11,390.50	228,541.83						
					2,909,390.50							

Contract No 09911 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	50	Wrk Day	**Award Dt**	10/04/2011	**Award Amt**	1,699,173.15					
CO Days	6		**Work Beg**	04/10/2012	**CO Amt**	241,989.55					
Adj Time	56		**Sub Work Cmplt**	01/16/2013	**Cont Total**	1,941,162.70					
Time Used	103.57 %	**Time Chrg**	58		**Final Accpt**	10/31/2013					

NH 1-2(158)120		PORTLAND CEMENT CONCRETE PAVEN		2,037,519.60	1,699,173.15	169,917.32	102.28 %	148.08 %	12.67 %			
WEST IDAHO ST		Flathead		1,985,465.46	241,989.55	251,611.68						
6898158000		None			1,941,162.70	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-1		N							
Lat/Long 481203 / 1141921		**Beg/End Term**	120.2 / 120.8			**Beg/End Sta**	10+00.00 / 42+89.92					

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Meyers, Steve	Work Phone	751-2040	Cell Phone	461-8127	Email	smeyers@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	10912	Contractor Nm	L.H.C., INCORPORATED	Cont Time	70	Wrk Day	Award Dt	10/02/2012	Award Amt 2,728,521.07
				CO Days	1		Work Beg	08/05/2013	CO Amt 14,752.64
				Adj Time	71		Sub Work Cmplt	08/24/2015	Cont Total 2,743,273.71
			Time Used 104.23 %	Time Chrg	74		Final Accpt	01/29/2016	

CBI 33-1(41)14	TIED	SEAL & COVER		1,442,092.51	1,339,911.72	133,991.17	96.07 %	58.67 %	6.08 %
LIBBY DAM		Lincoln		1,293,386.98	6,454.28	78,617.25			
7615041000		None			1,346,366.00	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-33		N				
Lat/Long 482310 / 1151848		Beg/End Term	14.0 / 17.2			Beg/End Sta	735+33.10 / 910+95.00		
CBI 33-1(39)10	TIED	SEAL & COVER		1,495,432.40	1,388,609.35	138,860.94	96.54 %	78.47 %	8.08 %
LIBBY DAM - SOUTH		Lincoln		1,348,567.61	8,298.36	108,970.96			
7614039000		None			1,396,907.71	N			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-33		N				
Lat/Long 482155 / 1152149		Beg/End Term	9.6 / 14.0			Beg/End Sta	504+00.00 / 729+16.03		
Contract Totals for	10912			2,937,524.91	2,728,521.07	272,852.11	96.31 %	68.75 %	7.10 %
Project Count	2			2,641,954.59	14,752.64	187,588.21			
					2,743,273.71				

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Meyers, Steve	Work Phone	751-2040	Cell Phone	461-8127	Email	smeyers@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No 10C11 **Contractor Nm** L.H.C., INCORPORATED

Cont Time	60	Wrk Day	Award Dt	12/13/2011	Award Amt	1,098,598.50	
CO Days	1		Work Beg	03/12/2012	CO Amt	61,558.21	
Adj Time	61		Sub Work Cmplt	02/06/2013	Cont Total	1,160,156.71	
Time Used	80.33	%	Time Chrg	49	Final Accpt	10/31/2013	

HSIP 15(89)	TIED	GUARDRAIL		342,547.50	324,866.42	32,486.64	98.75 %	52.44 %	5.31 %		
SF089 WHITEFISH - KALISPELL GUARDRAIL		Flathead		320,797.27	.00	17,037.05					
6693089000		None			324,866.42	N					
PRIEBE-GABE (U2177)	406 444-6080	N	N-5, N-1		N						
Lat/Long 480547 / 1143256		**Beg/End Term**	104.0 / 107.0			**Beg/End Sta**	14+68.25 / 171+36.43				
HSIP 5-3(94)97	TIED	RECONSTRUCTION, GRADING		929,035.30	773,732.08	77,373.21	90.42 %	176.53 %	18.08 %		
2003 - TURN LANES - SOUTH OF LAKESIDE		Flathead		755,287.67	61,558.21	136,589.85					
5879094000		None			835,290.29	N					
STACK-SHANE (U2026)	406 523-5830	P	N-5		N						
Lat/Long 480045 / 1141323		**Beg/End Term**	97.3 / 97.8			**Beg/End Sta**	1763+81.62 / 1790+89.87				
Contract Totals for 10C11				1,271,582.80	1,098,598.50	109,859.85	92.75 %	139.84 %	14.28 %		
Project Count 2				1,076,084.94	61,558.21	153,626.90					
					1,160,156.71						

Contract No 12215 **Contractor Nm** STILLWATER ELECTRIC, INC.

Cont Time	15	Wrk Day	Award Dt	02/24/2015	Award Amt	21,738.80	
CO Days	0		Work Beg	05/18/2015	CO Amt	.00	
Adj Time	15		Sub Work Cmplt	07/21/2015	Cont Total	21,738.80	
Time Used	40.00	%	Time Chrg	6	Final Accpt	01/29/2016	

HSIP 52-2(47)34		SAFETY		30,347.40	21,738.80	5,434.70	93.18 %	240.86 %	64.62 %		
SF 129-ADV FLASHER N BIGFORK		Flathead		20,256.90	.00	13,090.11					
8072047000		None			21,738.80	N					
PRIEBE-GABE (U2177)	406 444-6080	P	P-52		N						
Lat/Long 480542 / 1140519		**Beg/End Term**	33.4 / 33.7			**Beg/End Sta**	15+00.00 / 24+00.00				

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Meyers, Steve | **Work Phone** 751-2040 | **Cell Phone** 461-8127 | **Email** smeyers@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No 21211 | **Contractor Nm** NOBLE EXCAVATING INC

Cont Time	80	Wrk Day	Award Dt	03/08/2011	Award Amt	259,096.00			
CO Days	0		Work Beg	09/06/2011	CO Amt	.00			
Adj Time	80		Sub Work Cmplt	07/23/2012	Cont Total	259,096.00			
Time Used	63.75 %	Time Chrg	51	Final Accpt	01/31/2013				

NH 27(21)		ENVIRONMENTAL AND WETLAND	337,231.50	259,096.00	38,864.40	99.99 %	282.48 %	42.38 %	
SCHRIEBER MEADOWS WETLAND		Lincoln	259,057.18	.00	109,783.44				
1027021000		None		259,096.00	N				
URBAN-LAWRENCE (U4004)	406 444-6224	N		N					

Lat/Long 480655 / 1152505 **Beg/End Term** / **Beg/End Sta** /

Contract No 21B09 | **Contractor Nm** AMES CONSTRUCTION, INC. - UT

Cont Time	293	Cal Day	Award Dt	11/17/2009	Award Amt	12,522,841.92			
CO Days	68		Work Beg	02/03/2010	CO Amt	467,125.40			
Adj Time	361		Sub Work Cmplt	11/29/2011	Cont Total	12,989,967.32			
Time Used	100.00 %	Time Chrg	361	Final Accpt	05/30/2013				

ARRA 15(91)	TIED	RECONSTRUCTION, GRADING	6,517,000.99	5,106,306.07	255,315.30	99.29 %	132.29 %	6.16 %	
KBP - AIRPORT RD TO FOYS LAKE RD		Flathead	5,480,930.67	413,548.65	337,755.72				
2038091000		None		5,519,854.72	N				
BENTE-FREDRICK (U0547)	406 444-7634	N N-5		N					

Lat/Long 481033 / 1141924 **Beg/End Term** 1.506 / 3.046 **Beg/End Sta** 24+45.49 / 49+24.58

ARRA 15(92)	TIED	RECONSTRUCTION, GRADING	9,622,655.96	7,416,535.85	370,826.79	100.28 %	124.37 %	6.16 %	
KBP - FOYS LAKE RD TO US 2			7,491,197.50	53,576.74	461,192.55				
2038092000		None		7,470,112.59	N				
BENTE-FREDRICK (U0547)	406 444-7634	N N-5		N					

Lat/Long 481124 / 1142001 **Beg/End Term** 3.046 / 3.994 **Beg/End Sta** 49+24.58 / 64+50.47

Contract Totals for 21B09			16,139,656.95	12,522,841.92	626,142.09	99.86 %	127.60 %	6.16 %	
Project Count 2			12,972,128.17	467,125.39	798,948.27				
				12,989,967.31					

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Meyers, Steve | **Work Phone** 751-2040 | **Cell Phone** 461-8127 | **Email** smeyers@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No DB114	**Contractor Nm** GEOSTABILIZATION INTERNATIONAL, LLC		**Cont Time**	20	Wrk Day	**Award Dt**	05/29/2014	**Award Amt**	3,343,637.12		
			CO Days	19		**Work Beg**	06/12/2014	**CO Amt**	585,263.31		
			Adj Time	39		**Sub Work Cmplt**	12/14/2015	**Cont Total**	3,928,900.43		
		Time Used 38.46 %	**Time Chrg**	15		**Final Accpt**	05/26/2016				
STPP-STPS-NH-STPX (204)		SLIDE OR SLOPE STABALIZATION	3,343,637.12	3,343,637.12	.00	98.24 %	.00 %	12.04 %			
D1 SLOPE STABILITY		VARIOUS	3,859,784.49	585,263.31	464,541.94						
8123204000		None		3,928,900.43	N						
BOUNDY-BRET (U1192)	406 444-6278	N N-1, P-52, S-472		N							
Lat/Long 465602 / 1140119		**Beg/End Term**	/		**Beg/End Sta**	/					
Contract No E0214	**Contractor Nm** GEOSTABILIZATION INTERNATIONAL, LLC		**Cont Time**	40	Cal Day	**Award Dt**	02/07/2014	**Award Amt**	624,946.62		
			CO Days	6		**Work Beg**	02/18/2014	**CO Amt**	27,080.00		
			Adj Time	46		**Sub Work Cmplt**	10/07/2014	**Cont Total**	652,026.62		
		Time Used 97.83 %	**Time Chrg**	45		**Final Accpt**	05/28/2015				
NH 1-1(99)5		SLIDE OR SLOPE STABALIZATION	.00	624,946.62	62,494.66	100.60 %	122.31 %	11.65 %			
YAAK HILL SLIDE REPAIR		Lincoln	655,910.44	27,080.00	76,440.04						
8123099000		None		652,026.62	N						
		N N-1		N							
Lat/Long 0 / 0		**Beg/End Term**	5.1 / 5.4		**Beg/End Sta**	/					
Contract No PO411	**Contractor Nm** L.H.C., INCORPORATED		**Cont Time**	20	Wrk Day	**Award Dt**	04/27/2011	**Award Amt**	726,386.96		
			CO Days	0		**Work Beg**	05/09/2011	**CO Amt**	.00		
			Adj Time	20		**Sub Work Cmplt**	11/29/2011	**Cont Total**	726,386.96		
		Time Used 85.00 %	**Time Chrg**	17		**Final Accpt**	05/30/2013				
SFCN 5-3(113)115		BIKE AND PEDESTRIAN	.00	726,386.96	72,638.70	96.97 %	83.02 %	8.56 %			
BIKE-PED UNDERPASS KALISPELL		Flathead	704,361.65	.00	60,307.83						
7245113000		None		726,386.96	N						
SQUIRES-BILL (U8461)	406 444-6228	N BIKE- PED UNDERPASS		N							
Lat/Long 0 / 0		**Beg/End Term**	/		**Beg/End Sta**	RP 114.9 / RP 115.1					
Project Mgr Totals for	**Meyers, Steve**		35,355,642.54	31,643,603.56	2,337,706.98	98.80 %	122.77 %	8.77 %			

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Meyers, Steve	Work Phone	751-2040	Cell Phone	461-8127	Email	smeyers@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES					
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used		C.E. Used		C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)						
Design Engineer/Phone No		System/Route		Mod CN (Y/N)							
Project Mgr Totals for	Meyers, Steve		35,355,642.54	31,643,603.56	2,337,706.98	98.80	%	122.77	%	8.77	%
Cont Count	19		32,728,250.19	1,481,534.15	2,870,108.08						
Project Count	23			33,125,137.71							

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	01313	Contractor Nm	GLACIER EXCAVATING, INC.	Cont Time	60	Wrk Day	Award Dt	03/05/2013	Award Amt	290,000.00				
				CO Days	0		Work Beg	03/25/2013	CO Amt	.00				
				Adj Time	60		Sub Work Cmplt	07/08/2013	Cont Total	290,000.00				
			Time Used	93.33 %	Time Chrg	56	Final Accpt	01/30/2014						
NH 15(99)		ENVIRONMENTAL AND WETLAND		372,022.00	290,000.00	29,000.00	99.83 %	188.68 %	18.90 %					
FOYS BEND STREAM MITIGATION		Flathead		289,512.57	.00	54,718.18								
2038099000		None			290,000.00	N								
SALYARDS-WADE (U7713)	406 444-0451	N	N-5		N									
Lat/Long	480900 / 1141505	Beg/End Term	/	Beg/End Sta	/									

Contract No	01314	Contractor Nm	SOUTH HILLS ELECTRIC, INC.	Cont Time	20	Wrk Day	Award Dt	03/25/2014	Award Amt	30,743.00				
				CO Days	0		Work Beg	07/15/2014	CO Amt	.00				
				Adj Time	20		Sub Work Cmplt	08/11/2014	Cont Total	30,743.00				
			Time Used	30.00 %	Time Chrg	6	Final Accpt	01/29/2015						
HSIP 1-2(183)120		SAFETY		55,450.00	30,743.00	9,222.90	82.11 %	35.35 %	12.92 %					
SF 129-KALISPELL SIGNAL BRDRS		Flathead		25,243.00	.00	3,260.19								
8066183000		None			30,743.00	N								
PRIEBE-GABE (U2177)	406 444-6080	N	P-1		N									
Lat/Long	481234 / 1141931	Beg/End Term	119.6 / 124.6	Beg/End Sta	/									

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	01613	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	80	Wrk Day	Award Dt	06/25/2013	Award Amt 1,981,130.42
				CO Days	0		Work Beg	09/09/2013	CO Amt - 47,422.18
				Adj Time	80		Sub Work Cmplt	12/08/2014	Cont Total 1,933,708.24
			Time Used 91.25 %	Time Chrg	73		Final Accpt	05/28/2015	

HSIP 292-1(7)7	TIED	RECONSTRUCTION, GRADING		1,370,091.55	1,274,556.41	152,946.77	97.26 %	89.50 %	10.71 %				
2003-SAFETY IMPVT-S WHITEFISH		Flathead		1,278,132.70	39,559.95	136,883.82							
5878007000		None			1,314,116.36	N							
SQUIRES-BILL (U8461)	406 444-6228	S	S-292		N								
Lat/Long 483223 / 1142837			**Beg/End Term**	7.5 / 8.4			**Beg/End Sta**	12+00.00 / 60+50.00					
STPU 12099(4)	TIED	OVERLAYS		710,507.75	706,574.01	84,788.88	95.90 %	61.23 %	8.74 %				
BAKER AVENUE-WHITEFISH		Flathead		594,175.79	- 86,982.13	51,916.72							
7662004000		None			619,591.88	N							
STACK-SHANE (U2026)	406 523-5830		U-12002, U-12001		N								
Lat/Long 484103 / 114338			**Beg/End Term**	0.0 / 0.5			**Beg/End Sta**	1+02.05 / 20+78.25					
Contract Totals for	01613			2,080,599.30	1,981,130.42	237,735.65	96.82 %	79.42 %	10.08 %				
Project Count	2			1,872,308.49	- 47,422.18	188,800.54							
					1,933,708.24								

SiteManager Completed Contracts Construction Report | STMR0076

District 1	Missoula				
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 01710 **Contractor Nm** KNIFE RIVER CORPORATION - KALS

Cont Time	25 Wrk Day	Award Dt	03/22/2011	Award Amt	175,175.00
CO Days	0	Work Beg	04/18/2011	CO Amt	140.30
Adj Time	25	Sub Work Cmplt	09/06/2012	Cont Total	175,315.30
Time Used 100.00 %	Time Chrg 25	Final Accpt	05/30/2013		

HSIP 317-1(13)4	TIED	SAFETY		46,112.40	50,303.29	6,036.39	113.55 %	239.18 %	25.24 %
SF069-CONRAD DR/SHADY LN-KAL		Flathead		57,207.61	75.90	14,437.82			
6078013000		None			50,379.19	N			
SQUIRES-BILL (U8461)	406 444-6228	S	S-317		N				
Lat/Long 481231 / 1141559		**Beg/End Term**	3.8 / 3.9			**Beg/End Sta**	10+00.00 / 14+00.00		
HSIP 317-1(11)3	TIED	SAFETY		154,773.40	124,871.71	14,984.61	78.11 %	200.60 %	30.80 %
SF069-CONRAD DR-E OF KALISPELL		Flathead		97,591.98	64.40	30,059.29			
6056011000		None			124,936.11	N			
SQUIRES-BILL (U8461)	406 444-6228	S	S-317		N				
Lat/Long 481215 / 1141639		**Beg/End Term**	3.1 / 3.2			**Beg/End Sta**	11+61.07 / 14+61.57		
Contract Totals for 01710				200,885.80	175,175.00	21,021.00	88.30 %	211.68 %	28.74 %
Project Count 2				154,799.59	140.30	44,497.11			
					175,315.30				

Contract No 01713 **Contractor Nm** MONTANA LINES, INC. - GFLS

Cont Time	30 Wrk Day	Award Dt	07/25/2013	Award Amt	164,178.70
CO Days	-2	Work Beg	10/18/2013	CO Amt	- 20,675.00
Adj Time	28	Sub Work Cmplt	12/05/2013	Cont Total	143,503.70
Time Used 82.14 %	Time Chrg 23	Final Accpt	07/31/2014		

HSIP 52-2(37)45		SIGNALS		177,894.10	164,178.70	24,626.81	97.42 %	67.97 %	11.97 %
SF 099 MT 35 JCT S-206		Flathead		139,795.48	- 20,675.00	16,739.32			
7183037000		None			143,503.70	N			
PRIEBE-GABE (U2177)	406 444-6080	P	P-52		N				
Lat/Long 481335 / 1140952		**Beg/End Term**	44.8 / 45.2			**Beg/End Sta**	615+30.00 / 632+37.00		

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	01714	Contractor Nm	STILLWATER ELECTRIC, INC.	Cont Time	25 Wrk Day	Award Dt	07/22/2014	Award Amt	223,614.80
				CO Days	0	Work Beg	10/07/2014	CO Amt	.00
				Adj Time	25	Sub Work Cmplt	05/28/2015	Cont Total	223,614.80
			Time Used 92.00 %	Time Chrg	23	Final Accpt	09/24/2015		

HSIP 1-2(180)118	TIED	SAFETY		108,561.50	111,308.30	20,035.49	97.54 %	77.56 %	14.31 %			
SF 129 - DERN SPRING CREEK		Flathead		108,571.10	.00	15,538.88						
7999180000		None			111,308.30	N						
PRIEBE-GABE (U2177)	406 444-6080	N	N-1		N							
Lat/Long 481119 / 1142249		Beg/End Term	117.9 / 118.2			Beg/End Sta	/					
HSIP 5-3(121)109	TIED	SAFETY		81,765.00	78,130.50	14,063.49	95.34 %	78.79 %	14.87 %			
SF 129-ADV FLASHER CEMETERY RD		Flathead		74,492.45	.00	11,080.17						
8069121000		None			78,130.50	N						
PRIEBE-GABE (U2177)	406 444-6080	N	N-5		N							
Lat/Long 480920 / 1141741		Beg/End Term	109.2 / 110.1			Beg/End Sta	/					
HSIP 1-2(185)122	TIED	SAFETY		31,480.00	34,176.00	6,151.68	92.92 %	48.01 %	9.30 %			
SF 129-SGN FLASHER MONTCLAIR		Flathead		31,756.00	.00	2,953.50						
8067185000		None			34,176.00	N						
PRIEBE-GABE (U2177)	406 444-6080	N	P-1		N							
Lat/Long 481230 / 1141720		Beg/End Term	122 / 122			Beg/End Sta	/					
Contract Totals for 01714				221,806.50	223,614.80	40,250.66	96.07 %	73.47 %	13.77 %			
Project Count 3				214,819.55	.00	29,572.55						
					223,614.80							

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
02310	L.H.C., INCORPORATED	25	Wrk Day	03/23/2010	279,064.06
		CO Days 0		Work Beg 06/09/2010	CO Amt .00
		Adj Time 25		Sub Work Cmplt 09/16/2010	Cont Total 279,064.06
	Time Used 68.00 %	Time Chrg 17		Final Accpt 03/24/2011	

UPP 6799(31)		OVERLAYS		246,092.85	279,064.07	27,906.41	89.58 %	14.36 %	1.60 %	
2ND STREET/WOODLAND AVE - KAL		Flathead		249,985.76	.00	4,006.34				
6800031000		None			279,064.07	N				
NUNNALLEE-BENJAMIN (U1991	406 523-5846	U	U-6715, U-6726		N					

Lat/Long 481146 / 1141859 **Beg/End Term** 0.00 / 1.27 **Beg/End Sta** /

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
02B10	SANDRY CONSTRUCTION COMPANY INC	35	Wrk Day	11/16/2010	189,719.20
		CO Days 0		Work Beg 05/03/2011	CO Amt .00
		Adj Time 35		Sub Work Cmplt 10/06/2011	Cont Total 189,719.20
	Time Used 54.29 %	Time Chrg 19		Final Accpt 03/22/2012	

HSIP 83-3(4)88		SAFETY		263,271.10	189,719.20	18,971.92	80.00 %	217.88 %	27.24 %	
2003-SAFETY IMPVT-NE FERNDALE		Flathead		151,768.57	.00	41,335.42				
5874004000		None			189,719.20	N				
MCLEOD-KRAIG (U2176)	406 444-6256	P	P-83		N					

Lat/Long 480543 / 1140036 **Beg/End Term** 87.5 / 88.1 **Beg/End Sta** 154+00.00 / 183+75.00

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
02B13	PAVEMENT MAINTENANCE SOLUTIONS, INC	15	Wrk Day	11/26/2013	559,883.42
		CO Days 0		Work Beg 05/22/2014	CO Amt .00
		Adj Time 15		Sub Work Cmplt 07/07/2014	Cont Total 559,883.42
	Time Used 33.33 %	Time Chrg 5		Final Accpt 03/26/2015	

STPP 52-1(37)4		SEAL & COVER		.00	559,883.42	44,790.67	96.78 %	34.39 %	2.84 %	
BLUE BAY - N & S		Lake		541,855.23	.00	15,403.87				
7654037000		None			559,883.42	N				
SQUIRES-BILL (U8461)	406 444-6228	P	P-52		N					

Lat/Long 474705 / 1140053 **Beg/End Term** 3.6 / 18.0 **Beg/End Sta** 190+00.00 / 952+04.30

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	03211	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	45	Wrk Day	Award Dt	02/08/2011	Award Amt	1,604,574.60			
				CO Days	20		Work Beg	07/28/2011	CO Amt	448,076.60			
				Adj Time	65		Sub Work Cmplt	12/07/2012	Cont Total	2,052,651.20			
			Time Used 84.62 %	Time Chrg	55		Final Accpt	07/25/2013					
NH 1-2(166)184			OVERLAYS	1,745,475.22	1,604,574.60	128,365.97	107.74 %	81.32 %	4.72 %				
JAVA - DEVIL CREEK			Flathead	2,211,458.92	448,076.60	104,392.24							
6904166000			None		2,052,651.20	N							
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-1		N								
Lat/Long	421419 / 1133059		Beg/End Term	184.3 / 189.9			Beg/End Sta	404+62.08 / 1616+00.00					
Contract No	03814	Contractor Nm	KNIFE RIVER CORPORATION - MSLA	Cont Time	30	Wrk Day	Award Dt	09/02/2014	Award Amt	326,326.00			
				CO Days	0		Work Beg	04/06/2015	CO Amt	.00			
				Adj Time	30		Sub Work Cmplt	12/14/2015	Cont Total	326,326.00			
			Time Used 76.67 %	Time Chrg	23		Final Accpt	03/24/2016					
HSIP 52-2(41)47			SAFETY	389,871.65	326,326.00	48,948.90	92.32 %	90.41 %	14.69 %				
SF 109 - LT TURN BAY - MONTFORD RD			Flathead	301,278.34	.00	44,253.08							
7539041000			None		326,326.00	N							
STACK-SHANE (U2026)	406 523-5830	P	P-52		N								
Lat/Long	481315 / 1141205		Beg/End Term	47.0 / 46.6			Beg/End Sta	727+22.67 / 708+86.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 04214 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	25	Wrk Day	**Award Dt**	03/11/2014	**Award Amt**	89,236.40	
CO Days	0		**Work Beg**	06/10/2014	**CO Amt**	.00	
Adj Time	25		**Sub Work Cmplt**	08/05/2014	**Cont Total**	89,236.40	
Time Used	60.00 %	**Time Chrg**	15	**Final Accpt**	03/26/2015		

HSIP 52-2(43)30	TIED	SAFETY	42,447.50	37,652.50	4,894.83	93.14 %	188.13 %	26.06 %		
SF 119 - SAFETY IMPROVEMENT SO - BIGFO		Flathead	35,333.00	281.60	9,208.56					
7882043000		None		37,934.10	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-52	N						
Lat/Long 480240 / 1140426		**Beg/End Term**	29.5 / 29.8		**Beg/End Sta**	1773+53.28 / 1789+00.00				
HSIP 487-1(15)3	TIED	SAFETY	58,626.40	51,583.90	6,705.91	93.45 %	142.95 %	20.00 %		
SF 109 SIGNS, G.R.-S-487		Flathead	47,940.00	- 281.60	9,586.10					
7513015000		None		51,302.30	N					
STACK-SHANE (U2026)	406 523-5830	N	S-487	N						
Lat/Long 482652 / 1142120		**Beg/End Term**	2.480 / 4.028		**Beg/End Sta**	/				
Contract Totals for 04214			101,073.90	89,236.40	11,600.74	93.32 %	162.01 %	22.57 %		
Project Count 2			83,273.00	.00	18,794.66					
				89,236.40						

Contract No 04309 | **Contractor Nm** SCOTT CONSTRUCTION, INC.

Cont Time	30	Wrk Day	**Award Dt**	03/23/2009	**Award Amt**	59,681.00	
CO Days	0		**Work Beg**	06/16/2009	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	08/25/2009	**Cont Total**	59,681.00	
Time Used	66.67 %	**Time Chrg**	20	**Final Accpt**	05/06/2010		

NH 5-2(150)60		SIGNALS	110,170.00	59,681.00	8,952.15	94.23 %	126.07 %	20.07 %		
US 93 LEFT TURN PHASE SIGNAL MODS		Flathead	56,235.50	.00	11,285.79					
6587150000		None		59,681.00	Y					
ANTONOVICH-RYAN (U1185)	406 444-9261	N	N-5	Y						
Lat/Long 481309 / 1141946		**Beg/End Term**	/		**Beg/End Sta**	/				

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 04409 | **Contractor Nm** NOBLE EXCAVATING INC

Cont Time	06/01/2010	Cmplt Dt	**Award Dt**	05/05/2009	**Award Amt**	193,867.00						
CO Days	0		**Work Beg**	08/24/2009	**CO Amt**	.00						
Adj Time	06/01/2010		**Sub Work Cmplt**	04/13/2010	**Cont Total**	193,867.00						
Time Used	84.93 %		**Final Accpt**	11/19/2010								
NH 27(17)	ENVIRONMENTAL AND WETLAND	403,044.00	193,867.00	19,386.70	94.04 %	320.07 %	34.04 %					
MCGINNIS MEADOWS - WETLAND MITIGATIO	Lincoln	182,311.66	.00	62,051.93								
4143017000	None		193,867.00	Y								
MCNABOE-TIMOTHY (U1904) 406 444-0451	L LOCAL		Y									
Lat/Long 475757 / 1151307	**Beg/End Term** /	**Beg/End Sta** /										

Contract No 04414 | **Contractor Nm** STILLWATER ELECTRIC, INC.

Cont Time	15	Wrk Day	**Award Dt**	05/06/2014	**Award Amt**	27,133.47						
CO Days	0		**Work Beg**	07/10/2014	**CO Amt**	.00						
Adj Time	15		**Sub Work Cmplt**	09/22/2014	**Cont Total**	27,133.47						
Time Used	66.67 %	**Time Chrg**	10	**Final Accpt**	03/26/2015							
HSIP 354-1(23)12	SIGNALS	33,833.20	27,133.47	6,783.37	101.15 %	101.13 %	25.00 %					
SF 129-S354/S211 SAFETY IMPRV	Lake	27,444.55	.00	6,860.16								
8005023000	None		27,133.47	N								
PRIEBE-GABE (U2177) 406 444-6080	P S-354		N									
Lat/Long 473146 / 1141154	**Beg/End Term** 12.142 / 12.464	**Beg/End Sta** /										

Contract No 05109 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	20	Wrk Day	**Award Dt**	05/19/2009	**Award Amt**	169,456.20						
CO Days	0		**Work Beg**	07/07/2009	**CO Amt**	1,625.00						
Adj Time	20		**Sub Work Cmplt**	10/05/2009	**Cont Total**	171,081.20						
Time Used	45.00 %	**Time Chrg**	9	**Final Accpt**	05/06/2010							
ARRA 260-1(5)0	SEAL & COVER	212,089.45	169,456.20	16,945.62	92.29 %	57.93 %	6.22 %					
BOBTAIL JCT - WEST	Lincoln	157,888.57	1,625.00	9,816.88								
6509005000	None		171,081.20	Y								
SALYARDS-WADE (U7713) 406 444-0451	S S-260		Y									
Lat/Long 482442 / 1153432	**Beg/End Term** 0.0 / 3.6	**Beg/End Sta** 0+12.00 / 14+63.10										

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05111	**Contractor Nm** L.H.C., INCORPORATED			**Cont Time**	150	Wrk Day	**Award Dt**	10/04/2011	**Award Amt**	2,998,986.47	
				CO Days	0		**Work Beg**	11/16/2011	**CO Amt**	124,958.98	
				Adj Time	150		**Sub Work Cmplt**	11/01/2013	**Cont Total**	3,123,945.45	
			Time Used	95.33 %	**Time Chrg**	143	**Final Accpt**	07/31/2014			
MT-NH 15(73)		RECONSTRUCTION, GRADING		3,538,168.17	2,998,986.45	269,908.78		94.68 %	234.76 %	21.42 %	
RESERVE DRIVE SOUTH-KALISPELL		Flathead		2,957,694.85	124,958.98	633,638.83					
2038073000		None			3,123,945.43	N					
BENTE-FREDRICK (U0547)	406 444-7634	L	N-5, S-548		N						
Lat/Long 481358 / 1141925			**Beg/End Term**	4.461 / 5.114			**Beg/End Sta**	198+95.00 / 209+45.39			
Contract No 05309	**Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC			**Cont Time**	40	Wrk Day	**Award Dt**	03/23/2009	**Award Amt**	860,969.85	
				CO Days	0		**Work Beg**	06/15/2009	**CO Amt**	.00	
				Adj Time	40		**Sub Work Cmplt**	08/20/2009	**Cont Total**	860,969.85	
			Time Used	35.00 %	**Time Chrg**	14	**Final Accpt**	07/29/2010			
STPP 6-1(122)51	TIED	SEAL & COVER		255,327.76	225,940.11	22,594.01		100.21 %	48.20 %	4.81 %	
THOMPSON FALLS - EAST		Sanders		226,404.52	.00	10,889.54					
6503122000		None			225,940.11	Y					
SQUIRES-BILL (U8461)	406 444-6228	P	P-6		Y						
Lat/Long 473459 / 1151739			**Beg/End Term**	56.3 / 51.4			**Beg/End Sta**	870+71.67 / 1124+98.60			
STPP 6-1(124)99	TIED	SEAL & COVER		737,320.99	635,029.74	63,502.97		99.24 %	28.76 %	2.90 %	
DIXON - E & W		Lake		630,229.82	.00	18,261.85					
6504124000		None			635,029.74	Y					
SQUIRES-BILL (U8461)	406 444-6228	P	P-6		Y						
Lat/Long 471858 / 1142005			**Beg/End Term**	98.7 / 116.1			**Beg/End Sta**	0+00.00 / 482+44.00			
Contract Totals for 05309				992,648.75	860,969.85	86,096.98		99.50 %	33.86 %	3.40 %	
Project Count 2				856,634.34	.00	29,151.39					
					860,969.85						

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	05312	**Contractor Nm**	KNIFE RIVER CORPORATION - KALS	**Cont Time**	40	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	339,339.00			
				CO Days	0		**Work Beg**	06/18/2012	**CO Amt**	.00			
				Adj Time	40		**Sub Work Cmplt**	10/01/2012	**Cont Total**	339,339.00			
			Time Used 95.00 %	**Time Chrg**	38		**Final Accpt**	07/25/2013					
STPS 354-1(21)0			OVERLAYS	283,257.06	339,339.00	40,720.68	96.70 %	100.96 %	12.53 %				
POLSON URBAN			Lake	328,145.55	.00	41,112.34							
7304021000			None		339,339.00	N							
TERRY-JEREMY (U2009)	406 444-6226		S S-354		N								
Lat/Long	474121 / 1141002		**Beg/End Term**	0.3 / 0.7			**Beg/End Sta**	9+75.00 / 31+98.16					
Contract No	05509	**Contractor Nm**	SANDRY CONSTRUCTION COMPANY INC	**Cont Time**	20	Wrk Day	**Award Dt**	06/09/2009	**Award Amt**	45,198.60			
				CO Days	0		**Work Beg**	08/24/2009	**CO Amt**	.00			
				Adj Time	20		**Sub Work Cmplt**	10/27/2009	**Cont Total**	45,198.60			
			Time Used 65.00 %	**Time Chrg**	13		**Final Accpt**	05/06/2010					
HSIP 1-2(139)92			SAFETY	60,020.00	45,198.60	8,135.75	93.29 %	99.66 %	19.23 %				
2003 - SLOPE FLATTENING - WEST OF MARI			Flathead	42,167.99	.00	8,108.21							
5853139000			None		45,198.60	Y							
ULBERG-IVAN (U9228)	406 444-6217		P-1		Y								
Lat/Long	480151 / 1144635		**Beg/End Term**	91.6 / 92.0			**Beg/End Sta**	323+54.83 / 336+00.00					
Contract No	05A14	**Contractor Nm**	T & T CONTRACTING, INC.	**Cont Time**	25	Wrk Day	**Award Dt**	10/21/2014	**Award Amt**	134,328.83			
				CO Days	0		**Work Beg**	03/24/2015	**CO Amt**	.00			
				Adj Time	25		**Sub Work Cmplt**	08/14/2015	**Cont Total**	134,328.83			
			Time Used 60.00 %	**Time Chrg**	15		**Final Accpt**	01/29/2016					
HSIP 5-2(158)74			SAFETY	112,823.50	134,328.83	26,865.77	98.40 %	107.68 %	21.89 %				
SF 119 -SAFETY IMP SO OF DAYTON			Lake	132,175.53	.00	28,928.62							
7840158000			None		134,328.83	N							
PRIEBE-GABE (U2177)	406 444-6080		N N-5		N								
Lat/Long	474808 / 1141847		**Beg/End Term**	73.8 / 77.9			**Beg/End Sta**	866+43.77 / 848+00.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 05D09 | **Contractor Nm** KNIFE RIVER CORPORATION - KALS

Cont Time	275	Cal Day	**Award Dt**	12/08/2009	**Award Amt**	8,198,198.19	
CO Days	12		**Work Beg**	12/28/2009	**CO Amt**	191,949.78	
Adj Time	287		**Sub Work Cmplt**	02/24/2012	**Cont Total**	8,390,147.97	
Time Used	96.86 %	**Time Chrg**	278	**Final Accpt**	01/31/2013		

ARRA 15(90)		RECONSTRUCTION, GRADING		10,288,320.75	8,198,198.15	655,855.85	97.04 %	100.11 %	8.06 %		
KBP - US 93 TO AIRPORT RD		Flathead		8,142,152.28	191,949.79	656,554.91					
2038090000		None			8,390,147.94	N					
BENTE-FREDRICK (U0547)	406 444-7634	N	N-5		N						

Lat/Long 480933 / 1141816 **Beg/End Term** 0.007 / 1.506 **Beg/End Sta** 0+37.76 / 24+45.49

Contract No 06512 | **Contractor Nm** HIGHWAY TECHNOLOGIES INC

Cont Time	15	Wrk Day	**Award Dt**	05/22/2012	**Award Amt**	28,888.80	
CO Days	0		**Work Beg**	08/07/2012	**CO Amt**	.00	
Adj Time	15		**Sub Work Cmplt**	10/04/2012	**Cont Total**	28,888.80	
Time Used	26.67 %	**Time Chrg**	4	**Final Accpt**	05/30/2013		

HSIP 24(36)		SAFETY		28,106.60	28,888.80	3,466.66	95.10 %	164.81 %	20.80 %		
SF 089 SKYLINE S PABLO CANAL		Lake		27,473.00	.00	5,713.41					
6671036000		None			28,888.80	N					
MALONE-KEVIN (U0723)	406 444-9369	X	L-24-239, L-24-199		N						

Lat/Long 473821 / 1140805 **Beg/End Term** 3.6 / 6.7 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 08109 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	30 Wrk Day	**Award Dt**	01/26/2009	**Award Amt**	975,933.49
CO Days	2	**Work Beg**	06/02/2009	**CO Amt**	139,965.91
Adj Time	32	**Sub Work Cmplt**	10/20/2009	**Cont Total**	1,115,899.40
Time Used 112.50 %	**Time Chrg** 36	**Final Accpt**	07/29/2010		

NH 5-3(102)103	TIED	SEAL & COVER	601,230.90	478,305.43	57,396.65	98.84 %	31.77 %	3.77 %
SOMERS - ASHLEY CREEK		Flathead	483,178.62	10,566.00	18,237.19			
6500102000		None		488,871.43	Y			
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N-5		Y				
Lat/Long 480703 / 1141520		**Beg/End Term** 103.2 / 109.3			**Beg/End Sta** 2077+63.00 / 2398+24.69			
STPP 52-2(35)40	TIED	SEAL & COVER	787,470.57	497,628.06	59,715.37	101.89 %	53.57 %	5.01 %
CRESTON - NORTH		Flathead	638,898.82	129,399.91	31,986.95			
6505035000		None		627,027.97	Y			
SALYARDS-WADE (U7713)	406 444-0451	P P-52		Y				
Lat/Long 481307 / 1140931		**Beg/End Term** 40.3 / 48.2			**Beg/End Sta** 375+00.00 / 789+05.39			
Contract Totals for 08109			1,388,701.47	975,933.49	117,112.02	100.55 %	42.89 %	4.48 %
Project Count 2			1,122,077.44	139,965.91	50,224.14			
				1,115,899.40				

Contract No 08309 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	30 Wrk Day	**Award Dt**	03/23/2009	**Award Amt**	693,382.45
CO Days	0	**Work Beg**	06/30/2009	**CO Amt**	.00
Adj Time	30	**Sub Work Cmplt**	10/05/2009	**Cont Total**	693,382.45
Time Used 100.00 %	**Time Chrg** 30	**Final Accpt**	07/29/2010		

NH 1-1(82)69		SEAL & COVER	689,968.00	693,382.45	83,205.89	98.32 %	21.13 %	2.58 %
HAPPYS INN		Flathead	681,719.08	.00	17,578.21			
6499082000		None		693,382.45	Y			
SALYARDS-WADE (U7713)	406 444-0451	N N-5		Y				
Lat/Long 480319 / 1150613		**Beg/End Term** 69.0 / 80.9			**Beg/End Sta** 222+88.00 / 839+74.29			

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09409	**Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC			**Cont Time**	20	Wrk Day	**Award Dt**	05/19/2009	**Award Amt**	310,078.55	
				CO Days	0		**Work Beg**	06/30/2009	**CO Amt**	4,115.00	
				Adj Time	20		**Sub Work Cmplt**	08/20/2009	**Cont Total**	314,193.55	
			Time Used	20.00 %	**Time Chrg**	4	**Final Accpt**	05/06/2010			
ARRA 424-1(8)1	TIED	SEAL & COVER		.00	169,525.50	16,952.55		91.28 %	47.48 %	5.13 %	
KALISPELL - NORTH		Flathead		156,887.72	2,357.50	8,049.33					
6508008000		None			171,883.00	Y					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S	S-424		Y						
Lat/Long 481331 / 1142401			**Beg/End Term**	0.9 / 5.6			**Beg/End Sta**	89+75.98 / 337+23.39			
ARRA 503-1(10)5	TIED	SEAL & COVER		.00	140,553.05	14,055.31		84.08 %	41.90 %	4.92 %	
SE OF FOYS LAKE		Flathead		119,658.20	1,757.50	5,889.73					
6510010000		None			142,310.55	Y					
SALYARDS-WADE (U7713)	406 444-0451	S	S-503		Y						
Lat/Long 480819 / 1141932			**Beg/End Term**	4.8 / 8.4			**Beg/End Sta**	0+00.00 / 190+75.00			
Contract Totals for 09409				.00	310,078.55	31,007.86		88.02 %	44.95 %	5.04 %	
Project Count 2				276,545.92	4,115.00	13,939.06					
					314,193.55						
Contract No 09509	**Contractor Nm** MARK BUCK CONSTRUCTION INC DBA BAUE			**Cont Time**	110	Wrk Day	**Award Dt**	06/09/2009	**Award Amt**	938,219.87	
				CO Days	0		**Work Beg**	07/13/2009	**CO Amt**	.00	
				Adj Time	110		**Sub Work Cmplt**	10/12/2010	**Cont Total**	938,219.87	
			Time Used	73.64 %	**Time Chrg**	81	**Final Accpt**	07/28/2011			
BR 9032(44)		BUILDINGS (SCALES, REST AREAS)		924,465.84	938,219.87	93,821.99		97.04 %	116.66 %	12.02 %	
MORRELL CREEK - EAST OF SEELEY LAKE		Missoula		910,471.82	.00	109,449.61					
4853044000		None			938,219.87	Y					
MENDS-NIGEL (U5938)	406 444-9221	L	L-32-602		Y						
Lat/Long 471023 / 1132808			**Beg/End Term**	0.5 /			**Beg/End Sta**	10+00 / 13+80			

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No 09514 — Contractor Nm: HL CONSTRUCTION, INC.

Cont Time	25 Wrk Day	Award Dt	06/24/2014	Award Amt	363,135.30
CO Days	0	Work Beg	09/09/2014	CO Amt	.00
Adj Time	25	Sub Work Cmplt	06/18/2015	Cont Total	363,135.30
Time Used 140.00 %	Time Chrg 35	Final Accpt	10/29/2015		

HSIP 5-3(115)100	TIED	SAFETY		166,770.00	146,178.90	14,617.89	96.38 %	55.03 %	5.71 %		
SF 109 -GUARDRAIL/CBR - S OF SOMERS		Flathead		140,883.47	.00	8,044.02					
7496115000		None			146,178.90	N					
SQUIRES-BILL (U8461)	406 444-6228	N	N-5		N						
Lat/Long 480348 / 1141428			**Beg/End Term**	99.8 / 100.4			**Beg/End Sta**	1901+00.00 / 1932+38.50			
HSIP 52-1(39)14	TIED	SAFETY		223,569.00	216,956.40	21,695.64	90.77 %	106.64 %	11.75 %		
SF129 - GUARDRAIL N POLSON		Lake		196,941.75	.00	23,137.10					
8070039000		None			216,956.40	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-52		N						
Lat/Long 475142 / 1140205			**Beg/End Term**	14.5 / 15.1			**Beg/End Sta**	763+81.00 / 796+57.00			
Contract Totals for 09514				390,339.00	363,135.30	36,313.53	93.03 %	85.87 %	9.23 %		
Project Count 2				337,825.22	.00	31,181.12					
					363,135.30						

Contract No 09C07 — Contractor Nm: SLETTEN CONSTRUCTION COMPANY

Cont Time	240 Wrk Day	Award Dt	12/17/2007	Award Amt	8,673,228.49
CO Days	0	Work Beg	10/15/2009	CO Amt	32,051.62
Adj Time	240	Sub Work Cmplt	08/25/2010	Cont Total	8,705,280.11
Time Used 2.50 %	Time Chrg 6	Final Accpt	03/24/2011		

BR 9015(47)		BRIDGE CONSTRUCTION, REHAB AND F		8,078,541.70	8,673,228.49	867,322.85	99.08 %	78.76 %	7.92 %		
FLATHEAD RIVER - 3 KM EAST OF KALISPEL		Flathead		8,624,832.79	32,051.62	683,095.15					
4229047000		None			8,705,280.11	N					
MENDS-NIGEL (U5938)	406 444-9221	L	L-15-91		N						
Lat/Long 481237 / 1141529			**Beg/End Term**	0.5 / 0.5			**Beg/End Sta**	5+00 / 10+76.50			

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	10009	**Contractor Nm**	SCHELLINGER CONSTRUCTION CO., INC.	**Cont Time**	45	Wrk Day	**Award Dt**	08/11/2009	**Award Amt**	255,482.25				
				CO Days	0		**Work Beg**	09/14/2009	**CO Amt**	.00				
				Adj Time	45		**Sub Work Cmplt**	12/02/2010	**Cont Total**	255,482.25				
			Time Used 51.11 %	**Time Chrg**	23		**Final Accpt**	05/26/2011						
HSIP 292-1(4)3			SAFETY	292,192.95	255,482.25	25,548.23	100.14 %	141.47 %	14.13 %					
2001 - SFTY IMP - 5 KM N KALISPELL			Flathead	255,851.52	.00	36,144.12								
5022004000			None		255,482.25	Y								
NUNNALLEE-BENJAMIN (U1991	406 523-5846		S S-292		Y									
Lat/Long	481715 / 1141833		**Beg/End Term**	3.3 / 3.6			**Beg/End Sta**	10+40.00 / 14+60.00						
Contract No	10813	**Contractor Nm**	MARK BUCK CONSTRUCTION INC DBA BAUE	**Cont Time**	15	Cal Day	**Award Dt**	08/27/2013	**Award Amt**	522,120.90				
				CO Days	0		**Work Beg**	10/07/2013	**CO Amt**	.00				
				Adj Time	15		**Sub Work Cmplt**	06/30/2014	**Cont Total**	522,120.90				
			Time Used 100.00 %	**Time Chrg**	15		**Final Accpt**	01/29/2015						
STPB 317-1(19)4			BRIDGE CONSTRUCTION, REHAB AND F	573,065.50	522,120.90	93,981.76	92.17 %	38.83 %	7.58 %					
SHADY LANE BRIDGE-KALISPELL			Flathead	481,226.29	.00	36,490.44								
8142019000			None		522,120.90	N								
HARDAN-CHRIS (U0820)	406 444-9221		S S-317		N									
Lat/Long	481259 / 1141610		**Beg/End Term**	4.4 / 4.5			**Beg/End Sta**	101+71.11 / 104+34.94						
Contract No	11414	**Contractor Nm**	L.H.C., INCORPORATED	**Cont Time**	150	Wrk Day	**Award Dt**	05/06/2014	**Award Amt**	5,253,682.02				
				CO Days	0		**Work Beg**	06/18/2014	**CO Amt**	.00				
				Adj Time	150		**Sub Work Cmplt**	12/08/2015	**Cont Total**	5,253,682.02				
			Time Used 96.00 %	**Time Chrg**	144		**Final Accpt**	05/26/2016						
HSIP-NHPB 1-2(135)114			BRIDGE CONSTRUCTION, REHAB AND F	5,920,930.95	5,253,682.01	420,294.56	100.64 %	125.31 %	9.96 %					
KALISPELL - WEST			Flathead	5,287,488.12	.00	526,670.68								
4773135000			None		5,253,682.01	N								
NUNNALLEE-BENJAMIN (U1991	406 523-5846		N N-1		N									
Lat/Long	481016 / 1142532		**Beg/End Term**	113.7 / 114.9			**Beg/End Sta**	5+10.00 / 77+90.00						

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	11710	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	70	Cal Day	Award Dt	08/31/2010	Award Amt 429,953.47
				CO Days	0		Work Beg	09/27/2010	CO Amt .00
				Adj Time	70		Sub Work Cmplt	12/06/2011	Cont Total 429,953.47
			Time Used 97.14 %	Time Chrg	68		Final Accpt	01/31/2013	

NH 15(95)		BIKE AND PEDESTRIAN		390,289.80	429,953.47	77,391.62	99.16 %	98.97 %	17.96 %			
KBP - US 93 BIKEPATH CONNECTION		Flathead		426,348.00	.00	76,592.34						
2038095000		None			429,953.47	N						
BENTE-FREDRICK (U0547)	406 444-7634	N	N-5		N							

Lat/Long 484701 / 1141734 Beg/End Term / Beg/End Sta 100+20.14 / 116+93.40

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	11912	Contractor Nm	L.H.C., INCORPORATED	Cont Time	05/17/2013	Cmplt Dt	Award Dt	10/02/2012	Award Amt 510,641.03
				CO Days	0		Work Beg	03/04/2013	CO Amt .00
				Adj Time	05/17/2013		Sub Work Cmplt	10/07/2013	Cont Total 510,641.03
			Time Used	100.00 %			Final Accpt	05/29/2014	

HSIP 5-2(155)66	TIED	SAFETY		451,346.80	336,950.09	67,390.02	95.39 %	68.04 %	14.27 %			
SF 099 N OF POLSON		Lake		321,401.74	.00	45,849.72						
7195155000		None			336,950.09	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-5		N							
Lat/Long 474452 / 1141347			Beg/End Term	65.6 / 66.1			Beg/End Sta	219+82.00 / 247+50.00				
HSIP 52-1(33)28	TIED	SAFETY		92,585.50	81,176.28	16,235.26	83.55 %	139.56 %	33.41 %			
SF 099 S OF BIGFORK		Flathead		67,826.09	.00	22,658.08						
7199033000		None			81,176.28	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-52		N							
Lat/Long 480406 / 1140450			Beg/End Term	31.5 / 31.8			Beg/End Sta	1880+71.58 / 1894+50.02				
HSIP 52-1(35)3	TIED	SAFETY		110,036.60	92,514.65	18,502.93	105.98 %	135.87 %	25.64 %			
SF 099 E OF POLSON		Flathead		98,042.46	.00	25,139.16						
7203035000		None			92,514.65	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-52		N							
Lat/Long 474121 / 1140311			Beg/End Term	3.3 / 3.5			Beg/End Sta	175+70.70 / 186+00.00				
Contract Totals for	11912			653,968.90	510,641.02	102,128.21	95.42 %	91.70 %	19.22 %			
Project Count	3			487,270.29	.00	93,646.96						
					510,641.02							

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Mitchell, James | **Work Phone** 751-2046 | **Cell Phone** 250-0607 | **Email** jmitchell@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 12109	**Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC			**Cont Time**	25	Wrk Day	**Award Dt**	05/26/2009	**Award Amt**	666,492.20	
				CO Days	0		**Work Beg**	07/22/2009	**CO Amt**	.00	
				Adj Time	25		**Sub Work Cmplt**	10/05/2009	**Cont Total**	666,492.20	
			Time Used	24.00 %	**Time Chrg**	6	**Final Accpt**	05/06/2010			
STPP 56-2(8)17		SEAL & COVER		698,725.30	666,492.20	59,984.30		91.74 %	26.25 %	2.57 %	
BULL LAKE-NORTH		Lincoln		611,420.47	.00	15,743.51					
6506008000		None			666,492.20	Y					
SALYARDS-WADE (U7713)	406 444-0451	P	P-56		Y						
Lat/Long 481950 / 1154957			**Beg/End Term**	16.5 / 34.7			**Beg/End Sta**	/ 700+22.90			
Contract No 12309	**Contractor Nm** (OBS)WEST COMPANY INC			**Cont Time**	55	Wrk Day	**Award Dt**	03/31/2009	**Award Amt**	1,718,041.50	
				CO Days	0		**Work Beg**	04/25/2009	**CO Amt**	.00	
				Adj Time	55		**Sub Work Cmplt**	09/01/2010	**Cont Total**	1,718,041.50	
			Time Used	89.09 %	**Time Chrg**	49	**Final Accpt**	03/24/2011			
NH 5-2(147)61		BRIDGE CONSTRUCTION, REHAB AND F		3,380,788.60	1,718,041.50	257,706.23		98.68 %	48.40 %	7.36 %	
FLATHEAD RIVER - POLSON		Lake		1,695,339.36	.00	124,724.17					
6151147000		None			1,718,041.50	Y					
MENDS-NIGEL (U5938)	406 444-9221	N	N-5		Y						
Lat/Long 474144 / 1141010			**Beg/End Term**	60.9 / 61.3			**Beg/End Sta**	448+22.40 / 480+07.00			
Contract No 12613	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time**	140	Cal Day	**Award Dt**	07/09/2013	**Award Amt**	6,732,023.53	
				CO Days	3		**Work Beg**	08/05/2013	**CO Amt**	88,267.85	
				Adj Time	143		**Sub Work Cmplt**	12/08/2014	**Cont Total**	6,820,291.38	
			Time Used	88.11 %	**Time Chrg**	126	**Final Accpt**	07/30/2015			
NH-MT 15(110)		RECONSTRUCTION, GRADING		6,798,358.93	6,732,023.49	673,202.35		101.75 %	68.78 %	6.67 %	
KBP-RESERVE LOOP TO US 93		Flathead		6,939,549.92	88,267.85	463,026.52					
2038110000		None			6,820,291.34	N					
BENTE-FREDRICK (U0547)	406 444-7634	N	N-5		N						
Lat/Long 481417 / 1142011			**Beg/End Term**	7.0 / 7.6			**Beg/End Sta**	112+92.37 / 122+28.50			

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Mitchell, James	Work Phone	751-2046	Cell Phone	250-0607	Email	jmitchell@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	14210	Contractor Nm	KNIFE RIVER CORPORATION - KALS	Cont Time	45	Wrk Day	Award Dt	02/23/2010	Award Amt 1,548,548.54
				CO Days	0		Work Beg	05/18/2010	CO Amt 9,273.60
				Adj Time	45		Sub Work Cmplt	08/31/2011	Cont Total 1,557,822.14
			Time Used 55.56 %	Time Chrg	25		Final Accpt	05/24/2012	

NH 1-2(152)169		OVERLAYS		1,692,858.70	1,548,548.54	139,369.37	97.55 %	55.81 %	5.12 %			
STANTON - ESSEX		Flathead		1,519,665.81	9,273.60	77,781.59						
6793152000		None			1,557,822.14	N						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-1		N							

Lat/Long 481835 / 1133728 Beg/End Term 169.1 / 180.6 Beg/End Sta 823+31.00 / 1431+10.24

Project Mgr Totals for	Mitchell, James	53,790,119.54	48,560,656.49	4,863,950.71	98.53 %	90.78 %	9.05 %		
Cont Count	38	48,804,054.37	972,327.47	4,415,283.59					
Project Count	49		49,532,983.96						

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Sackett, Dean	Work Phone	751-2065	Cell Phone	250-0606	Email	dsackett@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	08508	Contractor Nm	MONTANA LINES, INC. - GFLS	Cont Time	30	Wrk Day	Award Dt	06/09/2008	Award Amt	43,256.82			
				CO Days	0		Work Beg	10/22/2008	CO Amt	- 681.55			
				Adj Time	30		Sub Work Cmplt	01/16/2009	Cont Total	42,575.27			
			Time Used	86.67 %	Time Chrg	26	Final Accpt	12/03/2009					
HSIP 317-1(9)3			SIGNS	46,927.90	43,256.82	4,325.68	91.69 %	430.18 %	47.67 %				
2003 - SIGNING - EAST OF KALISPELL			Flathead	39,037.39	- 681.55	18,608.35							
5865009000			None		42,575.27	Y							
ULBERG-IVAN (U9228)	406 444-6217		S S-317		Y								
Lat/Long	481211 / 1141717		Beg/End Term	/		Beg/End Sta	/						
Contract No	09708	Contractor Nm	KALISPELL NEON	Cont Time	20	Wrk Day	Award Dt	08/11/2008	Award Amt	24,931.97			
				CO Days	0		Work Beg	09/26/2008	CO Amt	.00			
				Adj Time	20		Sub Work Cmplt	11/21/2008	Cont Total	24,931.97			
			Time Used	165.00 %	Time Chrg	33	Final Accpt	01/28/2010					
HSIP 15(58)			SIGNS	26,144.40	24,931.98	3,739.80	85.88 %	372.36 %	65.04 %				
2001 - SAFETY IMP - COLUMBIA FALLS - S			Flathead	21,412.22	.00	13,925.54							
5016058000			None		24,931.98	Y							
NUNNALLEE-BENJAMIN (U1991	406 523-5846		P L-15-8		Y								
Lat/Long	482135 / 1141319		Beg/End Term	0.5 / 1.2		Beg/End Sta	10+00 / 17+80						
Contract No	11309	Contractor Nm	EUREKA DEVELOPMENT	Cont Time	60	Wrk Day	Award Dt	04/20/2009	Award Amt	343,950.32			
				CO Days	0		Work Beg	06/29/2009	CO Amt	.00			
				Adj Time	60		Sub Work Cmplt	01/20/2010	Cont Total	343,950.32			
			Time Used	153.33 %	Time Chrg	92	Final Accpt	11/19/2010					
BR 9027(25)			BRIDGE CONSTRUCTION, REHAB AND F	454,765.00	343,950.31	41,274.04	96.52 %	191.99 %	23.87 %				
GRAVE CR - 10 KM N FORTINE			Lincoln	331,981.40	.00	79,243.11							
4852025000			None		343,950.31	N							
MENDS-NIGEL (U5938)	406 444-9221		L L-27-248		N								
Lat/Long	484805 / 1145444		Beg/End Term	0.0 / 0.1		Beg/End Sta	0+06.16 / 1+80.00						

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Sackett, Dean	Work Phone	751-2065	Cell Phone	250-0606	Email	dsackett@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	13308	Contractor Nm	KNIFE RIVER CORPORATION - KALS	Cont Time	200	Wrk Day	Award Dt	04/07/2008	Award Amt	6,196,196.00	
				CO Days	11		Work Beg	05/08/2008	CO Amt	190,066.77	
				Adj Time	211		Sub Work Cmplt	12/15/2009	Cont Total	6,386,262.77	
			Time Used	104.27 %	Time Chrg	220	Final Accpt	01/27/2011			

CBI 5-3(64)118		OVERLAYS		7,310,794.40	6,196,195.99	619,619.60	96.52	%	139.93	%	14.07	%
STILLWATER RIVER - NORTH		Flathead		6,164,082.52	190,066.77	867,042.91						
1061064000		None			6,386,262.76	N						
BENTE-FREDRICK (U0547)	406 444-7634	N	N-5		N							

Lat/Long	481657 / 1141948	Beg/End Term	117.7 / 119.3	Beg/End Sta	22+27.08 / 55+18.45		

Project Mgr Totals for	Sackett, Dean	7,838,631.70	6,608,335.10	668,959.12	96.45	%	146.32	%	14.93	%
Cont Count	4	6,556,513.53	189,385.22	978,819.91						
Project Count	4		6,797,720.32							

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Sullivan, Sheila | **Work Phone** 523-5877 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01310 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	20	Wrk Day	**Award Dt**	03/23/2010	**Award Amt**	330,228.56	
CO Days	0		**Work Beg**	06/08/2010	**CO Amt**	.00	
Adj Time	20		**Sub Work Cmplt**	10/25/2010	**Cont Total**	330,228.56	
Time Used	25.00 %	**Time Chrg**	5	**Final Accpt**	03/24/2011		

STPS 348-1(11)0	TIED	SEAL & COVER	188,026.40	187,337.51	18,733.75	88.95 %	39.39 %	4.43 %			
PHILIPSBURG - WEST		Granite	166,641.04	.00	7,380.00						
6919011000		None		187,337.51	N						
SQUIRES-BILL (U8461)	406 444-6228	S S-348		N							
Lat/Long 462153 / 1132221		**Beg/End Term**	0.0 / 7.2		**Beg/End Sta**	60+00.00 / 438+32.00					
STPS 271-1(12)0	TIED	SEAL & COVER	142,575.50	142,891.05	14,289.11	87.17 %	43.40 %	4.98 %			
DRUMMOND - NORTH			124,561.28	.00	6,202.03						
6920012000		None		142,891.05	N						
SQUIRES-BILL (U8461)	406 444-6228	S S-271		N							
Lat/Long 463927 / 1130617		**Beg/End Term**	0.00 / 4.90		**Beg/End Sta**	1758+44.6 / 181+00.0					
Contract Totals for 01310			330,601.90	330,228.56	33,022.86	88.18 %	41.13 %	4.66 %			
Project Count 2			291,202.32	.00	13,582.03						
				330,228.56							

Contract No 01312 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	90	Wrk Day	**Award Dt**	04/03/2012	**Award Amt**	4,408,204.15	
CO Days	12		**Work Beg**	07/10/2012	**CO Amt**	151,012.75	
Adj Time	102		**Sub Work Cmplt**	02/18/2014	**Cont Total**	4,559,216.90	
Time Used	119.61 %	**Time Chrg**	122	**Final Accpt**	10/30/2014		

STPP 83-1(20)0		RECONSTRUCTION, GRADING	5,336,124.20	4,408,204.15	440,820.42	98.88 %	133.89 %	13.09 %			
CLEARWATER JUNCTION - NORTH		Missoula	4,508,184.00	151,012.75	590,229.82						
1233020000		None		4,559,216.90	N						
SQUIRES-BILL (U8461)	406 444-6228	P P-83		N							
Lat/Long 470215 / 1132300		**Beg/End Term**	0.0 / 4.8		**Beg/End Sta**	1+35.39 / 79+46.46					

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Sullivan, Sheila | **Work Phone** 523-5877 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**				
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**								

Contract No 01708 | **Contractor Nm** M.A. DEATLEY CONSTRUCTION, INC.

Cont Time	320	Cal Day	**Award Dt**	08/11/2008	**Award Amt**	28,981,865.18								
CO Days	7		**Work Beg**	09/10/2008	**CO Amt**	1,668,232.27								
Adj Time	327		**Sub Work Cmplt**	10/08/2010	**Cont Total**	30,650,097.45								
Time Used	97.55 %	**Time Chrg**	319		**Final Accpt**	01/31/2013								
NH 5-1(30)6	RECONSTRUCTION, GRADING	26,562,233.92	28,981,865.18	2,028,730.56	94.20 %	119.10 %	8.37 %							
EVARO - MCCLURE ROAD	Missoula	28,871,588.73	1,668,232.27	2,416,306.20										
1744030000	None		30,650,097.45	Y										
LLOYD-MIKI (U0413) 406 444-9200	N N-5		Y											
Lat/Long 470413 / 1140359	**Beg/End Term** 6.4 / 12.8	**Beg/End Sta** 110+00.00 / 212+33.00												

Contract No 01B12 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	40	Wrk Day	**Award Dt**	11/20/2012	**Award Amt**	2,708,006.39								
CO Days	0		**Work Beg**	04/25/2013	**CO Amt**	.00								
Adj Time	40		**Sub Work Cmplt**	12/05/2013	**Cont Total**	2,708,006.39								
Time Used	112.50 %	**Time Chrg**	45		**Final Accpt**	05/29/2014								
IM 90-2(126)110	OVERLAYS	2,875,337.45	2,708,006.39	243,720.58	106.34 %	82.09 %	6.95 %							
BONNER INTERCHANGE - EAST (I-90)	Missoula	2,879,603.94	.00	200,077.88										
7646126000	None		2,708,006.39	N										
NUNNALLEE-BENJAMIN (U1991 406 523-5846	I I-90		N											
Lat/Long 464955 / 1134921	**Beg/End Term** 110.2 / 119.2	**Beg/End Sta** 369+93.44 / 843+07.05												

Contract No 02C10 | **Contractor Nm** HIGHWAY TECHNOLOGIES INC

Cont Time	10	Wrk Day	**Award Dt**	12/14/2010	**Award Amt**	28,810.00								
CO Days	0		**Work Beg**	04/12/2011	**CO Amt**	.00								
Adj Time	10		**Sub Work Cmplt**	06/03/2011	**Cont Total**	28,810.00								
Time Used	70.00 %	**Time Chrg**	7		**Final Accpt**	01/26/2012								
HSIP 0002(893)	SAFETY	31,524.00	28,810.00	2,881.00	92.01 %	234.86 %	25.53 %							
SF079-DELINEATORS-FRENCHTOWN, STEVE	Missoula	26,507.00	.00	6,766.39										
6429893000	None		28,810.00	N										
WOSOBA-LEROY (U0342) 406 444-1280	I I-90, S-269		N											
Lat/Long 465843 / 1141025	**Beg/End Term** 89.2 / 96.9	**Beg/End Sta** /												

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Sullivan, Sheila	Work Phone	523-5877	Cell Phone	N/A	Email	

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	04111	Contractor Nm	MONTANA MATERIALS INC DBA LS JENSEN	Cont Time	25	Wrk Day	Award Dt	02/08/2011	Award Amt	636,088.88	
				CO Days	0		Work Beg	09/23/2011	CO Amt	9,782.00	
				Adj Time	25		Sub Work Cmplt	12/05/2012	Cont Total	645,870.88	
			Time Used	52.00 %	Time Chrg	13	Final Accpt	09/26/2013			

STPP 83-1(30)15	TIED	SEAL & COVER		340,481.70	320,248.87	28,822.40	99.63 %	57.63 %	5.13 %					
SEELEY LAKE - NORTH		Missoula		323,858.92	4,826.00	16,611.08								
6914030000		None			325,074.87	N								
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-83		N									
Lat/Long 471438 / 1133218		Beg/End Term	14.7 / 23.1			Beg/End Sta	2951+56.00 / 2946+80.00							
STPP 83-1(28)23	TIED	SEAL & COVER		336,729.61	315,840.01	28,425.60	92.94 %	38.35 %	3.66 %					
INEZ - NORTH		Missoula		298,161.07	4,956.00	10,900.04								
6915028000		None			320,796.01	N								
NUNNALLEE-BENJAMIN (U1991	406 523-5846	P	P-83		N									
Lat/Long 472059 / 1133520		Beg/End Term	23.1 / 31.5			Beg/End Sta	2496+80.00 / 2053+75.80							
Contract Totals for	04111			677,211.31	636,088.88	57,248.00	96.31 %	48.06 %	4.42 %					
Project Count	2			622,019.99	9,782.00	27,511.12								
					645,870.88									

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Sullivan, Sheila	Work Phone	523-5877	Cell Phone	N/A	Email	

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	05112	Contractor Nm	MONTANA MATERIALS INC DBA LS JENSEN	Cont Time	60	Wrk Day	Award Dt	02/08/2012	Award Amt	1,144,488.88			
				CO Days	0		Work Beg	04/16/2012	CO Amt	32,132.00			
				Adj Time	60		Sub Work Cmplt	02/20/2013	Cont Total	1,176,620.88			
			Time Used	100.00 %	Time Chrg	60	Final Accpt	01/30/2014					

HSIP 19-2(22)63	TIED	SAFETY			89,227.77	80,399.08	8,039.91	87.16 %	131.34 %	15.07 %				
SF079 APPR RCNST - S OF DRUMMOND		Granite			70,078.34	.00	10,559.76							
6413022000		None				80,399.08	N							
SQUIRES-BILL (U8461)	406 444-6228	P	P-19			N								
Lat/Long 463953 / 113919		Beg/End Term	62.9 / 63.0				Beg/End Sta	10+00.00 / 13+50.00						
STPP-HSIP 19-1(48)27	TIED	REHAB (MINOR GRADE & OVERLAY)			1,089,475.66	1,064,089.80	106,408.98	103.14 %	132.64 %	12.48 %				
GEORGETOWN - PHILIPSBURG		Deer Lodge			1,130,687.30	32,132.00	141,137.85							
6911048000		None				1,096,221.80	N							
HOLIEN-DAVID (U2412)	406 444-6118	P	P-19			N								
Lat/Long 461614 / 1131939		Beg/End Term	26.9 / 38.5				Beg/End Sta	140+00.00 / 40+23.00						
Contract Totals for	05112				1,178,703.43	1,144,488.88	114,448.89	102.05 %	132.55 %	12.63 %				
Project Count	2				1,200,765.64	32,132.00	151,697.61							
						1,176,620.88								

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Sullivan, Sheila | **Work Phone** 523-5877 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**				
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**		
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No 05410 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	30	Wrk Day	**Award Dt**	05/04/2010	**Award Amt**	563,908.60					
CO Days	6		**Work Beg**	07/27/2010	**CO Amt**	.00					
Adj Time	36		**Sub Work Cmplt**	12/06/2010	**Cont Total**	563,908.60					
Time Used	105.56 %	**Time Chrg**	38		**Final Accpt**	07/28/2011					

HSIP 203-1(18)1	TIED	SAFETY		12,714.00	14,508.20	1,740.98	92.02 %	65.73 %	8.57 %			
SF089 FLASHER EAST STEVENSVILLE		Ravalli		13,350.70	.00	1,144.43						
6685018000		None			14,508.20	N						
ULBERG-IVAN (U9228)	406 444-6217	S	S-203		N							
Lat/Long 463148 / 1140401		**Beg/End Term**	1.0 / 1.5			**Beg/End Sta**	/					
STPS 203-1(20)0	TIED	OVERLAYS		723,057.91	549,400.40	65,928.05	87.13 %	110.99 %	15.29 %			
STEVENSVILLE - NORTH		Ravalli		478,697.40	.00	73,176.02						
6918020000		None			549,400.40	Y						
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S	S-203		Y							
Lat/Long 463148 / 1140401		**Beg/End Term**	0.0 / 3.9			**Beg/End Sta**	152+04.90 / 357+96.90					
Contract Totals for 05410				735,771.91	563,908.60	67,669.03	87.26 %	109.83 %	15.10 %			
Project Count 2				492,048.10	.00	74,320.45						
					563,908.60							

Contract No 06214 | **Contractor Nm** STILLWATER ELECTRIC, INC.

Cont Time	20	Wrk Day	**Award Dt**	03/11/2014	**Award Amt**	76,602.80					
CO Days	0		**Work Beg**	05/27/2014	**CO Amt**	.00					
Adj Time	20		**Sub Work Cmplt**	10/14/2014	**Cont Total**	76,602.80					
Time Used	80.00 %	**Time Chrg**	16		**Final Accpt**	01/29/2015					

IM 90-2(133)128		SIDEWALK		83,377.70	76,602.80	9,192.34	87.45 %	139.80 %	19.18 %			
ROCK CREEK TRUCK PARKING AREA		Missoula		66,990.40	.00	12,850.97						
8192133000		None			76,602.80	N						
WELBORN-CHAD (U2373)	406 994-1843	I	I-90		N							
Lat/Long 464337 / 1133805		**Beg/End Term**	127.5 /			**Beg/End Sta**	/					

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Sullivan, Sheila | **Work Phone** 523-5877 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**				

Contract No 06511 | **Contractor Nm** PAVLIK ELECTRIC CO., INC.

Cont Time	25	Wrk Day	**Award Dt**	05/24/2011	**Award Amt**	164,000.00					
CO Days	2		**Work Beg**	06/24/2011	**CO Amt**	5,326.00					
Adj Time	27		**Sub Work Cmplt**	12/16/2011	**Cont Total**	169,326.00					
Time Used	74.07 %	**Time Chrg**	20		**Final Accpt**	07/26/2012					

SFCX 32758(15)		SIGNALS		181,144.25	164,000.00	13,120.00	101.27 %	163.63 %	12.52 %		
WEST BROADWAY AND AIRWAY BLVD.		Missoula		171,473.58	5,326.00	21,468.31					
7072015000		None			169,326.00	N					
ULBERG-IVAN (U9228)	406 444-6217	X	X-32758		N						

Lat/Long 465503 / 1140434 **Beg/End Term** 3.4 / 3.6 **Beg/End Sta** /

Contract No 08211 | **Contractor Nm** SCOTT CONSTRUCTION, INC.

Cont Time	30	Wrk Day	**Award Dt**	03/08/2011	**Award Amt**	117,028.00					
CO Days	15		**Work Beg**	05/24/2011	**CO Amt**	.00					
Adj Time	45		**Sub Work Cmplt**	12/12/2011	**Cont Total**	117,028.00					
Time Used	100.00 %	**Time Chrg**	45		**Final Accpt**	05/24/2012					

HSIP 0002(895)		SAFETY		139,119.25	117,028.00	11,702.80	95.25 %	160.84 %	16.89 %		
SF079 LTING-FRTOWN-FLSH-W LOLO		Missoula		111,469.00	.00	18,822.77					
6425895000		None			117,028.00	N					
WOSOBA-LEROY (U0342)	406 444-1280	I	I-90, N-93		N						

Lat/Long 465302 / 1140119 **Beg/End Term** / **Beg/End Sta** /

Contract No 08A10 | **Contractor Nm** STILLWATER ELECTRIC, INC.

Cont Time	45	Wrk Day	**Award Dt**	11/03/2010	**Award Amt**	124,827.70					
CO Days	8		**Work Beg**	01/07/2011	**CO Amt**	7,830.00					
Adj Time	53		**Sub Work Cmplt**	06/02/2011	**Cont Total**	132,657.70					
Time Used	50.94 %	**Time Chrg**	27		**Final Accpt**	01/26/2012					

CM 8199(93)		SIGNALS		307,925.00	124,827.70	6,241.39	95.25 %	371.32 %	18.34 %		
MISSOULA - LED UPGRADES		Missoula		126,363.06	7,830.00	23,175.57					
7190093000		None			132,657.70	Y					
BOYSEN-RANDY (U1434)	406 444-0464		U-8122, U-8128, P-7,		Y						

Lat/Long 465302 / 1140119 **Beg/End Term** / **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Sullivan, Sheila | **Work Phone** 523-5877 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 09311 | **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	30	Wrk Day	**Award Dt**	04/05/2011	**Award Amt**	886,886.88	
CO Days	0		**Work Beg**	07/11/2011	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	12/05/2012	**Cont Total**	886,886.88	
Time Used	66.67 %	**Time Chrg**	20	**Final Accpt**	03/28/2013		

NH 7-2(53)81		OVERLAYS	805,957.04	886,886.88	79,819.82	96.22 %	52.89 %	4.95 %		
LOLO - SOUTH		Missoula	853,385.47	.00	42,213.89					
7307053000		None		886,886.88	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-7	N						

Lat/Long 464430 / 1140453 **Beg/End Term** 81.3 / 83.2 **Beg/End Sta** 423+73.17 / 523+48.56

Contract No 12210 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	35	Wrk Day	**Award Dt**	02/23/2010	**Award Amt**	501,362.08	
CO Days	0		**Work Beg**	06/21/2010	**CO Amt**	.00	
Adj Time	35		**Sub Work Cmplt**	09/20/2010	**Cont Total**	501,362.08	
Time Used	34.29 %	**Time Chrg**	12	**Final Accpt**	03/22/2011		

NH 7-1(121)68		SEAL & COVER	558,503.46	501,362.08	45,122.59	99.07 %	45.92 %	4.17 %		
N OF STEVI WYE - FLORENCE		Ravalli	496,712.07	.00	20,721.16					
6797121000		None		501,362.08	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-7	N						

Lat/Long 463456 / 1140525 **Beg/End Term** 68.3 / 74.2 **Beg/End Sta** 493+43.90 / 409+62.63

Contract No 12511 | **Contractor Nm** SOUTH HILLS ELECTRIC, INC.

Cont Time	43	Cal Day	**Award Dt**	06/07/2011	**Award Amt**	243,440.15	
CO Days	0		**Work Beg**	07/25/2011	**CO Amt**	.00	
Adj Time	43		**Sub Work Cmplt**	03/04/2013	**Cont Total**	243,440.15	
Time Used	102.33 %	**Time Chrg**	44	**Final Accpt**	03/27/2014		

NH 7-2(51)83		SIGNALS	277,462.90	243,440.16	24,344.02	101.70 %	112.53 %	11.06 %		
US 93 & TYLER WAY - LOLO		Missoula	247,574.35	.00	27,393.88					
7073051000		None		243,440.16	N					
ULBERG-IVAN (U9228)	406 444-6217	N	N-7	N						

Lat/Long 464539 / 1140455 **Beg/End Term** 83.3 / 83.9 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Sullivan, Sheila | **Work Phone** 523-5877 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 13211 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	45	Wrk Day	**Award Dt**	02/22/2011	**Award Amt**	1,090,620.15	
CO Days	0		**Work Beg**	04/18/2011	**CO Amt**	.00	
Adj Time	45		**Sub Work Cmplt**	12/06/2011	**Cont Total**	1,090,620.15	
Time Used	88.89 %	**Time Chrg**	40	**Final Accpt**	07/26/2012		

NH 5-1(51)4		OVERLAYS		1,177,324.35	1,090,620.15	87,249.61	103.04 %	118.97 %	9.24 %		
EVARO HILL		Missoula		1,123,766.65	.00	103,803.38					
6895051000		None			1,090,620.15	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-5		N						

Lat/Long 470005 / 1140735 **Beg/End Term** 4.2 / 6.5 **Beg/End Sta** 38+01.40 / 155+83.06

Contract No 14412 | **Contractor Nm** PUMCO INC

Cont Time	20	Wrk Day	**Award Dt**	04/20/2012	**Award Amt**	112,351.40	
CO Days	0		**Work Beg**	04/22/2012	**CO Amt**	.00	
Adj Time	20		**Sub Work Cmplt**	07/03/2012	**Cont Total**	112,351.40	
Time Used	30.00 %	**Time Chrg**	6	**Final Accpt**	03/28/2013		

ER 24-1(72)2		SAFETY		139,917.50	112,351.40	8,988.11	105.86 %	158.57 %	11.98 %		
BLACKFOOT RIVER NEAR BONNER/MT11-1		Missoula		118,940.00	.00	14,252.65					
7772072000		None			112,351.40	N					
SQUIRES-BILL (U8461)	406 444-6228	N	N-24		N						

Lat/Long 465308 / 1135035 **Beg/End Term** 2.16 / 2.21 **Beg/End Sta** 114+50.00 / 117+00.00

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Sullivan, Sheila | **Work Phone** 523-5877 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 14610 | **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	70	Wrk Day	**Award Dt**	06/21/2011	**Award Amt**	2,379,216.92								
CO Days	4		**Work Beg**	07/25/2011	**CO Amt**	89,026.31								
Adj Time	74		**Sub Work Cmplt**	02/20/2013	**Cont Total**	2,468,243.23								
Time Used	136.49 %	**Time Chrg**	101		**Final Accpt**	05/29/2014								

NH 5-1(47)1	TIED	SIGNALS		109,320.02	96,955.14	8,725.96	100.41	%	262.52	%	23.53	%		
SIGNAL - CARTAGE RD/US 93 - NO. MISSOUL		Missoula		97,351.09	.00	22,907.17								
6012047000		None			96,955.14	N								
NUNNALLEE-BENJAMIN (U1991	406 523-5846	N	N-5		N									
Lat/Long 465725 / 1140753			**Beg/End Term**	0.5 /		**Beg/End Sta**	/							
NHTSA-NH 5-1(34)0	TIED	RECONSTRUCTION, GRADING		2,250,557.90	2,282,261.78	205,403.56	95.39	%	120.97	%	10.99	%		
JCT I-90 - NORTH		Missoula		2,261,941.17	89,026.32	248,475.96								
4778034000		None			2,371,288.10	N								
SQUIRES-BILL (U8461)	406 444-6228	N	N-5		N									
Lat/Long 465725 / 1140753			**Beg/End Term**	0.1 / 1.1		**Beg/End Sta**	1+77.03 / 11+55.00							
Contract Totals for 14610				2,359,877.92	2,379,216.92	214,129.52	95.59	%	126.74	%	11.50	%		
Project Count 2				2,359,292.26	89,026.32	271,383.13								
					2,468,243.24									

Contract No 15110 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	75	Wrk Day	**Award Dt**	06/01/2010	**Award Amt**	4,156,267.01								
CO Days	0		**Work Beg**	04/18/2011	**CO Amt**	56,058.98								
Adj Time	75		**Sub Work Cmplt**	10/18/2011	**Cont Total**	4,212,325.99								
Time Used	86.67 %	**Time Chrg**	65		**Final Accpt**	07/26/2012								

IM 90-3(103)135		OVERLAYS		4,102,243.33	4,156,267.01	374,064.03	102.30	%	42.21	%	3.66	%		
BEARMOUTH - E & W		Granite		4,309,239.17	56,058.98	157,883.27								
6869103000		None			4,212,325.99	N								
SQUIRES-BILL (U8461)	406 444-6228	I	I-90		N									
Lat/Long 464150 / 1132115			**Beg/End Term**	134.8 / 150.0		**Beg/End Sta**	49+50.0 / 852+81.9							

Project Mgr Totals for	**Sullivan, Sheila**			47,860,360.82	48,654,203.74	3,862,515.57	96.45	%	108.59	%	8.58	%		

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Sullivan, Sheila	Work Phone	523-5877	Cell Phone	N/A	Email	

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Sullivan, Sheila		47,860,360.82	48,654,203.74	3,862,515.57	96.45 %	108.59 %	8.58 %
Cont Count 19		48,877,125.73	2,019,400.32	4,194,460.48			
Project Count 24			50,673,604.06				

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Williams, Darrell | **Work Phone** 642-9526 | **Cell Phone** N/A | **Email** darwilliams@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02414	**Contractor Nm** GENEVA ROCK PRODUCTS, INC.			**Cont Time**	20	Wrk Day	**Award Dt**	04/22/2014	**Award Amt**	353,202.20	
				CO Days	0		**Work Beg**	07/01/2014	**CO Amt**	.00	
				Adj Time	20		**Sub Work Cmplt**	11/04/2014	**Cont Total**	353,202.20	
			Time Used	115.00 %	**Time Chrg**	23		**Final Accpt**	03/26/2015		
STPS 269-1(47)9		MICROSURFACING		434,250.40	353,202.20	35,320.22		95.88 %	96.42 %	10.06 %	
TUCKER CROSSING - N&S		Ravalli		338,664.95	.00	34,057.07					
8146047000		None			353,202.20	N					
NUNNALLEE-BENJAMIN (U1991	406 523-5846	S	S-269		N						
Lat/Long 462416 / 1140553			**Beg/End Term**	8.5 / 12.2			**Beg/End Sta**	384+41.00 / 578+00.00			
Contract No 02614	**Contractor Nm** MOUNTAIN WEST HOLDING COMPANY			**Cont Time**	30	Wrk Day	**Award Dt**	06/24/2014	**Award Amt**	131,255.43	
				CO Days	0		**Work Beg**	09/17/2014	**CO Amt**	.00	
				Adj Time	30		**Sub Work Cmplt**	11/25/2014	**Cont Total**	131,255.43	
			Time Used	100.00 %	**Time Chrg**	30		**Final Accpt**	05/28/2015		
HSIP 7-1(139)44	TIED	SAFETY		68,586.80	72,790.27	13,102.25		94.10 %	160.32 %	30.67 %	
SF 119-JCT US 93/SKALKAHO ROAD		Ravalli		68,497.40	.00	21,005.48					
7852139000		None			72,790.27	N					
PRIEBE-GABE (U2177)	406 444-6080	N	N-7		N						
Lat/Long 461216 / 1140928			**Beg/End Term**	44.3 / 44.7			**Beg/End Sta**	/			
HSIP 7-1(130)4	TIED	SAFETY		51,510.25	58,465.16	10,523.73		95.24 %	80.66 %	15.24 %	
SF 109 - FLSHR-N OF LOST TRAIL		Ravalli		55,682.79	.00	8,488.76					
7511130000		None			58,465.16	N					
PRIEBE-GABE (U2177)	406 444-6080	N	N-7		N						
Lat/Long 454253 / 1135510			**Beg/End Term**	4.0 / 4.5			**Beg/End Sta**	/			
Contract Totals for 02614				120,097.05	131,255.43	23,625.98		94.61 %	124.84 %	23.75 %	
Project Count 2				124,180.19	.00	29,494.24					
					131,255.43						

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Williams, Darrell | **Work Phone** 642-9526 | **Cell Phone** N/A | **Email** darwilliams@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**				

Contract No 03413 | **Contractor Nm** KNIFE RIVER CORPORATION - MSLA

Cont Time	40	Wrk Day	**Award Dt**	04/23/2013	**Award Amt**	645,791.61					
CO Days	7		**Work Beg**	09/03/2013	**CO Amt**	77,337.00					
Adj Time	47		**Sub Work Cmplt**	12/12/2014	**Cont Total**	723,128.61					
Time Used	93.62 %	**Time Chrg**	44		**Final Accpt**	05/28/2015					

HSIP 269-1(33)3		SAFETY		785,025.25	645,791.61	64,579.16	100.82 %	282.58 %	25.03 %		
SF069-BLACK & BASS-SOUTH CORVALLIS		Ravalli		729,024.16	77,337.00	182,487.68					
6081033000		None			723,128.61	N					
SQUIRES-BILL (U8461)	406 444-6228	S	S-269		N						

Lat/Long 461701 / 1140659 **Beg/End Term** 3.5 / 3.8 **Beg/End Sta** 182+85.00 / 202+66.00

Contract No 03914 | **Contractor Nm** PRECISION HIGHWAY CONTRACTORS, INC.

Cont Time	20	Wrk Day	**Award Dt**	09/23/2014	**Award Amt**	63,135.50					
CO Days	0		**Work Beg**	04/15/2015	**CO Amt**	.00					
Adj Time	20		**Sub Work Cmplt**	05/26/2015	**Cont Total**	63,135.50					
Time Used	35.00 %	**Time Chrg**	7		**Final Accpt**	09/24/2015					

HSIP 473-1(9)3		SAFETY		61,659.00	63,135.50	15,783.88	94.74 %	87.57 %	23.11 %		
SF 119 - GR W OF CONNER		Ravalli		59,811.50	.00	13,821.22					
7844009000		None			63,135.50	N					
PRIEBE-GABE (U2177)	406 444-6080	S	S-473		N						

Lat/Long 455514 / 1140831 **Beg/End Term** 0.35 / 0.40 **Beg/End Sta** 189+69.77 / 203+06.27

Contract No 04315 | **Contractor Nm** STILLWATER ELECTRIC, INC.

Cont Time	15	Wrk Day	**Award Dt**	04/07/2015	**Award Amt**	50,796.60					
CO Days	0		**Work Beg**	08/17/2015	**CO Amt**	.00					
Adj Time	15		**Sub Work Cmplt**	12/04/2015	**Cont Total**	50,796.60					
Time Used	73.33 %	**Time Chrg**	11		**Final Accpt**	05/26/2016					

HSIP 269-1(45)0		SIGNALS		63,062.40	50,796.60	6,095.59	90.87 %	279.12 %	36.86 %		
SF 129 - SGN FLASHER NE HAMILTON		Ravalli		46,157.84	.00	17,013.86					
8063045000		None			50,796.60	N					
PRIEBE-GABE (U2177)	406 444-6080	P	S-269		N						

Lat/Long 461702 / 1140700 **Beg/End Term** 0.4 / 6.2 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 1 Missoula

Project Mgr Williams, Darrell | **Work Phone** 642-9526 | **Cell Phone** N/A | **Email** darwilliams@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 04813	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time** 200 Wrk Day	**Award Dt** 08/27/2013	**Award Amt** 8,354,263.10					
				CO Days 1	**Work Beg** 11/07/2013	**CO Amt** 297,292.08					
				Adj Time 201	**Sub Work Cmplt** 01/04/2016	**Cont Total** 8,651,555.18					
			Time Used 100.00 %	**Time Chrg** 201	**Final Accpt** 07/28/2016						
STPS-STPB 203-1(12)10		RECONSTRUCTION, GRADING		9,431,942.16	8,354,263.08	835,426.31		102.67 %	147.10 %	13.83 %	
FLORENCE-EAST		Ravalli		8,882,626.03	297,292.08	1,228,879.49					
4854012000		None			8,651,555.16	N					
SQUIRES-BILL (U8461)	406 444-6228	S	S-203		N						
Lat/Long 463757 / 1140321		**Beg/End Term** 9.8 / 11.9				**Beg/End Sta** 518+62.80 / 629+44.54					
Contract No 04C13	**Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN			**Cont Time** 40 Wrk Day	**Award Dt** 01/28/2014	**Award Amt** 309,149.81					
				CO Days 0	**Work Beg** 03/31/2014	**CO Amt** .00					
				Adj Time 40	**Sub Work Cmplt** 12/08/2014	**Cont Total** 309,149.81					
			Time Used 77.50 %	**Time Chrg** 31	**Final Accpt** 05/28/2015						
HSIP 32(48)		SAFETY		377,318.00	309,149.81	37,097.98		94.00 %	95.57 %	12.20 %	
2003-SAFETY IMPVT-SW OF MSLA		Missoula		290,591.58	.00	35,456.15					
5871048000		None			309,149.81	N					
DALSOGLIO-MICHAEL (U1921)	406 444-6250	L	L-32-116		N						
Lat/Long 465049 / 1140624		**Beg/End Term** 2.6 / 2.7				**Beg/End Sta** 12+00.00 / 16+05.00					
Contract No 15813	**Contractor Nm** WEST COMPANY INC			**Cont Time** 25 Wrk Day	**Award Dt** 09/10/2013	**Award Amt** 199,805.00					
				CO Days 0	**Work Beg** 10/02/2013	**CO Amt** 22,500.00					
				Adj Time 25	**Sub Work Cmplt** 07/21/2014	**Cont Total** 222,305.00					
			Time Used 60.00 %	**Time Chrg** 15	**Final Accpt** 03/26/2015						
SF 5-1(62)10		MISCELLANEOUS		96,236.00	199,805.00	23,976.60		94.24 %	217.85 %	24.93 %	
UNDERPASS REPAIR-10M N WYE JCT		Missoula		209,491.00	22,500.00	52,233.31					
8173062000		None			222,305.00	N					
SMITH-JACQUELYN (U1891)	406 444-7694	N	N-5		N						
Lat/Long 470414 / 1140401		**Beg/End Term** 10.0 / 10.0				**Beg/End Sta** /					
Project Mgr Totals for	**Williams, Darrell**			11,369,590.26	10,107,399.23	1,041,905.72		101.68 %	152.94 %	14.92 %	

SiteManager Completed Contracts Construction Report

STMR0076

District 1	Missoula						
Project Mgr	Williams, Darrell	Work Phone	642-9526	Cell Phone	N/A	Email	darwilliams@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Williams, Darrell		11,369,590.26	10,107,399.23	1,041,905.72	101.68 %	152.94 %	14.92 %
Cont Count 8		10,680,547.25	397,129.08	1,593,443.02			
Project Count 9			10,504,528.31				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Arvish, Mike | **Work Phone** 494-9626 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 01211	**Contractor Nm** HOLLOW CONTRACTING, INC.			**Cont Time**	40	Wrk Day	**Award Dt**	02/08/2011	**Award Amt**	1,330,355.14	
				CO Days	0		**Work Beg**	08/25/2011	**CO Amt**	4,828.00	
				Adj Time	40		**Sub Work Cmplt**	08/24/2012	**Cont Total**	1,335,183.14	
			Time Used 85.00 %	**Time Chrg**	34		**Final Accpt**	09/26/2013			
IM 90-3(105)189		OVERLAYS		1,295,962.80	1,330,355.14	119,731.96		103.49 %	83.70 %	7.25 %	
DEER LODGE - RACETRACK		Powell		1,381,721.41	4,828.00	100,215.01					
6894105000		None			1,335,183.14	N					
WALSH-JOE (U9423)	406 494-9622	I	I-90		N						
Lat/Long 461936 / 1124442			**Beg/End Term**	188.6 / 193.9			**Beg/End Sta**	467+00.00 / 750+00.00			
Contract No 01909	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	75	Wrk Day	**Award Dt**	09/22/2009	**Award Amt**	3,859,296.94	
				CO Days	9		**Work Beg**	04/15/2010	**CO Amt**	95,315.83	
				Adj Time	84		**Sub Work Cmplt**	09/06/2011	**Cont Total**	3,954,612.77	
			Time Used 109.52 %	**Time Chrg**	92		**Final Accpt**	03/22/2012			
HSIP 90-4(52)195	TIED	BRIDGE CONSTRUCTION, REHAB AND F		703,834.60	456,885.19	45,688.52		109.22 %	127.27 %	11.59 %	
2003-STRS-NORTH RACETRACK INTERCHAN		Deer Lodge		501,525.53	2,300.00	58,147.39					
5561052000		None			459,185.19	Y					
MILLER-BRYAN (U5993)	406 444-9413	I	I-90		Y						
Lat/Long 461601 / 1124511			**Beg/End Term**	195.4 / 196.0			**Beg/End Sta**	825+34.15 / 855+74.08			
IM 90-3(101)194	TIED	OVERLAYS		3,880,421.90	3,402,411.75	340,241.18		104.67 %	51.52 %	4.79 %	
RACETRACK-S OF WARM SPRINGS		Powell		3,658,758.97	93,015.83	175,300.14					
6791101000		None			3,495,427.58	Y					
WALSH-JOE (U9423)	406 494-9622	I	I-90		Y						
Lat/Long 461230 / 1124639			**Beg/End Term**	193.9 / 206.2			**Beg/End Sta**	284+22.3 / 750+00.0			
Contract Totals for 01909				4,584,256.50	3,859,296.94	385,929.70		105.20 %	60.49 %	5.61 %	
Project Count 2				4,160,284.50	95,315.83	233,447.53					
					3,954,612.77						

SiteManager Completed Contracts Construction Report

STMR0076

District 2	**Butte**						
Project Mgr	**Arvish, Mike**	**Work Phone**	494-9626	**Cell Phone**	N/A	**Email**	

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 03509 **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	10/09/2009 Cmplt Dt	**Award Dt**	05/26/2009	**Award Amt**	206,465.85
CO Days	0	**Work Beg**	07/15/2009	**CO Amt**	.00
Adj Time	10/09/2009	**Sub Work Cmplt**	10/23/2009	**Cont Total**	206,465.85
Time Used	99.08 %	**Final Accpt**	03/25/2010		

STPS 275-1(4)0		SEAL & COVER		.00	206,465.85	24,775.90	95.36 %	114.80 %	14.45 %	
DEER LODGE - NORTH		Powell		196,878.87	.00	28,442.72				
5085004000		None			206,465.85	Y				
OLSEN-JOE (U6629)	406 494-9636	S	S-275		Y					

Lat/Long 462337 / 1124410 **Beg/End Term** 0.1 / 2.8 **Beg/End Sta** 107+42.5 / 144+80.0

Contract No 05709 **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	65 Wrk Day	**Award Dt**	08/11/2009	**Award Amt**	1,435,167.58
CO Days	0	**Work Beg**	09/18/2009	**CO Amt**	8,052.03
Adj Time	65	**Sub Work Cmplt**	11/23/2010	**Cont Total**	1,443,219.61
Time Used	100.00 % **Time Chrg** 65	**Final Accpt**	07/28/2011		

HSIP 90-4(51)208		RECONSTRUCTION, GRADING		1,986,529.56	1,435,167.58	143,516.76	95.90 %	103.88 %	10.77 %	
2002-RAMPS-ANACONDA INTCH		Deer Lodge		1,383,999.11	8,052.03	149,083.54				
5366051000		None			1,443,219.61	Y				
WALSH-JOE (U9423)	406 494-9622	I	I-90		Y					

Lat/Long 460543 / 1124735 **Beg/End Term** 0.30 / 0.00 **Beg/End Sta** 145+45.06 / 159+32.64

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Arvish, Mike | **Work Phone** 494-9626 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 05A10 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	40	Wrk Day	**Award Dt**	10/19/2010	**Award Amt**	1,392,050.20
CO Days	0		**Work Beg**	05/25/2011	**CO Amt**	22,793.53
Adj Time	40		**Sub Work Cmplt**	09/19/2011	**Cont Total**	1,414,843.73
Time Used	97.50 %	**Time Chrg**	39	**Final Accpt**	05/24/2012	

HSIP 90-4(58)211	TIED	OVERLAYS	159,504.60	124,259.08	11,183.32	130.58 %	207.88 %	12.42 %
SF069 STR. - W. GREGSON INT.		Silver Bow	187,111.75	19,038.13	23,247.41			
6066058000		None		143,297.21	N			
MILLER-BRYAN (U5993)	406 444-9413	I-90		N				
Lat/Long 460351 / 1124622		**Beg/End Term**	210.7 / 210.9		**Beg/End Sta**	480+90.4 / 487+01.4		
STPP 47-1(8)0	TIED	SEAL & COVER	1,312,269.70	1,267,791.12	114,101.20	102.76 %	101.44 %	8.86 %
JCT MT 1 - WARM SPRINGS		Deer Lodge	1,306,598.09	3,755.40	115,746.84			
6933008000		None		1,271,546.52	N			
WALSH-JOE (U9423)	406 494-9622	I P-47		N				
Lat/Long 460909 / 1125037		**Beg/End Term**	0.1 / 6.8		**Beg/End Sta**	16+95.3 / 442+14.3		
Contract Totals for 05A10			1,471,774.30	1,392,050.20	125,284.52	105.57 %	110.94 %	9.31 %
Project Count 2			1,493,709.84	22,793.53	138,994.25			
				1,414,843.73				

Contract No 05C10 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	25	Wrk Day	**Award Dt**	12/14/2010	**Award Amt**	170,311.60
CO Days	0		**Work Beg**	05/24/2011	**CO Amt**	- 9,178.97
Adj Time	25		**Sub Work Cmplt**	11/22/2011	**Cont Total**	161,132.63
Time Used	92.00 %	**Time Chrg**	23	**Final Accpt**	03/28/2013	

HSIP 19-1(44)7		SAFETY	178,375.65	170,311.60	20,437.39	95.43 %	170.96 %	22.72 %
SF079 TURN BAY-E OF ANACONDA		Deer Lodge	153,769.71	- 9,178.97	34,940.54			
6420044000		None		161,132.63	N			
OLSEN-JOE (U6629)	406 494-9636	P P-19		N				
Lat/Long 460736 / 1125536		**Beg/End Term**	7.1 / 6.9		**Beg/End Sta**	120+00.00 / 129+72.28		

SiteManager Completed Contracts Construction Report | STMR0076

District 2 Butte

Project Mgr Arvish, Mike | **Work Phone** 494-9626 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 06409 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	55 Wrk Day	**Award Dt**	05/05/2009	**Award Amt**	1,978,740.63
CO Days	6	**Work Beg**	08/10/2009	**CO Amt**	168,267.60
Adj Time	61	**Sub Work Cmplt**	09/20/2010	**Cont Total**	2,147,008.23
Time Used 98.36 %	**Time Chrg** 60	**Final Accpt**	03/24/2011		

STPP 29-1(42)57		OVERLAYS	2,255,749.91	1,978,740.63	178,086.66	100.18 %	165.71 %	13.72 %
JCT MT 55 - JCT MT 2		VARIOUS	2,150,942.96	168,267.60	295,100.79			
5474042000		None		2,147,008.23	Y			
WALSH-JOE (U9423)	406 494-9622	P P-29		Y				

Lat/Long 454716 / 1121405 **Beg/End Term** 57.3 / 65.9 **Beg/End Sta** 202+73.10 / 652+85.10

Contract No 06510 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	75 Wrk Day	**Award Dt**	06/01/2010	**Award Amt**	2,996,588.06
CO Days	0	**Work Beg**	09/27/2010	**CO Amt**	202,000.00
Adj Time	75	**Sub Work Cmplt**	11/22/2011	**Cont Total**	3,198,588.06
Time Used 90.67 %	**Time Chrg** 68	**Final Accpt**	05/24/2012		

STPP 19-1(46)0	TIED	OVERLAYS	1,816,063.68	1,531,968.68	153,196.87	107.06 %	71.87 %	6.25 %
JCT I-90/MT 1 - ANACONDA (EB)		Deer Lodge	1,762,810.77	114,585.40	110,096.47			
6936046000		None		1,646,554.08	N			
WALSH-JOE (U9423)	406 494-9622	P P-19		N				

Lat/Long 460645 / 1125132 **Beg/End Term** RP 0.3 / RP 7.1 **Beg/End Sta** 118+00.00 / 476+92.50

STPP 19-1(50)0	TIED	OVERLAYS	1,738,636.46	1,464,619.38	146,461.94	101.07 %	38.56 %	3.60 %
JCT I-90/MT 1 - ANACONDA (WB)		Deer Lodge	1,568,572.08	87,414.60	56,472.93			
6938050000		None		1,552,033.98	N			
WALSH-JOE (U9423)	406 494-9622	P P-19		N				

Lat/Long 460645 / 1125132 **Beg/End Term** RP 0.3 / RP 7.1 **Beg/End Sta** 118+00.00 / 475+38.50

Contract Totals for 06510	3,554,700.14	2,996,588.06	299,658.81	104.15 %	55.59 %	5.00 %
Project Count 2	3,331,382.85	202,000.00	166,569.40			
		3,198,588.06				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Arvish, Mike | **Work Phone** 494-9626 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 08909 | **Contractor Nm** TAMIETTI CONSTRUCTION CO.

Cont Time	100	Wrk Day	**Award Dt**	10/06/2009	**Award Amt**	363,384.94								
CO Days	0		**Work Beg**	03/22/2010	**CO Amt**	- 8,964.80								
Adj Time	100		**Sub Work Cmplt**	10/13/2010	**Cont Total**	354,420.14								
Time Used	83.00 %	**Time Chrg**	83		**Final Accpt**	05/26/2011								
ARRA 9012(131)	BRIDGE CONSTRUCTION, REHAB AND F	462,391.00	363,384.94	36,338.49	93.18 %	190.99 %	21.02 %							
CLARK FORK - 2 KM E WARM SPRINGS	Deer Lodge	330,253.64	- 8,964.80	69,403.91										
4792131000	None		354,420.14	Y										
MILLER-BRYAN (U5993) 406 444-9413	L L-12-69		Y											
Lat/Long 461114 / 1124613	**Beg/End Term** 0.7 / 0.9	**Beg/End Sta** 11+13.79 / 12+67.66												

Contract No 09308 | **Contractor Nm** AIS CONSTRUCTION COMPANY

Cont Time	100	Wrk Day	**Award Dt**	04/07/2008	**Award Amt**	1,166,622.43								
CO Days	2		**Work Beg**	06/04/2008	**CO Amt**	21,339.32								
Adj Time	102		**Sub Work Cmplt**	02/17/2009	**Cont Total**	1,187,961.75								
Time Used	96.08 %	**Time Chrg**	98		**Final Accpt**	01/28/2010								
STPP 19-1(31)28	SAFETY	1,166,335.50	1,166,622.43	116,662.24	97.35 %	193.65 %	19.53 %							
SLIDE-NORTH OF GEORGETOWN LAKE	Granite	1,156,481.89	21,339.32	225,914.25										
4605031000	None		1,187,961.75	Y										
SQUIRES-BILL (U8461) 406 444-6228	P P-19		Y											
Lat/Long 461331 / 1131717	**Beg/End Term** 27.7 / 28.4	**Beg/End Sta** 7+00 / 18+50												

Project Mgr Totals for	Arvish, Mike	16,956,075.36	14,898,983.37	1,450,422.43	102.18 %	99.43 %	9.16 %	
Cont Count	10	15,739,424.78	504,452.54	1,442,111.94				
Project Count	13		15,403,435.91					

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Berg, Gary | **Work Phone** 225-4305 | **Cell Phone** 570-1017 | **Email** gberg@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 05913 | **Contractor Nm** DICK ANDERSON CONSTRUCTION, INC. - GF

Cont Time	90	Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	2,748,205.64									
CO Days	5		**Work Beg**	01/29/2014	**CO Amt**	71,346.50									
Adj Time	95		**Sub Work Cmplt**	01/23/2015	**Cont Total**	2,819,552.14									
Time Used	94.74 %	**Time Chrg**	90		**Final Accpt**	09/24/2015									
ER 14-1(30)17		RECONSTRUCTION, GRADING		3,119,845.50	2,748,205.64	494,677.02	97.93 %	61.75 %	11.06 %						
DEEP CREEK STRUCTURES/MT11-1		Broadwater		2,761,223.05	71,346.50	305,447.34									
7750030000		None			2,819,552.14	N									
DALSOGLIO-MICHAEL (U1921)	406 444-6250	P	P-14		N										
Lat/Long	462036 / 1110931	**Beg/End Term**	17.090 / 20.111		**Beg/End Sta**	/									

Contract No 10911 | **Contractor Nm** A. M. WELLES, INC.

Cont Time	200	Wrk Day	**Award Dt**	02/08/2012	**Award Amt**	11,508,298.89									
CO Days	14		**Work Beg**	04/30/2012	**CO Amt**	614,483.83									
Adj Time	214		**Sub Work Cmplt**	07/21/2014	**Cont Total**	12,122,782.72									
Time Used	98.60 %	**Time Chrg**	211		**Final Accpt**	05/28/2015									
NH-NHTSA-HSIP 85-1(10)0		RECONSTRUCTION, GRADING		11,504,184.03	11,508,298.87	1,150,829.89	99.44 %	79.57 %	7.60 %						
FOUR CORNERS-NORTH		Gallatin		12,054,555.42	614,483.83	915,679.91									
4306010000		None			12,122,782.70	N									
NORDHAGEN-BLAIR (U6573)	406 444-9128	N	N-85		N										
Lat/Long	454139 / 1111109	**Beg/End Term**	0.0 / 3.1		**Beg/End Sta**	94+82.00 / 260+60.80									

Contract No 14813 | **Contractor Nm** MOUNTAIN WEST HOLDING COMPANY

Cont Time	15	Wrk Day	**Award Dt**	03/25/2014	**Award Amt**	120,703.80									
CO Days	0		**Work Beg**	08/12/2014	**CO Amt**	.00									
Adj Time	15		**Sub Work Cmplt**	12/09/2014	**Cont Total**	120,703.80									
Time Used	80.00 %	**Time Chrg**	12		**Final Accpt**	05/28/2015									
HSIP 288-1(5)4		OVERLAYS		104,617.50	120,703.80	21,726.68	103.56 %	61.35 %	10.66 %						
SF089 S MANHATTAN GUARDRAIL, STRIP		Gallatin		124,995.50	.00	13,329.52									
6692005000		None			120,703.80	N									
WOSOBA-LEROY (U0342)	406 444-1280	S	S-288		N										
Lat/Long	454715 / 1111855	**Beg/End Term**	4.5 / 5.4		**Beg/End Sta**	245+00.0 / 295+00.0									

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Berg, Gary | **Work Phone** 225-4305 | **Cell Phone** 570-1017 | **Email** gberg@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 17912 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	175	Wrk Day	**Award Dt**	10/02/2012	**Award Amt**	8,846,742.30
CO Days	40		**Work Beg**	03/25/2013	**CO Amt**	1,185,632.52
Adj Time	215		**Sub Work Cmplt**	12/09/2014	**Cont Total**	10,032,374.82
Time Used	91.63 %	**Time Chrg**	197	**Final Accpt**	05/28/2015	

IM 90-6(137)279	TIED	BRIDGE CONSTRUCTION, REHAB AND F	5,648,563.18	5,177,758.02	517,775.80	102.88 %	57.73 %	5.15 %
THREE FORKS - MANHATTAN		Broadwater	5,807,180.12	466,904.85	298,904.06			
7468137000		None		5,644,662.87	N			
DAVIES-JIM (U1952)	406 444-3424	I I-90		N				
Lat/Long 455256 / 1112625		**Beg/End Term** 278.7 / 289.3			**Beg/End Sta** 139+00 / 696+38.9			
BH 90-6(133)275	TIED	BRIDGE CONSTRUCTION, REHAB AND F	5,042,164.71	3,668,984.29	366,898.43	100.76 %	60.73 %	5.04 %
LOGAN AREA I-90 BRIDGE DECKS		Broadwater	4,421,275.53	718,727.68	222,804.71			
7287133000		None		4,387,711.97	N			
HADDICK-NATHAN (U1393)	406 444-9400	I I-90		N				
Lat/Long 455256 / 1112625		**Beg/End Term** /			**Beg/End Sta** /			
Contract Totals for 17912			10,690,727.89	8,846,742.31	884,674.23	101.95 %	58.97 %	5.10 %
Project Count 2			10,228,455.65	1,185,632.53	521,708.77			
				10,032,374.84				

Project Mgr Totals for Berg, Gary	25,419,374.92	23,223,950.62	2,551,907.82	100.29 %	68.82 %	6.98 %
Cont Count 4	25,169,229.62	1,871,462.86	1,756,165.54			
Project Count 5		25,095,413.48				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Clary, Dan | **Work Phone** 494-9649 | **Cell Phone** 490-6016 | **Email** dclary@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**					
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**	
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**							
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**									

Contract No 01410 | **Contractor Nm** (OBS)A SAND & GRAVEL INC DBA BLAHNIK C

Cont Time	45	Wrk Day	**Award Dt**	04/20/2010	**Award Amt**	448,087.25									
CO Days	0		**Work Beg**	06/01/2010	**CO Amt**	.00									
Adj Time	45		**Sub Work Cmplt**	09/28/2010	**Cont Total**	448,087.25									
Time Used	71.11 %	**Time Chrg**	32		**Final Accpt**	03/24/2011									

STPP 13-1(51)49	TIED	SEAL & COVER		222,013.58	226,434.41	24,907.79	90.35 %	63.61 %	7.75 %						
ENNIS - MCALLISTER		Madison		204,582.23	.00	15,844.94									
6939051000		None			226,434.41	Y									
DAVIES-JIM (U1952)	406 444-3424	P	P-13		Y										
Lat/Long 452400 / 1114353		**Beg/End Term**	49.2 / 55.1			**Beg/End Sta**	1614+52.0 / 1928+28.1								
STPP 13-1(49)49	TIED	OVERLAYS		224,212.30	221,652.84	24,381.81	103.64 %	159.23 %	16.90 %						
ENNIS - URBAN		Madison		229,723.44	.00	38,822.70									
6934049000		None			221,652.84	Y									
DAVIES-JIM (U1952)	406 444-3424	P	P-13		Y										
Lat/Long 452057 / 1114348		**Beg/End Term**	48.7 / 49.2			**Beg/End Sta**	1583+27.6 / 1614+52.0								
Contract Totals for 01410				446,225.88	448,087.25	49,289.60	96.92 %	110.91 %	12.59 %						
Project Count 2				434,305.67	.00	54,667.64									
					448,087.25										

Contract No 01B08 | **Contractor Nm** TAMIETTI CONSTRUCTION CO.

Cont Time	95	Wrk Day	**Award Dt**	11/17/2008	**Award Amt**	1,214,862.16									
CO Days	45		**Work Beg**	04/16/2009	**CO Amt**	4,992.15									
Adj Time	140		**Sub Work Cmplt**	09/08/2010	**Cont Total**	1,219,854.31									
Time Used	99.29 %	**Time Chrg**	139		**Final Accpt**	05/26/2011									

IM 0002(752)		BRIDGE CONSTRUCTION, REHAB AND F		1,260,018.74	1,214,862.16	121,486.22	97.39 %	110.64 %	11.31 %						
BUTTE AREA BRIDGE DECK REPAIR		Silver Bow		1,188,075.40	4,992.15	134,418.07									
5297752000		None			1,219,854.31	Y									
MILLER-BRYAN (U5993)	406 444-9413	I	I-15		Y										
Lat/Long 455857 / 1123017		**Beg/End Term**	/			**Beg/End Sta**	545+78 / 103+55								

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Clary, Dan	Work Phone	494-9649	Cell Phone	490-6016	Email	dclary@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	02410	Contractor Nm	JIM GILMAN EXCAVATING, INC.	Cont Time	15	Wrk Day	Award Dt	04/20/2010	Award Amt	150,900.66	
				CO Days	0		Work Beg	08/02/2010	CO Amt	20,448.72	
				Adj Time	15		Sub Work Cmplt	10/04/2010	Cont Total	171,349.38	
			Time Used	66.67 %	Time Chrg	10	Final Accpt	03/24/2011			

UPP 1807(11)	TIED	CRACK SEAL			57,645.00	59,947.39	5,994.74	90.10 %	94.11 %	7.79 %				
CONTINENTAL - MT HIGHLAND TO HWY 2		Silver Bow			72,440.55	20,448.73	5,641.54							
6987011000		None				80,396.12	Y							
WALSH-JOE (U9423)	406 494-9622	U	U-1807			Y								
Lat/Long	455550 / 1122754		**Beg/End Term**	5.55 / 9.47				**Beg/End Sta**	/					
UPP 1804(5)	TIED	SEAL & COVER			73,639.00	90,953.27	9,095.33	84.92 %	116.43 %	13.71 %				
PARK ST - EXCELSIOR TO GRANITE		Silver Bow			77,238.74	.00	10,589.31							
6988005000		None				90,953.27	N							
WALSH-JOE (U9423)	406 494-9622	U	U-1804			N								
Lat/Long	460042 / 1123316		**Beg/End Term**	0.5 / 1.1				**Beg/End Sta**	0+00.0 / 32+61.0					
Contract Totals for	02410				131,284.00	150,900.66	15,090.07	87.35 %	107.56 %	10.84 %				
Project Count	2				149,679.29	20,448.73	16,230.85							
						171,349.39								

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Clary, Dan | **Work Phone** 494-9649 | **Cell Phone** 490-6016 | **Email** dclary@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 02B11 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	30	Wrk Day	**Award Dt**	11/29/2011	**Award Amt**	396,384.18
CO Days	0		**Work Beg**	07/09/2012	**CO Amt**	.00
Adj Time	30		**Sub Work Cmplt**	12/13/2012	**Cont Total**	396,384.18
Time Used	63.33 %	**Time Chrg**	19	**Final Accpt**	07/25/2013	

UPP 1821(6)	TIED	SEAL & COVER	69,431.60	65,760.05	6,576.01	107.64 %	81.80 %	7.60 %
DEWEY - HARRISON TO OREGON - BUTTE		Silver Bow	70,785.67	.00	5,379.04			
7411006000		None		65,760.05	N			
WALSH-JOE (U9423)	406 494-9622	U U-1821		N				
Lat/Long 455909 / 1123104		**Beg/End Term**	0.0 / 0.6		**Beg/End Sta**	0+00.00 / 31+81.00		
UPP 1807(13)	TIED	SEAL & COVER	348,958.03	330,624.13	33,062.41	99.01 %	54.04 %	5.46 %
CONTINENTAL DR - SECOND TO FLORAL - B		Silver Bow	327,337.04	.00	17,867.75			
7413013000		None		330,624.13	N			
WALSH-JOE (U9423)	406 494-9622	U U-1807		N				
Lat/Long 455909 / 1123015		**Beg/End Term**	1.1 / 3.8		**Beg/End Sta**	302+00.00 / 442+61.00		
Contract Totals for 02B11			418,389.63	396,384.18	39,638.42	100.44 %	58.65 %	5.84 %
Project Count 2			398,122.71	.00	23,246.79			
				396,384.18				

Contract No 03410 | **Contractor Nm** MOUNTAIN WEST HOLDING COMPANY

Cont Time	10	Wrk Day	**Award Dt**	04/20/2010	**Award Amt**	44,481.68
CO Days	0		**Work Beg**	08/02/2010	**CO Amt**	.00
Adj Time	10		**Sub Work Cmplt**	12/20/2010	**Cont Total**	44,481.68
Time Used	50.00 %	**Time Chrg**	5	**Final Accpt**	05/26/2011	

HSIP 90-4(63)232		SAFETY	43,702.00	44,481.68	8,006.70	103.73 %	124.55 %	21.61 %
SF089 HOMESTAKE PASS IMPRVNT		Jefferson	46,139.11	.00	9,972.08			
6690063000		None		44,481.68	N			
DALSOGLIO-MICHAEL (U1921)	406 444-6250	I I-90		N				
Lat/Long 455427 / 1121932		**Beg/End Term**	232.2 / 238.5		**Beg/End Sta**	/		

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Clary, Dan | **Work Phone** 494-9649 | **Cell Phone** 490-6016 | **Email** dclary@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No 03411 | **Contractor Nm** HALL CONSTRUCTION SERVICES, LLP

Cont Time	50 Wrk Day	Award Dt	04/19/2011	Award Amt	549,470.50
CO Days	0	Work Beg	05/19/2011	CO Amt	775.10
Adj Time	50	Sub Work Cmplt	12/06/2011	Cont Total	550,245.60
Time Used	100.00 %	Time Chrg	50	Final Accpt	03/28/2013

IM 90-6(124)327	TIED	MISCELLANEOUS		224,470.25	212,942.00	25,553.04	100.98 %	77.26 %	9.11 %			
BOZEMAN PASS REST AREA		Park		216,742.10	1,700.00	19,741.39						
6877124000		None			214,642.00	N						
KELLER-SCOTT (U4748)	406 994-1843	I	I-90		N							
Lat/Long 453939 / 1104722		**Beg/End Term** 326.5 / 326.5				**Beg/End Sta** /						
IM 90-5(69)235	TIED	MISCELLANEOUS		288,959.50	336,528.50	40,383.42	106.11 %	134.19 %	15.22 %			
HOMESTAKE PASS REST AREA		Jefferson		356,099.17	- 924.90	54,189.11						
6871069000		None			335,603.60	N						
KELLER-SCOTT (U4748)	406 994-1843	I	I-90		N							
Lat/Long 455517 / 1122502		**Beg/End Term** 235 / 235				**Beg/End Sta** /						
Contract Totals for 03411				513,429.75	549,470.50	65,936.46	104.11 %	112.12 %	12.91 %			
Project Count 2				572,841.27	775.10	73,930.50						
					550,245.60							

Contract No 03709 | **Contractor Nm** HI-TECH ROCKFALL CONSTRUCTION, INC.

Cont Time	11/13/2009 Cmplt Dt	Award Dt	07/28/2009	Award Amt	372,890.00
CO Days	0	Work Beg	09/02/2009	CO Amt	.00
Adj Time	11/13/2009	Sub Work Cmplt	10/21/2009	Cont Total	372,890.00
Time Used	64.20 %	Final Accpt	05/06/2010		

IM 15-3(67)155		SAFETY		263,467.50	372,890.00	44,746.80	93.73 %	61.75 %	7.91 %			
ROCK SLOPE - W OF BASIN		Jefferson		349,493.00	.00	27,632.09						
5102067000		None			372,890.00	Y						
DAVIES-JIM (U1952)	406 444-3424	I	I-15		Y							
Lat/Long 461601 / 1121711		**Beg/End Term** 155.0 / 155.0				**Beg/End Sta** 1104+40.0 / 1109+00.0						

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Clary, Dan | **Work Phone** 494-9649 | **Cell Phone** 490-6016 | **Email** dclary@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 04312	**Contractor Nm**	HOLLOW CONTRACTING, INC.	**Cont Time**	40	Wrk Day	**Award Dt**	04/03/2012	**Award Amt**	1,374,929.50		
			CO Days	19		**Work Beg**	07/23/2012	**CO Amt**	43,152.25		
			Adj Time	59		**Sub Work Cmplt**	02/19/2013	**Cont Total**	1,418,081.75		
		Time Used 96.61 %	**Time Chrg**	57		**Final Accpt**	09/26/2013				
IM 90-6(139)313		SEAL & COVER	1,556,904.52	1,374,929.50	137,492.95	99.38 %	66.08 %	6.45 %			
ROCKY CANYON (I-90)		Gallatin	1,409,309.28	43,152.25	90,857.44						
7572139000		None		1,418,081.75	N						
DAVIES-JIM (U1952)	406 444-3424	I I-90		N							
Lat/Long 453830 / 1105418		**Beg/End Term** 313.4 / 318.4				**Beg/End Sta** 218+77.3 / 495+80.7					
Contract No 04A10	**Contractor Nm**	SCHELLINGER CONSTRUCTION CO., INC.	**Cont Time**	50	Wrk Day	**Award Dt**	01/25/2011	**Award Amt**	3,651,488.30		
			CO Days	0		**Work Beg**	05/24/2011	**CO Amt**	42,051.97		
			Adj Time	50		**Sub Work Cmplt**	06/07/2012	**Cont Total**	3,693,540.27		
		Time Used 94.00 %	**Time Chrg**	47		**Final Accpt**	05/30/2013				
IM 90-4(65)230		OVERLAYS	3,403,683.51	3,651,488.30	328,633.95	102.80 %	40.73 %	3.53 %			
HOMESTAKE PASS- E & W		Jefferson	3,796,912.04	42,051.97	133,842.22						
6924065000		None		3,693,540.27	N						
WALSH-JOE (U9423)	406 494-9622	I I-90		N							
Lat/Long 455455 / 1122243		**Beg/End Term** 230.3 / 240.0				**Beg/End Sta** 192+07.0 / 702+00.0					
Contract No 04D09	**Contractor Nm**	SLETTEN CONSTRUCTION COMPANY	**Cont Time**	08/01/2012	Cmplt Dt	**Award Dt**	12/08/2009	**Award Amt**	6,662,184.25		
			CO Days	30		**Work Beg**	04/12/2010	**CO Amt**	95,579.38		
			Adj Time	08/31/2012		**Sub Work Cmplt**	12/28/2012	**Cont Total**	6,757,763.63		
		Time Used 98.07 %				**Final Accpt**	07/25/2013				
ARRA 15-2(81)125		BRIDGE CONSTRUCTION, REHAB AND F	7,948,199.76	6,662,184.25	666,218.43	102.76 %	100.48 %	9.64 %			
BUTTE AREA STRUCTURES		Silver Bow	6,944,350.98	95,579.38	669,408.93						
4291081000		None		6,757,763.63	Y						
MILLER-BRYAN (U5993)	406 444-9413	I I-15		Y							
Lat/Long 455930 / 1123254		**Beg/End Term** 125.5 / 126.2				**Beg/End Sta** 10+00 / 22+30					

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Clary, Dan	Work Phone	494-9649	Cell Phone	490-6016	Email	dclary@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	05912	Contractor Nm	JIM GILMAN EXCAVATING, INC.	Cont Time	75	Wrk Day	Award Dt	10/02/2012	Award Amt	7,246,311.06					
				CO Days	0		Work Beg	04/25/2013	CO Amt	- 33,079.20					
				Adj Time	75		Sub Work Cmplt	12/13/2013	Cont Total	7,213,231.86					
			Time Used	97.33 %	Time Chrg	73	Final Accpt	07/31/2014							
IM 15-1(113)64			SEAL & COVER	7,764,518.40	7,246,311.06	652,168.00	98.70 %	36.36 %	3.33 %						
DILLON - APEX			Beaverhead	7,119,289.49	- 33,079.20	237,126.53									
7568113000			None		7,213,231.86	N									
WALSH-JOE (U9423)	406 494-9622	I	I-15		N										
Lat/Long	451748 / 1124037		Beg/End Term	63.5 / 74.5		Beg/End Sta	290+82.4 / 550+00.0								
Contract No	07208	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	220	Wrk Day	Award Dt	05/05/2008	Award Amt	9,549,684.99					
				CO Days	20		Work Beg	05/28/2008	CO Amt	602,674.92					
				Adj Time	240		Sub Work Cmplt	11/10/2009	Cont Total	10,152,359.91					
			Time Used	75.42 %	Time Chrg	181	Final Accpt	07/29/2010							
STPS 271-2(4)7			REHAB (MINOR GRADE & OVERLAY)	12,901,016.70	9,549,684.99	954,968.50	103.81 %	129.42 %	11.73 %						
POWELL CO LINE - N			Granite	10,539,520.04	602,674.92	1,235,941.46									
4468004000			None		10,152,359.91	Y									
STACK-SHANE (U2026)	406 523-5830	S	S-271		Y										
Lat/Long	464305 / 1130512		Beg/End Term	7.2 / 17.8		Beg/End Sta	92+50.00 / 264+65.00								
Contract No	07210	Contractor Nm	JIM GILMAN EXCAVATING, INC.	Cont Time	55	Wrk Day	Award Dt	03/09/2010	Award Amt	1,175,555.10					
				CO Days	10		Work Beg	05/17/2010	CO Amt	46,764.65					
				Adj Time	65		Sub Work Cmplt	11/17/2011	Cont Total	1,222,319.75					
			Time Used	98.46 %	Time Chrg	64	Final Accpt	05/24/2012							
ARRA 1810(4)			SEAL & COVER	1,063,081.90	1,175,555.10	117,555.51	101.35 %	78.87 %	7.48 %						
GRAND AVE - FLORENCE TO CONT			Silver Bow	1,238,794.90	46,764.65	92,714.41									
6986004000			None		1,222,319.75	N									
WALSH-JOE (U9423)	406 494-9622	U	U-1810		N										
Lat/Long	455957 / 1123004		Beg/End Term	0.1 / 1.4		Beg/End Sta	6+91.79 / 72+42.00								

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Clary, Dan	Work Phone	494-9649	Cell Phone	490-6016	Email	dclary@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	08413	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	220	Wrk Day	Award Dt	05/21/2013	Award Amt	8,131,847.28			
				CO Days	14		Work Beg	07/08/2013	CO Amt	443,493.46			
				Adj Time	234		Sub Work Cmplt	06/10/2015	Cont Total	8,575,340.74			
			Time Used	94.02 %	Time Chrg	220	Final Accpt	01/28/2016					

IM-NHTSA 15-2(80)120	TIED	BRIDGE CONSTRUCTION, REHAB AND F			5,021,109.10	4,362,265.90	654,339.89	102.17 %	54.45 %	7.65 %				
NISSLER INTERCHANGE		Silver Bow			4,659,353.17	198,154.26	356,279.14							
4571080000		None				4,560,420.16	N							
WALSH-JOE (U9423)	406 494-9622	I	I-15			N								
Lat/Long	460027 / 1123818			**Beg/End Term**	218.4 / 120.7			**Beg/End Sta**	0+00.00 / 41+14.73					
MT-STPX 47(24)	TIED	BRIDGE CONSTRUCTION, REHAB AND F			3,924,925.32	3,769,581.38	565,437.21	100.39 %	95.60 %	13.41 %				
SILICON MTN TECH PARK & PORT		Silver Bow			4,030,763.82	245,339.20	540,562.20							
6044024000		None				4,014,920.58	N							
HADDICK-NATHAN (U1393)	406 444-9400	X	L-47-534			N								
Lat/Long	455952 / 1123947			**Beg/End Term**	218.4 / 120.7			**Beg/End Sta**	0+00.00 / 24+82.89					
Contract Totals for	08413				8,946,034.42	8,131,847.28	1,219,777.10	101.34 %	73.53 %	10.32 %				
Project Count	2				8,690,116.99	443,493.46	896,841.34							
						8,575,340.74								

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Clary, Dan | **Work Phone** 494-9649 | **Cell Phone** 490-6016 | **Email** dclary@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 09209 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	75	Wrk Day	Award Dt	03/09/2009	Award Amt	3,971,530.53			
CO Days	26		Work Beg	05/11/2009	CO Amt	793,533.43			
Adj Time	101		Sub Work Cmplt	12/08/2010	Cont Total	4,765,063.96			
Time Used	100.00 %	Time Chrg	101		Final Accpt	07/28/2011			

IM 15-3(75)142	TIED	OVERLAYS		2,442,818.22	2,200,471.73	198,042.46	103.69 %	87.47 %	5.71 %			
ELK PARK - BASIN		Jefferson		3,033,928.39	725,562.10	173,221.88						
6514075000		None			2,926,033.83	Y						
WALSH-JOE (U9423)	406 494-9622	I	I-15		Y							
Lat/Long 461552 / 1121715		**Beg/End Term** 142.4 / 157.7				**Beg/End Sta** 0+00.0 / 774+75.0						
IM 15-3(73)158	TIED	OVERLAYS		2,009,459.60	1,771,058.80	159,395.29	102.46 %	90.70 %	7.67 %			
BASIN - BOULDER		Jefferson		1,884,182.10	67,971.33	144,564.23						
6513073000		None			1,839,030.13	Y						
WALSH-JOE (U9423)	406 494-9622	I	I-15		Y							
Lat/Long 461509 / 1121028		**Beg/End Term** 157.6 / 163.1				**Beg/End Sta** 0+00.0 / 292+96.6						
Contract Totals for 09209				4,452,277.82	3,971,530.53	357,437.75	103.21 %	88.91 %	6.46 %			
Project Count 2				4,918,110.49	793,533.43	317,786.11						
					4,765,063.96							

Contract No 10612 | **Contractor Nm** HOLLOW CONTRACTING, INC.

Cont Time	45	Wrk Day	Award Dt	07/03/2012	Award Amt	798,809.80			
CO Days	0		Work Beg	08/29/2012	CO Amt	28,561.00			
Adj Time	45		Sub Work Cmplt	12/12/2012	Cont Total	827,370.80			
Time Used	93.33 %	Time Chrg	42		Final Accpt	09/26/2013			

STPU 1812(2)		OVERLAYS		731,259.05	798,809.80	79,880.98	97.19 %	117.10 %	11.63 %			
AMHERST-HARRISON TO CONTINENTAL DR-		Silver Bow		804,130.59	28,561.00	93,543.38						
7427002000		None			827,370.80	N						
WALSH-JOE (U9423)	406 494-9622	U	U-1812		N							
Lat/Long 455911 / 1122951		**Beg/End Term** 0.0 / 1.0				**Beg/End Sta** 00+00.00 / 53+46.53						

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Clary, Dan | **Work Phone** 494-9649 | **Cell Phone** 490-6016 | **Email** dclary@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 11712	**Contractor Nm** SOUTH HILLS ELECTRIC, INC.			**Cont Time**	20	Wrk Day	**Award Dt**	08/07/2012	**Award Amt**	111,544.60	
				CO Days	3		**Work Beg**	04/24/2013	**CO Amt**	2,135.25	
				Adj Time	23		**Sub Work Cmplt**	04/21/2014	**Cont Total**	113,679.85	
			Time Used	78.26 %	**Time Chrg**	18	**Final Accpt**	09/17/2014			
IM 15-2(109)128		SIGNS		86,403.50	111,544.60	13,385.35		105.05 %	206.44 %	23.14 %	
I-15 EB ON-RAMP/HARRISON OVERHEAD SIG		Silver Bow		119,420.79	2,135.25	27,632.64					
7418109000		None			113,679.85	N					
WOSOBA-LEROY (U0342)	406 444-1280	I	I-15		N						
Lat/Long 455856 / 1123028			**Beg/End Term**	127.9 / 128			**Beg/End Sta**	/			
Contract No 11910	**Contractor Nm** NELCON, INC.			**Cont Time**	45	Wrk Day	**Award Dt**	10/19/2010	**Award Amt**	9,278,452.35	
				CO Days	44		**Work Beg**	12/20/2010	**CO Amt**	1,229,874.33	
				Adj Time	89		**Sub Work Cmplt**	12/09/2013	**Cont Total**	10,508,326.68	
			Time Used	62.92 %	**Time Chrg**	56	**Final Accpt**	05/29/2014			
STPP 29-4(26)87	TIED	RECONSTRUCTION, GRADING		8,359,242.30	8,721,293.19	872,129.32		98.93 %	112.20 %	10.02 %	
HARRISON-AMHERST/FRONT-BUTTE		Silver Bow		9,765,278.67	1,150,067.27	978,571.55					
5829026000		None			9,871,360.46	Y					
OLSEN-JOE (U6629)	406 494-9636	P	P-29		Y						
Lat/Long 455954 / 1123055			**Beg/End Term**	86.5 / 88.1			**Beg/End Sta**	3+16.19 / 888+74.66			
STPP 29-4(24)87	TIED	RECONSTRUCTION, GRADING		457,810.80	557,159.16	55,715.92		118.07 %	237.23 %	17.57 %	
GRAND/HARRISON AVE-BUTTE		Silver Bow		752,074.41	79,807.07	132,172.39					
4804024000		None			636,966.23	N					
WALSH-JOE (U9423)	406 494-9622	P	P-29		N						
Lat/Long 455954 / 1123055			**Beg/End Term**	0.0 / 0.1			**Beg/End Sta**	0+31.50 / 6+38.85			
Contract Totals for 11910				8,817,053.10	9,278,452.35	927,845.24		100.09 %	119.71 %	10.56 %	
Project Count 2				10,517,353.08	1,229,874.34	1,110,743.94					
					10,508,326.69						

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Clary, Dan | **Work Phone** 494-9649 | **Cell Phone** 490-6016 | **Email** dclary@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 14414 | **Contractor Nm** NELCON, INC.

Cont Time	95	Wrk Day	**Award Dt**	05/06/2014	**Award Amt**	8,657,872.00									
CO Days	4		**Work Beg**	08/22/2014	**CO Amt**	520,017.07									
Adj Time	99		**Sub Work Cmplt**	01/21/2016	**Cont Total**	9,177,889.07									
Time Used	97.98 %	**Time Chrg**	97		**Final Accpt**	05/26/2016									

IM 15-2(120)130	TIED	OVERLAYS		2,536,484.10	2,559,147.27	179,140.31	100.35 %	95.96 %	6.38 %						
BUTTE - ELK PARK		Silver Bow		2,696,121.79	127,441.48	171,907.21									
8102120000		None			2,686,588.75	N									
ROUSE-DUSTIN (U9174)	406 444-6005	I	I-15		N										
Lat/Long 460030 / 1122740		**Beg/End Term** 1300 / 133.7				**Beg/End Sta** 47+00.00 / 8+01.54									
IM 15-3(85)134	TIED	OVERLAYS		6,017,314.45	6,098,724.73	426,910.73	100.77 %	52.10 %	3.40 %						
ELK PARK		Jefferson		6,540,998.29	392,575.59	222,416.34									
8104085000		None			6,491,300.32	N									
ROUSE-DUSTIN (U9174)	406 444-6005	I	I-15		N										
Lat/Long 460605 / 1122455		**Beg/End Term** 133.7 / 142.4				**Beg/End Sta** 8+01.54 / 470+21.72									
Contract Totals for 14414				8,553,798.55	8,657,872.00	606,051.04	100.65 %	65.06 %	4.27 %						
Project Count 2				9,237,120.08	520,017.07	394,323.55									
					9,177,889.07										

Contract No 15T09 | **Contractor Nm** (OBS)A SAND & GRAVEL INC DBA BLAHNIK C

Cont Time	20	Wrk Day	**Award Dt**	05/26/2009	**Award Amt**	94,206.32									
CO Days	0		**Work Beg**	06/29/2009	**CO Amt**	2,100.00									
Adj Time	20		**Sub Work Cmplt**	09/11/2009	**Cont Total**	96,306.32									
Time Used	20.00 %	**Time Chrg**	4		**Final Accpt**	07/29/2010									

ARRA 271-1(10)5		SEAL & COVER		92,129.10	94,206.32	16,957.14	88.18 %	78.15 %	15.60 %						
POWELL COUNTY LINE-SOUTH		Granite		84,926.36	2,100.00	13,252.26									
6512010000		None			96,306.32	Y									
SALYARDS-WADE (U7713)	406 444-0451	S	S-271		Y										
Lat/Long 464247 / 1130553		**Beg/End Term** 4.900 / 7.200				**Beg/End Sta** 181+00.00 / 304+46.20									

Project Mgr Totals for	Clary, Dan			69,392,877.83	63,881,492.51	6,422,566.21	101.23 %	88.04 %	8.25 %						

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Clary, Dan	Work Phone	494-9649	Cell Phone	490-6016	Email	dclary@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Clary, Dan		69,392,877.83	63,881,492.51	6,422,566.21	101.23 %	88.04 %	8.25 %
Cont Count 20		68,558,011.56	3,843,074.50	5,654,112.23			
Project Count 28			67,724,567.01				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 01810 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	90	Wrk Day	**Award Dt**	08/24/2010	**Award Amt**	5,052,371.45			
CO Days	0		**Work Beg**	05/05/2011	**CO Amt**	43,642.50			
Adj Time	90		**Sub Work Cmplt**	03/07/2013	**Cont Total**	5,096,013.95			
Time Used	96.67 %	**Time Chrg**	87		**Final Accpt**	01/30/2014			

IM 90-6(128)318	OVERLAYS	5,412,250.58	5,052,371.45	303,142.29	98.52 %	52.87 %	3.19 %	
BOZEMAN HILL - E & W	VARIOUS	5,020,575.00	43,642.51	160,276.31				
6922128000	None		5,096,013.96	N				
DAVIES-JIM (U1952) 406 444-3424	I I-90		N					

Lat/Long 453945 / 1104430 **Beg/End Term** 318.4 / 330.7 **Beg/End Sta** 0+00.00 / 36+00.00

Contract No 02315 | **Contractor Nm** MOUNTAIN WEST HOLDING COMPANY

Cont Time	25	Wrk Day	**Award Dt**	04/07/2015	**Award Amt**	161,364.52			
CO Days	0		**Work Beg**	08/10/2015	**CO Amt**	.00			
Adj Time	25		**Sub Work Cmplt**	09/03/2015	**Cont Total**	161,364.52			
Time Used	32.00 %	**Time Chrg**	8		**Final Accpt**	01/29/2016			

HSIP 86-1(50)21	GUARDRAIL	190,756.50	161,364.52	29,045.61	81.47 %	29.86 %	6.60 %	
SF 119 SIGNING GR N BOZEMAN	Gallatin	131,459.57	.00	8,673.02				
7857050000	None		161,364.52	N				
WOSOBA-LEROY (U0342) 406 444-1280	P P-86		N					

Lat/Long 455228 / 1105311 **Beg/End Term** 20.5 / 21.6 **Beg/End Sta** 73+50.00 / 131+00.00

Contract No 02610 | **Contractor Nm** SCOTT CONSTRUCTION, INC.

Cont Time	10	Wrk Day	**Award Dt**	06/22/2010	**Award Amt**	45,365.10			
CO Days	0		**Work Beg**	11/30/2010	**CO Amt**	3,367.00			
Adj Time	10		**Sub Work Cmplt**	06/03/2011	**Cont Total**	48,732.10			
Time Used	60.00 %	**Time Chrg**	6		**Final Accpt**	01/26/2012			

HSIP 0002(889)	SAFETY	44,364.50	45,365.10	9,073.02	106.14 %	118.01 %	20.70 %	
SF079 - FLASHERS - WHITE SULPHUR	Meagher	51,725.83	3,367.00	10,706.84				
6415889000	None		48,732.10	Y				
WOSOBA-LEROY (U0342) 406 444-1280	P P-14, P-60		Y					

Lat/Long 463327 / 1105150 **Beg/End Term** 44.9 / 45.2 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 02713 | **Contractor Nm** HIGHMARK TRAFFIC SERVICES, INC.

Cont Time	20	Wrk Day	**Award Dt**	07/25/2013	**Award Amt**	118,208.50	
CO Days	0		**Work Beg**	09/27/2013	**CO Amt**	.00	
Adj Time	20		**Sub Work Cmplt**	02/07/2014	**Cont Total**	118,208.50	
Time Used	120.00 %	**Time Chrg**	24	**Final Accpt**	07/31/2014		

HSIP 11-1(71)1		SAFETY		101,806.50	118,208.50	17,731.28	88.16 %	44.59 %	7.59 %	
SF 110-RUMBLE STRIPS N-11		Park		104,211.00	.00	7,906.01				
7760071000		None			118,208.50	N				
BURKE-PATRICIA (U3486)	406 444-9420	N	N-11		N					

Lat/Long 452515 / 1104222 **Beg/End Term** / **Beg/End Sta** 1.2 / 49.5

Contract No 02913 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	55	Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	1,953,087.50	
CO Days	7		**Work Beg**	05/08/2014	**CO Amt**	24,900.00	
Adj Time	62		**Sub Work Cmplt**	12/01/2014	**Cont Total**	1,977,987.50	
Time Used	98.39 %	**Time Chrg**	61	**Final Accpt**	05/28/2015		

NH 50-2(68)88		OVERLAYS		1,980,099.95	1,953,087.50	234,370.50	97.18 %	78.04 %	9.52 %	
MAIN ST 19TH/GRAND AVE-BOZEMAN		Gallatin		1,922,129.21	24,900.00	182,896.19				
4312068000		None			1,977,987.50	N				
WALSH-JOE (U9423)	406 494-9622	P	NH-50		N					

Lat/Long 454045 / 1110305 **Beg/End Term** 88.0 / 88.9 **Beg/End Sta** 8+95.90 / 56+92.00

Contract No 02D09 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	09/15/2012	Cmplt Dt	**Award Dt**	01/26/2010	**Award Amt**	10,192,329.40	
CO Days	0		**Work Beg**	03/22/2010	**CO Amt**	664,237.35	
Adj Time	09/15/2012		**Sub Work Cmplt**	12/11/2012	**Cont Total**	10,856,566.75	
Time Used	51.16 %			**Final Accpt**	05/29/2014		

IM 90-6(114)307		RECONSTRUCTION, GRADING		11,594,767.78	10,192,329.40	1,019,232.94	99.42 %	61.73 %	5.83 %	
MRL STRUCTURES-BOZEMAN		Gallatin		10,794,054.71	664,237.35	629,128.07				
3871114000		None			10,856,566.75	Y				
BRANDENBERGER-STEPHANIE	406 444-7675	I	I-90		Y					

Lat/Long 454136 / 1110154 **Beg/End Term** 307.1 / 307.9 **Beg/End Sta** 1642+78.74 / 1683+07.09

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Cogley, Paul	Work Phone	556-4720	Cell Phone	N/A	Email	pcogley@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	03113	Contractor Nm	DICK ANDERSON CONSTRUCTION, INC. - GF	Cont Time	150	Wrk Day	Award Dt	01/29/2013	Award Amt	8,799,646.60			
				CO Days	24		Work Beg	03/04/2013	CO Amt	383,731.71			
				Adj Time	174		Sub Work Cmplt	12/10/2014	Cont Total	9,183,378.31			
			Time Used	95.98 %	Time Chrg	167	Final Accpt	01/29/2016					

IM 90-6(113)306	TIED	BRIDGE CONSTRUCTION, REHAB AND F		7,846,716.20	6,539,773.17	653,977.32	110.69 %	87.26 %	7.69 %				
W BOZEMAN INTERCHANGE - BOZEMAN		Gallatin		7,418,406.83	162,415.48	570,632.82							
3871113000		None			6,702,188.65	N							
BRANDENBERGER-STEPHANIE	406 444-7675	I	I-90		N								
Lat/Long 454149 / 1110246			**Beg/End Term**	1.2 / 1.3			**Beg/End Sta**	45+30.00 / 55+38.00					
IM 90-6(101)304	TIED	BRIDGE CONSTRUCTION, REHAB AND F		1,486,021.00	1,203,364.90	120,336.49	97.21 %	103.00 %	8.92 %				
BOZEMAN STRUCTURES		Gallatin		1,389,466.70	226,033.43	123,941.01							
3871101000		None			1,429,398.33	N							
BRANDENBERGER-STEPHANIE	406 444-7675	I	I-90		N								
Lat/Long 454128 / 1110122			**Beg/End Term**	303.588 / 313.447			**Beg/End Sta**	/					
IM 90-6(141)308	TIED	SEAL & COVER		1,080,662.50	1,056,508.53	105,650.85	98.55 %	18.47 %	1.88 %				
BOZEMAN - EAST (I-90)		Gallatin		1,036,526.73	- 4,717.20	19,513.40							
7574141000		None			1,051,791.33	N							
DAVIES-JIM (U1952)	406 444-3424	I	I-90		N								
Lat/Long 454447 / 1110231			**Beg/End Term**	307.9 / 313.4			**Beg/End Sta**	1683+07.1 / 218+77.3					
Contract Totals for	03113			10,413,399.70	8,799,646.60	879,964.66	107.20 %	81.15 %	7.25 %				
Project Count	3			9,844,400.26	383,731.71	714,087.23							
					9,183,378.31								

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 03312 | **Contractor Nm** SK CONSTRUCTION, INC.

Cont Time	220	Wrk Day	**Award Dt**	04/03/2012	**Award Amt**	12,729,859.10	
CO Days	0		**Work Beg**	04/09/2012	**CO Amt**	- 63,154.08	
Adj Time	220		**Sub Work Cmplt**	11/25/2014	**Cont Total**	12,666,705.02	
Time Used	86.82 %	**Time Chrg**	191	**Final Accpt**	07/30/2015		

STPP-HIP 14-2(24)63		RECONSTRUCTION, GRADING	14,249,529.85	12,729,859.10	1,272,985.91	99.23 %	63.30 %	6.41 %			
CHECKERBOARD - MARTINSDALE		Meagher	12,569,235.44	- 63,154.08	805,746.60						
4803024000		None		12,666,705.02	N						
DAVIES-JIM (U1952)	406 444-3424	P	P-14	N							
Lat/Long 463225 / 1102600		**Beg/End Term**	63.1 / 71.7		**Beg/End Sta**	31+00.00 / 484+00.00					

Contract No 03512 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	30	Wrk Day	**Award Dt**	06/05/2012	**Award Amt**	372,980.00	
CO Days	0		**Work Beg**	07/17/2012	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	10/24/2012	**Cont Total**	372,980.00	
Time Used	100.00 %	**Time Chrg**	30	**Final Accpt**	05/29/2014		

STPP-NH 11-1(69)53	TIED	OVERLAYS	163,375.00	155,724.00	15,572.40	108.27 %	36.05 %	3.33 %			
LIVINGSTON - SOUTH (US-89)		Park	168,608.59	.00	5,614.48						
7579069000		None		155,724.00	N						
WALSH-JOE (U9423)	406 494-9622	P	P-11	N							
Lat/Long 453843 / 1103424		**Beg/End Term**	53.0 / 53.2		**Beg/End Sta**	0+00.00 / 1788+11.30					
UPP 7406 (9)	TIED	OVERLAYS	234,356.10	217,256.00	21,725.60	93.33 %	78.19 %	8.38 %			
GARNIER AVE - LIVINGSTON		Park	202,770.47	.00	16,986.32						
7409009000		None		217,256.00	N						
DAVIES-JIM (U1952)	406 444-3424	U	U-7406	N							
Lat/Long 454048 / 1103240		**Beg/End Term**	1.5 / 2.2		**Beg/End Sta**	70+12.1 / 109+68.2					
Contract Totals for 03512			397,731.10	372,980.00	37,298.00	99.57 %	60.60 %	6.09 %			
Project Count 2			371,379.06	.00	22,600.80						
				372,980.00							

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 03D09 | **Contractor Nm** MK WEEDEN CONSTRUCTION, INC.

Cont Time	160	Wrk Day	**Award Dt**	12/08/2009	**Award Amt**	3,671,030.31	
CO Days	13		**Work Beg**	03/02/2010	**CO Amt**	157,339.99	
Adj Time	173		**Sub Work Cmplt**	01/11/2012	**Cont Total**	3,828,370.30	
Time Used	100.58 %	**Time Chrg**	174	**Final Accpt**	03/28/2013		

ARRA 294-1(8)27		RECONSTRUCTION, GRADING	4,347,918.25	3,671,030.31	330,392.73	100.48 %	135.60 %	11.65 %		
MARTINSDALE - NORTH		Meagher	3,846,633.57	157,339.99	448,008.94					
4475008000		None		3,828,370.30	N					
OLSEN-JOE (U6629)	406 494-9636	S S-294		N						

Lat/Long 462819 / 1101847 **Beg/End Term** 27.053 / 29.173 **Beg/End Sta** 0+21.66 / 33+79.85

Contract No 04211 | **Contractor Nm** FOUR BEERS INC DBA STILLWATER EXCAV/

Cont Time	55	Wrk Day	**Award Dt**	02/22/2011	**Award Amt**	516,477.00	
CO Days	0		**Work Beg**	06/06/2011	**CO Amt**	135,000.00	
Adj Time	55		**Sub Work Cmplt**	01/05/2012	**Cont Total**	651,477.00	
Time Used	81.82 %	**Time Chrg**	45	**Final Accpt**	07/26/2012		

HSIP 90-7(87)351		SAFETY	834,896.60	516,477.00	41,318.16	100.75 %	96.49 %	6.07 %		
2001-SFTY-EAST OF SPRINGDALE WEST INT		Park	656,363.43	135,000.00	39,866.88					
5029087000		None		651,477.00	N					
KELLER-SCOTT (U4748)	406 994-1843	I I-90		N						

Lat/Long 454233 / 1101548 **Beg/End Term** 350.8 / 350.9 **Beg/End Sta** 102+00.00 / 109+00.00

Contract No 04811 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	35	Wrk Day	**Award Dt**	09/06/2011	**Award Amt**	616,734.00	
CO Days	3		**Work Beg**	02/06/2012	**CO Amt**	4,400.00	
Adj Time	38		**Sub Work Cmplt**	10/26/2012	**Cont Total**	621,134.00	
Time Used	94.74 %	**Time Chrg**	36	**Final Accpt**	05/29/2014		

STPP 11-1(60)54		REHAB (MINOR GRADE & OVERLAY)	605,557.50	616,734.00	74,008.08	96.58 %	86.58 %	10.68 %		
LIVINGSTON WYE - PARK STREET		Park	599,921.56	4,400.00	64,075.64					
5107060000		None		621,134.00	N					
NORDHAGEN-BLAIR (U6573)	406 444-9128	P P-11		N						

Lat/Long 453928 / 1103408 **Beg/End Term** 53.9 / 54.0 **Beg/End Sta** 51+00 / 60+00

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 04A14 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	90	Wrk Day	**Award Dt**	10/21/2014	**Award Amt**	8,456,831.26	
CO Days	0		**Work Beg**	03/09/2015	**CO Amt**	7,234.04	
Adj Time	90		**Sub Work Cmplt**	01/08/2016	**Cont Total**	8,464,065.30	
Time Used	97.78 %	**Time Chrg**	88	**Final Accpt**	05/26/2016		

IM 90-7(109)341	BRIDGE CONSTRUCTION, REHAB AND F	9,353,470.60	8,456,831.26	591,978.19	105.84 %	51.31 %	3.39 %		
SPRINGDALE-WEST	Park	8,958,043.15	7,234.04	303,715.97					
8100109000	None		8,464,065.30	N					
DAVIES-JIM (U1952) 406 444-3424	I I-90		N						

Lat/Long 454139 / 1101641 **Beg/End Term** 341.0 / 354.0 **Beg/End Sta** 180+00.00 / 867+20.40

Contract No 05812 | **Contractor Nm** A. M. WELLES, INC.

Cont Time	30	Wrk Day	**Award Dt**	09/04/2012	**Award Amt**	259,740.68	
CO Days	0		**Work Beg**	05/06/2013	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	01/17/2014	**Cont Total**	259,740.68	
Time Used	86.67 %	**Time Chrg**	26	**Final Accpt**	07/31/2014		

STPS 540-1(14)0	RECONSTRUCTION, GRADING	205,539.85	259,740.68	36,363.70	90.43 %	112.81 %	17.46 %		
EAST RIVER ROAD - S OF EMIGRANT	Park	234,877.63	.00	41,020.86					
3885014000	None		259,740.68	N					
DAVIES-JIM (U1952) 406 444-3424	S S-540		N						

Lat/Long 451451 / 1105201 **Beg/End Term** 0.0 / 0.1 **Beg/End Sta** 100+01.90 / 102+25.00

Contract No 06712 | **Contractor Nm** FRONTIER WEST, LLC

Cont Time	75	Wrk Day	**Award Dt**	07/24/2012	**Award Amt**	844,219.00	
CO Days	0		**Work Beg**	08/15/2012	**CO Amt**	.00	
Adj Time	75		**Sub Work Cmplt**	10/03/2013	**Cont Total**	844,219.00	
Time Used	74.67 %	**Time Chrg**	56	**Final Accpt**	03/27/2014		

ER-IM 90-7(100)348	BRIDGE CONSTRUCTION, REHAB AND F	680,047.40	844,219.00	101,306.28	95.50 %	48.25 %	6.06 %		
GREELEY CREEK (I-90)/MT11-1	Park	806,190.91	.00	48,875.27					
7749100000	None		844,219.00	N					
BENTE-FREDRICK (U0547) 406 444-7634	I I-90		N						

Lat/Long 454137 / 1101648 **Beg/End Term** 347.7 / 349.5 **Beg/End Sta** 673+00.00 / 770+00.00

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 08C10 | **Contractor Nm** A. M. WELLES, INC.

Cont Time	20	Wrk Day	**Award Dt**	12/14/2010	**Award Amt**	247,822.25							
CO Days	0		**Work Beg**	04/18/2011	**CO Amt**	.00							
Adj Time	20		**Sub Work Cmplt**	07/27/2011	**Cont Total**	247,822.25							
Time Used	100.00 %	**Time Chrg**	20		**Final Accpt**	05/24/2012							

HSIP 86-1(38)3		SAFETY		285,238.48	247,822.25	24,782.23	91.66 %	77.00 %	8.40 %			
SF069-GUARDRAIL-BOZEMAN-NE		Gallatin		227,145.88	.00	19,081.49						
6077038000		None			247,822.25	N						
WOSOBA-LEROY (U0342)	406 444-1280	P	P-86		N							

Lat/Long 454226 / 1105434 **Beg/End Term** 2.7 / 4.1 **Beg/End Sta** 102+00.00 / 56+74.50

Contract No 11311 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	35	Wrk Day	**Award Dt**	04/05/2011	**Award Amt**	837,837.46							
CO Days	0		**Work Beg**	07/07/2011	**CO Amt**	23,677.50							
Adj Time	35		**Sub Work Cmplt**	09/21/2011	**Cont Total**	861,514.96							
Time Used	42.86 %	**Time Chrg**	15		**Final Accpt**	01/31/2013							

IM 90-7(94)331		SEAL & COVER		954,281.32	837,837.46	79,594.56	89.76 %	19.93 %	2.05 %			
LIVINGSTON - EAST & WEST		Park		773,317.60	23,677.50	15,862.28						
6928094000		None			861,514.96	N						
WALSH-JOE (U9423)	406 494-9622	I	I-90		N							

Lat/Long 454037 / 1103049 **Beg/End Term** 330.7 / 341.0 **Beg/End Sta** 36+00.00 / 583+71.6

Contract No 11812 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	30	Wrk Day	**Award Dt**	09/04/2012	**Award Amt**	8,611,297.90							
CO Days	21		**Work Beg**	10/02/2012	**CO Amt**	314,298.00							
Adj Time	51		**Sub Work Cmplt**	02/27/2015	**Cont Total**	8,925,595.90							
Time Used	90.20 %	**Time Chrg**	46		**Final Accpt**	09/24/2015							

BR 11-1(48)56		BRIDGE CONSTRUCTION, REHAB AND F		9,524,336.55	8,611,297.90	861,129.79	101.57 %	74.17 %	7.05 %			
YELLOWSTONE RIVER - NE OF LIVINGSTON		Park		9,065,583.63	314,298.00	638,698.53						
4790048000		None			8,925,595.90	N						
HADDICK-NATHAN (U1393)	406 444-9400	P	P-11		N							

Lat/Long 454029 / 1103211 **Beg/End Term** 55.5 / 56.2 **Beg/End Sta** 33+93.00 / 67+15.96

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 12410 | **Contractor Nm** TAMIETTI CONSTRUCTION CO.

Cont Time	60	Wrk Day	**Award Dt**	05/04/2010	**Award Amt**	444,444.00								
CO Days	0		**Work Beg**	07/29/2010	**CO Amt**	.00								
Adj Time	60		**Sub Work Cmplt**	02/02/2011	**Cont Total**	444,444.00								
Time Used	88.33 %	**Time Chrg**	53		**Final Accpt**	05/24/2012								
BR 9030(14)		BRIDGE CONSTRUCTION, REHAB AND F	419,538.20	444,444.00	53,333.28	100.52 %	102.08 %	12.19 %						
NO. FORK MUSSELSHELL-NO. MARTINSDALE		Meagher	446,759.89	.00	54,442.78									
4976014000		None		444,444.00	N									
MILLER-BRYAN (U5993)	406 444-9413	L L-30-125		N										
Lat/Long 462943 / 1101902		**Beg/End Term** 0.2 / 0.5			**Beg/End Sta** 9+60 / 13+45.29									

Contract No 12913 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	40	Wrk Day	**Award Dt**	10/08/2013	**Award Amt**	860,161.27								
CO Days	-1		**Work Beg**	09/16/2014	**CO Amt**	- 25,432.75								
Adj Time	39		**Sub Work Cmplt**	12/16/2014	**Cont Total**	834,728.52								
Time Used	97.44 %	**Time Chrg**	38		**Final Accpt**	07/30/2015								
NH 11-1(46)10		RECONSTRUCTION, GRADING	760,426.20	860,161.27	154,829.03	98.95 %	62.77 %	11.77 %						
CEDAR CR - 16 KM N OF GARDINER		Park	825,990.64	- 25,432.75	97,189.26									
4577046000		None		834,728.52	N									
WALSH-JOE (U9423)	406 494-9622	N N-11		N										
Lat/Long 450834 / 1104845		**Beg/End Term** 9.9 / 10.0			**Beg/End Sta** 104+60.00 / 106+50.00									

Contract No 13911 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	60	Wrk Day	**Award Dt**	09/20/2011	**Award Amt**	2,926,708.20								
CO Days	0		**Work Beg**	04/30/2012	**CO Amt**	- 12,254.50								
Adj Time	60		**Sub Work Cmplt**	12/15/2012	**Cont Total**	2,914,453.70								
Time Used	100.00 %	**Time Chrg**	60		**Final Accpt**	09/26/2013								
IM 90-6(131)301		OVERLAYS	3,211,960.00	2,926,708.20	292,670.82	95.04 %	34.85 %	3.68 %						
BOZEMAN - E & W		Gallatin	2,769,978.79	- 12,254.50	102,004.66									
6926131000		None		2,914,453.70	N									
WALSH-JOE (U9423)	406 494-9622	I I-90		N										
Lat/Long 454336 / 1110501		**Beg/End Term** 301.3 / 307.2			**Beg/End Sta** 1335+00.0 / 1648+50.0									

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
13913	KNIFE RIVER CORPORATION - BELG	30 Wrk Day	10/08/2013	1,217,137.54
		CO Days 0	Work Beg 07/21/2014	CO Amt 5,645.00
		Adj Time 30	Sub Work Cmplt 12/03/2014	Cont Total 1,222,782.54
	Time Used 70.00 %	Time Chrg 21	Final Accpt 05/28/2015	

STPP 86-1(48)24		OVERLAYS		1,227,858.80	1,217,137.54	121,713.75	92.24 %	53.45 %	5.77 %
PARK COUNTY LINE-WEST		Gallatin		1,127,848.00	5,645.00	65,053.29			
7583048000		None			1,222,782.54	N			
DAVIES-JIM (U1952)	406 444-3424	P	P-86		N				

Lat/Long 455815 / 1105040 **Beg/End Term** RP 23.9 / RP 30.9 **Beg/End Sta** 10+00.00 / 379+11.12

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
16912	SK CONSTRUCTION, INC.	30 Wrk Day	09/18/2012	397,263.51
		CO Days 0	Work Beg 10/25/2012	CO Amt 500.00
		Adj Time 30	Sub Work Cmplt 11/25/2014	Cont Total 397,763.51
	Time Used 76.67 %	Time Chrg 23	Final Accpt 05/28/2015	

STPS-ER 294-1(12)11		DRAINAGE		488,368.40	397,263.51	47,671.62	97.70 %	140.99 %	17.29 %
BOZEMAN CREEK FORK-SW LENNEP		Meagher		388,633.16	500.00	67,213.71			
7776012000		None			397,763.51	N			
WALSH-JOE (U9423)	406 494-9622	S	S-294		N				

Lat/Long 462243 / 1103714 **Beg/End Term** 11.1 / 11.2 **Beg/End Sta** 5+50.00 / 9+50.00

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
18311	A. M. WELLES, INC.	110 Wrk Day	04/05/2011	2,893,146.44
		CO Days 42	Work Beg 04/18/2011	CO Amt 945,520.05
		Adj Time 152	Sub Work Cmplt 01/07/2014	Cont Total 3,838,666.49
	Time Used 110.53 %	Time Chrg 168	Final Accpt 05/29/2014	

HSIP 50-1(24)10		BRIDGE CONSTRUCTION, REHAB AND F		3,026,362.80	2,893,146.43	347,177.57	100.14 %	82.92 %	7.49 %
2001-GRAYLING CR-N OF US 20		Gallatin		3,843,871.77	945,520.05	287,876.38			
5026024000		None			3,838,666.48	Y			
MILLER-BRYAN (U5993)	406 444-9413	N	N-50		Y				

Lat/Long 444807 / 1110634 **Beg/End Term** 9.7 / 10.2 **Beg/End Sta** 58+55.57 / 32+54.43

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cogley, Paul | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email** pcogley@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 21412 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	10	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	91,980.00					
CO Days	0		**Work Beg**	06/08/2012	**CO Amt**	.00					
Adj Time	10		**Sub Work Cmplt**	10/26/2012	**Cont Total**	91,980.00					
Time Used	80.00 %	**Time Chrg**	8		**Final Accpt**	07/25/2013					
ER 90-7(104)348	MISCELLANEOUS	124,786.00	91,980.00	9,198.00	97.28 %	66.66 %	6.85 %				
GREELEY CREEK CROSSOVER / MT 11-1	Park	89,480.00	.00	6,131.09							
7749104000	None		91,980.00	N							
	I I-90		N								
Lat/Long 454149 / 1101846	**Beg/End Term** 347.6 / 347.9	**Beg/End Sta** /									

Contract No PO953 | **Contractor Nm** TAMIETTI CONSTRUCTION CO.

Cont Time	20	Wrk Day	**Award Dt**	08/02/2013	**Award Amt**	101,991.00					
CO Days	0		**Work Beg**	08/12/2013	**CO Amt**	.00					
Adj Time	20		**Sub Work Cmplt**	12/30/2013	**Cont Total**	101,991.00					
Time Used	70.00 %	**Time Chrg**	14		**Final Accpt**	N/A					
PO 310953	MISCELLANEOUS	.00	101,991.00	.00	96.62 %	.00 %	.00 %				
I-90 WEST LIVINGSTON INTCH BRIDGE REPA	Park	98,542.50	.00	.00							
21544	None		101,991.00	N							
N/A N/A	I I-90		N								
Lat/Long 0 / 0	**Beg/End Term** /	**Beg/End Sta** /									

Project Mgr Totals for	**Cogley, Paul**	80,435,293.41	72,420,033.98	6,970,312.00	100.71 %	69.45 %	6.41 %
Cont Count	26	75,568,352.19	2,612,651.82	4,841,138.10			
Project Count	29		75,032,685.80				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Collingwood, Matt | **Work Phone** 556-4708 | **Cell Phone** 465-3950 | **Email** mcollingwood@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01412 | **Contractor Nm** A. M. WELLES, INC.

Cont Time	15	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	28,870.00							
CO Days	0		**Work Beg**	06/07/2012	**CO Amt**	.00							
Adj Time	15		**Sub Work Cmplt**	01/04/2013	**Cont Total**	28,870.00							
Time Used	40.00 %	**Time Chrg**	6		**Final Accpt**	09/26/2013							

HSIP 90-7(96)324		SAFETY		40,062.00	28,870.00	2,887.00	89.80 %	141.59 %	15.77 %
SF 099 EAST OF BOZEMAN		Park		25,924.45	.00	4,087.69			
7184096000		None			28,870.00	N			
MALONE-KEVIN (U0723)	406 444-9369	I	I-90		N				

Lat/Long 453941 / 1104411 **Beg/End Term** 324.6 / **Beg/End Sta** 320+00 / 323+50

Contract No 02711 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	25	Wrk Day	**Award Dt**	08/09/2011	**Award Amt**	608,725.32							
CO Days	0		**Work Beg**	10/10/2011	**CO Amt**	.00							
Adj Time	25		**Sub Work Cmplt**	02/22/2013	**Cont Total**	608,725.32							
Time Used	56.00 %	**Time Chrg**	14		**Final Accpt**	03/27/2014							

UPP 0605(2)	TIED	OVERLAYS		.00	158,222.80	15,822.28	99.27 %	38.95 %	3.92 %
W MAIN-BOLINGER TO JACKRABBIT LN-BEL		Gallatin		157,070.96	.00	6,162.38			
7472002000		None			158,222.80	N			
WALSH-JOE (U9423)	406 494-9622	U	U-605		N				

Lat/Long 454704 / 1111134 **Beg/End Term** 18.8 / 19.7 **Beg/End Sta** 0+00.0 / 47+17.1

STPS 205-1(43)16	TIED	OVERLAYS		.00	450,502.52	45,050.25	97.31 %	51.73 %	5.32 %
BELGRADE - WEST		Gallatin		438,405.28	.00	23,304.74			
6951043000		None			450,502.52	N			
WALSH-JOE (U9423)	406 494-9622	S	S-205		N				

Lat/Long 454755 / 1111319 **Beg/End Term** 16.1 / 18.7 **Beg/End Sta** 0+00.00 / 140+19.00

Contract Totals for 02711	.00	608,725.32	60,872.53	97.82 %	48.41 %	4.95 %
Project Count 2	595,476.24	.00	29,467.12			
		608,725.32				

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	02909	Contractor Nm	KNIFE RIVER CORPORATION - BELG						
			Cont Time	50	Wrk Day	Award Dt	09/22/2009	Award Amt	2,043,778.34
			CO Days	0		Work Beg	04/22/2010	CO Amt	255,986.00
			Adj Time	50		Sub Work Cmplt	08/15/2011	Cont Total	2,299,764.34
		Time Used	100.00 %	Time Chrg	50	Final Accpt	05/24/2012		

NH 50-2(65)65	TIED	SEAL & COVER		168,343.92	145,154.42	13,063.90	90.73	%	68.39	%	6.78	%
NORTH GALLATIN CANYON		Gallatin		131,700.01	.00	8,934.18						
6804065000		None			145,154.42	Y						
DAVIES-JIM (U1952)	406 444-3424		N-50		Y							
Lat/Long 452938 / 1111619		**Beg/End Term**	65.2 / 70.2			**Beg/End Sta**	773+70.00 / 1039+00.00					
STPP 50-2(63)82	TIED	OVERLAYS		2,231,928.88	1,898,623.92	170,876.15	98.42	%	67.83	%	5.47	%
HUFFINE LN - FOUR CORNERS TO 19TH		Gallatin		2,120,585.14	255,986.00	115,907.41						
6810063000		None			2,154,609.92	Y						
DAVIES-JIM (U1952)	406 444-3424	P	P-50		Y							
Lat/Long 454016 / 1110731		**Beg/End Term**	81.9 / 88.0			**Beg/End Sta**	2+40.50 / 372+10.4					
Contract Totals for	02909			2,400,272.80	2,043,778.34	183,940.05	97.94	%	67.87	%	5.54	%
Project Count	2			2,252,285.15	255,986.00	124,841.59						
					2,299,764.34							

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	02911	Contractor Nm	MONTANA LINES, INC. - GFLS	Cont Time	40	Wrk Day	Award Dt	09/20/2011	Award Amt	289,228.65
				CO Days	0		Work Beg	10/28/2011	CO Amt	9,587.50
				Adj Time	40		Sub Work Cmplt	02/25/2013	Cont Total	298,816.15
			Time Used	85.00 %	Time Chrg	34	Final Accpt	04/03/2014		

STPP 50-2(76)83	TIED	SIGNALS		192,210.90	185,438.55	27,815.78	107.98 %	123.51 %	16.40 %			
HUFFINE LN & COBB HILL - SIGNAL		Gallatin		209,512.12	8,597.50	34,355.36						
7660076000		None			194,036.05	N						
WOSOBA-LEROY (U0342)	406 444-1280	P	P-50		N							
Lat/Long 454015 / 1110953		**Beg/End Term**	82.8 / 83.			**Beg/End Sta**	/					
IM STWD(055)	TIED	SIGNALS		130,804.90	103,790.10	15,568.52	102.11 %	129.32 %	18.82 %			
I-90 AMSTERDAM SIGNAL		Gallatin		106,987.75	990.00	20,133.41						
6865055000		None			104,780.10	N						
WOSOBA-LEROY (U0342)	406 444-1280	U	N-85, U-602		N							
Lat/Long 454604 / 1111125		**Beg/End Term**	5.2 / 5.2			**Beg/End Sta**	/					
Contract Totals for	02911			323,015.80	289,228.65	43,384.30	105.92 %	125.60 %	17.22 %			
Project Count	2			316,499.87	9,587.50	54,488.77						
					298,816.15							

Contract No	02B09	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	30	Wrk Day	Award Dt	10/20/2009	Award Amt	1,045,299.28
				CO Days	0		Work Beg	07/07/2010	CO Amt	.00
				Adj Time	30		Sub Work Cmplt	02/01/2011	Cont Total	1,045,299.28
			Time Used	83.33 %	Time Chrg	25	Final Accpt	11/17/2011		

IM 90-6(122)314		OVERLAYS		1,229,827.25	1,045,299.28	94,076.94	96.44 %	49.59 %	4.63 %			
BEAR CANYON - W JACKSON CR INT		Gallatin		1,008,089.45	.00	46,657.23						
6803122000		None			1,045,299.28	Y						
WALSH-JOE (U9423)	406 494-9622	I	I-90		Y							
Lat/Long 453823 / 1105447		**Beg/End Term**	314.2 / 318.5			**Beg/End Sta**	274+94.2 / 495+80.7					

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Collingwood, Matt | **Work Phone** 556-4708 | **Cell Phone** 465-3950 | **Email** mcollingwood@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 03408 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	10/20/2008	Cmplt Dt	**Award Dt**	05/05/2008	**Award Amt**	163,751.38								
CO Days	0		**Work Beg**	07/23/2008	**CO Amt**	.00								
Adj Time	10/20/2008		**Sub Work Cmplt**	06/21/2009	**Cont Total**	163,751.38								
Time Used	61.43 %		**Final Accpt**	01/28/2010										

NH 50-2(60)61		SEAL & COVER			177,404.20	163,751.38	16,375.14	79.32 %	94.66 %	11.93 %				
N OF BIG SKY - NORTH		Gallatin			129,888.79	.00	15,501.07							
6213060000		None				163,751.38	Y							
DAVIES-JIM (U1952)	406 444-3424	N	N-50			Y								
Lat/Long 452557 / 1111402			**Beg/End Term**	61.4 / 65.2			**Beg/End Sta**	574+63.37 / 774+00.00						

Contract No 03B11 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	35	Wrk Day	**Award Dt**	11/29/2011	**Award Amt**	197,993.90								
CO Days	0		**Work Beg**	07/09/2012	**CO Amt**	.00								
Adj Time	35		**Sub Work Cmplt**	01/04/2013	**Cont Total**	197,993.90								
Time Used	31.43 %	**Time Chrg**	11	**Final Accpt**	09/26/2013									

UPP 1218(3)	TIED	SEAL & COVER			89,121.40	81,782.40	8,178.24	99.14 %	47.66 %	4.81 %				
BAXTER LN - N 7TH TO N 19TH - BOZEMAN		Gallatin			81,076.26	.00	3,898.02							
7412003000		None				81,782.40	N							
DAVIES-JIM (U1952)	406 444-3424	U	U-1218			N								
Lat/Long 454155 / 1110314			**Beg/End Term**	0.1 / 1.1			**Beg/End Sta**	1+90.00 / 57+00.00						
UPP 7404(6)	TIED	SEAL & COVER			137,904.50	116,211.50	11,621.15	93.46 %	59.13 %	6.33 %				
FRONT-MAIN / MOUNTAIN VIEW - LIVINGSTO		Park			108,614.61	.00	6,871.63							
7414006000		None				116,211.50	N							
DAVIES-JIM (U1952)	406 444-3424	U	U-7404			N								
Lat/Long 453925 / 1103430			**Beg/End Term**	1.5 / 0.0			**Beg/End Sta**	3+00.00 / 81+33.00						
Contract Totals for 03B11					227,025.90	197,993.90	19,799.39	95.81 %	54.39 %	5.68 %				
Project Count 2					189,690.87	.00	10,769.65							
						197,993.90								

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	04410	Contractor Nm	KNIFE RIVER CORPORATION - BELG	Cont Time	30	Wrk Day	Award Dt	04/20/2010	Award Amt 365,637.01
				CO Days	0		Work Beg	08/09/2010	CO Amt .00
				Adj Time	30		Sub Work Cmplt	01/04/2011	Cont Total 365,637.01
			Time Used 80.00 %	Time Chrg	24		Final Accpt	11/17/2011	

UPP 1213(3)	TIED	SEAL & COVER		81,889.60	92,917.08	9,291.71	78.25 %	35.62 %	4.55 %			
SOUTH CHURCH AVENUE - BOZEMAN		Gallatin		72,704.42	.00	3,309.45						
6982003000		None			92,917.08	Y						
DAVIES-JIM (U1952)	406 444-3424	U	U-1213		Y							
Lat/Long 454003 / 1110143		Beg/End Term	0.0 / 1.6			Beg/End Sta	0+00.00 / 83+90.00					
UPP 0602(87)	TIED	OVERLAYS		270,737.00	211,287.25	21,128.73	100.74 %	47.91 %	4.76 %			
AMSTERDAM RD - THORPE TO JR LN		Gallatin		212,851.32	.00	10,122.26						
6980087000		None			211,287.25	Y						
DAVIES-JIM (U1952)	406 444-3424	U	U-602		Y							
Lat/Long 454617 / 1111140		Beg/End Term	5.0 / 6.2			Beg/End Sta	265+09.0 / 328+81.0					
UPP 1203(3)	TIED	SEAL & COVER		54,117.60	61,432.68	6,143.27	63.33 %	53.24 %	8.41 %			
S 11TH AVE - COLLEGE - MAIN (BOZEMAN)		Gallatin		38,907.14	.00	3,270.52						
6981003000		None			61,432.68	Y						
DAVIES-JIM (U1952)	406 444-3424	U	U-1203		Y							
Lat/Long 454030 / 1110307		Beg/End Term	0.8 / 1.3			Beg/End Sta	0+00.0 / 29+25.0					
Contract Totals for	04410			406,744.20	365,637.01	36,563.71	88.74 %	45.68 %	5.15 %			
Project Count	3			324,462.88	.00	16,702.23						
					365,637.01							

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Collingwood, Matt | **Work Phone** 556-4708 | **Cell Phone** 465-3950 | **Email** mcollingwood@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**							

Contract No 04510 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	120	Wrk Day	**Award Dt**	06/01/2010	**Award Amt**	1,100,653.50							
CO Days	0		**Work Beg**	09/29/2010	**CO Amt**	240,344.30							
Adj Time	120		**Sub Work Cmplt**	01/02/2013	**Cont Total**	1,340,997.80							
Time Used	64.17 %	**Time Chrg**	77		**Final Accpt**	09/26/2013							
BH 59-1(24)2		BRIDGE CONSTRUCTION, REHAB AND F		1,175,309.85	1,100,653.50	143,084.96	95.74 %	144.20 %	16.07 %				
YELLOWSTONE R - 6 MI NE OF LIVINGSTON		Park		1,283,840.01	240,344.30	206,327.37							
1298024001		None			1,340,997.80	N							
MILLER-BRYAN (U5993)	406 444-9413	P	P-59		N								
Lat/Long 454305 / 1102759		**Beg/End Term**	/			**Beg/End Sta**	46+95.03 / 53+44.80						

Contract No 04C12 | **Contractor Nm** MOUNTAIN WEST HOLDING COMPANY

Cont Time	10	Wrk Day	**Award Dt**	01/15/2013	**Award Amt**	35,849.60							
CO Days	0		**Work Beg**	04/04/2013	**CO Amt**	.00							
Adj Time	10		**Sub Work Cmplt**	05/15/2014	**Cont Total**	35,849.60							
Time Used	80.00 %	**Time Chrg**	8		**Final Accpt**	09/17/2014							
HSIP 16(78)		SAFETY		41,467.40	35,849.60	2,867.97	132.00 %	293.91 %	17.81 %				
SF089 GALLATIN COUNTY OFF-SYSTEM		Gallatin		47,321.40	.00	8,429.19							
6678078000		None			35,849.60	N							
NORDHAGEN-BLAIR (U6573)	406 444-9128	L	L-16-877, L-16-703		N								
Lat/Long 453355 / 1110653		**Beg/End Term**	/			**Beg/End Sta**	/						

Contract No 05551 | **Contractor Nm** HARDRIVES CONSTRUCTION, INC

Cont Time	21	Cal Day	**Award Dt**	04/19/2011	**Award Amt**	80,040.62							
CO Days	42		**Work Beg**	06/17/2011	**CO Amt**	.00							
Adj Time	63		**Sub Work Cmplt**	12/28/2011	**Cont Total**	80,040.62							
Time Used	95.24 %	**Time Chrg**	60		**Final Accpt**	05/24/2012							
SFCN 50-2(74)48		MISCELLANEOUS		71,035.00	80,040.62	8,004.06	81.74 %	123.79 %	15.15 %				
GALLATIN CANYON/BIG SKY		Gallatin		65,422.56	.00	9,908.29							
7587074000		None			80,040.62	N							
		N	N-50		N								
Lat/Long 451558 / 1111510		**Beg/End Term**	48.0 / 48.0			**Beg/End Sta**	732+75.43 / 733+88.81						

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	05B12	Contractor Nm	KNIFE RIVER CORPORATION - BELG	Cont Time	30	Wrk Day	Award Dt	11/20/2012	Award Amt 797,906.46
				CO Days	0		Work Beg	06/03/2013	CO Amt .00
				Adj Time	30		Sub Work Cmplt	03/04/2014	Cont Total 797,906.46
			Time Used 93.33 %	Time Chrg	28		Final Accpt	09/17/2014	

NH 50-2(78)66		OVERLAYS		1,027,922.45	797,906.45	87,769.71	99.09 %	51.11 %	5.67 %			
SPANISH CREEK - N & S		Gallatin		790,668.00	.00	44,855.68						
7578078000		None			797,906.45	N						
DAVIES-JIM (U1952)	406 444-3424	N	N-50		N							

Lat/Long	453033 / 1111538	Beg/End Term	66.0 / 70.2	Beg/End Sta	816+15.85 / 1039+00.00

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	06109	Contractor Nm	JIM GILMAN EXCAVATING, INC.	Cont Time	10/17/2009	Cmplt Dt	Award Dt	01/26/2009	Award Amt 634,690.23
				CO Days	0		Work Beg	06/29/2009	CO Amt 13,910.21
				Adj Time	10/17/2009		Sub Work Cmplt	01/18/2010	Cont Total 648,600.44
			Time Used	78.81 %			Final Accpt	10/07/2010	

STPS 411-1(11)0	TIED	SEAL & COVER		369,005.86	313,443.97	37,613.28	107.53 %	47.97 %	5.35 %				
SOUTH SPRINGHILL ROAD		Gallatin		337,040.28	.00	18,044.61							
6519011000		None			313,443.97	Y							
DAVIES-JIM (U1952)	406 444-3424	S	S-411		Y								
Lat/Long 454452 / 1110545			**Beg/End Term**	0.0 / 6.3			**Beg/End Sta**	0+13.10 / 331+50.00					
STPS 205-1(36)21	TIED	SEAL & COVER		228,049.82	198,047.44	23,765.69	97.11 %	88.09 %	10.17 %				
GALLATIN FIELD ROAD - EAST		Gallatin		205,835.11	13,910.21	20,935.35							
6518036000		None			211,957.65	Y							
DAVIES-JIM (U1952)	406 444-3424	S	S-205		Y								
Lat/Long 454440 / 1110703			**Beg/End Term**	20.9 / 26.8			**Beg/End Sta**	0+00.00 / 309+56.6					
STPS 286-1(2)0	TIED	SEAL & COVER		146,186.78	123,198.82	14,783.86	98.69 %	78.38 %	9.53 %				
TRIDENT ROAD		Gallatin		121,589.23	.00	11,586.87							
6520002000		None			123,198.82	Y							
DAVIES-JIM (U1952)	406 444-3424	S	S-286		Y								
Lat/Long 455544 / 1113008			**Beg/End Term**	0.0 / 3.9			**Beg/End Sta**	2+28 / 210+00					
Contract Totals for	06109			743,242.46	634,690.23	76,162.83	102.45 %	66.39 %	7.61 %				
Project Count	3			664,464.62	13,910.21	50,566.83							
					648,600.44								

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	07809	Contractor Nm	KNIFE RIVER CORPORATION - BELG	Cont Time	90	Wrk Day	Award Dt	09/08/2009	Award Amt	4,476,503.00				
				CO Days	18		Work Beg	10/29/2009	CO Amt	415,547.70				
				Adj Time	108		Sub Work Cmplt	02/08/2012	Cont Total	4,892,050.70				
			Time Used	100.00 %	Time Chrg	108		Final Accpt	01/31/2013					
ARRA 235-1(11)2		RECONSTRUCTION, GRADING		4,697,373.21	4,476,503.00	447,650.30	102.39 %	100.00 %	8.94 %					
JCT MT 85 - EAST (EAST SECTION)		Gallatin		5,009,063.63	415,547.70	447,651.00								
4470011000		None			4,892,050.70	Y								
MALONE-KEVIN (U0723)	406 444-9369	S	S-235		Y									
Lat/Long	454346 / 1110711		Beg/End Term	1.9 / 4.5			Beg/End Sta	33+00.00 / 73+18.85						
Contract No	08C11	Contractor Nm	KNIFE RIVER CORPORATION - BELG	Cont Time	20	Wrk Day	Award Dt	12/13/2011	Award Amt	743,544.05				
				CO Days	35		Work Beg	07/20/2012	CO Amt	131,435.00				
				Adj Time	55		Sub Work Cmplt	05/17/2013	Cont Total	874,979.05				
			Time Used	100.00 %	Time Chrg	55		Final Accpt	05/29/2014					
STPS 205-1(41)12		OVERLAYS		843,620.80	743,544.05	74,354.41	103.76 %	84.31 %	6.91 %					
THORPE ROAD - WEST		Gallatin		907,869.08	131,435.00	62,689.93								
6950041000		None			874,979.05	N								
WALSH-JOE (U9423)	406 494-9622	S	S-205		N									
Lat/Long	454953 / 1111701		Beg/End Term	12.4 / 15.0			Beg/End Sta	64+63.8 / 198+66.0						
Contract No	10910	Contractor Nm	KNIFE RIVER CORPORATION - BELG	Cont Time	100	Wrk Day	Award Dt	10/05/2010	Award Amt	3,527,898.85				
				CO Days	23		Work Beg	12/20/2010	CO Amt	498,334.00				
				Adj Time	123		Sub Work Cmplt	03/05/2013	Cont Total	4,026,232.85				
			Time Used	88.62 %	Time Chrg	109		Final Accpt	10/31/2013					
ARRA-STPS 235-1(9)0		RECONSTRUCTION, GRADING		3,996,237.32	3,527,898.84	317,510.90	94.57 %	109.49 %	9.13 %					
JCT MT 85 - EAST (WEST SECTION)		Gallatin		3,807,767.90	498,334.00	347,658.29								
4470009000		None			4,026,232.84	Y								
MALONE-KEVIN (U0723)	406 444-9369	S	S-235		Y									
Lat/Long	454345 / 1110946		Beg/End Term	0.0 / 1.9			Beg/End Sta	0+04.57 / 33+00						

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
11C11	STILLWATER ELECTRIC, INC.	10	Wrk Day	12/13/2011	14,211.50
		CO Days 0		Work Beg 04/26/2012	CO Amt .00
		Adj Time 10		Sub Work Cmplt 08/07/2012	Cont Total 14,211.50
		Time Used 40.00 %	Time Chrg 4	Final Accpt 01/31/2013	

HSIP 0601(20)		LIGHTING		16,223.00	14,211.50	3,552.88	96.10 %	104.50 %	27.19 %		
SF089 LIGHTING SIGNING THORPE ROAD		Gallatin		13,657.75	.00	3,712.86					
6689020000		None			14,211.50	N					
NORDHAGEN-BLAIR (U6573)	406 444-9128	U	U-601		N						

Lat/Long 454714 / 1111221 **Beg/End Term** 2.0 / 2.1 **Beg/End Sta** /

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
13110	A. M. WELLES, INC.	70	Wrk Day	04/19/2011	4,785,291.23
		CO Days 27		Work Beg 07/05/2011	CO Amt 263,512.22
		Adj Time 97		Sub Work Cmplt 07/31/2013	Cont Total 5,048,803.45
		Time Used 97.94 %	Time Chrg 95	Final Accpt 05/29/2014	

NH 50-2(67)70		OVERLAYS		4,588,738.34	4,785,291.23	478,529.12	103.64 %	80.55 %	7.37 %		
N GALLATIN CANYON-FOUR CORNERS		Gallatin		5,232,747.42	263,512.22	385,478.54					
6805067000		None			5,048,803.45	N					
DAVIES-JIM (U1952)	406 444-3424	N	N-50		N						

Lat/Long 453430 / 1111153 **Beg/End Term** 70.2 / 81.6 **Beg/End Sta** 0+00.0 / 599+76.7

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
15309	TCA, LLC	120	Wrk Day	04/06/2009	1,525,362.32
		CO Days 2		Work Beg 06/10/2009	CO Amt 1,672.12
		Adj Time 122		Sub Work Cmplt 11/10/2010	Cont Total 1,527,034.44
		Time Used 99.18 %	Time Chrg 121	Final Accpt 07/28/2011	

NH 12-1(14)4		BRIDGE CONSTRUCTION, REHAB AND F		1,462,167.34	1,525,362.31	228,804.35	103.91 %	70.12 %	10.11 %		
S FK MADISON R-W OF WEST YELLOWSTON		Gallatin		1,586,681.50	1,672.11	160,434.37					
4861014000		None			1,527,034.42	Y					
MILLER-BRYAN (U5993)	406 444-9413	N	N-12		Y						

Lat/Long 444046 / 1111142 **Beg/End Term** 4.4 / 4.6 **Beg/End Sta** 70+75 / 73+40.00

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Collingwood, Matt	Work Phone	556-4708	Cell Phone	465-3950	Email	mcollingwood@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	18408	Contractor Nm	COP CONSTRUCTION, LLC	Cont Time	210	Wrk Day	Award Dt	05/05/2008	Award Amt	12,801,152.93			
				CO Days	50		Work Beg	06/02/2008	CO Amt	2,324,778.95			
				Adj Time	260		Sub Work Cmplt	01/12/2012	Cont Total	15,125,931.88			
			Time Used	97.31 %	Time Chrg	253	Final Accpt	05/24/2012					

NH-HSIP 50-1(17)45	TIED	RECONSTRUCTION, GRADING		11,257,568.26	12,610,244.44	1,387,126.89	94.41 %	103.08 %	10.15 %				
SLOPE FLTN-WIDEN-GALLATIN CANYON		Gallatin		14,092,620.40	2,316,378.95	1,429,890.54							
2544017000		None			14,926,623.39	Y							
DAVIES-JIM (U1952)	406 444-3424	N	N-50		Y								
Lat/Long 452109 / 1111020		Beg/End Term	45.1 / 69			Beg/End Sta	891+04 / 977+69						
NH 50-2(53)55	TIED	ENVIRONMENTAL AND WETLAND		210,037.91	190,908.49	20,999.93	98.24 %	199.45 %	21.39 %				
EROSION PROT - GALLATIN CANYON		Gallatin		195,805.22	8,400.00	41,883.68							
5103053000		None			199,308.49	Y							
DAVIES-JIM (U1952)	406 444-3424	N	N-50		Y								
Lat/Long 452109 / 1111020		Beg/End Term	54.8 / 61.2			Beg/End Sta	/						
Contract Totals for	18408			11,467,606.17	12,801,152.93	1,408,126.82	94.46 %	104.52 %	10.30 %				
Project Count	2			14,288,425.62	2,324,778.95	1,471,774.22							
					15,125,931.88								
Project Mgr Totals for	Collingwood, Matt			34,935,295.49	35,266,388.14	3,734,317.37	97.76 %	93.78 %	9.09 %				
Cont Count	20			38,540,247.19	4,155,107.99	3,502,001.92							
Project Count	29				39,421,496.13								

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cunningham, Scott | **Work Phone** 563-7261 | **Cell Phone** 490-0825 | **Email** sccunningham@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01913 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	40 Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	2,325,349.94		
CO Days	0	**Work Beg**	06/25/2014	**CO Amt**	.00		
Adj Time	40	**Sub Work Cmplt**	12/15/2014	**Cont Total**	2,325,349.94		
Time Used	85.00 %	**Time Chrg**	34	**Final Accpt**	05/28/2015		

STPP 41-1(25)12		OVERLAYS	2,645,338.60	2,325,349.94	232,534.99	98.50 %	47.37 %	4.81 %
NEVADA LAKE - SOUTH		Powell	2,290,524.35	.00	110,150.70			
7616025000		None		2,325,349.94	N			
DAVIES-JIM (U1952)	406 444-3424	P P-41		N				

Lat/Long 464635 / 1124529 **Beg/End Term** 11.8 / 19.9 **Beg/End Sta** 615+20.0 / 1044+22.1

Contract No 01B11 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	25 Wrk Day	**Award Dt**	11/29/2011	**Award Amt**	1,174,197.30		
CO Days	13	**Work Beg**	05/29/2012	**CO Amt**	147,242.13		
Adj Time	38	**Sub Work Cmplt**	11/26/2012	**Cont Total**	1,321,439.43		
Time Used	100.00 %	**Time Chrg**	38	**Final Accpt**	07/25/2013		

IM 90-4(67)206		SEAL & COVER	1,258,797.80	1,174,197.30	105,677.76	106.15 %	75.71 %	5.70 %
OPPORTUNITY - NISSLER		Deer Lodge	1,402,752.88	147,242.13	80,004.62			
7470067000		None		1,321,439.43	N			
WALSH-JOE (U9423)	406 494-9622	I I-90		N				

Lat/Long 463103 / 1124528 **Beg/End Term** 206.3 / 219.4 **Beg/End Sta** 284+76.50 / 270+46.80

SiteManager Completed Contracts Construction Report | STMR0076

District 2	Butte						
Project Mgr	Cunningham, Scott	Work Phone	563-7261	Cell Phone	490-0825	Email	sccunningham@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	01C11	Contractor Nm	JIM GILMAN EXCAVATING, INC.	Cont Time	45	Wrk Day	Award Dt	12/13/2011	Award Amt 709,944.72
				CO Days	2		Work Beg	06/04/2012	CO Amt 40,623.00
				Adj Time	47		Sub Work Cmplt	12/05/2012	Cont Total 750,567.72
			Time Used 100.00 %	Time Chrg	47		Final Accpt	07/25/2013	

UPP 0204(14)	TIED	SEAL & COVER		112,053.80	116,718.14	14,006.18	94.99 %	90.03 %	11.37 %				
4TH-HICKORY TO PARK-ANACONDA		Deer Lodge		110,871.91	.00	12,610.13							
7405014000		None			116,718.14	N							
WALSH-JOE (U9423)	406 494-9622	U	U-204		N								
Lat/Long 460732 / 1125642			**Beg/End Term**	0.8 / 1.9			**Beg/End Sta**	0+00.00 / 61+15.00					
STPU 0204(13)	TIED	OVERLAYS		435,637.50	462,283.10	55,473.97	109.82 %	119.69 %	12.02 %				
4TH-SYCAMORE TO HICKORY-ANACONDA		Deer Lodge		552,284.11	40,623.00	66,397.32							
7428013000		None			502,906.10	N							
WALSH-JOE (U9423)	406 494-9622	U	U-204		N								
Lat/Long 460742 / 1125738			**Beg/End Term**	0.0 / 0.8			**Beg/End Sta**	0+00.00 / 40+70.00					
UPP 0299(15)	TIED	CRACK SEAL		61,525.35	62,711.23	7,525.35	93.91 %	45.74 %	5.84 %				
CITYWIDE CRACK SEAL - ANACONDA		Deer Lodge		58,890.36	.00	3,442.12							
7408015000		None			62,711.23	N							
WALSH-JOE (U9423)	406 494-9622	U	U-201, U-203, U-202,		N								
Lat/Long 460735 / 1125719			**Beg/End Term**	0.0 / 0.421			**Beg/End Sta**	0+55.00 / 22+37.00					
UPP 0206(5)	TIED	SEAL & COVER		66,428.75	68,232.25	8,187.87	91.95 %	26.12 %	3.41 %				
7TH ST - ELM TO CEDAR - ANACONDA		Deer Lodge		62,737.80	.00	2,138.84							
7407005000		None			68,232.25	N							
WALSH-JOE (U9423)	406 494-9622	U	U-206		N								
Lat/Long 460727 / 1125716			**Beg/End Term**	0.0 / 0.5			**Beg/End Sta**	0+00.00 / 26+46.00					
Contract Totals for	01C11			675,645.40	709,944.72	85,193.37	104.56 %	99.29 %	10.78 %				
Project Count	4			784,784.18	40,623.00	84,588.41							
					750,567.72								

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Cunningham, Scott	Work Phone	563-7261	Cell Phone	490-0825	Email	sccunningham@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	03513	Contractor Nm	BULLOCK CONTRACTING LLC	Cont Time	60	Wrk Day	Award Dt	05/21/2013	Award Amt	1,029,506.29				
				CO Days	4		Work Beg	09/03/2013	CO Amt	24,668.58				
				Adj Time	64		Sub Work Cmplt	12/15/2014	Cont Total	1,054,174.87				
			Time Used	98.44 %	Time Chrg	63	Final Accpt	05/28/2015						
BR 81011(2)		BRIDGE CONSTRUCTION, REHAB AND F		1,481,239.65	1,029,506.29	102,950.63	99.18 %	298.20 %	29.36 %					
ABANDON RAILROAD-8 MILES SOUTH OF DE		Powell		1,045,512.89	24,668.58	307,002.66								
6851002000		None			1,054,174.87	N								
NORDHAGEN-BLAIR (U6573)	406 444-9128	X	X-81011		N									
Lat/Long	461612 / 1124515		Beg/End Term	7.5 / 8.0		Beg/End Sta	10+60.00 / 755+30.48							
Contract No	03911	Contractor Nm	JIM GILMAN EXCAVATING, INC.	Cont Time	40	Wrk Day	Award Dt	09/20/2011	Award Amt	648,979.85				
				CO Days	0		Work Beg	06/14/2012	CO Amt	134,417.11				
				Adj Time	40		Sub Work Cmplt	10/17/2012	Cont Total	783,396.96				
			Time Used	52.50 %	Time Chrg	21	Final Accpt	05/30/2013						
STPP 46-7(8)65		SEAL & COVER		650,674.94	648,979.85	51,918.39	99.51 %	144.44 %	9.62 %					
WISE RIVER - DIVIDE		Beaverhead		779,523.14	134,417.11	74,991.83								
7471008000		None			783,396.96	N								
DAVIES-JIM (U1952)	406 444-3424	P	P-46		N									
Lat/Long	454637 / 1125039		Beg/End Term	65.1 / 77.2		Beg/End Sta	2057+51.5 / 13+41.3							
Contract No	08612	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	45	Wrk Day	Award Dt	07/03/2012	Award Amt	1,940,702.55				
				CO Days	0		Work Beg	08/20/2012	CO Amt	.00				
				Adj Time	45		Sub Work Cmplt	12/16/2013	Cont Total	1,940,702.55				
			Time Used	68.89 %	Time Chrg	31	Final Accpt	05/29/2014						
NH 8-1(37)23		OVERLAYS		1,966,541.50	1,940,702.55	194,070.26	104.84 %	56.36 %	5.38 %					
MACDONALD PASS - WEST		Powell		2,034,572.56	.00	109,381.83								
7649037000		None			1,940,702.55	N								
DAVIES-JIM (U1952)	406 444-3424	N	N-8		N									
Lat/Long	463335 / 1122045		Beg/End Term	23.3 / 27.3		Beg/End Sta	35+20.00 / 235+00.00							

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Cunningham, Scott | **Work Phone** 563-7261 | **Cell Phone** 490-0825 | **Email** sccunningham@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No 09913 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	60	Wrk Day	**Award Dt**	10/08/2013	**Award Amt**	1,569,561.47					
CO Days	15		**Work Beg**	05/13/2014	**CO Amt**	138,857.71					
Adj Time	75		**Sub Work Cmplt**	04/06/2015	**Cont Total**	1,708,419.18					
Time Used	100.00 %	**Time Chrg**	75		**Final Accpt**	07/30/2015					

STPS-TCSP 569-1(4)19		RECONSTRUCTION, GRADING		1,699,896.70	1,569,561.47	204,042.99	102.95 %	120.64 %	14.00 %		
JCT MT 43 - NORTH		Deer Lodge		1,758,802.73	138,857.71	246,161.40					
4909004000		None			1,708,419.18	N					
ROUSE-DUSTIN (U9174)	406 444-6005	S	S-569		N						

Lat/Long 455442 / 1130629 **Beg/End Term** 22.1 / 18.5 **Beg/End Sta** 0+12.00 / 189+98.50

Contract No 13514 | **Contractor Nm** MARK BUCK CONSTRUCTION INC DBA BAUE

Cont Time	10/17/2014	Cmplt Dt	**Award Dt**	06/03/2014	**Award Amt**	1,735,665.90					
CO Days	21		**Work Beg**	07/25/2014	**CO Amt**	24,601.00					
Adj Time	11/07/2014		**Sub Work Cmplt**	04/06/2015	**Cont Total**	1,760,266.90					
Time Used	.00 %		**Final Accpt**	01/29/2016							

SSS 275-1(9)1		BRIDGE CONSTRUCTION, REHAB AND F		1,630,242.90	1,735,665.90	208,279.91	101.47 %	.00 %	.00 %		
MAIN STREET BRIDGE - DEER LODGE		Powell		1,786,171.86	24,601.00	.00					
6708009000		None			1,760,266.90	N					
DALSOGLIO-MICHAEL (U1921)	406 444-6250	S	S-275		N						

Lat/Long 462406 / 1124406 **Beg/End Term** 1.0 / 1.1 **Beg/End Sta** 1072+00.00 / 1077+38.87

Contract No PO555 | **Contractor Nm** GEOSTABILIZATION INTERNATIONAL, LLC

Cont Time	45	Cal Day	**Award Dt**	09/04/2012	**Award Amt**	601,548.00					
CO Days	2		**Work Beg**	10/31/2012	**CO Amt**	.00					
Adj Time	47		**Sub Work Cmplt**	10/01/2013	**Cont Total**	601,548.00					
Time Used	100.00 %	**Time Chrg**	47		**Final Accpt**	03/27/2014					

STPS 278-1(29)32		SLIDE OR SLOPE STABALIZATION		.00	601,548.00	60,154.80	101.45 %	129.43 %	12.76 %		
BIG HOLE PASS SLIDE REPAIR		Beaverhead		610,246.70	.00	77,856.32					
7466029000		None			601,548.00	N					
HELM-SCOTT (U3653)	406 444-6279	S	S-278		N						

Lat/Long 0 / 0 **Beg/End Term** 31.670 / 31.732 **Beg/End Sta** 31.670 / 31.732

Project Mgr Totals for	**Cunningham, Scott**			12,008,377.49	11,735,456.02	1,244,823.10	102.02 %	87.57 %	8.73 %		

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Cunningham, Scott	Work Phone	563-7261	Cell Phone	490-0825	Email	sccunningham@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for	Cunningham, Scott	12,008,377.49	11,735,456.02	1,244,823.10	102.02 %	87.57 %	8.73 %
Cont Count	9	12,492,891.29	510,409.53	1,090,137.77			
Project Count	12		12,245,865.55				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Day, James | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 02708 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	150	Wrk Day	**Award Dt**	09/08/2008	**Award Amt**	8,586,776.23
CO Days	46		**Work Beg**	10/07/2008	**CO Amt**	540,924.14
Adj Time	196		**Sub Work Cmplt**	12/06/2010	**Cont Total**	9,127,700.37
Time Used	100.00 %	**Time Chrg**	196	**Final Accpt**	01/26/2012	

MT-STPU-CM 1201(12)	TIED	RECONSTRUCTION, GRADING		7,045,736.21	5,928,926.21	592,892.62	95.53 %	91.72 %	9.28 %
BABCOCK TO KAGY - BOZEMAN		Gallatin		5,858,957.64	204,260.14	543,794.45			
4952012000		None			6,133,186.35	Y			
MCLEOD-KRAIG (U2176)	406 444-6256	U	U-1201		Y				
Lat/Long 454012 / 1110346		**Beg/End Term**	3.06 / 4.46			**Beg/End Sta**	1+73.12 / 24+16.60		
HSIP 1201(11)	TIED	SIGNALS		112,837.60	97,995.82	9,799.58	88.49 %	75.95 %	6.97 %
SIGNAL-19TH & KOCH-BOZEMAN		Gallatin		106,785.37	22,674.55	7,442.32			
4713011000		None			120,670.37	Y			
WOSOBA-LEROY (U0342)	406 444-1280	U	U-1201		Y				
Lat/Long 454031 / 1110346		**Beg/End Term**	3.27 / 3.27			**Beg/End Sta**	/		
CM-STPU 1201(9)	TIED	RECONSTRUCTION, GRADING		3,092,066.57	2,559,854.20	255,985.42	99.54 %	94.93 %	8.49 %
S 19TH & COLLEGE - BOZEMAN		Gallatin		2,860,725.06	313,989.45	243,015.44			
4918009000		None			2,873,843.65	Y			
MCLEOD-KRAIG (U2176)	406 444-6256	U	U-1201		Y				
Lat/Long 454016 / 1110346		**Beg/End Term**	3.66 / 3.46			**Beg/End Sta**	14+51.00 / 17+87.00		
Contract Totals for 02708				10,250,640.38	8,586,776.23	858,677.62	96.70 %	92.50 %	9.00 %
Project Count 3				8,826,468.07	540,924.14	794,252.21			
					9,127,700.37				

SiteManager Completed Contracts Construction Report | STMR0076

District 2	Butte						
Project Mgr	Day, James	Work Phone	556-4720	Cell Phone	N/A	Email	

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No 02T09 **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	20	Wrk Day	Award Dt	05/19/2009	Award Amt	197,791.50	
CO Days	0		Work Beg	06/18/2009	CO Amt	2,750.00	
Adj Time	20		Sub Work Cmplt	11/23/2009	Cont Total	200,541.50	
Time Used	85.00 %	Time Chrg	17	Final Accpt	07/29/2010		

ARRA 7406(7)		SEAL & COVER		264,760.89	197,791.50	17,801.24	99.67 %	79.41 %	7.07 %	
CHINOOK - C ST - GALLATIN ST		Park		199,883.60	2,750.00	14,136.77				
6263007000		None			200,541.50	Y				
OLSEN-JOE (U6629)	406 494-9636	U	U-7406		Y					

Lat/Long 454006 / 1103322 **Beg/End Term** 0.2 / 0.3 **Beg/End Sta** 0+00.00 / 69+20.00

Contract No 03809 **Contractor Nm** A. M. WELLES, INC.

Cont Time	05/10/2010	Cmplt Dt	Award Dt	09/08/2009	Award Amt	172,806.65	
CO Days	0		Work Beg	11/16/2009	CO Amt	.00	
Adj Time	05/10/2010		Sub Work Cmplt	06/07/2010	Cont Total	172,806.65	
Time Used	91.24 %		Final Accpt	03/24/2011			

STPX 34(16)		ENVIRONMENTAL AND WETLAND		143,839.00	172,806.65	43,201.66	96.99 %	73.14 %	18.85 %	
MURPHY OX YOKE RANCH WETLAND		Park		167,606.65	.00	31,596.85				
5228016000		None			172,806.65	N				
DALSOGLIO-MICHAEL (U1921)	406 444-6250	X	LOCAL		N					

Lat/Long 452204 / 1104359 **Beg/End Term** / **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Day, James	Work Phone	556-4720	Cell Phone	N/A	Email	

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	03909	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	10/15/2010	Cmplt Dt	Award Dt	10/06/2009	Award Amt	465,280.98			
				CO Days	0		Work Beg	07/21/2010	CO Amt	.00			
				Adj Time	10/15/2010		Sub Work Cmplt	09/23/2010	Cont Total	465,280.98			
			Time Used	90.78	%		Final Accpt	05/26/2011					

NH 11-1(59)34	TIED	SEAL & COVER		308,305.22	270,581.48	24,352.33	98.26	%	28.02	%	2.57	%		
SOUTH OF LIVINGSTON - SOUTH		Park		265,878.17	.00	6,823.29								
6808059000		None			270,581.48	Y								
WALSH-JOE (U9423)	406 494-9622	N	N-11		Y									
Lat/Long 452739 / 1103735		Beg/End Term	34.002 / 43.737			Beg/End Sta	/							
STPS 540-1(19)11	TIED	SEAL & COVER		221,429.50	194,699.50	17,522.96	96.96	%	25.06	%	2.33	%		
PRAY - NORTH & SOUTH		Park		188,774.16	.00	4,390.86								
6812019000		None			194,699.50	Y								
WALSH-JOE (U9423)	406 494-9622	S	S-540		Y									
Lat/Long 452332 / 1104017		Beg/End Term	10.00 / 20.00			Beg/End Sta	/							
Contract Totals for	03909			529,734.72	465,280.98	41,875.29	97.72	%	26.78	%	2.47	%		
Project Count	2			454,652.33	.00	11,214.15								
					465,280.98									

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Day, James | **Work Phone** 556-4720 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 06308 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	10/20/2008 Cmplt Dt	**Award Dt**	04/07/2008	**Award Amt**	661,541.01
CO Days	0	**Work Beg**	05/16/2008	**CO Amt**	.00
Adj Time	10/20/2008	**Sub Work Cmplt**	01/05/2009	**Cont Total**	661,541.01
Time Used	89.29 %	**Final Accpt**	12/03/2009		

NH 11-1(57)44	TIED	SEAL & COVER	431,040.15	374,653.61	37,465.36	94.80 %	50.99 %	5.38 %
LIVINGSTON - SOUTH		Park	355,179.70	.00	19,102.79			
6211057000		None		374,653.61	N			
WALSH-JOE (U9423)	406 494-9622	N N-11		N				

Lat/Long 453413 / 1103526 **Beg/End Term** 43.7 / 53.0 **Beg/End Sta** 0+00.0 / 492+62.0

NH 11-1(55)24	TIED	SEAL & COVER	337,560.00	286,887.40	28,688.74	91.37 %	52.63 %	5.76 %
EMIGRANT - SOUTH		Park	262,114.75	.00	15,098.99			
6210055000		None		286,887.40	N			
WALSH-JOE (U9423)	406 494-9622	N N-11		N				

Lat/Long 452238 / 1104331 **Beg/End Term** 24.1 / 34.0 **Beg/End Sta** 0+00.0 / 522+71.99

Contract Totals for 06308	768,600.15	661,541.01	66,154.10	93.31 %	51.70 %	5.54 %
Project Count 2	617,294.45	.00	34,201.78			
		661,541.01				

Contract No 08B08 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	45 Wrk Day	**Award Dt**	12/15/2008	**Award Amt**	1,093,172.37
CO Days	0	**Work Beg**	03/31/2009	**CO Amt**	.00
Adj Time	45	**Sub Work Cmplt**	09/30/2010	**Cont Total**	1,093,172.37
Time Used	68.89 % **Time Chrg** 31	**Final Accpt**	05/26/2011		

NH 11-1(53)1		SEAL & COVER	1,372,201.40	1,093,172.37	131,180.68	100.01 %	44.66 %	5.36 %
NORTH OF GARDINER - NORTH		Park	1,093,313.93	.00	58,584.32			
5963053000		None		1,093,172.37	N			
OLSEN-JOE (U6629)	406 494-9636	N N-11		N				

Lat/Long 451011 / 1105052 **Beg/End Term** 1.0 / 24.1 **Beg/End Sta** 0+00.0 / 1218+02.0

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Day, James	Work Phone	556-4720	Cell Phone	N/A	Email	

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	10B08	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	10/16/2009	Cmplt Dt	Award Dt	02/23/2009	Award Amt 156,627.00
				CO Days	0		Work Beg	04/20/2009	CO Amt .00
				Adj Time	10/16/2009		Sub Work Cmplt	11/23/2009	Cont Total 156,627.00
			Time Used	100.00 %			Final Accpt	05/06/2010	

UPP 1202(5)	TIED	SEAL & COVER		116,611.25	103,750.35	12,450.04	95.92 %	31.12 %	3.89 %
OAK ST - 19TH TO 7TH		Gallatin		99,519.71	.00	3,874.22			
6257005000		None			103,750.35	Y			
DAVIES-JIM (U1952)	406 444-3424	U	U-1202		Y				
Lat/Long 454135 / 1110321		Beg/End Term	0.0 / 0.8			Beg/End Sta	1+00.00 / 41+72.80		
UPP 1217(4)	TIED	SEAL & COVER		68,875.25	52,876.65	6,345.20	118.06 %	99.04 %	10.07 %
GRIFFIN DR- N 7TH TO ROUSE		Gallatin		62,428.22	.00	6,284.19			
6256004000		None			52,876.65	Y			
DAVIES-JIM (U1952)	406 444-3424	U	U-1217		Y				
Lat/Long 454200 / 1110221		Beg/End Term	0.0 / 0.7			Beg/End Sta	0+00.00 / 38+91.0		
Contract Totals for	10B08			185,486.50	156,627.00	18,795.24	103.40 %	54.05 %	6.27 %
Project Count	2			161,947.93	.00	10,158.41			
					156,627.00				
Project Mgr Totals for	Day, James			13,515,263.04	11,333,995.74	1,177,685.83	97.00 %	81.02 %	8.28 %
Cont Count	7			11,521,166.96	543,674.14	954,144.49			
Project Count	12				11,877,669.88				

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Hancock, Dale	Work Phone	287-9204	Cell Phone	N/A	Email	

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	02308	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	10/20/2008	Cmplt Dt	Award Dt	04/07/2008	Award Amt	642,780.22
				CO Days	0		Work Beg	07/30/2008	CO Amt	.00
				Adj Time	10/20/2008		Sub Work Cmplt	11/05/2008	Cont Total	642,780.22
			Time Used	83.33	%		Final Accpt	01/28/2010		

STPP 29-1(50)14	TIED	SEAL & COVER			267,502.50	230,638.92	23,063.89	94.32	%	68.09	%	7.22	%
VIRGINIA CITY - ALDER		Madison			217,532.48	.00	15,704.84						
6217050000		None				230,638.92	Y						
DAVIES-JIM (U1952)	406 444-3424	P	P-29			Y							
Lat/Long 451959 / 1120059				Beg/End Term	13.9 / 23.2		Beg/End Sta	341+63.00 / 1603+91.10					
STPP 29-1(52)23	TIED	SEAL & COVER			226,494.00	195,399.58	19,539.96	100.82	%	87.61	%	8.69	%
ALDER - SHERIDAN		Madison			196,997.33	.00	17,118.90						
6218052000		None				195,399.58	Y						
DAVIES-JIM (U1952)	406 444-3424	P	P-29			Y							
Lat/Long 452259 / 1120817				Beg/End Term	23.20 / 32.20		Beg/End Sta	1603+91.10 / 1128+00.00					
STPP 29-1(48)6	TIED	SEAL & COVER			251,996.50	216,741.72	21,674.17	93.47	%	88.84	%	9.51	%
VIRGINIA CITY HILL		Madison			202,587.03	.00	19,256.32						
6215048000		None				216,741.72	Y						
DAVIES-JIM (U1952)	406 444-3424		P-29			Y							
Lat/Long 451755 / 1115221				Beg/End Term	5.6 / 13.9		Beg/End Sta	792+59.60 / 341+63.00					
Contract Totals for	02308				745,993.00	642,780.22	64,278.02	96.01	%	81.02	%	8.44	%
Project Count	3				617,116.84	.00	52,080.06						
						642,780.22							

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Hancock, Dale | **Work Phone** 287-9204 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 03210 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	25 Wrk Day	**Award Dt**	02/23/2010	**Award Amt**	125,046.80
CO Days	0	**Work Beg**	07/06/2010	**CO Amt**	.00
Adj Time	25	**Sub Work Cmplt**	10/01/2010	**Cont Total**	125,046.80
Time Used	44.00 %	**Time Chrg**	11	**Final Accpt**	03/24/2011

STPS 222-1(6)0	OVERLAYS	141,150.05	125,046.80	25,009.36	94.57 %	37.97 %	8.03 %
DILLON - JACKSON INTERCHANGE	Beaverhead	118,251.90	.00	9,495.79			
6813006000	None		125,046.80	N			
WALSH-JOE (U9423) 406 494-9622	S S-222		N				

Lat/Long 451118 / 1123941 **Beg/End Term** 0.000 / 3.541 **Beg/End Sta** /

Contract No 03409 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	10/17/2009 Cmplt Dt	**Award Dt**	04/20/2009	**Award Amt**	344,656.38
CO Days	0	**Work Beg**	05/22/2009	**CO Amt**	- 9,300.00
Adj Time	10/17/2009	**Sub Work Cmplt**	10/23/2009	**Cont Total**	335,356.38
Time Used	71.05 %	**Final Accpt**	05/06/2010		

STPS 278-1(23)25	SEAL & COVER	325,960.10	344,656.38	31,019.07	95.08 %	119.14 %	11.59 %
EAST OF BIG HOLE PASS - EAST AND WEST	Beaverhead	318,869.05	- 9,300.00	36,955.46			
6221023000	None		335,356.38	Y			
WALSH-JOE (U9423) 406 494-9622	S S-278		Y				

Lat/Long 451831 / 1130914 **Beg/End Term** 24.690 / 30.000 **Beg/End Sta** /

Contract No 09309 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	30 Wrk Day	**Award Dt**	03/23/2009	**Award Amt**	2,125,122.43
CO Days	2	**Work Beg**	09/28/2009	**CO Amt**	67,983.00
Adj Time	32	**Sub Work Cmplt**	08/30/2010	**Cont Total**	2,193,105.43
Time Used	96.88 %	**Time Chrg**	31	**Final Accpt**	03/24/2011

STPP 49-2(9)16	OVERLAYS	2,199,971.65	2,125,122.43	255,014.69	107.00 %	48.50 %	5.27 %
TWIN BRIDGES- SOUTH	Madison	2,346,644.21	67,983.00	123,684.75			
6516009000	None		2,193,105.43	Y			
WALSH-JOE (U9423) 406 494-9622	P P-49		Y				

Lat/Long 452927 / 1122330 **Beg/End Term** 16.2 / 27.6 **Beg/End Sta** 0+00.00 / 605+09.00

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Hancock, Dale | **Work Phone** 287-9204 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 09408 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	10/17/2008	Cmplt Dt	**Award Dt**	05/05/2008	**Award Amt** 1,499,540.74
CO Days	0		**Work Beg**	07/17/2008	**CO Amt** .00
Adj Time	10/17/2008		**Sub Work Cmplt**	12/23/2008	**Cont Total** 1,499,540.74
Time Used	100.00 %		**Final Accpt**	01/28/2010	

IM 15-1(102)75	TIED	SEAL & COVER		836,963.85	804,983.14	80,498.31	97.37 %	43.29 %	4.45 %
APEX - GLEN		Beaverhead		783,827.74	.00	34,851.46			
6208102000		None			804,983.14	Y			
WALSH-JOE (U9423)	406 494-9622	I	I-15		Y				
Lat/Long 452631 / 1124223		**Beg/End Term** 74.504 / 85.700				**Beg/End Sta** 550+00.0 / 1143+33.3			
IM 15-2(94)86	TIED	SEAL & COVER		750,432.75	694,557.60	69,455.76	100.42 %	42.31 %	4.21 %
GLEN - MELROSE		Madison		697,475.01	.00	29,388.56			
6209094000		None			694,557.60	Y			
WALSH-JOE (U9423)	406 494-9622	I	I-15		Y				
Lat/Long 453533 / 1123957		**Beg/End Term** 85.700 / 93.477				**Beg/End Sta** 1143+33.3 / 1544+75.0			
Contract Totals for 09408				1,587,396.60	1,499,540.74	149,954.07	98.78 %	42.84 %	4.34 %
Project Count 2				1,481,302.75	.00	64,240.02			
					1,499,540.74				

Contract No 09809 | **Contractor Nm** A. M. WELLES, INC.

Cont Time	11/15/2009	Cmplt Dt	**Award Dt**	09/08/2009	**Award Amt** 294,441.15
CO Days	166		**Work Beg**	10/21/2009	**CO Amt** 10,428.00
Adj Time	04/30/2010		**Sub Work Cmplt**	05/25/2010	**Cont Total** 304,869.15
Time Used	100.00 %		**Final Accpt**	01/27/2011	

ARRA 13-1(45)37		DRAINAGE		272,587.00	294,441.15	29,444.12	98.88 %	165.85 %	16.20 %
CULVERT - SOUTH OF CAMERON		Madison		301,457.67	10,428.00	48,834.04			
6163045000		None			304,869.15	Y			
WALSH-JOE (U9423)	406 494-9622	P	P-13		Y				
Lat/Long 451141 / 1114044		**Beg/End Term** 36.8 /				**Beg/End Sta** 13+75 / 14+27			
Project Mgr Totals for	**Hancock, Dale**			5,273,058.40	5,031,587.72	554,719.33	101.63 %	60.44 %	6.47 %

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Hancock, Dale	Work Phone	287-9204	Cell Phone	N/A	Email	

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Hancock, Dale		5,273,058.40	5,031,587.72	554,719.33	101.63 %	60.44 %	6.47 %
Cont Count 6		5,183,642.42	69,111.00	335,290.12			
Project Count 9			5,100,698.72				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 01513	**Contractor Nm** JIM GILMAN EXCAVATING, INC.			**Cont Time** 80 Wrk Day	**Award Dt** 01/28/2014	**Award Amt** 2,309,255.56					
				CO Days 0	**Work Beg** 03/18/2014	**CO Amt** 12,050.60					
				Adj Time 80	**Sub Work Cmplt** 01/20/2015	**Cont Total** 2,321,306.16					
			Time Used 98.75 %	**Time Chrg** 79	**Final Accpt** 07/30/2015						
STPS 357-1(5)0		RECONSTRUCTION, GRADING		2,420,309.20	2,309,255.56	277,110.67		96.01 %	113.02 %	14.05 %	
ALDER - SOUTH		Madison		2,228,580.33	12,050.60	313,178.23					
4807005000		None			2,321,306.16	N					
WALSH-JOE (U9423)	406 494-9622	S	S-357		N						
Lat/Long 451748 / 1120442		**Beg/End Term** 0.0 / 4.8			**Beg/End Sta** 0+00.00 / 251+74.14						
Contract No 01514	**Contractor Nm** MOUNTAIN WEST HOLDING COMPANY			**Cont Time** 20 Wrk Day	**Award Dt** 06/03/2014	**Award Amt** 32,752.00					
				CO Days 0	**Work Beg** 07/23/2014	**CO Amt** .00					
				Adj Time 20	**Sub Work Cmplt** 10/16/2014	**Cont Total** 32,752.00					
			Time Used 25.00 %	**Time Chrg** 5	**Final Accpt** 03/26/2015						
HSIP 15-1(117)51		SAFETY		54,124.00	32,752.00	6,550.40		96.95 %	58.65 %	12.10 %	
SF 129 - SFTY IMPROVEMENT SOUTH DILLON		Beaverhead		31,752.00	.00	3,841.93					
8026117000		None			32,752.00	N					
BURKE-PATRICIA (U3486)	406 444-9420	I	I-15		N						
Lat/Long 450552 / 1124641		**Beg/End Term** 51.5 / 52.5			**Beg/End Sta** 857+80.00 / 902+50.00						
Contract No 02408	**Contractor Nm** MONTANA LINES, INC. - GFLS			**Cont Time** 09/30/2008 Cmplt Dt	**Award Dt** 05/05/2008	**Award Amt** 376,752.05					
				CO Days 38	**Work Beg** 06/30/2008	**CO Amt** .00					
				Adj Time 11/07/2008	**Sub Work Cmplt** 12/09/2008	**Cont Total** 376,752.05					
			Time Used 98.73 %		**Final Accpt** 12/03/2009						
HSIP 90-4(56)227		SAFETY		499,992.90	376,752.05	37,675.21		96.52 %	149.34 %	15.47 %	
2003-VMS-BUTTE-EAST		Jefferson		363,645.06	.00	56,264.48					
5875056000		None			376,752.05	N					
PETERSON-ROY (U1791)	406 444-9252	I	I-90		N						
Lat/Long 455734 / 1122813		**Beg/End Term** /			**Beg/End Sta** /						

SiteManager Completed Contracts Construction Report

STMR0076

District 2	**Butte**						
Project Mgr	**Harris, Dean**	**Work Phone**	494-9643	**Cell Phone**	490-2506	**Email**	deharris@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No	**02512**	**Contractor Nm**	SCHELLINGER CONSTRUCTION CO., INC.	**Cont Time**	40	Wrk Day	**Award Dt**	06/05/2012	**Award Amt**	1,754,224.75				
				CO Days	0		**Work Beg**	09/04/2012	**CO Amt**	.00				
				Adj Time	40		**Sub Work Cmplt**	12/09/2013	**Cont Total**	1,754,224.75				
			Time Used 67.50 %	**Time Chrg**	27		**Final Accpt**	05/29/2014						

HSIP 14-2(31)28	TIED	REHAB (MINOR GRADE & OVERLAY)		93,531.80	87,126.70	10,455.20	97.25 %	24.30 %	3.00 %					
SF 099 SOUTH OF WHITE SULPHUR SPRINGS		Meagher		84,734.73	.00	2,540.46								
7197031000		None			87,126.70	N								
MALONE-KEVIN (U0723)	406 444-9369	P	P-14		N									
Lat/Long 462333 / 1105903		**Beg/End Term** 28.0 / 28.3				**Beg/End Sta** 10+00.0 / 21+50.0								
STPP 14-1(26)23	TIED	OVERLAYS		1,784,819.20	1,667,098.05	200,051.77	99.19 %	30.61 %	3.70 %					
DEEP CREEK CANYON (US-12) - EAST		Meagher		1,653,515.19	.00	61,238.10								
7581026000		None			1,667,098.05	N								
DAVIES-JIM (U1952)	406 444-3424	P	P-14		N									
Lat/Long 462315 / 1105926		**Beg/End Term** 23.4 / 33.1				**Beg/End Sta** 532+02.0 / 1038+50.0								
Contract Totals for	**02512**			1,878,351.00	1,754,224.75	210,506.97	99.09 %	30.30 %	3.67 %					
Project Count	2			1,738,249.92	.00	63,778.56								
					1,754,224.75									

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Harris, Dean	Work Phone	494-9643	Cell Phone	490-2506	Email	deharris@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	02810	Contractor Nm	JIM GILMAN EXCAVATING, INC.	Cont Time	45	Wrk Day	Award Dt	08/24/2010	Award Amt 2,552,704.49
				CO Days	0		Work Beg	06/22/2011	CO Amt 36,751.20
				Adj Time	45		Sub Work Cmplt	11/17/2011	Cont Total 2,589,455.69
			Time Used 91.11 %	Time Chrg	41		Final Accpt	01/31/2013	

NH 8-3(2)55	TIED	SEAL & COVER		142,721.17	142,204.94	12,798.44	98.91 %	28.87 %	2.58 %			
JCT S-284 - E & W		Broadwater		143,097.70	2,475.00	3,695.08						
6931002000		None			144,679.94	N						
DAVIES-JIM (U1952)	406 444-3424	S	N-8		N							
Lat/Long 463347 / 1114736		Beg/End Term	54.5 / 57.1			Beg/End Sta	477+16.9 / 616+80.4					
NH 8-4(59)57	TIED	OVERLAYS		2,384,000.80	2,410,499.55	216,944.96	109.00 %	44.65 %	3.63 %			
WINSTON - TOWNSEND		Broadwater		2,664,832.50	34,276.20	96,866.43						
6930059000		None			2,444,775.75	N						
DAVIES-JIM (U1952)	406 444-3424	N	N-8		N							
Lat/Long 462737 / 1113831		Beg/End Term	57.1 / 78.1			Beg/End Sta	616+80.4 / 548+99.1					
Contract Totals for	02810			2,526,721.97	2,552,704.49	229,743.40	108.44 %	43.77 %	3.58 %			
Project Count	2			2,807,930.20	36,751.20	100,561.51						
					2,589,455.69							

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 03209 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	10/17/2009 Cmplt Dt	**Award Dt**	03/09/2009	**Award Amt**	1,031,133.73
CO Days	0	**Work Beg**	06/01/2009	**CO Amt**	42,992.75
Adj Time	10/17/2009	**Sub Work Cmplt**	10/08/2009	**Cont Total**	1,074,126.48
Time Used	76.80 %	**Final Accpt**	05/06/2010		

NH 85-1(18)6	TIED	SEAL & COVER		90,272.00	72,622.10	6,535.99	104.90 %	95.43 %	8.19 %		
BELGRADE INTERCHANGE		Gallatin		76,183.06	.00	6,237.26					
6214018000		None			72,622.10	Y					
DAVIES-JIM (U1952)	406 444-3424	N	N-85		Y						
Lat/Long 454542 / 1111107		**Beg/End Term**	5.7 / 6.6			**Beg/End Sta**	19+02.33 / 68+19.23				
IM 90-6(118)289	TIED	SEAL & COVER		1,053,461.06	958,511.63	86,266.05	105.97 %	77.48 %	6.30 %		
MANHATTAN - BELGRADE		Gallatin		1,061,301.33	42,992.75	66,834.97					
6515118000		None			1,001,504.38	Y					
DAVIES-JIM (U1952)	406 444-3424	I	I-90		Y						
Lat/Long 454726 / 1111228		**Beg/End Term**	289.2 / 301.2			**Beg/End Sta**	700+34.3 / 1335+00.0				
Contract Totals for 03209				1,143,733.06	1,031,133.73	92,802.04	105.90 %	78.74 %	6.42 %		
Project Count 2				1,137,484.39	42,992.75	73,072.23					
					1,074,126.48						

Contract No 03913 | **Contractor Nm** HOLLOW CONTRACTING, INC.

Cont Time	30 Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	693,252.88
CO Days	0	**Work Beg**	08/05/2014	**CO Amt**	.00
Adj Time	30	**Sub Work Cmplt**	12/29/2014	**Cont Total**	693,252.88
Time Used	100.00 % **Time Chrg** 30	**Final Accpt**	05/28/2015		

STPS 278-1(31)0		OVERLAYS		791,739.50	693,252.88	83,190.35	90.22 %	43.29 %	5.76 %		
JACKSON INTERCHANGE - WEST		Beaverhead		625,462.38	.00	36,013.36					
7919031000		None			693,252.88	N					
ROUSE-DUSTIN (U9174)	406 444-6005	S	S-278		N						
Lat/Long 451224 / 1124608		**Beg/End Term**	8.8 / 0.0			**Beg/End Sta**	1855+00.00 / 2315+00.00				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 03B08 | **Contractor Nm** A. M. WELLES, INC.

Cont Time	75 Wrk Day	**Award Dt**	06/09/2009	**Award Amt**	2,195,327.67
CO Days	15	**Work Beg**	07/21/2009	**CO Amt**	106,610.60
Adj Time	90	**Sub Work Cmplt**	12/06/2010	**Cont Total**	2,301,938.27
Time Used 100.00 %	**Time Chrg** 90	**Final Accpt**	07/28/2011		

STPP 13-3(4)83	RECONSTRUCTION, GRADING	2,943,489.61	2,195,327.66	219,532.77	98.58 %	187.70 %	18.16 %
SAPPINGTON JCT - SOUTH	Jefferson	2,269,208.39	106,610.60	412,065.08			
3833004000	None		2,301,938.26	Y			
DAVIES-JIM (U1952) 406 444-3424	P P-13		Y				

Lat/Long 454859 / 1114452 **Beg/End Term** 83.3 / 84.5 **Beg/End Sta** 105+00 / 123+80

Contract No 04210 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	60 Wrk Day	**Award Dt**	03/09/2010	**Award Amt**	2,578,545.25
CO Days	8	**Work Beg**	04/26/2010	**CO Amt**	21,505.60
Adj Time	68	**Sub Work Cmplt**	01/31/2011	**Cont Total**	2,600,050.85
Time Used 97.06 %	**Time Chrg** 66	**Final Accpt**	07/28/2011		

ARRA 11-1(51)53	OVERLAYS	2,875,322.30	2,578,545.25	335,210.88	95.90 %	86.83 %	11.67 %
LIVINGSTON - NE	Park	2,493,452.07	21,505.60	291,065.93			
5107051000	None		2,600,050.85	Y			
NORDHAGEN-BLAIR (U6573) 406 444-9128	P P-11		Y				

Lat/Long 454005 / 1103302 **Beg/End Term** 53.2 / 57.9 **Beg/End Sta** 13+49.00 / 25258.27

Contract No 06215 | **Contractor Nm** HELENA SAND & GRAVEL, INC.

Cont Time	15 Wrk Day	**Award Dt**	03/10/2015	**Award Amt**	96,669.00
CO Days	0	**Work Beg**	06/10/2015	**CO Amt**	.00
Adj Time	15	**Sub Work Cmplt**	12/14/2015	**Cont Total**	96,669.00
Time Used 60.00 %	**Time Chrg** 9	**Final Accpt**	03/24/2016		

HSIP 518-1(10)0	OVERLAYS	121,075.00	96,669.00	38,667.60	93.38 %	37.68 %	16.14 %
SF 129 - RAILROAD CROSSING - MT CITY	Jefferson	90,266.20	.00	14,568.87			
8035010000	None		96,669.00	N			
WOSOBA-LEROY (U0342) 406 444-1280	S S-518		N				

Lat/Long 463223 / 1115619 **Beg/End Term** .6 / .8 **Beg/End Sta** 219+72.6 / 209+47.3

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 06B12 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

Cont Time	55	Wrk Day	**Award Dt**	11/20/2012	**Award Amt**	2,424,878.40	
CO Days	0		**Work Beg**	04/01/2013	**CO Amt**	35,871.00	
Adj Time	55		**Sub Work Cmplt**	12/12/2013	**Cont Total**	2,460,749.40	
Time Used	94.55 %	**Time Chrg**	52		**Final Accpt**	09/17/2014	

STPP 84-1(14)0		OVERLAYS	2,653,389.60	2,424,878.40	242,487.84	104.26 %	107.00 %	10.11 %		
NORRIS - EAST		Gallatin	2,565,578.92	35,871.00	259,473.45					
7580014000		None		2,460,749.40	N					
WALSH-JOE (U9423)	406 494-9622	P	P-84	N						

Lat/Long 453529 / 1113429 **Beg/End Term** 0.0 / 12.3 **Beg/End Sta** 0+11.0 / 608+34.1

Contract No 07410 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

Cont Time	240	Wrk Day	**Award Dt**	02/08/2012	**Award Amt**	7,891,981.24	
CO Days	0		**Work Beg**	03/19/2012	**CO Amt**	- 39,749.75	
Adj Time	240		**Sub Work Cmplt**	12/09/2013	**Cont Total**	7,852,231.49	
Time Used	73.75 %	**Time Chrg**	177		**Final Accpt**	09/17/2014	

MT-STPE 8-4(44)78		RECONSTRUCTION, GRADING	7,763,058.71	7,891,981.24	789,198.12	100.42 %	73.65 %	7.37 %		
TOWNSEND - SOUTH		Broadwater	7,884,954.57	- 39,749.75	581,240.89					
1420044000		None		7,852,231.49	N					
HOLIEN-DAVID (U2412)	406 444-6118	N	N-8	N						

Lat/Long 461719 / 1113003 **Beg/End Term** 78.1 / 82.4 **Beg/End Sta** 24+46.60 / 93+79.80

Contract No 07513 | **Contractor Nm** STILLWATER ELECTRIC, INC.

Cont Time	25	Wrk Day	**Award Dt**	06/04/2013	**Award Amt**	28,368.80	
CO Days	0		**Work Beg**	07/26/2013	**CO Amt**	.00	
Adj Time	25		**Sub Work Cmplt**	11/04/2013	**Cont Total**	28,368.80	
Time Used	64.00 %	**Time Chrg**	16		**Final Accpt**	03/27/2014	

HSIP 49-2(11)14		SAFETY	54,832.60	28,368.80	2,269.50	97.60 %	995.27 %	81.58 %		
SF109-CURVE NEAR BEAVERHEAD ROCK		Madison	27,688.48	.00	22,587.65					
7526011000		None		28,368.80	N					
DAVIES-JIM (U1952)	406 444-3424	P	P-49	N						

Lat/Long 452246 / 1122718 **Beg/End Term** 13.7 / 15.1 **Beg/End Sta** 703+30.45 / 777+22.45

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 07609 | **Contractor Nm** ADVANCED EARTHWORKS INC

Cont Time	10/30/2009	Cmplt Dt	Award Dt	06/23/2009	Award Amt	318,133.87	
CO Days	0		Work Beg	09/09/2009	CO Amt	.00	
Adj Time	10/30/2009		Sub Work Cmplt	06/10/2010	Cont Total	318,133.87	
Time Used	100.00 %		Final Accpt	11/19/2010			

ARRA 34(26)		ENVIRONMENTAL AND WETLAND	384,940.45	318,133.87	28,632.05	99.75 %	261.79 %	23.62 %		
EASTON WETLAND/STREAM		Park	317,338.72	.00	74,957.00					
4866026000		None		318,133.87	Y					
MCNABOE-TIMOTHY (U1904)	406 444-0451	L LOCAL		Y						

Lat/Long 460592 / 1106351 **Beg/End Term** / **Beg/End Sta** /

Contract No 07911 | **Contractor Nm** HELENA SAND & GRAVEL, INC.

Cont Time	85	Wrk Day	Award Dt	10/04/2011	Award Amt	2,329,329.00	
CO Days	2		Work Beg	01/30/2012	CO Amt	24,664.00	
Adj Time	87		Sub Work Cmplt	02/05/2013	Cont Total	2,353,993.00	
Time Used	89.66 %	Time Chrg	78	Final Accpt	09/26/2013		

STPS 284-3(6)23		RECONSTRUCTION, GRADING	2,525,526.58	2,329,329.00	256,226.19	101.65 %	123.52 %	13.23 %		
12 KM S BROADWATER CO LN - SOUTH		Broadwater	2,392,784.19	24,664.00	316,478.57					
4474006000		None		2,353,993.00	N					
DAVIES-JIM (U1952)	406 444-3424	S S-284		N						

Lat/Long 463609 / 1115013 **Beg/End Term** 23.5 / 36.1 **Beg/End Sta** 346+80.00 / 1004+44.00

Contract No 08T09 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	10/03/2009	Cmplt Dt	Award Dt	06/09/2009	Award Amt	817,590.48	
CO Days	0		Work Beg	07/13/2009	CO Amt	.00	
Adj Time	10/03/2009		Sub Work Cmplt	10/22/2009	Cont Total	817,590.48	
Time Used	89.89 %		Final Accpt	05/06/2010			

ARRA 86-1(40)16		OVERLAYS	.00	817,590.48	81,759.05	94.91 %	67.06 %	7.07 %		
BATTLE RIDGE - N & S		Gallatin	775,974.34	.00	54,830.51					
6517040000		None		817,590.48	Y					
DAVIES-JIM (U1952)	406 444-3424	P-86		Y						

Lat/Long 454849 / 1105300 **Beg/End Term** 16.3 / 20.6 **Beg/End Sta** 808+12.8 / 1037+65.0

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09810	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time**	180	Wrk Day	**Award Dt**	09/07/2010	**Award Amt**	9,020,376.32	
				CO Days	7		**Work Beg**	10/27/2010	**CO Amt**	252,060.40	
				Adj Time	187		**Sub Work Cmplt**	12/11/2012	**Cont Total**	9,272,436.72	
			Time Used	97.86 %	**Time Chrg**	183		**Final Accpt**	07/25/2013		
NH 8-4(53)82		RECONSTRUCTION, GRADING		9,700,850.20	9,020,376.31	902,037.63		100.92 %	97.44 %	9.39 %	
TOWNSEND - SOUTH PASSING LANES		Broadwater		9,357,355.69	252,060.40	878,976.79					
1420053000		None			9,272,436.71	N					
DAVIES-JIM (U1952)	406 444-3424	N	N-8		N						
Lat/Long 461505 / 1112827			**Beg/End Term**	82.1 / 86.3			**Beg/End Sta**	85+60.83 / 159+71.38			
Contract No 11210	**Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC			**Cont Time**	20	Wrk Day	**Award Dt**	02/23/2010	**Award Amt**	297,372.91	
				CO Days	0		**Work Beg**	07/23/2010	**CO Amt**	.00	
				Adj Time	20		**Sub Work Cmplt**	09/21/2010	**Cont Total**	297,372.91	
			Time Used	65.00 %	**Time Chrg**	13		**Final Accpt**	03/24/2011		
STPS 540-1(21)20		SEAL & COVER		331,510.34	297,372.91	29,737.29		90.93 %	27.78 %	3.06 %	
CARTERS BRIDGE - SOUTH		Park		270,393.93	.00	8,260.72					
6811021000		None			297,372.91	Y					
WALSH-JOE (U9423)	406 494-9622	S	S-540		Y						
Lat/Long 453158 / 1103332			**Beg/End Term**	20.0 / 32.0			**Beg/End Sta**	/			
Contract No 12C10	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time**	07/31/2011	Cmplt Dt	**Award Dt**	12/14/2010	**Award Amt**	1,428,428.00	
				CO Days	82		**Work Beg**	06/02/2011	**CO Amt**	164,568.00	
				Adj Time	10/21/2011		**Sub Work Cmplt**	11/28/2011	**Cont Total**	1,592,996.00	
			Time Used	100.00 %				**Final Accpt**	01/31/2013		
NH 8-4(57)86		OVERLAYS		1,571,660.95	1,428,428.00	142,842.80		94.73 %	68.03 %	6.44 %	
TOSTON - NORTH		Broadwater		1,509,118.47	164,568.00	97,176.27					
6929057000		None			1,592,996.00	Y					
DAVIES-JIM (U1952)	406 444-3424	N	N-8		Y						
Lat/Long 461040 / 1112639			**Beg/End Term**	89.1 / 86.3			**Beg/End Sta**	997+02.0 / 115+25.3			

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 15613	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	65	Wrk Day	**Award Dt**	07/09/2013	**Award Amt**	6,005,984.78		
			CO Days	24		**Work Beg**	09/24/2013	**CO Amt**	295,340.30		
			Adj Time	89		**Sub Work Cmplt**	12/16/2014	**Cont Total**	6,301,325.08		
		Time Used 85.39 %	**Time Chrg**	76		**Final Accpt**	05/28/2015				
IM 15-1(111)54		OVERLAYS	6,312,280.83	6,005,984.78	600,598.48	106.29 %	52.64 %	4.72 %			
BARRETTS - DILLON		Beaverhead	6,697,859.81	295,340.30	316,130.23						
7569111000		None		6,301,325.08	N						
WALSH-JOE (U9423)	406 494-9622	I I-15		N							
Lat/Long 451054 / 1124132		**Beg/End Term** 54.48 / 63.37				**Beg/End Sta** 1012+96.7 / 290+81.4					
Contract No 16408	**Contractor Nm**	EDWARD T COPPS CONSTRUCTION INC	**Cont Time**	115	Wrk Day	**Award Dt**	05/05/2008	**Award Amt**	885,511.18		
			CO Days	28		**Work Beg**	07/17/2008	**CO Amt**	.00		
			Adj Time	143		**Sub Work Cmplt**	05/13/2010	**Cont Total**	885,511.18		
		Time Used 96.50 %	**Time Chrg**	138		**Final Accpt**	10/07/2010				
BR 1801(4)		BRIDGE CONSTRUCTION, REHAB AND F	852,342.80	885,511.18	106,261.34	98.98 %	267.20 %	32.39 %			
NEVERSWEAT - RR - BUTTE		Silver Bow	876,475.49	.00	283,930.55						
5051004000		None		885,511.18	Y						
MILLER-BRYAN (U5993)	406 444-9413	U U-1801		Y							
Lat/Long 460111 / 1123203		**Beg/End Term** 3.2 / 3.3				**Beg/End Sta** 1+00.0 / 2.70.00					
Contract No JC514	**Contractor Nm**	MONTANA LINES, INC. - GFLS	**Cont Time**	12/12/2014	Cmplt Dt	**Award Dt**	05/20/2014	**Award Amt**	474,209.00		
			CO Days	0		**Work Beg**	07/29/2014	**CO Amt**	.00		
			Adj Time	12/12/2014		**Sub Work Cmplt**	02/09/2015	**Cont Total**	474,209.00		
		Time Used .00 %				**Final Accpt**	07/30/2015				
HSIP STWD(196)		SAFETY	560,065.00	474,209.00	47,420.90	81.43 %	102.27 %	12.56 %			
SF 129-BUTTE WRONG WAY-PH 1		DISTRICT WIDE, MISSOULA	386,167.76	.00	48,497.87						
8001196000		None		474,209.00	N						
WOSOBA-LEROY (U0342)	406 444-1280	I I-90, I-15		N							
Lat/Long 455810 / 1123056		**Beg/End Term** /				**Beg/End Sta** /					
Project Mgr Totals for	**Harris, Dean**		47,965,316.60	45,542,781.34	4,760,461.48	100.76 %	90.47 %	9.19 %			

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Harris, Dean | **Work Phone** 494-9643 | **Cell Phone** 490-2506 | **Email** deharris@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Harris, Dean		47,965,316.60	45,542,781.34	4,760,461.48	100.76 %	90.47 %	9.19 %
Cont Count 22		46,847,721.31	952,664.70	4,306,950.68			
Project Count 25			46,495,446.04				

Project Mgr James, Kathy | **Work Phone** 444-6327 | **Cell Phone** N/A | **Email** kjames@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 10208 | **Contractor Nm** ADVANCED EARTHWORKS INC

Cont Time	45 Wrk Day	Award Dt	03/10/2008	Award Amt	863,821.26
CO Days	0	Work Beg	09/16/2010	CO Amt	.00
Adj Time	45	Sub Work Cmplt	10/27/2008	Cont Total	863,821.26
Time Used	2.22 %	Time Chrg	1	Final Accpt	01/26/2012

STPP 13-1(40)55	RECONSTRUCTION, GRADING	858,392.61	863,821.26	103,658.55	102.26 %	142.90 %	16.77 %
TURN BAY - MCALLISTER	Madison	883,304.23	.00	148,126.11			
4802040000	None		863,821.26	N			
DAVIES-JIM (U1952) 406 444-3424	P P-13		N				

Lat/Long 452640 / 1114353 **Beg/End Term** 55.1 / 55.7 **Beg/End Sta** 11+00 / 21+40

Project Mgr Totals for James, Kathy	858,392.61	863,821.26	103,658.55	102.26 %	142.90 %	16.77 %
Cont Count 1	883,304.23	.00	148,126.11			
Project Count 1		863,821.26				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Johnson, Rickie | **Work Phone** 285-6783 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 09T09 | **Contractor Nm** HALL CONSTRUCTION SERVICES, LLP

Cont Time	10/30/2009	Cmplt Dt	**Award Dt**	06/09/2009	**Award Amt**	211,694.60					
CO Days	0		**Work Beg**	08/03/2009	**CO Amt**	.00					
Adj Time	10/30/2009		**Sub Work Cmplt**	01/04/2010	**Cont Total**	211,694.60					
Time Used	99.14 %		**Final Accpt**	03/24/2011							

ARRA 16(73)		ENVIRONMENTAL AND WETLAND	237,311.75	211,694.60	21,169.46	100.04 %	409.08 %	40.89 %			
EAST BOZEMAN INTERCHANGE WETLAND M		Gallatin	211,787.60	.00	86,599.41						
5710073000		None		211,694.60	Y						
KELLER-SCOTT (U4748)	406 994-1843	LOCAL		Y							

Lat/Long 454032 / 1110107 **Beg/End Term** / **Beg/End Sta** /

Contract No E0210 | **Contractor Nm** FRONTIER WEST, LLC

Cont Time	55	Cal Day	**Award Dt**	07/22/2010	**Award Amt**	271,597.70					
CO Days	0		**Work Beg**	08/03/2010	**CO Amt**	.00					
Adj Time	55		**Sub Work Cmplt**	08/18/2011	**Cont Total**	271,597.70					
Time Used	52.73 %	**Time Chrg**	29	**Final Accpt**	11/17/2011						

STPS 347-1(3)3		BRIDGE CONSTRUCTION, REHAB AND F	298,057.40	271,597.70	54,319.54	97.04 %	47.66 %	9.82 %			
AMSTERDAM RD - DRAINAGE BR		Gallatin	263,563.40	.00	25,887.50						
7364003000		None		271,597.70	Y						
MILLER-BRYAN (U5993)	406 444-9413	S S-347		Y							

Lat/Long 454622 / 1111422 **Beg/End Term** 3.3 / 3.3 **Beg/End Sta** 52+60.00 / 53+25.00

Project Mgr Totals for	**Johnson, Rickie**	535,369.15	483,292.30	75,489.00	98.36 %	149.01 %	23.66 %				
Cont Count	2	475,351.00	.00	112,486.91							
Project Count	2		483,292.30								

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 01210 | **Contractor Nm** MONTANA MATERIALS INC DBA LS JENSEN

Cont Time	55	Wrk Day	**Award Dt**	01/26/2010	**Award Amt**	2,473,452.97	
CO Days	3		**Work Beg**	05/10/2010	**CO Amt**	4,133.70	
Adj Time	58		**Sub Work Cmplt**	10/24/2011	**Cont Total**	2,477,586.67	
Time Used	100.00 %	**Time Chrg**	58		**Final Accpt**	05/24/2012	

IM 90-5(65)249	TIED	OVERLAYS		1,018,736.65	983,766.30	88,538.97	97.93 %	64.80 %	5.95 %			
WHITEHALL - CARDWELL		Jefferson		963,562.66	203.50	57,371.57						
6802065000		None			983,969.80	N						
DAVIES-JIM (U1952)	406 444-3424	I	I-90		N							
Lat/Long 455220 / 1120207		**Beg/End Term** 248.6 / 256.8				**Beg/End Sta** 1157+00.0 / 416+24.0						
IM 90-5(67)257	TIED	OVERLAYS		1,551,492.25	1,489,686.67	134,071.80	94.72 %	85.72 %	8.12 %			
CARDWELL - COTTONWOOD HILL		Jefferson		1,414,690.77	3,930.20	114,929.43						
6801067000		None			1,493,616.87	N						
DAVIES-JIM (U1952)	406 444-3424	I	I-90		N							
Lat/Long 455259 / 1115212		**Beg/End Term** 256.8 / 264.1				**Beg/End Sta** 416+24.0 / 410+19.0						
Contract Totals for 01210				2,570,228.90	2,473,452.97	222,610.77	95.99 %	77.40 %	7.24 %			
Project Count 2				2,378,253.43	4,133.70	172,301.00						
					2,477,586.67							

Contract No 02212 | **Contractor Nm** BULLOCK CONTRACTING LLC

Cont Time	70	Wrk Day	**Award Dt**	02/21/2012	**Award Amt**	1,751,487.81	
CO Days	10		**Work Beg**	04/26/2012	**CO Amt**	241,486.19	
Adj Time	80		**Sub Work Cmplt**	12/06/2013	**Cont Total**	1,992,974.00	
Time Used	95.00 %	**Time Chrg**	76		**Final Accpt**	05/29/2014	

HSIP 205-1(27)15		RECONSTRUCTION, GRADING		1,689,986.78	1,751,487.80	192,663.66	101.13 %	62.90 %	6.01 %			
SAFETY IMPVMNT - E OF MANHATTAN		Gallatin		2,015,473.98	241,486.19	121,180.62						
4437027000		None			1,992,973.99	N						
KELLER-SCOTT (U4748)	406 994-1843	S	S-205		N							
Lat/Long 454856 / 1111511		**Beg/End Term** 15. / 16.1				**Beg/End Sta** 61+05.00 / 78+60.00						

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 02412 | **Contractor Nm** KNIFE RIVER CORPORATION - BELG

Cont Time	30	Wrk Day	**Award Dt**	04/24/2012	**Award Amt**	347,755.30									
CO Days	0		**Work Beg**	07/05/2012	**CO Amt**	.00									
Adj Time	30		**Sub Work Cmplt**	12/20/2012	**Cont Total**	347,755.30									
Time Used	46.67 %	**Time Chrg**	14		**Final Accpt**	09/26/2013									

UPP 0603(2)	TIED	SEAL & COVER	192,400.20	173,841.15	17,384.12	96.31 %	65.90 %	6.84 %							
MADISON/BROADWAY/DRY-BELGRADE		Gallatin	167,429.15	.00	11,456.17										
7404002000		None		173,841.15	N										
DAVIES-JIM (U1952)	406 444-3424	U	U-603	N											
Lat/Long 454622 / 1111049		**Beg/End Term**	0.0 / 2.9		**Beg/End Sta**	318+44.5 / 108+99.1									
UPP 1209(5)	TIED	SEAL & COVER	208,609.55	173,914.15	17,391.42	105.47 %	77.18 %	7.32 %							
S 3RD-GOLDENSTEIN TO KAGY-BOZEMAN		Gallatin	183,435.75	.00	13,423.05										
7410005000		None		173,914.15	N										
DAVIES-JIM (U1952)	406 444-3424	U	U-1209	N											
Lat/Long 453900 / 1110237		**Beg/End Term**	0.0 / 2.0		**Beg/End Sta**	0+00.0 / 106+16.0									
Contract Totals for 02412			401,009.75	347,755.30	34,775.54	100.89 %	71.54 %	7.09 %							
Project Count 2			350,864.90	.00	24,879.22										
				347,755.30											

Contract No 02612 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

Cont Time	75	Wrk Day	**Award Dt**	06/19/2012	**Award Amt**	3,621,945.42									
CO Days	0		**Work Beg**	07/26/2012	**CO Amt**	.00									
Adj Time	75		**Sub Work Cmplt**	12/10/2013	**Cont Total**	3,621,945.42									
Time Used	88.00 %	**Time Chrg**	66		**Final Accpt**	05/29/2014									

NH 8-4(46)105		RECONSTRUCTION, GRADING	4,311,460.73	3,621,945.42	362,194.54	99.12 %	42.08 %	4.25 %							
N OF THREE FORKS - NORTH		Broadwater	3,589,923.79	.00	152,423.32										
5734046000		None		3,621,945.42	N										
DAVIES-JIM (U1952)	406 444-3424	N	N-8	N											
Lat/Long 455701 / 1113551		**Beg/End Term**	105.4 / 107.2		**Beg/End Sta**	22+80.00 / 120+28.27									

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02B12	**Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC			**Cont Time** 25	Wrk Day	**Award Dt** 11/20/2012		**Award Amt** 878,936.12			
				CO Days 0		**Work Beg** 04/08/2013		**CO Amt** .00			
				Adj Time 25		**Sub Work Cmplt** 12/16/2013		**Cont Total** 878,936.12			
			Time Used 64.00 %	**Time Chrg** 16		**Final Accpt** 05/29/2014					
IM 90-5(73)264		SEAL & COVER		974,967.20	878,936.12	87,893.61		97.49 %	26.02 %	2.67 %	
MILLIGAN CANYON - E & W		Broadwater		856,898.61	.00	22,867.83					
7573073000		None			878,936.12	N					
WALSH-JOE (U9423)	406 494-9622	I	I-90		N						
Lat/Long 455510 / 1114455			**Beg/End Term** 264.1 / 274.3			**Beg/End Sta** 410+19.0 / 950+00.0					
Contract No 04712	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time** 45	Wrk Day	**Award Dt** 07/24/2012		**Award Amt** 1,339,840.56			
				CO Days 15		**Work Beg** 08/28/2012		**CO Amt** 68,520.00			
				Adj Time 60		**Sub Work Cmplt** 12/10/2013		**Cont Total** 1,408,360.56			
			Time Used 96.67 %	**Time Chrg** 58		**Final Accpt** 07/31/2014					
STPP-STPE 13-5(8)96	TIED	OVERLAYS		909,210.60	838,793.36	100,655.20		109.48 %	63.60 %	6.98 %	
THREE FORKS - URBAN		Gallatin		916,737.32	- 1,400.00	64,014.25					
6944008000		None			837,393.36	N					
WHERLEY-MICHAEL (U9547)	406 444-4221	P	P-13		N						
Lat/Long 455344 / 1113310			**Beg/End Term** 95.5 / 97.1			**Beg/End Sta** 187+06.0 / 275+73.60					
STPP 13-4(4)93	TIED	SEAL & COVER		561,892.75	501,047.20	60,125.66		100.92 %	30.14 %	3.14 %	
JCT. U.S. 287 - THREE FORKS		Broadwater		576,244.30	69,920.00	18,121.69					
6945004000		None			570,967.20	N					
DAVIES-JIM (U1952)	406 444-3424	P	P-13		N						
Lat/Long 455322 / 1113503			**Beg/End Term** 93.4 / 95.6			**Beg/End Sta** 14+94.0 / 187+06.0					
Contract Totals for 04712				1,471,103.35	1,339,840.56	160,780.86		106.01 %	51.09 %	5.50 %	
Project Count 2				1,492,981.62	68,520.00	82,135.94					
					1,408,360.56						

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 04911	**Contractor Nm** CENTURY COMPANIES, INC.			**Cont Time**	60	Wrk Day	**Award Dt**	09/20/2011	**Award Amt**	2,602,132.20	
				CO Days	0		**Work Beg**	04/18/2012	**CO Amt**	83,673.20	
				Adj Time	60		**Sub Work Cmplt**	11/15/2012	**Cont Total**	2,685,805.40	
			Time Used	96.67 %	**Time Chrg**	58	**Final Accpt**	07/25/2013			
NH 50-2(72)48		OVERLAYS		2,534,625.32	2,602,132.20	286,234.54		98.96 %	43.18 %	4.65 %	
BIG SKY - NORTH		Gallatin		2,657,777.52	83,673.20	123,593.20					
6932072000		None			2,685,805.40	N					
DAVIES-JIM (U1952)	406 444-3424	N	N-50		N						
Lat/Long 452009 / 1111017		**Beg/End Term**	48.4 / 61.3			**Beg/End Sta**	710+15.35 / 574+55.00				
Contract No 04B10	**Contractor Nm** (OBS)A SAND & GRAVEL INC DBA BLAHNIK C			**Cont Time**	40	Wrk Day	**Award Dt**	11/03/2010	**Award Amt**	2,541,888.72	
				CO Days	2		**Work Beg**	05/23/2011	**CO Amt**	24,267.00	
				Adj Time	42		**Sub Work Cmplt**	11/08/2011	**Cont Total**	2,566,155.72	
			Time Used	100.00 %	**Time Chrg**	42	**Final Accpt**	07/26/2012			
STPP 13-3(8)84	TIED	OVERLAYS		1,536,615.50	1,524,373.80	144,815.51		100.90 %	43.65 %	4.10 %	
SAPPINGTON JCT-WEST OF THREE FORKS		Broadwater		1,540,839.03	2,668.00	63,212.15					
6935008000		None			1,527,041.80	N					
DAVIES-JIM (U1952)	406 444-3424	P	P-13		N						
Lat/Long 454938 / 1114218		**Beg/End Term**	84.1 / 93.4			**Beg/End Sta**	668+52.3 / 1155+70.0				
STPP 13-1(53)75	TIED	OVERLAYS		1,015,748.03	1,017,514.92	96,663.92		97.94 %	48.71 %	4.63 %	
HARRISON - JEFFERSON RIVER		Madison		1,017,678.88	21,599.00	47,086.78					
6940053000		None			1,039,113.92	N					
DAVIES-JIM (U1952)	406 444-3424	P	P-13		N						
Lat/Long 454432 / 1114620		**Beg/End Term**	75.1 / 82.7			**Beg/End Sta**	1051+50.0 / 319+55.4				
Contract Totals for 04B10				2,552,363.53	2,541,888.72	241,479.43		99.70 %	45.68 %	4.31 %	
Project Count 2				2,558,517.91	24,267.00	110,298.93					
					2,566,155.72						

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 07112	**Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC			**Cont Time** 40	Wrk Day	**Award Dt** 02/08/2012		**Award Amt** 624,210.39			
				CO Days 0		**Work Beg** 07/09/2012		**CO Amt** 962.99			
				Adj Time 40		**Sub Work Cmplt** 12/11/2012		**Cont Total** 625,173.38			
		Time Used 65.00	%	**Time Chrg** 26		**Final Accpt** 05/30/2013					
IM 90-5(71)274		SEAL & COVER		729,549.42	624,210.39	62,421.04		99.28 %	44.61 %	4.49 %	
THREE FORKS - WEST		Broadwater		620,682.24	962.99	27,847.65					
7469071000		None			625,173.38	N					
DAVIES-JIM (U1952)	406 444-3424	I	I-90		N						
Lat/Long 455511 / 1113324		**Beg/End Term** 274.3 / 278.7				**Beg/End Sta** 950+00.00 / 1181+38.3					
Contract No 14110	**Contractor Nm** JIM GILMAN EXCAVATING, INC.			**Cont Time** 150	Wrk Day	**Award Dt** 02/09/2010		**Award Amt** 6,061,077.24			
				CO Days 33		**Work Beg** 04/05/2010		**CO Amt** 1,262,366.30			
				Adj Time 183		**Sub Work Cmplt** 11/16/2011		**Cont Total** 7,323,443.54			
		Time Used 98.36	%	**Time Chrg** 180		**Final Accpt** 07/26/2012					
ARRA 69-1(27)22		REHAB (MINOR GRADE & OVERLAY)		7,097,393.70	6,061,077.24	606,107.72		102.37 %	100.00 %	8.08 %	
ELKHORN ROAD - SOUTH		Jefferson		7,496,925.72	1,262,366.30	606,108.00					
2019027000		None			7,323,443.54	Y					
DAVIES-JIM (U1952)	406 444-3424	P	P-69		Y						
Lat/Long 460759 / 1115840		**Beg/End Term** 22.3 / 31.8				**Beg/End Sta** 25+00.00 / 510+00.00					
Contract No 14912	**Contractor Nm** KNIFE RIVER CORPORATION - BELG			**Cont Time** 60	Wrk Day	**Award Dt** 10/23/2012		**Award Amt** 1,270,658.58			
				CO Days 2		**Work Beg** 04/11/2013		**CO Amt** 45,490.00			
				Adj Time 62		**Sub Work Cmplt** 12/30/2013		**Cont Total** 1,316,148.58			
		Time Used 93.55	%	**Time Chrg** 58		**Final Accpt** 07/31/2014					
IM 90-6(126)298		REHAB (MINOR GRADE & OVERLAY)		1,417,392.97	1,270,658.58	152,479.03		103.06 %	88.23 %	9.92 %	
AMSTERDAM ROAD/I 90 EB ON-RAMP		Gallatin		1,356,415.67	45,490.00	134,539.03					
6865126000		None			1,316,148.58	N					
WOSOBA-LEROY (U0342)	406 444-1280	I	I-90		N						
Lat/Long 454603 / 1111101		**Beg/End Term** 297.5 / 298.8				**Beg/End Sta** 150+00.00 / 1205+18.7					

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Johnson, Shane	Work Phone	657-0241	Cell Phone	670-7889	Email	shajohnson@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	16311	Contractor Nm	SLETTEN CONSTRUCTION COMPANY	Cont Time	100	Wrk Day	Award Dt	04/19/2011	Award Amt 6,590,485.02
				CO Days	0		Work Beg	05/04/2011	CO Amt 76,903.95
				Adj Time	100		Sub Work Cmplt	01/09/2013	Cont Total 6,667,388.97
			Time Used 95.00 %	Time Chrg	95		Final Accpt	07/25/2013	

IM-STPP-NH-HSIP 8-4(37)107		RECONSTRUCTION, GRADING		7,387,504.84	6,590,485.02	659,048.50	95.81 %	84.30 %	8.70 %			
TURN BAY-W THREE FORKS INTCH		Broadwater		6,387,778.89	76,903.95	555,573.20						
4435037000		None			6,667,388.97	N						
BRANDENBERGER-STEPHANIE	406 444-7675	I	N-8		N							

Lat/Long 455506 / 1113550 Beg/End Term 108.9 / 107.3 Beg/End Sta 9+05.82 / 34+42.34

Project Mgr Totals for	Johnson, Shane	33,137,586.49	30,103,870.32	3,068,689.24	99.53 %	69.53 %	6.72 %					
Cont Count	12	31,762,494.28	1,807,803.33	2,133,747.94								
Project Count	16		31,911,673.65									

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Liebel, Duane | **Work Phone** 494-9651 | **Cell Phone** N/A | **Email** dliebel@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01411 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	40	Wrk Day	**Award Dt**	05/03/2011	**Award Amt**	323,487.94	
CO Days	0		**Work Beg**	07/05/2011	**CO Amt**	3,944.60	
Adj Time	40		**Sub Work Cmplt**	11/16/2011	**Cont Total**	327,432.54	
Time Used	67.50 %	**Time Chrg**	27		**Final Accpt**	09/27/2012	

STPP 49-1(21)9	SEAL & COVER	339,208.78	323,487.94	32,348.79	101.82 %	47.90 %	4.65 %		
STONE CREEK - NORTH	VARIOUS	333,379.93	3,944.60	15,493.46					
6947021000	None		327,432.54	N					
WALSH-JOE (U9423) 406 494-9622	P P-49		N						

Lat/Long 452129 / 1122901 **Beg/End Term** 9.0 / 16.1 **Beg/End Sta** 454+90.00 / 832+31.50

Contract No 02C08 | **Contractor Nm** FRONTIER WEST, LLC

Cont Time	200	Wrk Day	**Award Dt**	05/26/2009	**Award Amt**	5,548,515.56	
CO Days	4		**Work Beg**	06/29/2009	**CO Amt**	35,267.50	
Adj Time	204		**Sub Work Cmplt**	12/07/2011	**Cont Total**	5,583,783.06	
Time Used	95.59 %	**Time Chrg**	195		**Final Accpt**	05/30/2013	

BR 205-1(30)12	BRIDGE CONSTRUCTION, REHAB AND F	6,555,000.50	5,548,515.56	665,821.87	100.48 %	69.11 %	8.20 %		
STRUCTURES - SE OF MANHATTAN	Gallatin	5,610,367.55	35,267.50	460,124.48					
4862030000	None		5,583,783.06	Y					
MILLER-BRYAN (U5993) 406 444-9413	S S-205		Y						

Lat/Long 455048 / 1111845 **Beg/End Term** 11.4 / 12.4 **Beg/End Sta** 4+10.00 / 21+20.00

Contract No 03912 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	15	Wrk Day	**Award Dt**	09/18/2012	**Award Amt**	98,912.50	
CO Days	0		**Work Beg**	10/22/2012	**CO Amt**	.00	
Adj Time	15		**Sub Work Cmplt**	11/15/2012	**Cont Total**	98,912.50	
Time Used	53.33 %	**Time Chrg**	8		**Final Accpt**	05/30/2013	

HSIP 29-3(5)72	SAFETY	109,700.00	98,912.50	14,836.88	98.52 %	70.35 %	10.71 %		
SF 099 PIPESTONE PASS	Jefferson	97,448.49	.00	10,437.70					
7188005000	None		98,912.50	N					
WALSH-JOE (U9423) 406 494-9622	P P-29		N						

Lat/Long 454946 / 1122303 **Beg/End Term** 71.9 / 72.4 **Beg/End Sta** 165+75.00 / 194+24.00

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Liebel, Duane | **Work Phone** 494-9651 | **Cell Phone** N/A | **Email** dliebel@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 03B09 | **Contractor Nm** HK CONTRACTORS INC

Cont Time	45	Wrk Day	**Award Dt**	10/20/2009	**Award Amt**	2,525,746.81						
CO Days	7		**Work Beg**	06/09/2010	**CO Amt**	215,596.93						
Adj Time	52		**Sub Work Cmplt**	09/27/2011	**Cont Total**	2,741,343.74						
Time Used	78.85 %	**Time Chrg**	41		**Final Accpt**	03/22/2012						

NH 12-1(16)0	TIED	OVERLAYS		2,427,356.90	2,366,389.31	283,966.72	96.46 %	51.32 %	5.91 %			
TARGHEE PASS - WEST YELLOWSTONE		Gallatin		2,464,322.69	188,317.57	145,726.75						
6806016000		None			2,554,706.88	Y						
DAVIES-JIM (U1952)	406 444-3424	N	N-12		Y							
Lat/Long 444046 / 1111141		**Beg/End Term**	0.0 / 8.6			**Beg/End Sta**	0+00.2 / 460+24.2					
NH 12-1(18)9	TIED	SEAL & COVER		160,080.05	159,357.50	19,122.90	97.17 %	10.46 %	1.10 %			
WEST YELLOWSTONE URBAN		Gallatin		181,357.72	27,279.36	2,000.81						
6807018000		None			186,636.86	Y						
DAVIES-JIM (U1952)	406 444-3424	N	N-12		Y							
Lat/Long 443955 / 1110626		**Beg/End Term**	8.8 / 9.4			**Beg/End Sta**	460+24.2 / 494+35					
Contract Totals for 03B09				2,587,436.95	2,525,746.81	303,089.62	96.51 %	48.74 %	5.58 %			
Project Count 2				2,645,680.41	215,596.93	147,727.56						
					2,741,343.74							

Contract No 04913 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	20	Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	147,559.62						
CO Days	0		**Work Beg**	07/24/2014	**CO Amt**	.00						
Adj Time	20		**Sub Work Cmplt**	12/10/2014	**Cont Total**	147,559.62						
Time Used	75.00 %	**Time Chrg**	15		**Final Accpt**	05/28/2015						

STPS 360-1(6)16		OVERLAYS		145,363.80	147,559.62	22,133.94	95.96 %	32.45 %	5.07 %			
WHITE SULPHUR SPRINGS - WEST		Meagher		141,591.54	.00	7,181.71						
7920006000		None			147,559.62	N						
ROUSE-DUSTIN (U9174)	406 444-6005	P	S-360		N							
Lat/Long 464033 / 1110920		**Beg/End Term**	15.8 / 18.3			**Beg/End Sta**	560+10.80 / 692+10.80					

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Liebel, Duane | **Work Phone** 494-9651 | **Cell Phone** N/A | **Email** dliebel@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 04C10 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	30	Wrk Day	**Award Dt**	12/14/2010	**Award Amt**	643,298.87
CO Days	0		**Work Beg**	06/14/2011	**CO Amt**	11,541.20
Adj Time	30		**Sub Work Cmplt**	11/28/2011	**Cont Total**	654,840.07
Time Used	90.00 %	**Time Chrg**	27	**Final Accpt**	01/31/2013	

STPS 278-1(27)43	TIED	SEAL & COVER	305,889.33	313,227.64	25,058.21	105.42 %	64.43 %	4.82 %
JACKSON - N & S		Beaverhead	335,119.93	4,664.00	16,146.02			
6949027000		None		317,891.64	N			
WALSH-JOE (U9423)	406 494-9622	S S-278		N				
Lat/Long 452501 / 1132606		**Beg/End Term**	42.6 / 50.7		**Beg/End Sta**	500+00.0 / 426+60.00		
STPS 278-1(25)51	TIED	SEAL & COVER	323,769.11	330,071.23	26,405.70	88.83 %	47.24 %	4.17 %
NORTH OF JACKSON - WISDOM		Beaverhead	299,321.80	6,877.20	12,475.09			
6948025000		None		336,948.43	N			
WALSH-JOE (U9423)	406 494-9622	S S-278		N				
Lat/Long 453213 / 1132737		**Beg/End Term**	50.7 / 61.1		**Beg/End Sta**	928+00.0 / 553+61.4		
Contract Totals for 04C10			629,658.44	643,298.87	51,463.91	96.88 %	55.61 %	4.51 %
Project Count 2			634,441.73	11,541.20	28,621.11			
				654,840.07				

Contract No 04C11 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	15	Wrk Day	**Award Dt**	12/13/2011	**Award Amt**	30,755.00
CO Days	0		**Work Beg**	03/15/2012	**CO Amt**	.00
Adj Time	15		**Sub Work Cmplt**	07/06/2012	**Cont Total**	30,755.00
Time Used	13.33 %	**Time Chrg**	2	**Final Accpt**	01/31/2013	

HSIP 518-1(8)2		GUARDRAIL	43,100.00	30,755.00	7,688.75	95.12 %	110.83 %	29.13 %
SF089 E OF MONTANA CITY - GUARDRAIL		Jefferson	29,255.00	.00	8,521.18			
6698008000		None		30,755.00	N			
NORDHAGEN-BLAIR (U6573)	406 444-9128	S S-518		N				
Lat/Long 463311 / 1115441		**Beg/End Term**	1.8 / 2.1		**Beg/End Sta**	18+00.00 / 32+12.53		

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Liebel, Duane | **Work Phone** 494-9651 | **Cell Phone** N/A | **Email** dliebel@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 05508 | **Contractor Nm** FRONTIER WEST, LLC

				Cont Time	220	Wrk Day	**Award Dt**	06/09/2008	**Award Amt**	7,396,111.91					
				CO Days	6		**Work Beg**	07/29/2008	**CO Amt**	132,332.89					
				Adj Time	226		**Sub Work Cmplt**	01/10/2011	**Cont Total**	7,528,444.80					
			Time Used	99.12 %	**Time Chrg**	224		**Final Accpt**	01/26/2012						
BR 8-1(25)6		BRIDGE CONSTRUCTION, REHAB AND F			9,152,283.65	7,396,111.91	591,688.95	97.59 %	144.23 %	11.62 %					
LITTLE BLACKFOOT - E OF GARRISON		Powell			7,346,822.38	132,332.89	853,364.43								
3847025000		None				7,528,444.80	Y								
STUDT-MARK (U8724)	406 444-9191	P	N-8			Y									
Lat/Long 463251 / 1124043			**Beg/End Term**	5.88 / 7.00			**Beg/End Sta**	92+54.97 / 110+70.76							

Contract No 05612 | **Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.

				Cont Time	55	Wrk Day	**Award Dt**	07/24/2012	**Award Amt**	4,623,786.65					
				CO Days	4		**Work Beg**	05/28/2013	**CO Amt**	.00					
				Adj Time	59		**Sub Work Cmplt**	12/16/2013	**Cont Total**	4,623,786.65					
			Time Used	96.61 %	**Time Chrg**	57		**Final Accpt**	07/31/2014						
STPP 60-1(22)10	TIED	OVERLAYS			4,539,846.10	4,267,055.85	426,705.59	98.36 %	43.93 %	4.47 %					
KINGS HILL		Meagher			4,197,184.26	.00	187,432.99								
7582022000		None				4,267,055.85	N								
KELLER-SCOTT (U4748)	406 994-1843	P	P-60			N									
Lat/Long 464600 / 1104725			**Beg/End Term**	9.7 / 28.7			**Beg/End Sta**	0+09.21 / 1009+40.00							
HSIP 60-1(18)27	TIED	GUARDRAIL			332,155.80	356,730.80	35,673.08	100.34 %	105.86 %	10.55 %					
SF089 KINGS HILL S GUARDRAIL		Meagher			357,929.83	.00	37,762.17								
6696018000		None				356,730.80	N								
ULBERG-IVAN (U9228)	406 444-6217	P	P-60			N									
Lat/Long 464941 / 1104145			**Beg/End Term**	27.4 / 28.3			**Beg/End Sta**	942+87.50 / 988+89.50							
Contract Totals for 05612					4,872,001.90	4,623,786.65	462,378.67	98.51 %	48.70 %	4.94 %					
Project Count 2					4,555,114.09	.00	225,195.16								
						4,623,786.65									

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Liebel, Duane	Work Phone	494-9651	Cell Phone	N/A	Email	dliebel@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	05809	Contractor Nm	TCA, LLC	Cont Time	160	Wrk Day	Award Dt	09/08/2009	Award Amt 3,342,557.35
				CO Days	4		Work Beg	10/19/2009	CO Amt 63,175.50
				Adj Time	164		Sub Work Cmplt	02/02/2011	Cont Total 3,405,732.85
			Time Used 98.78 %	Time Chrg	162		Final Accpt	03/28/2013	

ARRA 90-6(87)278		RECONSTRUCTION, GRADING		3,275,036.92	3,342,557.35	334,255.74	95.18 %	89.77 %	9.26 %			
EAST THREE FORKS INTERCHANGE		Gallatin		3,241,633.77	63,175.50	300,068.00						
3376087000		None			3,405,732.85	Y						
DALSOGLIO-MICHAEL (U1921)	406 444-6250	I	I-90		Y							

Lat/Long	455406 / 1113204	Beg/End Term	278.3 /	Beg/End Sta	46+71.40 / 53+54.14

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Liebel, Duane	Work Phone	494-9651	Cell Phone	N/A	Email	dliebel@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	05B10	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	30	Wrk Day	Award Dt	11/16/2010	Award Amt	744,197.06
				CO Days	0		Work Beg	05/31/2011	CO Amt	17,450.90
				Adj Time	30		Sub Work Cmplt	11/21/2011	Cont Total	761,647.96
			Time Used	60.00 %	Time Chrg	18	Final Accpt	07/26/2012		

STPP 55-3(15)12	TIED	SEAL & COVER			26,783.30	24,273.02	2,427.30	100.53 %	252.33 %	19.61 %				
LEGION AVE. - JCT MT 69					31,230.78	6,794.50	6,124.75							
6943015000		None				31,067.52	N							
WALSH-JOE (U9423)	406 494-9622	P	P-55			N								
Lat/Long	455212 / 1120615			**Beg/End Term**	964+23.4 / 16+32.80			**Beg/End Sta**	12.2 / 12.5					
STPP 69-1(33)0	TIED	SEAL & COVER			269,045.04	243,624.44	24,362.44	105.16 %	76.80 %	7.18 %				
LEGION AVE. - JCT S-359		Jefferson			260,553.18	4,152.90	18,709.76							
6941033000		None				247,777.34	N							
WALSH-JOE (U9423)	406 494-9622	P	P-69			N								
Lat/Long	455218 / 1120220			**Beg/End Term**	0.0 / 6.1			**Beg/End Sta**	16+32.18 / 311+00.00					
STPP 69-1(35)6	TIED	SEAL & COVER			510,310.37	476,299.60	47,629.96	99.71 %	33.33 %	3.30 %				
JCT S-359 - NORTH					481,405.68	6,503.50	15,873.61							
6942035000		None				482,803.10	N							
WALSH-JOE (U9423)	406 494-9622	S	P-69			N								
Lat/Long	455815 / 1115350			**Beg/End Term**	6.1 / 22.1			**Beg/End Sta**	817+91.00 / 1664+86.8					
Contract Totals for	05B10				806,138.71	744,197.06	74,419.70	101.52 %	54.70 %	5.26 %				
Project Count	3				773,189.64	17,450.90	40,708.12							
						761,647.96								

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Liebel, Duane	Work Phone	494-9651	Cell Phone	N/A	Email	dliebel@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	06710	Contractor Nm	FRONTIER WEST, LLC	Cont Time	70	Wrk Day	Award Dt	08/10/2010	Award Amt	456,507.05				
				CO Days	0		Work Beg	09/29/2010	CO Amt	.00				
				Adj Time	70		Sub Work Cmplt	12/13/2011	Cont Total	456,507.05				
			Time Used	94.29	%	Time Chrg	66		Final Accpt	01/31/2013				
BR-MT 9039(38)			BRIDGE CONSTRUCTION, REHAB AND F	591,738.15	456,507.05	54,780.85	102.24	%	217.17	%	25.49	%		
LITTLE BLACKFOOT RIVER-3 MILES EAST GA			Powell	466,751.22	.00	118,969.06								
6297038000			None		456,507.05	Y								
PRIEBE-GABE (U2177)	406 444-6080	L	L-39-249		Y									
Lat/Long	463212 / 1124327		Beg/End Term	3.7 /			Beg/End Sta	100+36.00 / 104+84.00						
Contract No	06911	Contractor Nm	PENHALL COMPANY INC - ROGERS MN	Cont Time	90	Wrk Day	Award Dt	10/04/2011	Award Amt	2,926,371.04				
				CO Days	9		Work Beg	04/19/2012	CO Amt	- 87,529.42				
				Adj Time	99		Sub Work Cmplt	07/12/2013	Cont Total	2,838,841.62				
			Time Used	98.99	%	Time Chrg	98		Final Accpt	07/31/2014				
BH STWD (005)			BRIDGE CONSTRUCTION, REHAB AND F	.00	2,926,371.04	321,900.81	102.65	%	51.55	%	5.69	%		
BRIDGE DECK REHAB/REPAIR 10			Madison	2,913,993.73	- 87,529.42	165,945.15								
6836005000			None		2,838,841.62	N								
MILLER-BRYAN (U5993)	406 444-9413	I	I-90, N-1, P-59, N-8		N									
Lat/Long	455812 / 1123054		Beg/End Term	/			Beg/End Sta	/						

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Liebel, Duane | **Work Phone** 494-9651 | **Cell Phone** N/A | **Email** dliebel@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 09610 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	110	Wrk Day	**Award Dt**	09/07/2010	**Award Amt**	9,367,205.26	
CO Days	20		**Work Beg**	07/28/2011	**CO Amt**	88,032.66	
Adj Time	130		**Sub Work Cmplt**	12/17/2012	**Cont Total**	9,455,237.92	
Time Used	98.46 %	**Time Chrg**	128		**Final Accpt**	03/26/2015	

IM 15-1(107)0	TIED	OVERLAYS		5,496,760.10	4,773,564.97	525,092.15	89.22 %	32.62 %	4.00 %			
MONIDA - LIMA (NB)		Beaverhead		4,279,938.28	23,714.67	171,292.58						
6923107000		None			4,797,279.64	N						
WALSH-JOE (U9423)	406 494-9622	I	I-15		N							
Lat/Long 443552 / 1122703			**Beg/End Term**	0.0 / 17.1			**Beg/End Sta**	2489+34.1 / 3391+78.7				
IM 15-1(109)0	TIED	OVERLAYS		5,158,923.70	4,593,640.29	505,300.43	100.73 %	40.85 %	4.40 %			
MONIDA - LIMA (SB)		Beaverhead		4,691,804.24	64,317.99	206,428.12						
6921109000		None			4,657,958.28	N						
WALSH-JOE (U9423)	406 494-9622	I	I-15		N							
Lat/Long 443609 / 1122729			**Beg/End Term**	0.0 / 17.1			**Beg/End Sta**	2489+23.2 / 3391+72.4				
Contract Totals for 09610				10,655,683.80	9,367,205.26	1,030,392.58	94.89 %	36.66 %	4.21 %			
Project Count 2				8,971,742.52	88,032.66	377,720.70						
					9,455,237.92							

Contract No 13311 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	55	Wrk Day	**Award Dt**	04/05/2011	**Award Amt**	1,234,676.56	
CO Days	0		**Work Beg**	05/09/2011	**CO Amt**	25,550.00	
Adj Time	55		**Sub Work Cmplt**	09/09/2011	**Cont Total**	1,260,226.56	
Time Used	52.73 %	**Time Chrg**	29		**Final Accpt**	03/22/2012	

IM 15-3(79)176		SEAL & COVER		1,318,909.57	1,234,676.56	98,774.12	96.54 %	50.92 %	4.13 %			
JEFFERSON CITY - HELENA		Jefferson		1,216,652.02	25,550.00	50,299.72						
6927079000		None			1,260,226.56	N						
DAVIES-JIM (U1952)	406 444-3424	I	I-15		N							
Lat/Long 462756 / 1115853			**Beg/End Term**	175.5 / 190.0			**Beg/End Sta**	19+09.8 / 786+48.5				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Liebel, Duane | **Work Phone** 494-9651 | **Cell Phone** N/A | **Email** dliebel@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
13511	JIM GILMAN EXCAVATING, INC.	70 Wrk Day	06/07/2011	7,717,541.07
		CO Days 0	Work Beg 04/02/2012	CO Amt - 1,920.00
		Adj Time 70	Sub Work Cmplt 10/10/2013	Cont Total 7,715,621.07
	Time Used 100.00 %	Time Chrg 70	Final Accpt 05/29/2014	

IM 15-2(111)103		OVERLAYS		7,836,262.53	7,717,541.07	771,754.11	96.76 %	25.71 %	2.66 %
FEELY INTERCHANGE-NORTH & SOUTH		Silver Bow		7,465,793.10	- 1,920.00	198,409.70			
7467111000		None			7,715,621.07	N			
WALSH-JOE (U9423)	406 494-9622	I	I-15		N				

Lat/Long 455121 / 1124028 **Beg/End Term** 102.9 / 115.8 **Beg/End Sta** 364+34.40 / 1052+00.00

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
14311	RIVERSIDE CONTRACTING, INC. - MSLA	90 Wrk Day	04/05/2011	5,628,709.40
		CO Days 8	Work Beg 08/23/2011	CO Amt 142,628.00
		Adj Time 98	Sub Work Cmplt 12/17/2013	Cont Total 5,771,337.40
	Time Used 100.00 %	Time Chrg 98	Final Accpt 09/17/2014	

IM 15-2(99)94		OVERLAYS		5,745,888.30	5,628,709.40	562,870.94	100.28 %	30.89 %	3.00 %
DIVIDE - N & S		Silver Bow		5,787,436.54	142,628.00	173,867.76			
6925099000		None			5,771,337.40	N			
WALSH-JOE (U9423)	406 494-9622	I	I-15		N				

Lat/Long 454253 / 1124217 **Beg/End Term** 93.5 / 102.9 **Beg/End Sta** 1544+75.00 / 364+34.40

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
DB209	DIAMOND CONSTRUCTION, INC.	12/14/2010 Cmplt Dt	12/01/2009	1,980,000.00
		CO Days 304	Work Beg 02/01/2010	CO Amt 406,647.28
		Adj Time 10/14/2011	Sub Work Cmplt 12/15/2011	Cont Total 2,386,647.28
	Time Used 100.00 %		Final Accpt 05/29/2014	

IM 15-1(95)15		BUILDINGS (SCALES, REST AREAS)		1,980,000.00	1,980,000.00	198,000.00	98.11 %	215.96 %	18.26 %
LIMA REST AREA		Beaverhead		2,341,498.21	406,647.28	427,601.12			
4290095001		None			2,386,647.28	Y			
			I-15		Y				

Lat/Long 443900 / 1123600 **Beg/End Term** / **Beg/End Sta** /

Project Mgr Totals for	**Liebel, Duane**	56,643,412.00	54,735,939.65	5,598,600.23	97.82 %	64.48 %	6.62 %

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Liebel, Duane	Work Phone	494-9651	Cell Phone	N/A	Email	dliebel@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Liebel, Duane		56,643,412.00	54,735,939.65	5,598,600.23	97.82 %	64.48 %	6.62 %
Cont Count 18		54,572,791.87	1,052,718.04	3,610,256.12			
Project Count 24			55,788,657.69				

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Starcevich, John R. | **Work Phone** 494-9647 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 04608 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	75	Wrk Day	**Award Dt**	07/07/2008	**Award Amt**	4,242,654.28			
CO Days	13		**Work Beg**	05/06/2009	**CO Amt**	313,746.35			
Adj Time	88		**Sub Work Cmplt**	12/08/2009	**Cont Total**	4,556,400.63			
Time Used	100.00 %	**Time Chrg**	88		**Final Accpt**	10/07/2010			

IM 15-2(92)124		OVERLAYS		5,043,714.40	4,242,654.28	424,265.43	96.28 %	91.90 %	8.89 %		
I-15 WEST INTERCHANGE TO EAST INTERCH		Silver Bow		4,386,730.89	313,746.35	389,891.50					
6207092000		None			4,556,400.63	Y					
OLSEN-JOE (U6629)	406 494-9636	I	I-15		Y						

Lat/Long 455925 / 1123136 **Beg/End Term** 124.0 / 129.3 **Beg/End Sta** 402+31.5 / 21+63.8

Contract No 05710 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	15	Wrk Day	**Award Dt**	07/27/2010	**Award Amt**	144,618.54			
CO Days	0		**Work Beg**	09/03/2010	**CO Amt**	.00			
Adj Time	15		**Sub Work Cmplt**	12/20/2010	**Cont Total**	144,618.54			
Time Used	73.33 %	**Time Chrg**	11		**Final Accpt**	07/28/2011			

UPP 1801(10)		OVERLAYS		142,117.50	144,618.54	17,354.22	99.68 %	64.22 %	7.73 %		
DALY ST. - 2ND TO MAIN (BUTTE)		Silver Bow		144,154.52	.00	11,145.45					
6983010000		None			144,618.54	N					
WALSH-JOE (U9423)	406 494-9622	U	U-1801		N						

Lat/Long 460144 / 1123211 **Beg/End Term** 2.3 / 2.5 **Beg/End Sta** 0+60.00 / 13+75.00

Contract No 09B08 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	10/16/2009	Cmplt Dt	**Award Dt**	03/09/2009	**Award Amt**	278,979.80			
CO Days	0		**Work Beg**	08/28/2009	**CO Amt**	.00			
Adj Time	10/16/2009		**Sub Work Cmplt**	12/08/2009	**Cont Total**	278,979.80			
Time Used	100.00 %		**Final Accpt**	07/29/2010					

STPS 399-1(6)0		SEAL & COVER		321,764.60	278,979.80	33,477.58	99.34 %	30.00 %	3.62 %		
WHITETAIL ROAD		Jefferson		277,129.34	.00	10,044.00					
6220006000		None			278,979.80	Y					
DAVIES-JIM (U1952)	406 444-3424	S	S-399		Y						

Lat/Long 455713 / 1120632 **Beg/End Term** 0.0 / 10.2 **Beg/End Sta** 33+21.6 / 570+86.6

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Starcevich, John R. | **Work Phone** 494-9647 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No	12110	**Contractor Nm**	JIM GILMAN EXCAVATING, INC.	**Cont Time**	40	Wrk Day	**Award Dt**	02/23/2010	**Award Amt**	1,794,049.03				
				CO Days	0		**Work Beg**	07/19/2010	**CO Amt**	6,131.84				
				Adj Time	40		**Sub Work Cmplt**	05/23/2011	**Cont Total**	1,800,180.87				
			Time Used 100.00 %	**Time Chrg**	40		**Final Accpt**	03/22/2012						
STPP 46-3(4)42			OVERLAYS	1,850,521.86	1,794,049.03	161,464.41	95.01 %	50.34 %	4.75 %					
16 M NE OF WISDOM - SPORTSMANS CAMP			VARIOUS	1,710,352.86	6,131.84	81,287.25								
6809004000			None		1,800,180.87	N								
WALSH-JOE (U9423)	406 494-9622		P P-46		N									
Lat/Long	455205 / 1131357		**Beg/End Term**	41.9 / 51.4			**Beg/End Sta**	825+97.00 / 1331+00.00						
Contract No	14309	**Contractor Nm**	JIM GILMAN EXCAVATING, INC.	**Cont Time**	40	Wrk Day	**Award Dt**	05/19/2009	**Award Amt**	668,499.58				
				CO Days	43		**Work Beg**	06/23/2009	**CO Amt**	613,651.83				
				Adj Time	83		**Sub Work Cmplt**	12/20/2010	**Cont Total**	1,282,151.41				
			Time Used 100.00 %	**Time Chrg**	83		**Final Accpt**	10/06/2011						
ARRA 1806(8)			OVERLAYS	641,512.51	668,499.58	100,274.94	108.24 %	167.77 %	12.12 %					
FRONT ST-MONTANA TO UTAH			Silver Bow	1,387,757.30	613,651.84	168,227.00								
6262008000			None		1,282,151.42	Y								
WALSH-JOE (U9423)	406 494-9622		U U-1806		Y									
Lat/Long	455958 / 1123141		**Beg/End Term**	0.0 / 0.7			**Beg/End Sta**	0+00.0 / 37+19.0						
Project Mgr Totals for	**Starcevich, John R.**			7,999,630.87	7,128,801.23	736,836.58	98.06 %	89.65 %	8.36 %					
Cont Count	5			7,906,124.91	933,530.03	660,595.20								
Project Count	5				8,062,331.26									

SiteManager Completed Contracts Construction Report

STMR0076

District 2 Butte

Project Mgr Walker, Craig | **Work Phone** 556-4724 | **Cell Phone** N/A | **Email** cwalker@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 05814 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	60	Wrk Day	**Award Dt**	09/02/2014	**Award Amt**	1,760,271.25									
CO Days	8		**Work Beg**	03/23/2015	**CO Amt**	51,781.10									
Adj Time	68		**Sub Work Cmplt**	12/07/2015	**Cont Total**	1,812,052.35									
Time Used	88.24 %	**Time Chrg**	60		**Final Accpt**	07/28/2016									

NH 50-1(36)0	TIED	OVERLAYS			1,333,928.65	1,519,147.25	182,297.67	99.89 %	89.32 %	10.39 %					
WEST YELLOWSTONE - NORTH		Gallatin			1,566,977.06	49,614.50	162,831.70								
7575036000		None				1,568,761.75	N								
COMBS-JAMES (U1968)	406 444-6244	N	N-50			N									
Lat/Long 444318 / 1110615			**Beg/End Term**	0.0 / 9.4			**Beg/End Sta**	91+80.10 / 18+75.00							
NH 50-1(39)0	TIED	SIGNALS			201,830.00	241,124.00	28,934.88	103.48 %	64.33 %	7.39 %					
CANYON ST / YELLOWSTONE AVE		Gallatin			251,745.58	2,166.60	18,613.06								
7922039000		None				243,290.60	N								
WOSOBA-LEROY (U0342)	406 444-1280	N	N-50			N									
Lat/Long 443931 / 1110558			**Beg/End Term**	0.13 /			**Beg/End Sta**	513+96.36 /							
Contract Totals for 05814					1,535,758.65	1,760,271.25	211,232.55	100.37 %	85.90 %	9.98 %					
Project Count 2					1,818,722.64	51,781.10	181,444.76								
						1,812,052.35									

Contract No 06C12 | **Contractor Nm** HALL CONSTRUCTION SERVICES, LLP

Cont Time	45	Wrk Day	**Award Dt**	01/15/2013	**Award Amt**	396,397.50									
CO Days	0		**Work Beg**	08/05/2013	**CO Amt**	.00									
Adj Time	45		**Sub Work Cmplt**	07/18/2014	**Cont Total**	396,397.50									
Time Used	77.78 %	**Time Chrg**	35		**Final Accpt**	09/24/2015									

IM 90-6(135)316		SLIDE OR SLOPE STABALIZATION			465,203.50	396,397.50	71,351.55	104.37 %	46.85 %	8.08 %					
W OF CHESTNUT - SLIDE REPAIR		Gallatin			413,721.31	.00	33,430.89								
7465135000		None				396,397.50	N								
KELLER-SCOTT (U4748)	406 994-1843	I	I-90			N									
Lat/Long 453847 / 1105324			**Beg/End Term**	316.0 / 316.5			**Beg/End Sta**	366+72.22 / 393+12.22							
Project Mgr Totals for Walker, Craig					2,000,962.15	2,156,668.75	282,584.10	101.09 %	76.04 %	9.63 %					

SiteManager Completed Contracts Construction Report

STMR0076

District 2	Butte						
Project Mgr	Walker, Craig	Work Phone	556-4724	Cell Phone	N/A	Email	cwalker@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Walker, Craig		2,000,962.15	2,156,668.75	282,584.10	101.09 %	76.04 %	9.63 %
Cont Count 2		2,232,443.95	51,781.10	214,875.65			
Project Count 3			2,208,449.85				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	01213	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA										
				Cont Time	100	Wrk Day	Award Dt	02/26/2013	Award Amt	8,078,383.34			
				CO Days	0		Work Beg	03/11/2013	CO Amt	352,520.81			
				Adj Time	100		Sub Work Cmplt	01/20/2015	Cont Total	8,430,904.15			
			Time Used	95.00 %	Time Chrg	95		Final Accpt	07/30/2015				
NH 60-2(63)78			RECONSTRUCTION, GRADING		9,527,653.99	8,078,383.34	646,270.67	101.76 %	75.74 %	5.71 %			
BELT - N & S			Cascade		8,579,359.11	352,520.81	489,455.53						
4043063000			None			8,430,904.15	N						
STUDT-MARK (U8724)	406 444-9191	N	N-60			N							
Lat/Long	472616 / 1110117		Beg/End Term	77.8 / 81.7			Beg/End Sta	126+50.00 / 190+60.00					

Contract No	01309	Contractor Nm	INTERSTATE IMPROVEMENT, INC.										
				Cont Time	120	Wrk Day	Award Dt	03/23/2009	Award Amt	1,811,360.98			
				CO Days	0		Work Beg	06/22/2009	CO Amt	.00			
				Adj Time	120		Sub Work Cmplt	01/04/2010	Cont Total	1,811,360.98			
			Time Used	91.67 %	Time Chrg	110		Final Accpt	07/29/2010				
NH 60-2(71)87			REHAB (MINOR GRADE & OVERLAY)		3,615,370.40	1,811,360.98	181,136.10	102.80 %	73.31 %	7.13 %			
GREAT FALLS - SE			Cascade		1,862,139.59	.00	132,792.02						
5755071000			None			1,811,360.98	Y						
BUNTON-SCOTT (U0339)	406 444-4188	N	N-60			Y							
Lat/Long	472917 / 1111053		Beg/End Term	90.3 / 87.3			Beg/End Sta	11+00.00 / 170+00.00					

Contract No	01814	Contractor Nm	WICKENS CONSTRUCTION, INC.										
				Cont Time	60	Wrk Day	Award Dt	09/02/2014	Award Amt	1,771,296.92			
				CO Days	0		Work Beg	10/14/2014	CO Amt	9,034.30			
				Adj Time	60		Sub Work Cmplt	12/14/2015	Cont Total	1,780,331.22			
			Time Used	98.33 %	Time Chrg	59		Final Accpt	05/26/2016				
NH 10-2(36)37			RECONSTRUCTION, GRADING		1,698,202.60	1,771,296.92	177,129.69	99.54 %	78.87 %	7.88 %			
KERSHAW TURN LANES			Chouteau		1,772,096.02	9,034.30	139,700.99						
7964036000			None			1,780,331.22	N						
BENTE-FREDRICK (U0547)	406 444-7634	N	N-10			N							
Lat/Long	474852 / 1104333		Beg/End Term	36.9 / 38.0			Beg/End Sta	1830+00.00 / 1885+82.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	**Great Falls**						
Project Mgr	**Aafedt, Randy**	**Work Phone**	454-5920	**Cell Phone**	788-8753	**Email**	raafedt@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No	**02114**	**Contractor Nm**	UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	20	Wrk Day	**Award Dt**	01/28/2014	**Award Amt**	150,923.30					
				CO Days	0		**Work Beg**	06/06/2014	**CO Amt**	.00					
				Adj Time	20		**Sub Work Cmplt**	12/07/2015	**Cont Total**	150,923.30					
			Time Used 90.00 %	**Time Chrg**	18		**Final Accpt**	03/24/2016							
STPU 5299(105)			SEAL & COVER	173,942.60	150,923.30	22,638.50	86.79 %	87.26 %	15.08 %						
GTF URBAN MAINT PROGRAM			Cascade	130,988.82	.00	19,754.99									
7994105000			None		150,923.30	N									
MCOMBER-CHRISTIE (U3065)	406 454-5900		U U-5208, U-5242, U-52		N										
Lat/Long	472957 / 1111809		**Beg/End Term**	1.0 / 1.6			**Beg/End Sta**	1+00.00 / 34+27.00							
Contract No	**02914**	**Contractor Nm**	SHUMAKER TRUCKING & EXCAVATING CON	**Cont Time**	25	Wrk Day	**Award Dt**	09/23/2014	**Award Amt**	158,259.10					
				CO Days	0		**Work Beg**	12/25/2014	**CO Amt**	.00					
				Adj Time	25		**Sub Work Cmplt**	05/22/2015	**Cont Total**	158,259.10					
			Time Used 4.00 %	**Time Chrg**	1		**Final Accpt**	10/29/2015							
STPS 330-1(17)14			SCOUR PROJECTS	291,428.00	158,259.10	28,486.64	99.41 %	286.04 %	51.79 %						
SMITH RIVER SCOUR REPAIR			Cascade	157,332.14	.00	81,482.06									
7993017000			None		158,259.10	N									
MCOMBER-CHRISTIE (U3065)	406 454-5900		S S-330		N										
Lat/Long	471541 / 1112530		**Beg/End Term**	14.4 / 14.5			**Beg/End Sta**	22+04.30 / 29+38.94							
Contract No	**03514**	**Contractor Nm**	WUTKE LLC DBA MILD FENCE DBA GREAT F	**Cont Time**	100	Wrk Day	**Award Dt**	05/20/2014	**Award Amt**	584,635.11					
				CO Days	0		**Work Beg**	07/24/2014	**CO Amt**	.00					
				Adj Time	100		**Sub Work Cmplt**	02/05/2015	**Cont Total**	584,635.11					
			Time Used 83.00 %	**Time Chrg**	83		**Final Accpt**	07/30/2015							
IM 15-5(128)248			FENCING	539,822.60	584,635.11	87,695.27	98.94 %	88.82 %	13.47 %						
D-3 FENCING - HARDY CR TO ULM			Cascade	578,463.36	.00	77,891.89									
7958128000			None		584,635.11	N									
COMBS-JAMES (U1968)	406 444-6244		I I-15		N										
Lat/Long	471900 / 1113907		**Beg/End Term**	247.8 / 270.4			**Beg/End Sta**	10+00.00 / 1182+85.38							

SiteManager Completed Contracts Construction Report | STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	03708	Contractor Nm	UNITED MATERIALS OF GREAT FALLS, INC.	Cont Time	40	Wrk Day	Award Dt	06/23/2009	Award Amt	620,794.75
				CO Days	0		Work Beg	08/10/2009	CO Amt	.00
				Adj Time	40		Sub Work Cmplt	02/10/2010	Cont Total	620,794.75
			Time Used 92.50 %	Time Chrg	37		Final Accpt	07/29/2010		

ARRA 5208(2)	TIED	OVERLAYS		283,260.00	322,903.80	32,290.38	94.54 %	58.57 %	6.20 %
PARK DR - 6TH ST - 1ST AVE - N		Cascade		305,289.23	.00	18,912.82			
6235002000		None			322,903.80	Y			
MCOMBER-CHRISTIE (U3065)	406 454-5900	U	U-5208		Y				
Lat/Long 473041 / 1111823			**Beg/End Term**	0.000 / 0.698			**Beg/End Sta**	10+51.11 / 47+96.57	
ARRA 5209(5)	TIED	OVERLAYS		263,220.25	297,890.95	29,789.10	83.90 %	28.55 %	3.40 %
6TH ST N - 8TH TO CENTRAL		Cascade		249,942.16	.00	8,503.46			
6237005000		None			297,890.95	Y			
MCOMBER-CHRISTIE (U3065)	406 454-5900	U	U-5209		Y				
Lat/Long 473035 / 1111751			**Beg/End Term**	0.8 / 1.4			**Beg/End Sta**	10+84.35 / 41+83.26	
Contract Totals for	03708			546,480.25	620,794.75	62,079.48	89.44 %	44.16 %	4.94 %
Project Count	2			555,231.39	.00	27,416.28			
					620,794.75				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No 04110 **Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.

Cont Time	20	Wrk Day	Award Dt	02/09/2010	Award Amt	6,245,714.25	
CO Days	0		Work Beg	03/15/2010	CO Amt	124.00	
Adj Time	20		Sub Work Cmplt	01/05/2012	Cont Total	6,245,838.25	
Time Used	75.00 %	Time Chrg	15	Final Accpt	01/31/2013		

ARRA-NH 60-2(73)92	TIED	RECONSTRUCTION, GRADING	6,382,482.80	6,009,399.13	480,751.93	101.97 %	38.02 %	2.98 %			
10TH AVE S - 26TH TO 20TH ST - GTF		Cascade	6,128,024.03	60.00	182,790.00						
5754073000		None		6,009,459.13	Y						
ROUSE-DUSTIN (U9174)	406 444-6005	N N-60		Y							
Lat/Long 472939 / 1111605		**Beg/End Term**	92.2 / 92.8		**Beg/End Sta**	131+27.31 / 166+77.00					
CM 5299(55)	TIED	RECONSTRUCTION, GRADING	223,831.50	236,315.12	18,905.21	96.71 %	170.29 %	14.08 %			
2002 INT IMPVTS - GTF		Cascade	228,597.07	64.00	32,194.39						
4813055000		None		236,379.12	N						
ROUSE-DUSTIN (U9174)	406 444-6005	N N-60		N							
Lat/Long 472939 / 1111605		**Beg/End Term**	91.2 / 92.8		**Beg/End Sta**	/					
Contract Totals for 04110			6,606,314.30	6,245,714.25	499,657.14	101.77 %	43.03 %	3.38 %			
Project Count 2			6,356,621.10	124.00	214,984.39						
				6,245,838.25							

Contract No 04711 **Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.

Cont Time	30	Wrk Day	Award Dt	08/09/2011	Award Amt	492,393.55	
CO Days	6		Work Beg	09/06/2011	CO Amt	14,607.00	
Adj Time	36		Sub Work Cmplt	09/04/2012	Cont Total	507,000.55	
Time Used	100.00 %	Time Chrg	36	Final Accpt	03/28/2013		

HSIP 60-2(69)96		SAFETY	422,171.40	492,393.55	49,239.36	91.08 %	104.61 %	11.15 %			
2002-10TH AVE S/FOX FARM RD-GREAT FAL		Cascade	461,770.30	14,607.00	51,508.72						
5385069000		None		507,000.55	N						
ULBERG-IVAN (U9228)	406 444-6217	U N-60		N							
Lat/Long 472928 / 1111942		**Beg/End Term**	0.00 / 0.23		**Beg/End Sta**	17+75.61 / 29+98.56					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Aafedt, Randy | **Work Phone** 454-5920 | **Cell Phone** 788-8753 | **Email** raafedt@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05209	**Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	50	Wrk Day	**Award Dt**	02/23/2009	**Award Amt**	316,390.00			
		CO Days	0		**Work Beg**	07/23/2009	**CO Amt**	.00			
		Adj Time	50		**Sub Work Cmplt**	01/12/2010	**Cont Total**	316,390.00			
	Time Used 92.00 %	**Time Chrg**	46		**Final Accpt**	10/07/2010					
UPP 5210(20)	OVERLAYS	411,449.70	316,390.00	37,966.80	91.64 %	51.57 %	6.75 %				
1ST AVE NORTH-PARK TO 9TH	Cascade	289,927.77	.00	19,580.62							
6266020000	None		316,390.00	Y							
MCOMBER-CHRISTIE (U3065) 406 454-5900	U U-5210		Y								
Lat/Long 473023 / 1111757	**Beg/End Term** 1.787 / 2.515	**Beg/End Sta** 0+52.00 / 34+11.45									
Contract No 05212	**Contractor Nm** MONTANA LINES, INC. - GFLS	**Cont Time**	20	Wrk Day	**Award Dt**	03/06/2012	**Award Amt**	127,865.53			
		CO Days	0		**Work Beg**	08/23/2012	**CO Amt**	.00			
		Adj Time	20		**Sub Work Cmplt**	02/07/2013	**Cont Total**	127,865.53			
	Time Used 85.00 %	**Time Chrg**	17		**Final Accpt**	01/30/2014					
NH 101-1(10)1	SIGNALS	132,489.50	127,865.53	12,786.55	96.23 %	279.31 %	29.02 %				
3RD ST NW & NW BYPASS - GTF	Cascade	123,049.80	.00	35,713.90							
6891010000	None		127,865.53	N							
ULBERG-IVAN (U9228) 406 444-6217	N N-101		N								
Lat/Long 473058 / 1111844	**Beg/End Term** 1.083 /	**Beg/End Sta** /									
Contract No 05411	**Contractor Nm** ASPHALT SURFACE TECHNOLOGIES CORP	**Cont Time**	25	Wrk Day	**Award Dt**	08/09/2011	**Award Amt**	1,027,601.01			
		CO Days	0		**Work Beg**	05/11/2012	**CO Amt**	.00			
		Adj Time	25		**Sub Work Cmplt**	11/16/2012	**Cont Total**	1,027,601.01			
	Time Used 72.00 %	**Time Chrg**	18		**Final Accpt**	07/25/2013					
STPP 80-1(25)15	MICROSURFACING	1,009,989.00	1,027,601.01	102,760.10	101.34 %	50.30 %	4.96 %				
GERALDINE - ARROW CREEK	Chouteau	1,041,350.52	.00	51,692.79							
7362025000	None		1,027,601.01	N							
MCOMBER-CHRISTIE (U3065) 406 454-5900	P P-80		N								
Lat/Long 473624 / 1101600	**Beg/End Term** 14.682 / 43.100	**Beg/End Sta** /									

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	06110	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	35	Wrk Day	Award Dt	04/06/2010	Award Amt	786,929.64
				CO Days	0		Work Beg	05/17/2010	CO Amt	.00
				Adj Time	35		Sub Work Cmplt	09/20/2010	Cont Total	786,929.64
			Time Used 34.29 %	Time Chrg	12		Final Accpt	03/24/2011		

STPP 60-2(80)53	TIED	SEAL & COVER		246,624.65	224,666.42	22,466.64	93.66 %	36.40 %	3.89 %			
MONARCH HILL - RICEVILLE		Cascade		210,433.40	.00	8,178.84						
6816080000		None			224,666.42	N						
ROUSE-DUSTIN (U9174)	406 444-6005	P	P-60		N							
Lat/Long 471020 / 1105233		Beg/End Term	53.4 / 60.3			Beg/End Sta	6+90.91 / 371+32.15					
STPP 60-2(85)38	TIED	SEAL & COVER		600,146.65	562,263.22	56,226.32	97.33 %	38.28 %	3.93 %			
NEIHART TO MONARCH		Cascade		547,275.97	.00	21,523.31						
6964085000		None			562,263.22	N						
ROUSE-DUSTIN (U9174)	406 444-6005	P	P-60		N							
Lat/Long 470111 / 1104624		Beg/End Term	38.0 / 53.4			Beg/End Sta	594+93.00 / 1406+96.84					
Contract Totals for 06110				846,771.30	786,929.64	78,692.96	96.29 %	37.74 %	3.92 %			
Project Count 2				757,709.37	.00	29,702.15						
					786,929.64							

Contract No	06414	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	20	Wrk Day	Award Dt	04/22/2014	Award Amt	321,140.74
				CO Days	0		Work Beg	06/10/2014	CO Amt	.00
				Adj Time	20		Sub Work Cmplt	01/12/2015	Cont Total	321,140.74
			Time Used 60.00 %	Time Chrg	12		Final Accpt	03/26/2015		

STPS 227-1(20)0		SEAL & COVER		345,044.42	321,140.74	32,114.07	98.33 %	87.31 %	8.88 %			
STOCKETT - HIGHWOOD JCT S		Cascade		315,764.01	.00	28,039.35						
8196020000		None			321,140.74	N						
SNYDER-ROBERT (U1111)	406 444-6229	S	S-227		N							
Lat/Long 472642 / 1110842		Beg/End Term	0.0 / 8.5			Beg/End Sta	0+14.1 / 450+50.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	07412	Contractor Nm	UNITED MATERIALS OF GREAT FALLS, INC.	Cont Time	07/27/2012	Cmplt Dt	Award Dt	04/24/2012	Award Amt	586,530.80					
				CO Days	24		Work Beg	06/11/2012	CO Amt	.00					
				Adj Time	08/20/2012		Sub Work Cmplt	09/24/2012	Cont Total	586,530.80					
			Time Used	100.00	%		Final Accpt	05/30/2013							
NH 105-1(2)0		OVERLAYS		549,655.70	586,530.80	58,653.08	94.55	%	93.97	%	9.94	%			
2ND AVE N - 57TH TO 63RD - GTF		Cascade		554,564.75	.00	55,116.74									
7458002000		None			586,530.80	N									
SNYDER-ROBERT (U1111)	406 444-6229	N	N-105		N										
Lat/Long	473025 / 1111233		Beg/End Term	0.035 / 0.52			Beg/End Sta	15+00.00 / 41+00.00							
Contract No	08209	Contractor Nm	UNITED MATERIALS OF GREAT FALLS, INC.	Cont Time	60	Wrk Day	Award Dt	03/09/2009	Award Amt	1,512,707.85					
				CO Days	0		Work Beg	06/08/2009	CO Amt	.00					
				Adj Time	60		Sub Work Cmplt	01/12/2010	Cont Total	1,512,707.85					
			Time Used	103.33	%	Time Chrg 62	Final Accpt	11/19/2010							
NH 60-2(78)90		OVERLAYS		1,709,924.70	1,512,707.85	181,524.94	95.20	%	56.59	%	7.13	%			
10th AVE S - 38th TO 57th ST - GTF		Cascade		1,440,059.27	.00	102,731.84									
6522078000		None			1,512,707.85	N									
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-60		N										
Lat/Long	472938 / 1111344		Beg/End Term	91.21 / 90.32			Beg/End Sta	217+05.10 / 281+97.70							
Contract No	08414	Contractor Nm	WUTKE LLC DBA MILD FENCE DBA GREAT F	Cont Time	70	Wrk Day	Award Dt	05/06/2014	Award Amt	588,715.78					
				CO Days	0		Work Beg	07/10/2014	CO Amt	.00					
				Adj Time	70		Sub Work Cmplt	02/05/2015	Cont Total	588,715.78					
			Time Used	94.29	%	Time Chrg 66	Final Accpt	07/30/2015							
IM 15-5(127)270		FENCING		656,462.03	588,715.78	58,871.58	99.38	%	117.04	%	11.78	%			
D-3 FENCING - GTF N&S		Cascade		585,048.67	.00	68,904.15									
7958127000		None			588,715.78	N									
COMBS-JAMES (U1968)	406 444-6244		I-15		N										
Lat/Long	473851 / 1113546		Beg/End Term	270.4 / 322.3			Beg/End Sta	1182+85.38 / 3832+13.92							

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	09210	Contractor Nm	SHUMAKER TRUCKING & EXCAVATING CON	Cont Time	270	Wrk Day	Award Dt	03/09/2010	Award Amt	2,184,665.58				
				CO Days	0		Work Beg	04/20/2010	CO Amt	858.00				
				Adj Time	270		Sub Work Cmplt	12/09/2011	Cont Total	2,185,523.58				
			Time Used	97.41 %	Time Chrg	263	Final Accpt	05/24/2012						
HSIP 227-1(11)2			RECONSTRUCTION, GRADING		2,684,951.20		2,184,665.58		174,773.25		99.51 %	139.13 %	11.18 %	
2002-CURVES-N OF TRACY			Cascade		2,174,905.05		858.00		243,168.95					
5303011000			None				2,185,523.58		N					
MCOMBER-CHRISTIE (U3065)	406 454-5900		S	S-227			N							
Lat/Long	472643 / 1110844			Beg/End Term	1.9 / 3.2				Beg/End Sta	20+00.00 / 81+00.00				
Contract No	09312	Contractor Nm	MOUNTAIN WEST HOLDING COMPANY	Cont Time	15	Wrk Day	Award Dt	04/03/2012	Award Amt	95,107.90				
				CO Days	0		Work Beg	05/03/2012	CO Amt	.00				
				Adj Time	15		Sub Work Cmplt	02/28/2013	Cont Total	95,107.90				
			Time Used	100.00 %	Time Chrg	15	Final Accpt	05/30/2013						
HSIP 227-1(16)7			GUARDRAIL		110,139.20		95,107.90		9,510.79		93.07 %	247.34 %	26.58 %	
SAFETY IMPR - S CENTERVILLE			Cascade		88,514.01		.00		23,523.85					
6697016000			None				95,107.90		N					
SNYDER-ROBERT (U1111)	406 444-6229		S	S-227			N							
Lat/Long	472315 / 1110833			Beg/End Term	6.8 / 7.5				Beg/End Sta	3+00.00 / 44+10.00				
Contract No	10512	Contractor Nm	MONTANA LINES, INC. - GFLS	Cont Time	25	Wrk Day	Award Dt	06/05/2012	Award Amt	138,914.37				
				CO Days	1		Work Beg	09/18/2012	CO Amt	27,735.00				
				Adj Time	26		Sub Work Cmplt	02/25/2013	Cont Total	166,649.37				
			Time Used	69.23 %	Time Chrg	18	Final Accpt	03/27/2014						
NH 60-2(83)95			SIGNALS		109,152.70		138,914.37		16,669.72		99.41 %	244.63 %	24.62 %	
10TH AVE S & 2ND ST - GTF			Cascade		165,658.36		27,735.00		40,778.56					
6892083000			None				166,649.37		N					
ULBERG-IVAN (U9228)	406 444-6217		N	N-60			N							
Lat/Long	472936 / 1111839			Beg/End Term	94.46 /				Beg/End Sta	/				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No 11B08 **Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.

Cont Time	35	Wrk Day	Award Dt	06/23/2009	Award Amt	852,174.60	
CO Days	0		Work Beg	08/17/2009	CO Amt	.00	
Adj Time	35		Sub Work Cmplt	02/10/2010	Cont Total	852,174.60	
Time Used	97.14 %	Time Chrg	34	Final Accpt	10/07/2010		

ARRA 5210(18)	TIED	OVERLAYS	256,556.50	317,727.35	38,127.28	83.69 %	30.93 %	4.43 %			
1ST AVE N - WEST OF RIVER DR		Cascade	265,891.73	.00	11,792.18						
6265018000		None		317,727.35	Y						
MCOMBER-CHRISTIE (U3065)	406 454-5900	U U-5210		Y							
Lat/Long 473024 / 1111837		**Beg/End Term**	1.56 / 1.63		**Beg/End Sta**	69+01.90 / 72+65.00					
ARRA 5205(24)	TIED	OVERLAYS	443,101.75	534,447.25	64,133.67	95.90 %	31.76 %	3.97 %			
RIVER DR - 1ST TO 9TH		Cascade	512,553.12	.00	20,371.42						
6267024000		None		534,447.25	Y						
MCOMBER-CHRISTIE (U3065)	406 454-5900	U U-5205		Y							
Lat/Long 473050 / 1111815		**Beg/End Term**	1.7 / 2.8		**Beg/End Sta**	23+94.50 / 79+94.00					
Contract Totals for 11B08			699,658.25	852,174.60	102,260.95	91.35 %	31.45 %	4.13 %			
Project Count 2			778,444.85	.00	32,163.60						
				852,174.60							

Contract No 12211 **Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.

Cont Time	30	Wrk Day	Award Dt	02/22/2011	Award Amt	672,990.30	
CO Days	0		Work Beg	04/04/2011	CO Amt	.00	
Adj Time	30		Sub Work Cmplt	01/09/2012	Cont Total	672,990.30	
Time Used	93.33 %	Time Chrg	28	Final Accpt	07/26/2012		

NH 103-1(13)0		OVERLAYS	787,002.15	672,990.30	80,758.84	69.62 %	48.43 %	8.35 %			
CENTRAL AVE WEST (GTF)		Cascade	468,543.35	.00	39,115.53						
6957013000		None		672,990.30	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N N-103		N							
Lat/Long 473028 / 1112010		**Beg/End Term**	0.2 / 0.8		**Beg/End Sta**	24+29.40 / 25+78.40					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No 12311 **Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.

Cont Time	06/15/2011	Cmplt Dt	Award Dt	03/22/2011	Award Amt	438,739.60	
CO Days	87		Work Beg	04/11/2011	CO Amt	74,468.60	
Adj Time	09/10/2011		Sub Work Cmplt	01/05/2012	Cont Total	513,208.20	
Time Used	99.37 %		Final Accpt	07/26/2012			

CM 5210(24)	TIED	MISCELLANEOUS		141,700.50	142,702.40	14,270.24	103.72 %	133.71 %	11.22 %			
ADA: 1ST AVE N 25TH-38TH		Cascade		169,984.55	21,180.20	19,080.52						
7372024000		None			163,882.60	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	U	U-5210		N							
Lat/Long 473023 / 1111511		Beg/End Term	3.8 / 4.7			Beg/End Sta	107+00.00 / 155+02.24					
CM 5218(4)	TIED	MISCELLANEOUS		278,028.30	296,037.20	29,603.72	104.65 %	103.50 %	8.38 %			
ADA: 2ND AVE N 37TH-15TH		Cascade		365,574.65	53,288.40	30,639.75						
7373004000		None			349,325.60	Y						
MCOMBER-CHRISTIE (U3065)	406 454-5900	U	U-5218		Y							
Lat/Long 473027 / 1111547		Beg/End Term	0.0 / 1.8			Beg/End Sta	9+79.70 / 105+20.00					
Contract Totals for 12311				419,728.80	438,739.60	43,873.96	104.36 %	113.33 %	9.28 %			
Project Count 2				535,559.20	74,468.60	49,720.27						
					513,208.20							

Contract No 13713 **Contractor Nm** T & T CONTRACTING, INC.

Cont Time	60	Wrk Day	Award Dt	08/27/2013	Award Amt	1,490,755.95	
CO Days	0		Work Beg	10/21/2013	CO Amt	42,822.75	
Adj Time	60		Sub Work Cmplt	04/17/2015	Cont Total	1,533,578.70	
Time Used	90.00 %	Time Chrg	54	Final Accpt	09/24/2015		

NH 10-2(38)31		RECONSTRUCTION, GRADING		1,412,669.40	1,490,755.95	134,168.04	92.73 %	133.80 %	12.62 %			
CARTER N TURN LANES		Chouteau		1,422,070.91	42,822.75	179,510.53						
7965038000		None			1,533,578.70	N						
BENTE-FREDRICK (U0547)	406 444-7634	N	N-10		N							
Lat/Long 474658 / 1105758		Beg/End Term	30.6 / 31.3			Beg/End Sta	1497+50.00 / 1534+00.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	14511	Contractor Nm	UNITED MATERIALS OF GREAT FALLS, INC.	Cont Time	70	Wrk Day	Award Dt	06/07/2011	Award Amt	1,234,208.50			
				CO Days	0		Work Beg	07/14/2011	CO Amt	.00			
				Adj Time	70		Sub Work Cmplt	12/06/2012	Cont Total	1,234,208.50			
			Time Used	97.14 %	Time Chrg	68	Final Accpt	05/30/2013					
UPP 5210(22)		OVERLAYS		1,187,294.20	1,234,208.50	98,736.68	88.54 %	120.81 %	10.91 %				
1ST AVE N-9TH TO 25TH-GT FALLS		Cascade		1,092,803.15	.00	119,279.28							
7108022000		None			1,234,208.50	N							
MCOMBER-CHRISTIE (U3065)	406 454-5900	U	U-5210		N								
Lat/Long	473023 / 1111644		Beg/End Term	2.4 / 3.8			Beg/End Sta	35+04.00 / 43+19.35					
Contract No	15912	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	120	Wrk Day	Award Dt	10/23/2012	Award Amt	12,438,035.48			
				CO Days	16		Work Beg	12/10/2012	CO Amt	483,832.17			
				Adj Time	136		Sub Work Cmplt	06/12/2015	Cont Total	12,921,867.65			
			Time Used	97.79 %	Time Chrg	133	Final Accpt	01/29/2016					
IM 15-5(122)286		REHAB (MINOR GRADE & OVERLAY)		13,355,509.92	12,438,035.47	995,042.84	98.21 %	69.11 %	5.42 %				
MANCHESTER TO VAUGHN		Cascade		12,691,212.22	483,832.16	687,694.57							
7448122000		None			12,921,867.63	N							
MCOMBER-CHRISTIE (U3065)	406 454-5900	I	I-15		N								
Lat/Long	473312 / 1113002		Beg/End Term	285.9 / 291.3			Beg/End Sta	964+00.00 / 1250+00.00					
Contract No	16412	Contractor Nm	UNITED MATERIALS OF GREAT FALLS, INC.	Cont Time	30	Wrk Day	Award Dt	05/08/2012	Award Amt	915,225.90			
				CO Days	0		Work Beg	07/17/2012	CO Amt	.00			
				Adj Time	30		Sub Work Cmplt	12/07/2012	Cont Total	915,225.90			
			Time Used	96.67 %	Time Chrg	29	Final Accpt	09/26/2013					
NH 102-1(8)4		SEAL & COVER		828,907.77	915,225.90	91,522.59	89.13 %	57.24 %	6.42 %				
RIVER DR - 25TH TO 38TH (GTF)		Cascade		815,772.15	.00	52,384.23							
7627008000		None			915,225.90	N							
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-102		N								
Lat/Long	473113 / 1111514		Beg/End Term	4.3 / 5.4			Beg/End Sta	147+15.00 / 203+84.46					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Aafedt, Randy	Work Phone	454-5920	Cell Phone	788-8753	Email	raafedt@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	DB109	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	10/20/2010	Cmplt Dt	Award Dt	11/17/2009	Award Amt	16,600,047.50
				CO Days	365		Work Beg	02/10/2010	CO Amt	395,173.04
				Adj Time	10/20/2011		Sub Work Cmplt	06/25/2012	Cont Total	16,995,220.54
			Time Used	95.89 %			Final Accpt	07/31/2014		

IM 15-4(130)237		RECONSTRUCTION, GRADING		16,600,047.50	16,600,047.50	1,328,003.80	100.11	%	84.01	%	6.56	%
I-15 STICKNEY CR - HARDY CREEK		Cascade		17,014,043.65	395,173.04	1,115,693.50						
6531130002		None			16,995,220.54	Y						
		I	I-15		N							

Lat/Long	470845 / 1115057	Beg/End Term	236.810 / 247.517	Beg/End Sta	/		

Project Mgr Totals for	Aafedt, Randy	67,278,233.58	62,242,508.32	5,393,024.39	98.69	%	78.05	%	6.70	%
Cont Count	28	62,809,002.89	1,401,175.66	4,209,501.28						
Project Count	33		63,643,683.98							

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Beckedahl, Mark	Work Phone	873-8624	Cell Phone	450-2225	Email	mbeckedahl@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	02109	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	90	Wrk Day	Award Dt	04/20/2009	Award Amt	2,394,089.28
				CO Days	0		Work Beg	06/24/2009	CO Amt	.00
				Adj Time	90		Sub Work Cmplt	09/28/2009	Cont Total	2,394,089.28
			Time Used	65.56 %	Time Chrg	59	Final Accpt	05/06/2010		

STPP 3-4(25)89	TIED	SEAL & COVER			466,745.55	427,804.34	42,780.43	102.26 %	22.28 %	2.18 %				
PONDERA COUNTY LINE - NORTH		Glacier			437,451.62	.00	9,533.34							
6524025000		None				427,804.34	Y							
MCOMBER-CHRISTIE (U3065)	406 454-5900	P	P-3			Y								
Lat/Long 482520 / 1124033				**Beg/End Term**	89.223 / 101.021			**Beg/End Sta**	89.223 / 101.021					
NH 1-3(57)219	TIED	SEAL & COVER			501,462.30	463,146.88	46,314.69	109.85 %	69.80 %	6.35 %				
BROWNING - EAST		Glacier			508,777.96	.00	32,326.46							
6523057000		None				463,146.88	Y							
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-1			Y								
Lat/Long 483305 / 1130035				**Beg/End Term**	218.898 / 224.752			**Beg/End Sta**	493+95.00 / 186+00.00					
STPP 3-3(21)75	TIED	SEAL & COVER			290,108.15	271,988.62	27,198.86	102.96 %	30.82 %	2.99 %				
DUPUYER-NORTH		Pondera			280,033.06	.00	8,383.59							
6233021000		None				271,988.62	Y							
MCOMBER-CHRISTIE (U3065)	406 454-5900	P	P-3			Y								
Lat/Long 481424 / 1123157				**Beg/End Term**	74.938 / 83.648			**Beg/End Sta**	0+00.00 / 452+73.26					
IM 15-7(35)334	TIED	SEAL & COVER			878,377.85	847,245.28	84,724.53	97.79 %	64.31 %	6.58 %				
MIDWAY INTERCHANGE - NORTH		Pondera			828,517.37	.00	54,482.61							
6521035000		None				847,245.28	Y							
MCOMBER-CHRISTIE (U3065)	406 454-5900	I	I-15			Y								
Lat/Long 481018 / 1115550				**Beg/End Term**	334.262 / 343.254			**Beg/End Sta**	0+00.00 / 474+77.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Beckedahl, Mark | **Work Phone** 873-8624 | **Cell Phone** 450-2225 | **Email** mbeckedahl@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 02109 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	90 Wrk Day	**Award Dt**	04/20/2009	**Award Amt**	2,394,089.28
CO Days	0	**Work Beg**	06/24/2009	**CO Amt**	.00
Adj Time	90	**Sub Work Cmplt**	09/28/2009	**Cont Total**	2,394,089.28
Time Used	65.56	**Time Chrg**	59	**Final Accpt**	05/06/2010

NH 1-3(53)225	TIED	SEAL & COVER	419,268.20	383,904.16	38,390.42	101.38 %	25.72 %	2.54 %
JCT US 89 - EAST		Glacier	389,217.64	.00	9,873.14			
6228053000		None		383,904.16	Y			
MCOMBER-CHRISTIE (U3065)	406 454-5900	N N-1		Y				

Lat/Long 483353 / 1125317 **Beg/End Term** 224.752 / 233.835 **Beg/End Sta** 186+00.00 / 656+40.55

Contract Totals for 02109	2,555,962.05	2,394,089.28	239,408.93	102.08 %	47.87 %	4.69 %
Project Count 5	2,443,997.65	.00	114,599.14			
		2,394,089.28				

Contract No 02314 | **Contractor Nm** SK CONSTRUCTION, INC.

Cont Time	30 Wrk Day	**Award Dt**	03/25/2014	**Award Amt**	646,878.85
CO Days	5	**Work Beg**	06/16/2014	**CO Amt**	30,920.00
Adj Time	35	**Sub Work Cmplt**	09/12/2014	**Cont Total**	677,798.85
Time Used	94.29 %	**Time Chrg**	33	**Final Accpt**	03/26/2015

STPP 3-4(34)102		SLIDE OR SLOPE STABALIZATION	580,785.65	646,878.85	51,750.31	99.93 %	230.19 %	17.59 %
19 KM NW GLACIER CO LINE - EROSION		Glacier	677,292.26	30,920.00	119,122.39			
7995034000		None		677,798.85	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	P P-3		N				

Lat/Long 482840 / 1124854 **Beg/End Term** 102.7 / 103.7 **Beg/End Sta** 10+00.00 / 62+06.71

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Beckedahl, Mark | **Work Phone** 873-8624 | **Cell Phone** 450-2225 | **Email** mbeckedahl@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02812	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	30	Wrk Day	**Award Dt**	09/04/2012	**Award Amt**	1,062,390.00	
				CO Days	4		**Work Beg**	04/25/2013	**CO Amt**	61,041.48	
				Adj Time	34		**Sub Work Cmplt**	12/04/2013	**Cont Total**	1,123,431.48	
			Time Used	82.35 %	**Time Chrg**	28	**Final Accpt**	03/27/2014			
CBI 1-3(68)256		SEAL & COVER		1,050,935.00	1,062,390.00	84,991.20		99.47 %	97.88 %	7.44 %	
CUT BANK - SHELBY		Glacier		1,117,522.57	61,041.48	83,191.66					
7452068000		None			1,123,431.48	N					
SNYDER-ROBERT (U1111)	406 444-6229	N	N-1		N						
Lat/Long 483337 / 1120642			**Beg/End Term**	256.2 / 278.0			**Beg/End Sta**	19+00.000 / 1217+03.00			
Contract No 02813	**Contractor Nm** HL CONSTRUCTION, INC.			**Cont Time**	20	Wrk Day	**Award Dt**	10/08/2013	**Award Amt**	111,977.80	
				CO Days	0		**Work Beg**	04/25/2014	**CO Amt**	.00	
				Adj Time	20		**Sub Work Cmplt**	07/21/2014	**Cont Total**	111,977.80	
			Time Used	100.00 %	**Time Chrg**	20	**Final Accpt**	01/29/2015			
HSIP 58-1(34)25		MISCELLANEOUS		94,903.00	111,977.80	22,395.56		99.86 %	265.74 %	53.22 %	
SF 099 S OF ST MARY		Glacier		111,820.43	.00	59,514.53					
7200034000		None			111,977.80	N					
SNYDER-ROBERT (U1111)	406 444-6229	P	P-58		N						
Lat/Long 484113 / 1132102			**Beg/End Term**	24.6 / 24.9			**Beg/End Sta**	1305+40.00 / 1311+60.00			
Contract No 03311	**Contractor Nm** L.H.C., INCORPORATED			**Cont Time**	200	Wrk Day	**Award Dt**	05/03/2011	**Award Amt**	6,292,907.79	
				CO Days	5		**Work Beg**	06/13/2011	**CO Amt**	43,591.91	
				Adj Time	205		**Sub Work Cmplt**	03/06/2013	**Cont Total**	6,336,499.70	
			Time Used	100.00 %	**Time Chrg**	205	**Final Accpt**	07/31/2014			
MT-STPS 213-1(15)0		BRIDGE CONSTRUCTION, REHAB AND F		6,862,413.70	6,292,907.80	503,432.62		102.11 %	104.86 %	8.16 %	
RR OVERPASS - CUT BANK		Glacier		6,470,366.16	43,591.91	527,875.36					
4158015000		None			6,336,499.71	N					
STUDT-MARK (U8724)	406 444-9191	S	S-213		N						
Lat/Long 483828 / 1122015			**Beg/End Term**	0.00 / 1.18			**Beg/End Sta**	400+94.29 / 420+00.00			

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Beckedahl, Mark	Work Phone	873-8624	Cell Phone	450-2225	Email	mbeckedahl@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	03414	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	60	Wrk Day	Award Dt	04/22/2014	Award Amt 3,289,870.08
				CO Days	0		Work Beg	06/24/2014	CO Amt .00
				Adj Time	60		Sub Work Cmplt	12/07/2015	Cont Total 3,289,870.08
			Time Used 80.00 %	Time Chrg	48		Final Accpt	03/24/2016	

IM 15-7(41)354	TIED	CRACK SEAL		1,073,501.14	1,117,339.57	67,040.37	100.14 %	66.00 %	3.95 %			
SHELBY - N & S		Toole		1,118,861.56	.00	44,248.14						
8157041000		None			1,117,339.57	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	I	I-15		N							
Lat/Long 482621 / 1115246		Beg/End Term	354.3 / 365.6			Beg/End Sta	124+96.72 / 721+07.92					
IM 15-8(68)366	TIED	CRACK SEAL		1,388,993.20	1,449,045.40	86,942.72	101.38 %	49.50 %	2.93 %			
SHELBY - NORTH		Toole		1,469,100.07	.00	43,037.34						
8156068000		None			1,449,045.40	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	I	I-15		N							
Lat/Long 483824 / 1115143		Beg/End Term	365.6 / 380.3			Beg/End Sta	304+41.92 / 1077+14.72					
IM 15-5(130)301	TIED	SEAL & COVER		699,666.42	723,485.11	43,409.11	97.43 %	39.67 %	2.44 %			
POWER - N & S		Teton		704,862.15	.00	17,221.85						
8158130000		None			723,485.11	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	I	I-15		N							
Lat/Long 474608 / 1114001		Beg/End Term	301.4 / 309.2			Beg/End Sta	0+00.00 / 410+08.63					
Contract Totals for	03414			3,162,160.76	3,289,870.08	197,392.20	100.09 %	52.94 %	3.17 %			
Project Count	3			3,292,823.78	.00	104,507.33						
					3,289,870.08							

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Beckedahl, Mark	Work Phone	873-8624	Cell Phone	450-2225	Email	mbeckedahl@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
03612	WUTKE LLC DBA MILD FENCE DBA GREAT F	45	Wrk Day	08/07/2012	175,935.15
		CO Days 0		Work Beg 10/01/2012	CO Amt .00
		Adj Time 45		Sub Work Cmplt 11/13/2012	Cont Total 175,935.15
	Time Used 80.00 %	Time Chrg 36		Final Accpt 10/24/2013	

STPP 3-4(30)103		FENCING		169,912.00	175,935.15	17,593.52	99.63 %	117.56 %	11.80 %
19 KM NW GLCR CO LN-SNOW FENCE		Glacier		175,283.23	.00	20,682.34			
4046030000		None			175,935.15	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	P	P-3		N				

Lat/Long 482421 / 1123806 **Beg/End Term** 103.3 / 104.4 **Beg/End Sta** 286+00.00 / 311+00.00

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
03910	WUTKE LLC DBA MILD FENCE DBA GREAT F	100	Wrk Day	09/21/2010	582,017.74
		CO Days 0		Work Beg 09/30/2010	CO Amt .00
		Adj Time 100		Sub Work Cmplt 08/23/2011	Cont Total 582,017.74
	Time Used 47.00 %	Time Chrg 47		Final Accpt 01/26/2012	

HSIP 58-1(26)40		SAFETY		612,320.48	582,017.74	58,201.77	107.69 %	63.64 %	5.91 %
SF079-BABB-PORT OF PIEGAN		Glacier		626,800.82	.00	37,041.09			
6411026000		None			582,017.74	Y			
MCOMBER-CHRISTIE (U3065)	406 454-5900	P	P-58		Y				

Lat/Long 485610 / 1132517 **Beg/End Term** 40.0 / 50.2 **Beg/End Sta** 109+24.0 / 647+08.0

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
04113	SCHELLINGER CONSTRUCTION CO., INC.	45	Wrk Day	03/12/2013	2,661,720.59
		CO Days 0		Work Beg 07/09/2013	CO Amt .00
		Adj Time 45		Sub Work Cmplt 12/04/2013	Cont Total 2,661,720.59
	Time Used 97.78 %	Time Chrg 44		Final Accpt 10/30/2014	

IM 15-8(64)389		OVERLAYS		3,011,921.00	2,661,720.59	239,554.85	102.28 %	75.49 %	6.64 %
SUNBURST - SWEETGRASS		Toole		2,722,324.10	.00	180,850.27			
7622064000		None			2,661,720.59	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	I	I-15		N				

Lat/Long 485623 / 1115549 **Beg/End Term** 389.4 / 398.2 **Beg/End Sta** 1401+50.00 / 1851+25.23

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Beckedahl, Mark	Work Phone	873-8624	Cell Phone	450-2225	Email	mbeckedahl@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
04710	WUTKE LLC DBA MILD FENCE DBA GREAT F	90	Wrk Day	07/27/2010	632,679.10
		CO Days 5		Work Beg 09/08/2010	CO Amt 10,718.40
		Adj Time 95		Sub Work Cmplt 08/23/2011	Cont Total 643,397.50
	Time Used 88.42 %	Time Chrg 84		Final Accpt 01/26/2012	

HSIP 1-3(55)209		SAFETY		885,696.83	632,679.10	63,267.91	101.73 %	77.80 %	7.52 %
SF079 CATTLE GUARDS & FENCE - EAST GL		Glacier		654,512.87	10,718.40	49,224.72			
6416055000		None			643,397.50	Y			
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-1		Y				

Lat/Long 482950 / 1130715 **Beg/End Term** 209.4 / 221.5 **Beg/End Sta** 100+00.00 / 740+95.00

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
05210	TCA, LLC	120	Wrk Day	03/09/2010	1,789,963.30
		CO Days 20		Work Beg 06/03/2010	CO Amt 102,259.00
		Adj Time 140		Sub Work Cmplt 12/08/2011	Cont Total 1,892,222.30
	Time Used 100.00 %	Time Chrg 140		Final Accpt 09/27/2012	

BR 213-1(16)10		BRIDGE CONSTRUCTION, REHAB AND F		1,660,333.35	1,789,963.30	178,996.33	100.95 %	96.08 %	9.00 %
ROCKY COULEE-NW OF SANTA RITA		Glacier		1,910,136.14	102,259.00	171,971.89			
5123016000		None			1,892,222.30	Y			
MCCRAY-KEVIN (U5800)	406 444-6265	S	S-213		Y				

Lat/Long 484501 / 1122249 **Beg/End Term** 10.25 / 10.60 **Beg/End Sta** 15+60.00 / 34+00.00

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
06311	SCHELLINGER CONSTRUCTION CO., INC.	45	Wrk Day	03/22/2011	2,594,822.15
		CO Days 16		Work Beg 06/08/2011	CO Amt 47,170.00
		Adj Time 61		Sub Work Cmplt 12/14/2012	Cont Total 2,641,992.15
	Time Used 119.67 %	Time Chrg 73		Final Accpt 01/30/2014	

STPP-HSIP 58-1(30)12		OVERLAYS		2,661,234.63	2,594,822.15	259,482.22	108.44 %	39.12 %	3.54 %
KIOWA JCT - HUDSON BAY DIVIDE		Glacier		2,865,087.88	47,170.00	101,512.19			
7016030000		None			2,641,992.15	N			
ROUSE-DUSTIN (U9174)	406 444-6005	P	P-58		N				

Lat/Long 483719 / 1131805 **Beg/End Term** 12.3 / 25.4 **Beg/End Sta** 647+69.84 / 1346+67.14

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Beckedahl, Mark	Work Phone	873-8624	Cell Phone	450-2225	Email	mbeckedahl@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	06312	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	90	Wrk Day	Award Dt	04/03/2012	Award Amt 5,194,871.65
				CO Days	0		Work Beg	05/09/2012	CO Amt 80,716.60
				Adj Time	90		Sub Work Cmplt	12/14/2012	Cont Total 5,275,588.25
			Time Used 67.78 %	Time Chrg	61		Final Accpt	03/27/2014	

CBI 1-3(65)209		OVERLAYS		5,698,191.61	5,194,871.65	571,435.88	98.36 %	27.03 %	2.98 %			
EAST GLACIER - BROWNING		Glacier		5,188,869.32	80,716.60	154,444.19						
6961065000		None			5,275,588.25	N						
SNYDER-ROBERT (U1111)	406 444-6229	N	N-1		N							

Lat/Long	482959 / 1130655	Beg/End Term	208.9 / 218.9	Beg/End Sta	0+00.00 / 493+95.00

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Beckedahl, Mark | **Work Phone** 873-8624 | **Cell Phone** 450-2225 | **Email** mbeckedahl@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 06514 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	45	Wrk Day	**Award Dt**	05/20/2014	**Award Amt**	1,887,646.17
CO Days	0		**Work Beg**	09/04/2014	**CO Amt**	50,170.00
Adj Time	45		**Sub Work Cmplt**	12/07/2015	**Cont Total**	1,937,816.17
Time Used	84.44 %	**Time Chrg**	38	**Final Accpt**	05/26/2016	

STPS 464-1(14)1	TIED	SEAL & COVER		716,172.98	695,084.36	69,508.44	94.55 %	103.16 %	10.20 %
DUCK LAKE ROAD - NORTH		Glacier		702,797.97	48,250.00	71,707.74			
8162014000		None			743,334.36	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	S	S-464		N				
Lat/Long 483749 / 1130232		**Beg/End Term**	1.2 / 12.7			**Beg/End Sta**	65+63.44 / 673+21.20		
NH 1-3(78)204	TIED	SEAL & COVER		231,682.60	265,148.02	26,514.80	88.93 %	19.41 %	2.19 %
EAST GLACIER - WEST		Glacier		234,564.19	- 1,392.50	5,145.50			
8159078000		None			263,755.52	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-1		N				
Lat/Long 482417 / 1131437		**Beg/End Term**	204.00 / 209.98			**Beg/End Sta**	326+87.95 / 584+31.20		
NH 1-3(80)247	TIED	SEAL & COVER		610,652.16	645,411.58	64,541.16	87.13 %	15.37 %	1.76 %
CUT BANK-WEST		Glacier		562,319.31	.00	9,918.90			
8160080000		None			645,411.58	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-1		N				
Lat/Long 483729 / 1122521		**Beg/End Term**	246.8 / 254.8			**Beg/End Sta**	1355+54.13 / 1779+64.00		
STPS 213-1(20)1	TIED	SEAL & COVER		269,864.63	282,002.21	28,200.22	99.00 %	31.23 %	3.12 %
CUT BANK-NORTH		Glacier		282,474.56	3,312.50	8,807.02			
8195020000		None			285,314.71	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	S	S-213		N				
Lat/Long 484129 / 1121911		**Beg/End Term**	1.0 / 7.4			**Beg/End Sta**	51+94.00 / 401+50.00		
Contract Totals for 06514				1,828,372.37	1,887,646.17	188,764.62	91.97 %	50.63 %	5.36 %
Project Count 4				1,782,156.03	50,170.00	95,579.16			
					1,937,816.17				

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Beckedahl, Mark | **Work Phone** 873-8624 | **Cell Phone** 450-2225 | **Email** mbeckedahl@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**					
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**	
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**							
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**									

Contract No	06613	**Contractor Nm**	WUTKE LLC DBA MILD FENCE DBA GREAT F	**Cont Time**	75	Wrk Day	**Award Dt**	07/09/2013	**Award Amt**	450,196.80							
				CO Days	3		**Work Beg**	08/19/2013	**CO Amt**	13,531.20							
				Adj Time	78		**Sub Work Cmplt**	11/26/2013	**Cont Total**	463,728.00							
			Time Used	65.38	%	**Time Chrg**	51		**Final Accpt**	07/31/2014							
HSIP 358-1(16)7			FENCING			576,193.09		450,196.80		67,529.52		99.00	%	122.33	%	17.99	%
SF 099 N OF VALIER			Pondera			459,106.50		13,531.20		82,606.25							
7217016000			None					463,728.00		N							
COMBS-JAMES (U1968)	406 444-6244		S	S-358				N									
Lat/Long	482447 / 1122217			**Beg/End Term**	7.4 / 16.4					**Beg/End Sta**	117+38.67 / 588+42.23						
Contract No	08C07	**Contractor Nm**	DICK ANDERSON CONSTRUCTION, INC. - HL	**Cont Time**	05/01/2009	Cmplt Dt	**Award Dt**	12/15/2008	**Award Amt**	498,499.63							
				CO Days	18		**Work Beg**	02/10/2009	**CO Amt**	.00							
				Adj Time	05/19/2009		**Sub Work Cmplt**	05/28/2009	**Cont Total**	498,499.63							
			Time Used	100.00	%				**Final Accpt**	01/28/2010							
BR 9037(25)			BRIDGE CONSTRUCTION, REHAB AND F			409,885.55		498,499.63		99,699.93		96.33	%	153.10	%	31.79	%
CANAL - 6 KM SOUTHWEST OF VALIER			Pondera			480,180.10		.00		152,637.70							
4869025000			None					498,499.63		Y							
MCCRAY-KEVIN (U5800)	406 444-6265		R	L-37-3				Y									
Lat/Long	481640 / 1121853			**Beg/End Term**	1.7 / 1.5					**Beg/End Sta**	13+65.00 / 16+20.00						
Contract No	10B09	**Contractor Nm**	SCHELLINGER CONSTRUCTION CO., INC.	**Cont Time**	45	Wrk Day	**Award Dt**	11/17/2009	**Award Amt**	2,158,944.45							
				CO Days	30		**Work Beg**	04/01/2010	**CO Amt**	587,039.73							
				Adj Time	75		**Sub Work Cmplt**	11/19/2010	**Cont Total**	2,745,984.18							
			Time Used	98.67	%	**Time Chrg**	74		**Final Accpt**	07/28/2011							
STPS 358-1(10)7			OVERLAYS			2,234,897.35		2,158,944.45		172,715.56		96.87	%	93.17	%	6.05	%
NORTH OF VALIER - N			Pondera			2,659,953.91		587,039.73		160,919.39							
6013010000			None					2,745,984.18		Y							
MCOMBER-CHRISTIE (U3065)	406 454-5900		S	S-358				Y									
Lat/Long	482237 / 1122216			**Beg/End Term**	7.336 / 17.538					**Beg/End Sta**	/						

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Beckedahl, Mark | **Work Phone** 873-8624 | **Cell Phone** 450-2225 | **Email** mbeckedahl@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 12T09	**Contractor Nm** SK CONSTRUCTION, INC.		**Cont Time** 140 Wrk Day	**Award Dt** 06/09/2009	**Award Amt** 9,185,714.21						
			CO Days 2	**Work Beg** 07/13/2009	**CO Amt** 547,904.50						
			Adj Time 142	**Sub Work Cmplt** 09/19/2011	**Cont Total** 9,733,618.71						
		Time Used 101.41 %	**Time Chrg** 144	**Final Accpt** 03/22/2012							
ARRA 3-4(13)101	RECONSTRUCTION, GRADING		9,254,348.62	9,185,714.20	826,714.28	102.59 %	95.27 %	7.89 %			
19 KM NW OF GLACIER CO LINE-NW	Glacier		9,986,151.20	547,904.50	787,648.73						
4046013000	None			9,733,618.70	Y						
MCOMBER-CHRISTIE (U3065) 406 454-5900	P	P-3		Y							
Lat/Long 482928 / 1125219	**Beg/End Term** 101.0 / 110.6				**Beg/End Sta** 852+72.78 / 1336+76.72						
Contract No 20410	**Contractor Nm** RALPH L WADSWORTH CONSTRUCTION CO		**Cont Time** 494 Cal Day	**Award Dt** 08/24/2010	**Award Amt** 24,040,351.54						
			CO Days 58	**Work Beg** 09/22/2010	**CO Amt** 396,491.10						
			Adj Time 552	**Sub Work Cmplt** 09/30/2013	**Cont Total** 24,436,842.64						
		Time Used 99.46 %	**Time Chrg** 549	**Final Accpt** 01/29/2015							
MT-BR 1-3(45)210	BRIDGE CONSTRUCTION, REHAB AND F		26,901,047.97	24,040,351.54	1,923,228.12	100.52 %	157.00 %	12.29 %			
TWO MEDICINE RIVER BRIDGE	Glacier		24,564,230.01	396,491.10	3,019,553.27						
3886045000	None			24,436,842.64	N						
STUDT-MARK (U8724) 406 444-9191	N	N-1		N							
Lat/Long 482655 / 1131153	**Beg/End Term** 209.8 / 210.7				**Beg/End Sta** 12+50.00 / 61+00.00						
Project Mgr Totals for Beckedahl, Mark			70,211,515.01	65,651,476.28	5,766,555.33	100.84 %	104.46 %	8.83 %			
Cont Count 19			68,188,614.96	1,971,553.92	6,023,481.60						
Project Count 28				67,623,030.20							

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Carlson, Jack | **Work Phone** 444-9320 | **Cell Phone** 431-0074 | **Email** jcarlson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 01606	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time** 220	Wrk Day	**Award Dt** 07/03/2006		**Award Amt** 9,973,924.02			
				CO Days 0		**Work Beg** 08/14/2006		**CO Amt** 500,570.29			
				Adj Time 220		**Sub Work Cmplt** 12/02/2010		**Cont Total** 10,474,494.31			
			Time Used 4.09 %	**Time Chrg** 9		**Final Accpt** 03/22/2012					
NH-STPU-CM-MT-STPE15-4(108)191		RECONSTRUCTION, GRADING		10,850,338.30	9,973,924.00	997,392.40		98.59 %	107.09 %	10.34 %	
SOUTH HELENA INTERCHANGE		Jefferson		10,326,297.34	500,570.29	1,068,118.67					
5587108000		None			10,474,494.29	N					
HOLIEN-DAVID (U2412)	406 444-6118	I	I 15		N						
Lat/Long 463411 / 1115803			**Beg/End Term** 189.87 / 191.10				**Beg/End Sta** 8+61.22 / 28+36.53				
Contract No 01711	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time** 40	Wrk Day	**Award Dt** 08/23/2011		**Award Amt** 22,938,544.52			
				CO Days 40		**Work Beg** 09/12/2011		**CO Amt** 1,303,078.06			
				Adj Time 80		**Sub Work Cmplt** 07/17/2014		**Cont Total** 24,241,622.58			
			Time Used 85.00 %	**Time Chrg** 68		**Final Accpt** 05/28/2015					
BR 5802(15)	TIED	BRIDGE CONSTRUCTION, REHAB AND F		1,817,023.06	2,475,561.82	173,289.33		100.39 %	24.12 %	1.60 %	
HELENA VALLEY CANAL BR-CUSTER AVE		Lewis and Clark		2,613,074.71	127,370.40	41,805.06					
7261015000		None			2,602,932.22	N					
DALSOGLIO-MICHAEL (U1921)	406 444-6250	U	U-5802		N						
Lat/Long 463700 / 1115938			**Beg/End Term** 2.6 / 3.0				**Beg/End Sta** 54+68.00 / 169+52.00				
IM-MT 15-4(107)193	TIED	BRIDGE CONSTRUCTION, REHAB AND F		17,191,522.31	20,462,982.70	1,432,408.79		100.37 %	101.60 %	6.70 %	
CUSTER INTERCHANGE - HELENA		Lewis and Clark		21,717,759.41	1,175,707.68	1,455,288.89					
5588107000		None			21,638,690.38	N					
STUDT-MARK (U8724)	406 444-9191	I	I-15, U-5802		N						
Lat/Long 463700 / 1120040			**Beg/End Term** 193.7 / 194.4				**Beg/End Sta** 198+15.74 / 325+45.15				
Contract Totals for 01711				19,008,545.37	22,938,544.52	1,605,698.12		100.37 %	93.24 %	6.15 %	
Project Count 2				24,330,834.12	1,303,078.08	1,497,093.95					
					24,241,622.60						

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	01807	Contractor Nm	SCOTT CONSTRUCTION, INC.	Cont Time	120	Wrk Day	Award Dt	09/10/2007	Award Amt	2,448,648.13	
				CO Days	0		Work Beg	04/16/2008	CO Amt	103,348.96	
				Adj Time	120		Sub Work Cmplt	09/28/2010	Cont Total	2,551,997.09	
			Time Used	5.83	%	Time Chrg	7		Final Accpt	05/24/2012	

UPP 5819(2)		TIED	OVERLAYS			32,923.50	29,153.20	4,372.98	85.25	%	216.66	%	38.12	%
FEE - 11TH TO PROSPECT						24,854.17	.00	9,474.50						
6272002000			None				29,153.20	N						
ROUSE-DUSTIN (U9174)	406 444-6005		U	U-5819			N							
Lat/Long 463526 / 1120019					**Beg/End Term**	0.005 / 0.66		**Beg/End Sta**	10+00.00 / 10+98.61					
NH 8-2(72)44		TIED	SEAL & COVER			95,842.00	103,375.02	15,506.25	117.46	%	81.21	%	9.94	%
11TH AVENUE - HELENA						126,674.13	4,470.20	12,592.09						
5949072000			None				107,845.22	N						
ROUSE-DUSTIN (U9174)	406 444-6005		N	N-8			N							
Lat/Long 463523 / 1120044					**Beg/End Term**	44.1 / 45.0		**Beg/End Sta**	0+15.3 / 13+08.83					
NH 108-1(2)0		TIED	OVERLAYS			648,424.30	617,773.35	92,666.00	98.34	%	65.25	%	9.52	%
PROSPECT-FEE TO MONTANA AVE.-HELENA						635,125.44	28,080.25	60,460.15						
5948002000			None				645,853.60	N						
ROUSE-DUSTIN (U9174)	406 444-6005		N	N-108			N							
Lat/Long 463528 / 1120045					**Beg/End Term**	0.19 / 0.91		**Beg/End Sta**	0+16.64 / 11+61.80					
CM 5899(22)		TIED	SIGNALS			1,977,682.00	1,479,980.34	221,997.05	106.10	%	132.96	%	17.94	%
SIGNAL UPGRADE - HELENA			Lewis and Clark			1,645,447.92	70,798.52	295,158.41						
4921022000			None				1,550,778.86	N						
ULBERG-IVAN (U9228)	406 444-6217		N	DIST WIDE			N							
Lat/Long 463524 / 1115938					**Beg/End Term**	/		**Beg/End Sta**	/					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	01807	Contractor Nm	SCOTT CONSTRUCTION, INC.	Cont Time	120	Wrk Day	Award Dt	09/10/2007	Award Amt	2,448,648.13			
				CO Days	0		Work Beg	04/16/2008	CO Amt	103,348.96			
				Adj Time	120		Sub Work Cmplt	09/28/2010	Cont Total	2,551,997.09			
			Time Used	5.83	Time Chrg	7	Final Accpt	05/24/2012					
NH 8-2(70)44	TIED	OVERLAYS		230,909.55	218,366.22	32,754.93	101.65 %	141.29 %	20.85 %				
MONTANA-BUTTE TO 11TH-HELENA				221,978.66	.00	46,278.19							
5950070000		None			218,366.22	N							
ROUSE-DUSTIN (U9174)	406 444-6005	N	N-8		N								
Lat/Long	463527 / 1120113		Beg/End Term	43.9 / 44.1			Beg/End Sta	0+00 / 2+52.81					
Contract Totals for	01807			2,985,781.35	2,448,648.13	367,297.21	104.00 %	115.43 %	15.97 %				
Project Count	5			2,654,080.32	103,348.97	423,963.34							
					2,551,997.10								
Contract No	02111	Contractor Nm	HL CONSTRUCTION, INC.	Cont Time	20	Wrk Day	Award Dt	01/25/2011	Award Amt	51,231.40			
				CO Days	0		Work Beg	03/21/2011	CO Amt	3,000.00			
				Adj Time	20		Sub Work Cmplt	05/09/2011	Cont Total	54,231.40			
			Time Used	25.00 %	Time Chrg	5	Final Accpt	10/06/2011					
HSIP 280-1(23)14		SAFETY		55,917.25	51,231.40	5,123.14	95.58 %	194.66 %	19.24 %				
SF079 YORK RD - NE OF HELENA		Lewis and Clark		51,837.00	3,000.00	9,972.93							
6424023000		None			54,231.40	N							
BUNTON-SCOTT (U0339)	406 444-4188	S	S-280		N								
Lat/Long	464250 / 1114529		Beg/End Term	14.4 / 14.6			Beg/End Sta	10+00.00 / 21+21.94					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Carlson, Jack | **Work Phone** 444-9320 | **Cell Phone** 431-0074 | **Email** jcarlson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02113	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time** 45 Wrk Day		**Award Dt** 01/29/2013		**Award Amt** 1,062,800.00			
				CO Days 4		**Work Beg** 03/21/2013		**CO Amt** 90,255.30			
				Adj Time 49		**Sub Work Cmplt** 06/04/2014		**Cont Total** 1,153,055.30			
			Time Used 95.92 %	**Time Chrg** 47		**Final Accpt** 01/29/2015					
NH 8-2(55)42		PORTLAND CEMENT CONCRETE PAVEM		944,149.10	1,062,800.00	159,420.00		101.66 %	109.23 %	14.86 %	
BENTON & LYNDALE-HELENA		Lewis and Clark		1,172,248.64	90,255.30	174,137.91					
4014055000		None			1,153,055.30	N					
SNYDER-ROBERT (U1111)	406 444-6229	N	N-8		N						
Lat/Long 463555 / 1120238		**Beg/End Term** 42.47 / 42.67				**Beg/End Sta** 12+98.16 / 23+56.19					
Contract No 02214	**Contractor Nm** WUTKE LLC DBA MILD FENCE DBA GREAT F			**Cont Time** 20 Wrk Day		**Award Dt** 03/11/2014		**Award Amt** 25,321.42			
				CO Days 0		**Work Beg** 05/02/2014		**CO Amt** .00			
				Adj Time 20		**Sub Work Cmplt** 05/23/2014		**Cont Total** 25,321.42			
			Time Used 95.00 %	**Time Chrg** 19		**Final Accpt** 09/17/2014					
HSIP 24-2(24)60		SIGNS		31,945.00	25,321.42	2,532.14		88.07 %	341.45 %	38.77 %	
SF 119-SIGNING E OF MT 141		Powell		22,299.32	.00	8,646.01					
7825024000		None			25,321.42	N					
PRIEBE-GABE (U2177)	406 444-6080	N	N-24		N						
Lat/Long 465525 / 1125154		**Beg/End Term** 60.7 / 61.3				**Beg/End Sta** 245+00.00 / 306+00.00					
Contract No 02908	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time** 30 Wrk Day		**Award Dt** 10/06/2008		**Award Amt** 59,999.95			
				CO Days 0		**Work Beg** 11/26/2008		**CO Amt** .00			
				Adj Time 30		**Sub Work Cmplt** 12/04/2009		**Cont Total** 59,999.95			
			Time Used 23.33 %	**Time Chrg** 7		**Final Accpt** 01/27/2011					
HSIP 280-1(21)3		SAFETY		47,587.20	59,999.95	8,999.99		96.13 %	220.06 %	34.34 %	
SF069-YORK RD/WYLIE DR-NE OF HELENA		Lewis and Clark		57,675.47	.00	19,805.49					
6063021000		None			59,999.95	Y					
ULBERG-IVAN (U9228)	406 444-6217	S	S-280		Y						
Lat/Long 463845 / 1115611		**Beg/End Term** 2.49 / 2.78				**Beg/End Sta** 252+27.10 / 267+56.32					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	02B08	Contractor Nm	HELENA SAND & GRAVEL, INC.	Cont Time	20	Wrk Day	Award Dt	11/17/2008	Award Amt	9,185,185.00					
				CO Days	0		Work Beg	01/20/2009	CO Amt	72,776.09					
				Adj Time	20		Sub Work Cmplt	06/21/2013	Cont Total	9,257,961.09					
			Time Used	60.00 %	Time Chrg	12	Final Accpt	01/29/2015							
STPS 430-1(6)1			RECONSTRUCTION, GRADING		10,737,240.17		9,185,184.97	918,518.50	104.19 %	82.60 %	7.87 %				
CANYON FERRY ROAD			Lewis and Clark		9,645,535.14		72,776.09	758,654.78							
4480006000			None				9,257,961.06	Y							
MCLEOD-KRAIG (U2176)	406 444-6256		S	S-430			Y								
Lat/Long	463700 / 1115502			Beg/End Term	1.02 / 5.03			Beg/End Sta	27+00.00 / 88+63.36						
Contract No	03111	Contractor Nm	YELLOWSTONE ELECTRIC CO.	Cont Time	45	Wrk Day	Award Dt	01/25/2011	Award Amt	360,248.86					
				CO Days	3		Work Beg	04/18/2011	CO Amt	23,285.21					
				Adj Time	48		Sub Work Cmplt	12/12/2012	Cont Total	383,534.07					
			Time Used	91.67 %	Time Chrg	44	Final Accpt	03/27/2014							
HSIP 8-2(76)50			SAFETY		290,019.20		360,248.86	54,037.33	100.05 %	162.87 %	22.94 %				
SF089 SIGNAL JCT S-518			Lewis and Clark		383,726.62		23,285.21	88,009.83							
6699076000			None				383,534.07	N							
ULBERG-IVAN (U9228)	406 444-6217		N	N-8			N								
Lat/Long	463511 / 1115434			Beg/End Term	49.60 / 49.93			Beg/End Sta	225+90.00 / 243+24.26						
Contract No	03415	Contractor Nm	MOUNTAIN WEST HOLDING COMPANY	Cont Time	30	Wrk Day	Award Dt	04/28/2015	Award Amt	250,897.80					
				CO Days	5		Work Beg	07/15/2015	CO Amt	.00					
				Adj Time	35		Sub Work Cmplt	11/16/2015	Cont Total	250,897.80					
			Time Used	97.14 %	Time Chrg	34	Final Accpt	05/26/2016							
HSIP 15-4(148)218			SAFETY		228,152.00		250,897.80	30,107.74	101.43 %	103.82 %	12.28 %				
SF 129 - ITS G-RAIL SIEBEN			Lewis and Clark		254,491.81		.00	31,258.90							
8037148000			None				250,897.80	N							
PRIEBE-GABE (U2177)	406 444-6080		I	I-15			N								
Lat/Long	465551 / 1120723			Beg/End Term	217.5 / 223.2			Beg/End Sta	/						

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Carlson, Jack | **Work Phone** 444-9320 | **Cell Phone** 431-0074 | **Email** jcarlson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 03511	**Contractor Nm** T & T CONTRACTING, INC.		**Cont Time** 30 Wrk Day	**Award Dt** 05/24/2011	**Award Amt** 164,496.10						
			CO Days 0	**Work Beg** 07/14/2011	**CO Amt** 3,225.00						
			Adj Time 30	**Sub Work Cmplt** 07/19/2013	**Cont Total** 167,721.10						
		Time Used 100.00 %	**Time Chrg** 30	**Final Accpt** 01/29/2015							
SFCS 284-2(16)5		RECONSTRUCTION, GRADING	200,856.24	164,496.10	16,449.61	98.74 %	105.68 %	10.50 %			
S-284 CANAL ACCESS ROAD		Lewis and Clark	165,599.80	3,225.00	17,384.15						
7424016000		None		167,721.10	N						
STUDT-MARK (U8724)	406 444-9191	S S-284		N							
Lat/Long 463738 / 1114722		**Beg/End Term** 4.8 /			**Beg/End Sta** 0+07.8 / 0+99.25						
Contract No 03714	**Contractor Nm** HL CONSTRUCTION, INC.		**Cont Time** 20 Wrk Day	**Award Dt** 07/22/2014	**Award Amt** 88,671.50						
			CO Days 2	**Work Beg** 04/07/2015	**CO Amt** 19,625.20						
			Adj Time 22	**Sub Work Cmplt** 05/08/2015	**Cont Total** 108,296.70						
		Time Used 222.73 %	**Time Chrg** 49	**Final Accpt** 09/24/2015							
HSIP 41-1(21)24		SAFETY	79,930.25	88,671.50	17,734.30	101.78 %	239.72 %	38.57 %			
SF 099 SE OF HELMVILLE		Powell	110,224.20	19,625.20	42,513.27						
7180021000		None		108,296.70	N						
PRIEBE-GABE (U2177)	406 444-6080	P P-41		N							
Lat/Long 465012 / 1125351		**Beg/End Term** 24.3 / 24.6			**Beg/End Sta** 100+00 / 120+00						
Contract No 04310	**Contractor Nm** HELENA SAND & GRAVEL, INC.		**Cont Time** 10 Wrk Day	**Award Dt** 04/06/2010	**Award Amt** 2,321,197.50						
			CO Days 0	**Work Beg** 05/04/2010	**CO Amt** 49,186.35						
			Adj Time 10	**Sub Work Cmplt** 12/10/2012	**Cont Total** 2,370,383.85						
		Time Used 90.00 %	**Time Chrg** 9	**Final Accpt** 01/29/2015							
STPU 5807(12)		RECONSTRUCTION, GRADING	2,158,420.25	2,321,197.50	185,695.80	105.07 %	110.81 %	8.26 %			
CEDAR STREET - HELENA		Lewis and Clark	2,490,608.08	49,186.35	205,767.59						
5588012000		None		2,370,383.85	Y						
STUDT-MARK (U8724)	406 444-9191	U U-5807		Y							
Lat/Long 463624 / 1120046		**Beg/End Term** 1.2 / 2.0			**Beg/End Sta** 7+65.00 / 48+23.16						

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No 04408 — Contractor Nm: HELENA SAND & GRAVEL, INC.

Cont Time	60 Wrk Day	Award Dt	05/05/2008	Award Amt	603,603.00
CO Days	0	Work Beg	06/24/2008	CO Amt	71,380.72
Adj Time	60	Sub Work Cmplt	02/10/2010	Cont Total	674,983.72
Time Used	88.33 %	Time Chrg	53	Final Accpt	01/27/2011

UPP 5809(28)	TIED	OVERLAYS	218,442.30	174,106.94	20,892.83	96.39 %	80.38 %	7.10 %		
NORTH MONTANA		Lewis and Clark	236,627.60	71,380.72	16,792.93					
6269028000		None		245,487.66	Y					
ROUSE-DUSTIN (U9174)	406 444-6005	U U-5809		Y						
Lat/Long 463948 / 1120117		Beg/End Term 4.320 / 4.790			Beg/End Sta 256+94.00 / 281+51.60					
IM 15-4(120)190	TIED	SEAL & COVER	447,329.60	429,496.06	51,539.53	98.43 %	49.97 %	6.09 %		
HELENA - NORTH & SOUTH		Lewis and Clark	422,736.31	.00	25,752.38					
6225120000		None		429,496.06	N					
ROUSE-DUSTIN (U9174)	406 444-6005	I I-15		N						
Lat/Long 463546 / 1120012		Beg/End Term 190.000 / 195.900			Beg/End Sta 21+73.00 / 399+48.30					
Contract Totals for 04408			665,771.90	603,603.00	72,432.36	97.69 %	58.74 %	6.45 %		
Project Count 2			659,363.91	71,380.72	42,545.31					
				674,983.72						

Contract No 04514 — Contractor Nm: HELENA SAND & GRAVEL, INC.

Cont Time	09/19/2014 Cmplt Dt	Award Dt	05/20/2014	Award Amt	367,540.00
CO Days	89	Work Beg	07/07/2014	CO Amt	3,046.00
Adj Time	12/17/2014	Sub Work Cmplt	12/08/2014	Cont Total	370,586.00
Time Used	.00 %	Final Accpt	07/30/2015		

IM 15-4(136)202		BUILDINGS (SCALES, REST AREAS)	411,509.75	367,540.00	55,131.00	100.18 %	128.52 %	19.08 %		
HELENA N SCALE REHAB		Lewis and Clark	371,260.49	3,046.00	70,851.70					
7620136000		None		370,586.00	N					
MCOMBER-CHRISTIE (U3065)	406 454-5900	I I-15		N						
Lat/Long 464357 / 1120103		Beg/End Term 201.95 / 202.00			Beg/End Sta /					

SiteManager Completed Contracts Construction Report | STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	04809	Contractor Nm	SCHELLINGER CONSTRUCTION CO., INC.	Cont Time	180	Wrk Day	Award Dt	09/08/2009	Award Amt	7,147,550.48					
				CO Days	0		Work Beg	10/09/2009	CO Amt	- 53,811.00					
				Adj Time	180		Sub Work Cmplt	08/10/2012	Cont Total	7,093,739.48					
			Time Used	96.11 %	Time Chrg	173	Final Accpt	09/26/2013							
ARRA 430-1(8)5			RECONSTRUCTION, GRADING		7,845,961.28		7,147,550.48		714,755.05	104.20 %	66.51 %	6.43 %			
JCT S-284 - WEST			Lewis and Clark		7,391,600.78		- 53,811.00		475,418.25						
4480008000			None				7,093,739.48	Y							
MCLEOD-KRAIG (U2176)	406 444-6256		S	S-430			Y								
Lat/Long	463705 / 1114922			Beg/End Term	5.03 / 9.65				Beg/End Sta	88+63.36 / 162+95.00					
Contract No	04810	Contractor Nm	HELENA SAND & GRAVEL, INC.	Cont Time	75	Wrk Day	Award Dt	08/24/2010	Award Amt	2,568,568.00					
				CO Days	0		Work Beg	09/30/2010	CO Amt	91,448.80					
				Adj Time	75		Sub Work Cmplt	05/10/2013	Cont Total	2,660,016.80					
			Time Used	98.67 %	Time Chrg	74	Final Accpt	01/29/2015							
IM 25(68)			RECONSTRUCTION, GRADING		2,721,951.34		2,568,568.00		205,485.44	100.48 %	125.68 %	9.66 %			
I-15 FRONTAGE ROAD - HELENA			Lewis and Clark		2,672,766.70		91,448.80		258,246.83						
5588068000			None				2,660,016.80	Y							
STUDT-MARK (U8724)	406 444-9191		U	U-5802			Y								
Lat/Long	463712 / 1120024			Beg/End Term	/				Beg/End Sta	300+67.00 / 333+16.35					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Carlson, Jack | **Work Phone** 444-9320 | **Cell Phone** 431-0074 | **Email** jcarlson@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**					
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**	
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**							
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**									

Contract No 04T09 | **Contractor Nm** HELENA SAND & GRAVEL, INC.

Cont Time	25	Wrk Day	**Award Dt**	05/19/2009	**Award Amt**	592,119.15									
CO Days	0		**Work Beg**	06/29/2009	**CO Amt**	.00									
Adj Time	25		**Sub Work Cmplt**	02/09/2010	**Cont Total**	592,119.15									
Time Used	100.00 %	**Time Chrg**	25		**Final Accpt**	11/19/2010									
ARRA 5805(13)	TIED	OVERLAYS	.00	224,923.50	17,993.88	97.41 %	38.87 %	3.19 %							
BENTON-EUCLID TO GILBERT		Lewis and Clark	219,097.87	.00	6,993.44										
6271013000		None		224,923.50	Y										
ROUSE-DUSTIN (U9174)	406 444-6005	U	U-5805	Y											
Lat/Long 463549 / 1120256	**Beg/End Term** 1.3 / 1.6	**Beg/End Sta** 2+50.00 / 19+71/63													
ARRA 5822(2)	TIED	OVERLAYS	.00	367,195.65	29,375.65	104.71 %	101.39 %	7.75 %							
HAUSER - BENTON TO HENDERSON		Lewis and Clark	384,491.33	.00	29,784.92										
6270002000		None		367,195.65	Y										
ROUSE-DUSTIN (U9174)	406 444-6005	U	U-5822	Y											
Lat/Long 463603 / 1120258	**Beg/End Term** 0.0 / 0.8	**Beg/End Sta** 0+24.12 / 43+16.33													
Contract Totals for 04T09			.00	592,119.15	47,369.53	101.94 %	77.64 %	6.09 %							
Project Count 2			603,589.20	.00	36,778.36										
				592,119.15											

Contract No 05113 | **Contractor Nm** HELENA SAND & GRAVEL, INC.

Cont Time	80	Wrk Day	**Award Dt**	01/29/2013	**Award Amt**	2,802,208.00									
CO Days	0		**Work Beg**	05/07/2013	**CO Amt**	.00									
Adj Time	80		**Sub Work Cmplt**	04/24/2014	**Cont Total**	2,802,208.00									
Time Used	100.00 %	**Time Chrg**	80		**Final Accpt**	01/29/2015									
IM 15-4(132)196		OVERLAYS	3,083,610.00	2,802,208.00	280,220.80	105.73 %	62.77 %	5.94 %							
HELENA - NORTH		Lewis and Clark	2,962,706.51	.00	175,896.06										
7623132000		None		2,802,208.00	N										
SNYDER-ROBERT (U1111)	406 444-6229	I	I-15	N											
Lat/Long 467054 / 1120114	**Beg/End Term** 195.875 / 205.000	**Beg/End Sta** /													

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Carlson, Jack | **Work Phone** 444-9320 | **Cell Phone** 431-0074 | **Email** jcarlson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05409	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time** 85	Wrk Day	**Award Dt** 05/05/2009		**Award Amt** 2,218,218.00			
				CO Days 0		**Work Beg** 06/01/2009		**CO Amt** 8,635.00			
				Adj Time 85		**Sub Work Cmplt** 05/23/2011		**Cont Total** 2,226,853.00			
			Time Used 138.82 %	**Time Chrg** 118		**Final Accpt** 05/30/2013					
IM 15-4(105)192		RECONSTRUCTION, GRADING		2,224,502.95	2,218,218.00	221,821.80		103.05 %	117.87 %	11.39 %	
CAPITOL INTERCHANGE - HELENA		Lewis and Clark		2,294,728.56	8,635.00	261,471.94					
5133105000		None			2,226,853.00	Y					
ROUSE-DUSTIN (U9174)	406 444-6005	I	I-15		Y						
Lat/Long 463528 / 1115954			**Beg/End Term** 191.7 / 192.4				**Beg/End Sta** 110+30.00 / 144+30.64				
Contract No 05414	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time** 20	Wrk Day	**Award Dt** 04/22/2014		**Award Amt** 196,186.00			
				CO Days 0		**Work Beg** 07/11/2014		**CO Amt** 9,702.00			
				Adj Time 20		**Sub Work Cmplt** 12/08/2014		**Cont Total** 205,888.00			
			Time Used 75.00 %	**Time Chrg** 15		**Final Accpt** 03/26/2015					
STPS 453-1(10)0		SEAL & COVER		221,751.50	196,186.00	19,618.60		93.49 %	142.72 %	14.55 %	
LINCOLN ROAD EAST		Lewis and Clark		192,487.79	9,702.00	27,998.69					
8198010000		None			205,888.00	N					
SNYDER-ROBERT (U1111)	406 444-6229	S	S-453		N						
Lat/Long 464220 / 1115725			**Beg/End Term** 0.0 / 5.123				**Beg/End Sta** /				
Contract No 05708	**Contractor Nm** HOLLOW CONTRACTING, INC.			**Cont Time** 50	Wrk Day	**Award Dt** 10/06/2008		**Award Amt** 879,549.74			
				CO Days 8		**Work Beg** 04/08/2009		**CO Amt** 93,090.99			
				Adj Time 58		**Sub Work Cmplt** 02/15/2011		**Cont Total** 972,640.73			
			Time Used 100.00 %	**Time Chrg** 58		**Final Accpt** 11/17/2011					
HSIP 231-1(6)5		RECONSTRUCTION, GRADING		1,200,996.60	879,549.73	87,954.97		90.35 %	157.45 %	15.76 %	
2000-SAFETY IMPROVEMENTS-S OF JCT S-2		Lewis and Clark		878,779.08	93,090.99	138,484.26					
4706006000		None			972,640.72	Y					
KELLER-SCOTT (U4748)	406 994-1843	S	S-231		Y						
Lat/Long 464136 / 1120333			**Beg/End Term** 5.1 / 5.7				**Beg/End Sta** 0+20.00 / 11+55.00				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	05914	Contractor Nm	PAVEMENT MARKINGS NORTHWEST, INC.	Cont Time	100	Wrk Day	Award Dt	09/23/2014	Award Amt	1,215,960.51				
				CO Days	7		Work Beg	04/15/2015	CO Amt	52,218.84				
				Adj Time	107		Sub Work Cmplt	12/16/2015	Cont Total	1,268,179.35				
			Time Used	99.07 %	Time Chrg	106	Final Accpt	05/26/2016						
IM 15-4(141)190		SIGNS		1,493,901.95	1,215,960.51	121,596.05	93.68 %	176.28 %	18.04 %					
D3 SIGNING (I-15)		VARIOUS		1,188,029.12	52,218.84	214,353.36								
7618141000		None			1,268,179.35	N								
PRIEBE-GABE (U2177)	406 444-6080	I	I-15		N									
Lat/Long	473128 / 1111827		Beg/End Term	190.00 / 398.20			Beg/End Sta	/						

Contract No	06313	Contractor Nm	HELENA SAND & GRAVEL, INC.	Cont Time	30	Wrk Day	Award Dt	03/28/2013	Award Amt	522,537.00				
				CO Days	1		Work Beg	05/07/2013	CO Amt	10,266.00				
				Adj Time	31		Sub Work Cmplt	06/04/2014	Cont Total	532,803.00				
			Time Used	100.00 %	Time Chrg	31	Final Accpt	01/29/2015						
UPP-HSIP 5805(15)		OVERLAYS		498,670.80	522,537.00	52,253.70	98.14 %	102.72 %	10.27 %					
PARK AVE - BDWY TO NEILL - HELENA		Lewis and Clark		522,895.78	10,266.00	53,676.90								
7722015000		None			532,803.00	N								
SNYDER-ROBERT (U1111)	406 444-6229	U	U-5805		N									
Lat/Long	463525 / 1120225		Beg/End Term	1.578 / 2.047			Beg/End Sta	22+50.00 / 47+73.50						

Contract No	06513	Contractor Nm	SOUTH HILLS ELECTRIC, INC.	Cont Time	30	Wrk Day	Award Dt	06/04/2013	Award Amt	243,146.39				
				CO Days	0		Work Beg	07/09/2013	CO Amt	- 198.40				
				Adj Time	30		Sub Work Cmplt	06/27/2014	Cont Total	242,947.99				
			Time Used	86.67 %	Time Chrg	26	Final Accpt	01/29/2015						
HSIP 8-2(68)46		SAFETY		272,302.85	243,146.39	19,451.71	117.67 %	239.02 %	16.26 %					
2003-SAFETY IMP-CARTER DR-HLNA		Lewis and Clark		285,879.99	- 198.40	46,492.62								
5881068000		None			242,947.99	N								
ULBERG-IVAN (U9228)	406 444-6217	N	N-8		N									
Lat/Long	463528 / 1115918		Beg/End Term	45.9 / 46.1			Beg/End Sta	31+89.0 / 43+60.0						

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description		Engineer Est		Award Amt		Est C.E.		PERCENTAGES	
Project Description		County		Cont Paymts		Tot CO Amt		C.E. Costs		Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status				Total Amt		Mod CE (Y/N)				
Design Engineer/Phone No		System/Route				Mod CN (Y/N)						

Contract No	08509	Contractor Nm	HELENA SAND & GRAVEL, INC.	Cont Time	30	Wrk Day	Award Dt	06/09/2009	Award Amt	614,614.00					
				CO Days	0		Work Beg	08/03/2009	CO Amt	21,228.00					
				Adj Time	30		Sub Work Cmplt	09/09/2010	Cont Total	635,842.00					
			Time Used	106.67 %	Time Chrg	32		Final Accpt	05/26/2011						
ARRA 5802(12)			OVERLAYS	602,943.25	614,614.00	67,607.54	91.57 %	73.16 %	8.50 %						
CUSTER-GREEN MEADOW-MONTANA			Lewis and Clark	582,233.16	21,228.00	49,463.84									
6268012000			None		635,842.00	Y									
ROUSE-DUSTIN (U9174)	406 444-6005	U	U-5802		Y										
Lat/Long	463659 / 1120204		Beg/End Term	0.33 / 1.42			Beg/End Sta	10+00.00 / 68+80.00							
Contract No	08810	Contractor Nm	BULLOCK CONTRACTING LLC	Cont Time	70	Wrk Day	Award Dt	05/24/2011	Award Amt	970,409.74					
				CO Days	40		Work Beg	08/02/2011	CO Amt	446,434.21					
				Adj Time	110		Sub Work Cmplt	06/17/2013	Cont Total	1,416,843.95					
			Time Used	99.09 %	Time Chrg	109		Final Accpt	01/29/2015						
HSIP 453-1(4)2	TIED		SAFETY	1,083,158.35	948,436.40	113,812.37	87.20 %	146.55 %	13.71 %						
2000-SFTY IMP-4 KM E JCT I-15			Lewis and Clark	1,216,329.28	446,434.21	166,793.99									
4725004000			None		1,394,870.61	N									
ROUSE-DUSTIN (U9174)	406 444-6005	S	S-453		N										
Lat/Long	464227 / 1115723		Beg/End Term	2.3 / 2.9			Beg/End Sta	50+00.00 / 59+63.15							
HSIP 25(58)	TIED		SAFETY	17,062.40	21,973.34	2,636.80	143.81 %	493.56 %	41.18 %						
2001-SAFETY IMP-GRIZZLY GULCH			Lewis and Clark	31,600.10	.00	13,014.19									
5004058000			None		21,973.34	N									
ULBERG-IVAN (U9228)	406 444-6217	L			N										
Lat/Long	463140 / 1120630		Beg/End Term	/			Beg/End Sta	31+16.58 / 32+91.84							
Contract Totals for	08810			1,100,220.75	970,409.74	116,449.17	88.08 %	154.41 %	14.41 %						
Project Count	2			1,247,929.38	446,434.21	179,808.18									
					1,416,843.95										

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 09912 — Contractor Nm: HELENA SAND & GRAVEL, INC.

Cont Time	40	Wrk Day	Award Dt	10/02/2012	Award Amt	946,935.00	
CO Days	0		Work Beg	04/01/2013	CO Amt	122,866.48	
Adj Time	40		Sub Work Cmplt	04/30/2014	Cont Total	1,069,801.48	
Time Used	92.50 %	Time Chrg	37	Final Accpt	01/29/2015		

HSIP 284-2(15)7	TIED	SAFETY	548,748.35	441,441.78	39,729.76	93.56 %	90.33 %	7.37 %		
SF 099 E OF EAST HELENA		Lewis and Clark	486,727.41	78,767.53	35,888.79					
7201015000		None		520,209.31	N					
COMBS-JAMES (U1968)	406 444-6244	S	S-284	N						
Lat/Long 463757 / 1114428		**Beg/End Term**	6.9 / 7.5		**Beg/End Sta**	11+60.00 / 43+85.00				
HSIP 284-2(13)6	TIED	SAFETY	602,133.52	505,493.23	45,494.39	102.76 %	177.47 %	14.30 %		
SF 079 CANYON FERRY RD-HLNA		Lewis and Clark	564,786.08	44,098.95	80,740.15					
6412013000		None		549,592.18	N					
SNYDER-ROBERT (U1111)	406 444-6229	S	S-284	N						
Lat/Long 463734 / 1114557		**Beg/End Term**	5.7 / 6.1		**Beg/End Sta**	11+00.00 / 37+00.00				
Contract Totals for 09912			1,150,881.87	946,935.01	85,224.15	98.29 %	136.85 %	11.09 %		
Project Count 2			1,051,513.49	122,866.48	116,628.94					
				1,069,801.49						

Contract No 11412 — Contractor Nm: PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	20	Wrk Day	Award Dt	05/08/2012	Award Amt	289,038.15	
CO Days	0		Work Beg	08/08/2012	CO Amt	- 6,934.45	
Adj Time	20		Sub Work Cmplt	12/05/2012	Cont Total	282,103.70	
Time Used	70.00 %	Time Chrg	14	Final Accpt	05/30/2013		

STPS 280-1(27)5		OVERLAYS	339,094.80	289,038.15	26,013.43	96.53 %	40.02 %	3.82 %		
YORK ROAD - EAST		Lewis and Clark	272,316.84	- 6,934.45	10,411.16					
7642027000		None		282,103.70	N					
SNYDER-ROBERT (U1111)	406 444-6229	S	S-280	N						
Lat/Long 464025 / 1115001		**Beg/End Term**	4.62 / 11.86		**Beg/End Sta**	/				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	12513	Contractor Nm	HELENA SAND & GRAVEL, INC.	Cont Time	50	Wrk Day	Award Dt	06/04/2013	Award Amt	935,935.00				
				CO Days	12		Work Beg	07/29/2013	CO Amt	194,353.79				
				Adj Time	62		Sub Work Cmplt	12/03/2014	Cont Total	1,130,288.79				
			Time Used	96.77 %	Time Chrg	60	Final Accpt	07/30/2015						
IM 15-4(104)192		BIKE AND PEDESTRIAN		918,515.25	935,935.00	93,593.50	108.17 %	164.30 %	12.58 %					
PEDESTRIAN TUNNEL-CAPITOL INTCH-HLNA		Lewis and Clark		1,222,587.87	194,353.79	153,774.14								
5132104000		None			1,130,288.79	N								
KUNDA-RAPHAEL (U1716)	406 444-4028	I	I-15		N									
Lat/Long	463502 / 1115919	**Beg/End Term**	/	**Beg/End Sta**	10+00.00 / 38+81.69									
Contract No	15412	Contractor Nm	HELENA SAND & GRAVEL, INC.	Cont Time	75	Wrk Day	Award Dt	05/08/2012	Award Amt	1,474,947.00				
				CO Days	54		Work Beg	06/11/2012	CO Amt	827,702.67				
				Adj Time	129		Sub Work Cmplt	08/18/2014	Cont Total	2,302,649.67				
			Time Used	95.35 %	Time Chrg	123	Final Accpt	03/26/2015						
NH 8-2(81)44	TIED	OVERLAYS		804,768.25	864,894.07	69,191.53	102.04 %	327.49 %	15.46 %					
11TH AVE - HELENA		Lewis and Clark		1,465,711.73	571,507.57	226,592.07								
7460081000		None			1,436,401.64	N								
SNYDER-ROBERT (U1111)	406 444-6229	N	N-8		N									
Lat/Long	463523 / 1120032	**Beg/End Term**	44.4 / 45.4	**Beg/End Sta**	99+20.94 / 153+32.25									
UPP 5811(2)	TIED	OVERLAYS		563,564.40	610,052.93	48,804.23	100.59 %	205.55 %	11.51 %					
SOUTH MONTANA AVE - HELENA		Lewis and Clark		871,386.12	256,195.10	100,318.61								
7237002000		None			866,248.03	N								
SNYDER-ROBERT (U1111)	406 444-6229	U	U-5811		N									
Lat/Long	463513 / 1120113	**Beg/End Term**	0.00 / 0.36	**Beg/End Sta**	0+41.30 / 19+46.40									
Contract Totals for	15412			1,368,332.65	1,474,947.00	117,995.76	101.50 %	277.05 %	13.99 %					
Project Count	2			2,337,097.85	827,702.67	326,910.68								
					2,302,649.67									

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Carlson, Jack | **Work Phone** 444-9320 | **Cell Phone** 431-0074 | **Email** jcarlson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 17613	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time** 45 Wrk Day		**Award Dt** 07/09/2013		**Award Amt** 1,476,039.90			
				CO Days 0		**Work Beg** 08/05/2013		**CO Amt** 143,047.50			
				Adj Time 45		**Sub Work Cmplt** 12/01/2014		**Cont Total** 1,619,087.40			
			Time Used 100.00 %	**Time Chrg** 45		**Final Accpt** 05/28/2000					
UPP 5816(5)	TIED	SEAL & COVER		795,223.90	909,692.10	90,969.21		98.35 %	93.57 %	8.88 %	
BROADWAY - PARK TO MT - HELENA		Lewis and Clark		958,131.10	64,537.00	85,123.05					
7723005000		None			974,229.10	N					
SNYDER-ROBERT (U1111)	406 444-6229	U	U-5816		N						
Lat/Long 463503 / 1120157			**Beg/End Term**	0.0 / 0.1		**Beg/End Sta**		92+55.49 / 146+12.20			
NH 8-2(83)43	TIED	OVERLAYS		522,636.45	566,347.80	56,634.78		101.74 %	59.85 %	5.17 %	
LYNDALE / MT AVE - HELENA		Lewis and Clark		656,072.50	78,510.50	33,893.22					
7461083000		None			644,858.30	N					
SNYDER-ROBERT (U1111)	406 444-6229	U	N-8		N						
Lat/Long 463553 / 1120115			**Beg/End Term**	43.3 / 44.2		**Beg/End Sta**		12+42.38 / 61+94.29			
Contract Totals for 17613				1,317,860.35	1,476,039.90	147,603.99		99.70 %	80.63 %	7.37 %	
Project Count 2				1,614,203.60	143,047.50	119,016.27					
					1,619,087.40						
Contract No DB511	**Contractor Nm** FRONTIER WEST, LLC			**Cont Time** 11/04/2011 Cmplt Dt		**Award Dt** 05/26/2011		**Award Amt** 2,307,500.00			
				CO Days 329		**Work Beg** 07/07/2011		**CO Amt** 13,263.00			
				Adj Time 09/28/2012		**Sub Work Cmplt** 12/04/2012		**Cont Total** 2,320,763.00			
			Time Used 96.49 %			**Final Accpt** 09/17/2014					
SFCN 8-2(84)45		BIKE AND PEDESTRIAN		2,307,500.00	2,307,500.00	69,225.00		99.85 %	241.85 %	7.23 %	
CAPITOL INTERCHANGE PEDESTRIAN ACCC		Lewis and Clark		2,317,220.00	13,263.00	167,421.20					
7557084000		None			2,320,763.00	N					
		N	N-8		N						
Lat/Long 463526 / 1115952			**Beg/End Term**	45.1 / 45.8		**Beg/End Sta**		/			
Project Mgr Totals for Carlson, Jack				77,365,161.52	77,303,771.21	6,990,809.83		101.00 %	104.01 %	8.83 %	

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Carlson, Jack	Work Phone	444-9320	Cell Phone	431-0074	Email	jcarlson@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES					
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used		C.E. Used		C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)						
Design Engineer/Phone No		System/Route		Mod CN (Y/N)							
Project Mgr Totals for	Carlson, Jack		77,365,161.52	77,303,771.21	6,990,809.83	101.00	%	104.01	%	8.83	%
Cont Count	33		82,334,647.96	4,216,090.64	7,270,975.51						
Project Count	44			81,519,861.85							

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Doran, Beth | **Work Phone** 262-5521 | **Cell Phone** N/A | **Email** bdoran@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No 01515 | **Contractor Nm** POTEET CONSTRUCTION, INC.

Cont Time	20	Wrk Day	**Award Dt**	05/26/2015	**Award Amt**	55,555.55			
CO Days	0		**Work Beg**	07/09/2015	**CO Amt**	- 104.58			
Adj Time	20		**Sub Work Cmplt**	08/21/2015	**Cont Total**	55,450.97			
Time Used	15.00 %	**Time Chrg**	3		**Final Accpt**	01/29/2016			
HSIP 223-2(7)34	GUARDRAIL	56,683.00	55,555.55	5,555.56	87.11 %	168.35 %	19.36 %		
SF129 - G-RAIL S CHESTER	Liberty	48,303.64	- 104.58	9,352.94					
8040007000	None		55,450.97	N					
PRIEBE-GABE (U2177) 406 444-6080	S S-223		N						
Lat/Long 481522 / 1105333	**Beg/End Term** 34.1 / 34.7			**Beg/End Sta** /					

Contract No 01608 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	65	Wrk Day	**Award Dt**	07/07/2008	**Award Amt**	1,674,618.00			
CO Days	0		**Work Beg**	07/30/2008	**CO Amt**	111,048.00			
Adj Time	65		**Sub Work Cmplt**	08/26/2009	**Cont Total**	1,785,666.00			
Time Used	95.38 %	**Time Chrg**	62		**Final Accpt**	05/06/2010			
UPP 5708(7)	OVERLAYS	1,353,645.30	1,674,618.00	167,461.80	97.46 %	65.95 %	6.35 %		
5TH AVENUE - HAVRE	Hill	1,740,262.33	111,048.00	110,447.05					
5953007000	None		1,785,666.00	Y					
MCOMBER-CHRISTIE (U3065) 406 454-5900	U U-5708		Y						
Lat/Long 483228 / 1094039	**Beg/End Term** 0.0 / 2.0			**Beg/End Sta** 11+51.72 / 113+79.12					

Contract No 01811 | **Contractor Nm** SK CONSTRUCTION, INC.

Cont Time	120	Wrk Day	**Award Dt**	10/04/2011	**Award Amt**	5,199,323.09			
CO Days	0		**Work Beg**	11/07/2011	**CO Amt**	220,637.00			
Adj Time	120		**Sub Work Cmplt**	03/11/2013	**Cont Total**	5,419,960.09			
Time Used	88.33 %	**Time Chrg**	106		**Final Accpt**	07/31/2014			
STPS 325-1(3)0	RECONSTRUCTION, GRADING	4,396,052.13	5,199,323.09	519,932.31	96.45 %	65.60 %	6.52 %		
JCT US 2 - NORTH	Blaine	5,227,453.03	220,637.00	341,071.06					
4478003000	None		5,419,960.09	N					
NORDHAGEN-BLAIR (U6573) 406 444-9128	S S-325		N						
Lat/Long 483651 / 1091313	**Beg/End Term** 0.004 / 4.804			**Beg/End Sta** 10+08.55 / 205+35.12					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Doran, Beth	Work Phone	262-5521	Cell Phone	N/A	Email	bdoran@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	02207	Contractor Nm	NELCON, INC.	Cont Time	300	Wrk Day	Award Dt	03/05/2007	Award Amt	28,807,618.81				
				CO Days	0		Work Beg	04/09/2007	CO Amt	8,728,021.80				
				Adj Time	300		Sub Work Cmplt	03/23/2010	Cont Total	37,535,640.61				
			Time Used	3.00 %	Time Chrg	9		Final Accpt	01/30/2014					
NH-STPU-HSIP 1-6(52)381			PORTLAND CEMENT CONCRETE PAVEM	26,111,453.10	28,807,618.81	2,016,533.32	81.99 %	76.97 %	5.04 %					
US-2 - HAVRE			Hill	30,774,269.85	8,728,021.80	1,552,101.66								
4321052000			None		37,535,640.61	N								
NORDHAGEN-BLAIR (U6573)	406 444-9128	N	N-1		N									
Lat/Long	483312 / 1094033		Beg/End Term	381.4 / 383.7			Beg/End Sta	/						
Contract No	03109	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	45	Wrk Day	Award Dt	03/09/2009	Award Amt	1,096,444.50				
				CO Days	0		Work Beg	06/19/2009	CO Amt	.00				
				Adj Time	45		Sub Work Cmplt	08/26/2009	Cont Total	1,096,444.50				
			Time Used	20.00 %	Time Chrg	9		Final Accpt	07/29/2010					
NH 10-2(32)20	TIED		SEAL & COVER	846,078.60	802,147.50	120,322.13	101.48 %	21.17 %	3.13 %					
WEST OF CARTER - EAST			Chouteau	814,033.40	.00	25,467.74								
6231032000			None		802,147.50	Y								
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-10		Y									
Lat/Long	474814 / 1105318		Beg/End Term	19.9 / 43.4			Beg/End Sta	935+02 / 2174+00						
STPP 80-1(23)5	TIED		SEAL & COVER	304,136.70	294,297.00	44,144.55	90.34 %	40.87 %	6.79 %					
SE OF FT BENTON - SE			Chouteau	265,866.47	.00	18,043.40								
6232023000			None		294,297.00	N								
MCOMBER-CHRISTIE (U3065)	406 454-5900	P	P-80		N									
Lat/Long	474707 / 1103153		Beg/End Term	4.72 / 14.67			Beg/End Sta	111+22.4 / 635+21.5						
Contract Totals for	03109			1,150,215.30	1,096,444.50	164,466.68	98.49 %	26.46 %	4.03 %					
Project Count	2			1,079,899.87	.00	43,511.14								
					1,096,444.50									

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Doran, Beth | **Work Phone** 262-5521 | **Cell Phone** N/A | **Email** bdoran@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 03T09	**Contractor Nm** DICK ANDERSON CONSTRUCTION, INC. - GF	**Cont Time**	120	Wrk Day	**Award Dt**	05/26/2009	**Award Amt**	2,183,666.27			
		CO Days	0		**Work Beg**	07/10/2009	**CO Amt**	8,196.00			
		Adj Time	120		**Sub Work Cmplt**	10/28/2010	**Cont Total**	2,191,862.27			
	Time Used 115.00 %	**Time Chrg**	138		**Final Accpt**	10/06/2011					
ARRA 9003(32)	BRIDGE CONSTRUCTION, REHAB AND F	1,949,338.05	2,183,666.26	218,366.63	103.07 %	106.06 %	10.25 %				
MILK RIVER - EAST OF HARLEM	Blaine	2,259,183.69	8,196.00	231,608.61							
2790032000	None		2,191,862.26	N							
MCCRAY-KEVIN (U5800) 406 444-6265	R L-3-103		N								
Lat/Long 482820 / 1083327	**Beg/End Term** /	**Beg/End Sta** 10+00.00 / 16+83.78									
Contract No 05714	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	50	Wrk Day	**Award Dt**	07/22/2014	**Award Amt**	1,849,118.90			
		CO Days	0		**Work Beg**	09/22/2014	**CO Amt**	.00			
		Adj Time	50		**Sub Work Cmplt**	12/07/2015	**Cont Total**	1,849,118.90			
	Time Used 134.00 %	**Time Chrg**	67		**Final Accpt**	03/24/2016					
HSIP 232-1(10)3	RECONSTRUCTION, GRADING	1,793,511.45	1,849,118.90	166,420.70	97.99 %	61.98 %	5.69 %				
SF 119 - SAFETY IMP- N HAVRE	Hill	1,811,944.88	.00	103,146.79							
7889010000	None		1,849,118.90	N							
PRINZING-STEPHEN (U1814) 406 454-5899	S S-232		N								
Lat/Long 483546 / 1094133	**Beg/End Term** 2.9 / 4.1	**Beg/End Sta** 20+30.00 / 72+53.58									

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Doran, Beth	Work Phone	262-5521	Cell Phone	N/A	Email	bdoran@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route		Mod CN (Y/N)				

Contract No 05C13 **Contractor Nm** HELENA SAND & GRAVEL, INC.

Cont Time	85	Wrk Day	Award Dt	12/20/2013	Award Amt	3,046,046.00	
CO Days	3		Work Beg	03/13/2014	CO Amt	- 2,853.00	
Adj Time	88		Sub Work Cmplt	07/13/2015	Cont Total	3,043,193.00	
Time Used	103.41 %	Time Chrg	91		Final Accpt	01/29/2016	

STPB 240-1(6)3	TIED	BRIDGE CONSTRUCTION, REHAB AND F	993,761.58	1,495,504.23	179,460.51	104.19 %	110.82 %	12.79 %			
3 MILE CR-2M S CHINOOK		Blaine	1,555,151.04	- 2,853.00	198,877.39						
6855006000		None		1,492,651.23	N						
BRANDENBERGER-STEPHANIE	406 444-7675	S S-240		N							
Lat/Long 483334 / 1091238		**Beg/End Term**	2.8 / 3.1		**Beg/End Sta**	10+00.00 / 22+82.33					
STPS 240-1(10)7	TIED	OVERLAYS	1,357,796.00	1,550,541.76	186,065.01	98.17 %	61.76 %	7.55 %			
SOUTH OF CHINOOK S		Blaine	1,522,167.05	.00	114,910.09						
7924010000		None		1,550,541.76	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	S S-240		N							
Lat/Long 482746 / 1091141		**Beg/End Term**	6.8 / 13.2		**Beg/End Sta**	10+00.00 / 347+67.70					
Contract Totals for 05C13			2,351,557.58	3,046,045.99	365,525.52	101.12 %	85.85 %	10.20 %			
Project Count 2			3,077,318.09	- 2,853.00	313,787.48						
				3,043,192.99							

Contract No 07211 **Contractor Nm** SCOTT CONSTRUCTION, INC.

Cont Time	20	Wrk Day	Award Dt	03/08/2011	Award Amt	37,932.75	
CO Days	0		Work Beg	05/18/2011	CO Amt	.00	
Adj Time	20		Sub Work Cmplt	12/07/2011	Cont Total	37,932.75	
Time Used	95.00 %	Time Chrg	19		Final Accpt	07/26/2012	

HSIP 1-6(68)379		SAFETY	45,984.00	37,932.75	4,551.93	116.09 %	290.10 %	29.99 %			
SF069-FLASHER-US 87-W OF HAVRE		Hill	44,036.00	.00	13,204.94						
6055068000		None		37,932.75	N						
ULBERG-IVAN (U9228)	406 444-6217	N N-1		N							
Lat/Long 483318 / 1094447		**Beg/End Term**	379.0 / 379.2		**Beg/End Sta**	/					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Doran, Beth	Work Phone	262-5521	Cell Phone	N/A	Email	bdoran@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	07710	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	80	Wrk Day	Award Dt	08/10/2010	Award Amt	2,626,220.91			
				CO Days	0		Work Beg	09/23/2010	CO Amt	11,800.00			
				Adj Time	80		Sub Work Cmplt	11/20/2012	Cont Total	2,638,020.91			
			Time Used	133.75	%	Time Chrg	107		Final Accpt	07/25/2013			

NH 1-7(40)393	TIED	OVERLAYS			754,673.16	751,800.00	67,662.00	89.31	%	34.45	%	3.46	%
CHINOOK - WEST		Blaine			673,460.58	2,292.00	23,308.52						
6956040000		None				754,092.00	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-1			N							
Lat/Long 483523 / 1092409				**Beg/End Term**	393.3 / 397.2		**Beg/End Sta**	100+00.00 / 303+41.73					
NH 1-7(42)398	TIED	OVERLAYS			1,335,621.63	1,348,895.40	121,400.59	101.63	%	38.07	%	3.36	%
CHINOOK - EAST & WEST		Blaine			1,376,136.55	5,150.00	46,214.86						
6955042000		None				1,354,045.40	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-1			N							
Lat/Long 483546 / 1091803				**Beg/End Term**	398.3 / 404.6		**Beg/End Sta**	100+00.00 / 435+00.20					
NH 1-7(38)405	TIED	CRACK SEAL			527,496.60	525,525.51	47,297.30	91.04	%	26.96	%	2.64	%
CHINOOK - DODSON		Blaine			482,387.99	4,358.00	12,749.63						
6954038000		None				529,883.51	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-1			N							
Lat/Long 483154 / 1084652				**Beg/End Term**	404.601 / 427.939		**Beg/End Sta**	0+00.00 / 1864+48.21					
Contract Totals for	07710				2,617,791.39	2,626,220.91	236,359.89	95.98	%	34.81	%	3.25	%
Project Count	3				2,531,985.12	11,800.00	82,273.01						
						2,638,020.91							

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Doran, Beth | **Work Phone** 262-5521 | **Cell Phone** N/A | **Email** bdoran@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 07B09 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	120	Wrk Day	**Award Dt**	12/08/2009	**Award Amt**	2,273,342.67					
CO Days	0		**Work Beg**	02/04/2010	**CO Amt**	- 7,025.00					
Adj Time	120		**Sub Work Cmplt**	11/18/2010	**Cont Total**	2,266,317.67					
Time Used	100.00 %	**Time Chrg**	120		**Final Accpt**	01/31/2013					

ARRA 9003(39)		BRIDGE CONSTRUCTION, REHAB AND F	2,253,652.60	2,273,342.67	272,801.12	97.85 %	64.86 %	7.98 %			
MILK RIVER - 7 KM W OF HARLEM		Blaine	2,217,563.40	- 7,025.00	176,952.38						
4810039000		None		2,266,317.67	Y						
MCCRAY-KEVIN (U5800)	406 444-6265	R L-3-329		Y							
Lat/Long 483128 / 1085119		**Beg/End Term** /			**Beg/End Sta** 10+13.71 / 16+00.00						

Contract No 08315 | **Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	30	Wrk Day	**Award Dt**	03/24/2015	**Award Amt**	849,914.63					
CO Days	0		**Work Beg**	04/27/2015	**CO Amt**	.00					
Adj Time	30		**Sub Work Cmplt**	12/07/2015	**Cont Total**	849,914.63					
Time Used	43.33 %	**Time Chrg**	13		**Final Accpt**	03/24/2016					

STPS 234-1(20)11	TIED	CRACK SEAL	486,448.98	427,959.87	47,075.59	95.56 %	28.40 %	3.27 %			
BEAVER CR PARK - SOUTH		Hill	408,952.40	.00	13,370.70						
8748020000		None		427,959.87	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	S S-234		N							
Lat/Long 482006 / 1094039		**Beg/End Term** 10.823 / 20.979			**Beg/End Sta** 18+64.50 / 552+09.97						
STPS 232-1(14)24	TIED	CRACK SEAL	488,277.66	421,954.76	46,415.02	97.77 %	39.50 %	4.44 %			
NORTH OF HAVRE - NORTH		Hill	412,525.52	.00	18,334.44						
8749014000		None		421,954.76	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	S S-232		N							
Lat/Long 485151 / 1100401		**Beg/End Term** 24.00 / 34.09			**Beg/End Sta** 1810+71.00 / 1276+33.60						
Contract Totals for 08315			974,726.64	849,914.63	93,490.61	96.65 %	33.91 %	3.86 %			
Project Count 2			821,477.92	.00	31,705.14						
				849,914.63							

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Doran, Beth | **Work Phone** 262-5521 | **Cell Phone** N/A | **Email** bdoran@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No 09112 | **Contractor Nm** PUMCO INC

Cont Time	60	Cal Day	**Award Dt**	03/06/2012	**Award Amt**	799,029.87					
CO Days	18		**Work Beg**	04/10/2012	**CO Amt**	196,601.33					
Adj Time	78		**Sub Work Cmplt**	05/17/2013	**Cont Total**	995,631.20					
Time Used	93.59 %	**Time Chrg**	73		**Final Accpt**	09/17/2014					
NH 1-6(85)378	SLIDE OR SLOPE STABALIZATION	898,721.50	799,029.87	95,883.58	88.79 %	98.21 %	10.65 %				
HAVRE WEST-US-2/MT11-1	Hill	884,067.56	196,601.33	94,162.49							
7697085000	None		995,631.20	N							
PRINZING-STEPHEN (U1814) 406 454-5899	N N-1		N								
Lat/Long 483316 / 1094552	**Beg/End Term** 378.3 / 378.4			**Beg/End Sta** 12+50.00 / 19+50.00							

Contract No 09910 | **Contractor Nm** MK WEEDEN CONSTRUCTION, INC.

Cont Time	180	Wrk Day	**Award Dt**	10/05/2010	**Award Amt**	1,686,649.17					
CO Days	0		**Work Beg**	09/15/2011	**CO Amt**	.00					
Adj Time	180		**Sub Work Cmplt**	11/19/2012	**Cont Total**	1,686,649.17					
Time Used	88.89 %	**Time Chrg**	160		**Final Accpt**	01/30/2014					
MT 234-1(16)21	RECONSTRUCTION, GRADING	2,119,151.95	1,686,649.16	168,664.92	101.93 %	111.81 %	10.97 %				
TAYLOR HILL ROAD	Hill	1,719,273.03	.00	188,580.82							
6382016000	None		1,686,649.16	N							
ROUSE-DUSTIN (U9174) 406 444-6005	S S-234		N								
Lat/Long 481419 / 1093506	**Beg/End Term** 23.6 / 21.2			**Beg/End Sta** 186+04.09 / 306+52.91							

Contract No 11211 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	60	Wrk Day	**Award Dt**	02/22/2011	**Award Amt**	2,045,064.91					
CO Days	0		**Work Beg**	05/09/2011	**CO Amt**	31,547.16					
Adj Time	60		**Sub Work Cmplt**	01/05/2012	**Cont Total**	2,076,612.07					
Time Used	108.33 %	**Time Chrg**	65		**Final Accpt**	07/26/2012					
NH 1-6(81)355	MICROSURFACING	2,106,445.70	2,045,064.91	184,055.84	93.46 %	45.89 %	4.35 %				
WEST OF HAVRE - EAST	Hill	1,940,872.99	31,547.16	84,472.31							
6962081000	None		2,076,612.07	N							
MCOMBER-CHRISTIE (U3065) 406 454-5900	N N-1		N								
Lat/Long 483400 / 1100008	**Beg/End Term** 354.7 / 379.1			**Beg/End Sta** 1467+07.20 / 359+76.90							

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Doran, Beth | **Work Phone** 262-5521 | **Cell Phone** N/A | **Email** bdoran@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No	12412	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	30	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	400,689.70				
				CO Days	0		**Work Beg**	06/15/2012	**CO Amt**	.00				
				Adj Time	30		**Sub Work Cmplt**	12/05/2012	**Cont Total**	400,689.70				
			Time Used 56.67 %	**Time Chrg**	17		**Final Accpt**	07/25/2013						
STPS 240-1(8)0			CRACK SEAL	422,753.55	400,689.70	40,068.97	95.60 %	33.53 %	3.51 %					
CHINOOK - SOUTH			Blaine	383,039.67	.00	13,435.85								
7641008000			None		400,689.70	N								
MCOMBER-CHRISTIE (U3065)	406 454-5900		S S-240		N									
Lat/Long	483324 / 1091229		**Beg/End Term**	0.0 / 6.8			**Beg/End Sta**	0+12.00 / 351+00.00						
Contract No	13610	**Contractor Nm**	SK CONSTRUCTION, INC.	**Cont Time**	180	Wrk Day	**Award Dt**	07/06/2010	**Award Amt**	11,868,414.23				
				CO Days	10		**Work Beg**	08/09/2010	**CO Amt**	416,411.99				
				Adj Time	190		**Sub Work Cmplt**	12/10/2012	**Cont Total**	12,284,826.22				
			Time Used 98.95 %	**Time Chrg**	188		**Final Accpt**	10/31/2013						
NH 1-6(63)386			RECONSTRUCTION, GRADING	11,692,801.79	11,868,414.23	949,473.14	102.33 %	74.84 %	5.65 %					
HAVRE - EAST			VARIOUS	12,570,933.73	416,411.99	710,590.35								
4951063000			None		12,284,826.22	Y								
MCOMBER-CHRISTIE (U3065)	406 454-5900		N N-1		Y									
Lat/Long	483334 / 1093117		**Beg/End Term**	386.382 / 393.334			**Beg/End Sta**	45+80.00 / 157+53.82						
Contract No	22412	**Contractor Nm**	L.H.C., INCORPORATED	**Cont Time**	95	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	3,350,970.43				
				CO Days	0		**Work Beg**	06/18/2012	**CO Amt**	58,751.14				
				Adj Time	95		**Sub Work Cmplt**	12/04/2013	**Cont Total**	3,409,721.57				
			Time Used 94.74 %	**Time Chrg**	90		**Final Accpt**	09/17/2014						
STPU 5799(24)			REHAB (MINOR GRADE & OVERLAY)	3,111,201.95	3,350,970.39	268,077.63	96.45 %	99.20 %	8.09 %					
BLVD AVE - 16TH W - W 11TH ST - HAVRE			Hill	3,288,834.50	58,751.14	265,939.76								
6859024000			None		3,409,721.53	N								
MCOMBER-CHRISTIE (U3065)	406 454-5900		U U-5714,U-5707,U-5702		N									
Lat/Long	483235 / 1094159		**Beg/End Term**	2.056 / 1.164			**Beg/End Sta**	99+00.00 / 164+66.28						
Project Mgr Totals for	**Doran, Beth**			65,405,686.98	69,850,620.32	5,937,690.15	90.95 %	73.54 %	6.03 %					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Doran, Beth	Work Phone	262-5521	Cell Phone	N/A	Email	bdoran@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for	Doran, Beth	65,405,686.98	69,850,620.32	5,937,690.15	90.95 %	73.54 %	6.03 %
Cont Count	18	72,420,719.30	9,773,031.84	4,366,343.78			
Project Count	23		79,623,652.16				

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Hibl, Rich | **Work Phone** 454-5929 | **Cell Phone** N/A | **Email** rhibl@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 01C08	**Contractor Nm** SCOTT CONSTRUCTION, INC.			**Cont Time** 25	Wrk Day	**Award Dt** 12/15/2008		**Award Amt** 76,464.80			
				CO Days 0		**Work Beg** 04/20/2009		**CO Amt** .00			
				Adj Time 25		**Sub Work Cmplt** 10/30/2009		**Cont Total** 76,464.80			
			Time Used 104.00 %	**Time Chrg** 26		**Final Accpt** 10/07/2010					
HSIP 15-5(110)281		GUARDRAIL		103,291.17	76,464.80	19,116.20		100.73 %	120.57 %	29.92 %	
2002 - INTERSECTION IMPROVEMENT - GREA		Cascade		77,026.08	.00	23,049.13					
5380110000		None			76,464.80	Y					
ULBERG-IVAN (U9228)	406 444-6217	I	I-15		Y						
Lat/Long 473028 / 1112035		**Beg/End Term** 0.037 / 0.078				**Beg/End Sta** 15+03.44 / 17+22.05					
Contract No 02808	**Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.			**Cont Time** 60	Wrk Day	**Award Dt** 09/08/2008		**Award Amt** 1,119,964.40			
				CO Days 0		**Work Beg** 10/20/2008		**CO Amt** .00			
				Adj Time 60		**Sub Work Cmplt** 03/25/2010		**Cont Total** 1,119,964.40			
			Time Used 93.33 %	**Time Chrg** 56		**Final Accpt** 01/27/2011					
HSIP 07611(2)		SAFETY		1,445,623.00	1,119,964.40	100,796.80		88.69 %	103.62 %	10.51 %	
2001 - TURN BAY - VAUGHN FRONTAGE		Cascade		993,328.16	.00	104,444.91					
5024002000		None			1,119,964.40	Y					
MCOMBER-CHRISTIE (U3065)	406 454-5900	X	X-07611		Y						
Lat/Long 473238 / 1112720		**Beg/End Term** 3.5 / 4.4				**Beg/End Sta** 180+82.00 / 232+97.80					
Contract No 04509	**Contractor Nm** WALKER CONSTRUCTION INC			**Cont Time** 100	Wrk Day	**Award Dt** 05/26/2009		**Award Amt** 950,887.05			
				CO Days 0		**Work Beg** 07/06/2009		**CO Amt** 5,850.00			
				Adj Time 100		**Sub Work Cmplt** 09/08/2010		**Cont Total** 956,737.05			
			Time Used 88.00 %	**Time Chrg** 88		**Final Accpt** 03/24/2011					
ARRA 5299(80)		BIKE AND PEDESTRIAN		693,440.50	950,887.05	95,088.71		103.38 %	89.12 %	8.57 %	
SIDEWALK PROGRAM-GT FALLS-PHASE 2		Cascade		989,112.08	5,850.00	84,740.19					
4568080000		None			956,737.05	Y					
LLOYD-MIKI (U0413)	406 444-9200	L	LOCAL		Y						
Lat/Long 472927 / 1111646		**Beg/End Term** /				**Beg/End Sta** /					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Hibl, Rich | **Work Phone** 454-5929 | **Cell Phone** N/A | **Email** rhibl@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 04909	**Contractor Nm**	UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	75	Cal Day	**Award Dt**	10/06/2009	**Award Amt**	1,928,874.79		
			CO Days	7		**Work Beg**	04/26/2010	**CO Amt**	9,223.00		
			Adj Time	82		**Sub Work Cmplt**	11/23/2010	**Cont Total**	1,938,097.79		
		Time Used 80.49 %	**Time Chrg**	66		**Final Accpt**	07/28/2011				
ARRA 101-1(4)2		RECONSTRUCTION, GRADING	2,112,374.13	1,928,874.78	192,887.48	101.98 %	79.16 %	7.73 %			
SMELTER AVE & 10TH ST N-GREAT FALLS		Cascade	1,976,504.81	9,223.00	152,690.00						
5753004000		None		1,938,097.78	Y						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N N-101		Y							
Lat/Long 473129 / 1111724		**Beg/End Term** 2.34 / 2.43				**Beg/End Sta** 99+85.17 / 104+18.37					
Contract No 06708	**Contractor Nm**	SHUMAKER TRUCKING & EXCAVATING CON	**Cont Time**	20	Wrk Day	**Award Dt**	08/11/2008	**Award Amt**	4,337,686.94		
			CO Days	3		**Work Beg**	10/06/2008	**CO Amt**	71,397.64		
			Adj Time	23		**Sub Work Cmplt**	01/28/2010	**Cont Total**	4,409,084.58		
		Time Used 4.35 %	**Time Chrg**	1		**Final Accpt**	11/19/2010				
BR 5205(16)		RECONSTRUCTION, GRADING	4,728,580.09	4,337,686.93	390,391.82	101.25 %	102.45 %	8.96 %			
BNRR - RIVER DR - GREAT FALLS		Cascade	4,464,351.94	71,397.64	399,955.66						
4234016000		None		4,409,084.57	Y						
MALONE-KEVIN (U0723)	406 444-9369	U U-5205		Y							
Lat/Long 472929 / 1111838		**Beg/End Term** /				**Beg/End Sta** 9+87.83 / 16+96.00					
Contract No 06709	**Contractor Nm**	UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	75	Wrk Day	**Award Dt**	08/11/2009	**Award Amt**	376,361.46		
			CO Days	0		**Work Beg**	09/17/2009	**CO Amt**	78,092.85		
			Adj Time	75		**Sub Work Cmplt**	01/10/2011	**Cont Total**	454,454.31		
		Time Used 73.33 %	**Time Chrg**	55		**Final Accpt**	07/28/2011				
ARRA 5299(81)		BIKE AND PEDESTRIAN	445,106.48	376,361.46	37,636.15	104.46 %	115.96 %	9.19 %			
SIDEWALK PROGRAM-GT FALLS-PHASE 3		Cascade	474,705.59	78,092.85	43,641.49						
4568081000		None		454,454.31	N						
LLOYD-MIKI (U0413)	406 444-9200	L LOCAL		N							
Lat/Long 472935 / 1111643		**Beg/End Term** /				**Beg/End Sta** /					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Hibl, Rich | **Work Phone** 454-5929 | **Cell Phone** N/A | **Email** rhibl@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 08110	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	40	Wrk Day	**Award Dt**	02/09/2010	**Award Amt**	698,160.59			
		CO Days	0		**Work Beg**	05/10/2010	**CO Amt**	54,108.84			
		Adj Time	40		**Sub Work Cmplt**	10/25/2010	**Cont Total**	752,269.43			
	Time Used 67.50 %	**Time Chrg**	27		**Final Accept**	05/26/2011					
NH 10-1(27)4	SEAL & COVER	777,971.35	698,160.59	69,816.06	93.46 %	33.81 %	3.36 %				
N OF GREAT FALLS - N	Cascade	703,091.18	54,108.84	23,605.00							
6815027000	None		752,269.43	N							
ROUSE-DUSTIN (U9174) 406 444-6005	N N-10		N								
Lat/Long 474026 / 1111008	**Beg/End Term** 4.1 / 19.9	**Beg/End Sta** 120+61.13 / 935+02.00									
Contract No 09508	**Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	150	Cal Day	**Award Dt**	06/09/2008	**Award Amt**	1,373,559.05			
		CO Days	9		**Work Beg**	06/17/2008	**CO Amt**	66,398.00			
		Adj Time	159		**Sub Work Cmplt**	04/12/2010	**Cont Total**	1,439,957.05			
	Time Used 100.00 %	**Time Chrg**	159		**Final Accept**	03/24/2011					
CM 5299(49)	MISCELLANEOUS	1,873,590.00	1,373,559.05	137,355.91	93.81 %	111.49 %	11.34 %				
2001 SIDEWALK PROGRAM-GTF	Cascade	1,350,821.74	66,398.00	153,134.97							
4568049000	None		1,439,957.05	N							
LLOYD-MIKI (U0413) 406 444-9200	U LOCAL		N								
Lat/Long 473035 / 1111948	**Beg/End Term** /	**Beg/End Sta** /									
Contract No 10109	**Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	50	Wrk Day	**Award Dt**	02/09/2009	**Award Amt**	290,553.40			
		CO Days	4		**Work Beg**	06/10/2009	**CO Amt**	.00			
		Adj Time	54		**Sub Work Cmplt**	04/21/2010	**Cont Total**	290,553.40			
	Time Used 100.00 %	**Time Chrg**	54		**Final Accept**	07/28/2011					
CM 5299(63)	BIKE AND PEDESTRIAN	409,335.53	290,553.40	34,866.41	110.55 %	211.61 %	22.97 %				
2003-BIKE/PED FACIL IMPVTS-GTF	Cascade	321,211.48	.00	73,780.98							
5482063000	None		290,553.40	Y							
MCOMBER-CHRISTIE (U3065) 406 454-5900	U U-5219		Y								
Lat/Long 473114 / 1111429	**Beg/End Term** 1.46 / 0.25	**Beg/End Sta** 20+40.31 / 72+91.48									

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Hibl, Rich | **Work Phone** 454-5929 | **Cell Phone** N/A | **Email** rhibl@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No	11308	**Contractor Nm**	SLETTEN CONSTRUCTION COMPANY	**Cont Time**	140	Wrk Day	**Award Dt**	04/07/2008	**Award Amt**	2,446,238.20					
				CO Days	0		**Work Beg**	06/09/2008	**CO Amt**	.00					
				Adj Time	140		**Sub Work Cmplt**	12/02/2009	**Cont Total**	2,446,238.20					
			Time Used 100.00 %	**Time Chrg**	140		**Final Accpt**	07/29/2010							
BR 228-1(6)16		BRIDGE CONSTRUCTION, REHAB AND F		2,119,877.60	2,446,238.20	293,548.58	98.64 %	88.90 %	10.81 %						
BELT CR-4 KM N OF JCT S-331		VARIOUS		2,412,917.11	.00	260,953.72									
4867006000		None			2,446,238.20	Y									
MCCRAY-KEVIN (U5800)	406 444-6265	S	S-228		Y										
Lat/Long	473233 / 1105307		**Beg/End Term**	16.4 / 16.6			**Beg/End Sta**	0+00.00 / 3+07.87							
Contract No	11909	**Contractor Nm**	SHUMAKER TRUCKING & EXCAVATING CON	**Cont Time**	60	Wrk Day	**Award Dt**	10/06/2009	**Award Amt**	999,999.99					
				CO Days	0		**Work Beg**	03/30/2010	**CO Amt**	.00					
				Adj Time	60		**Sub Work Cmplt**	09/30/2010	**Cont Total**	999,999.99					
			Time Used 86.67 %	**Time Chrg**	52		**Final Accpt**	05/24/2012							
MT 10-1(25)3		RECONSTRUCTION, GRADING		1,077,009.15	999,999.99	100,000.00	82.07 %	84.54 %	10.30 %						
JCT BOOTLEGGER TRAIL - NE		Cascade		820,725.92	.00	84,543.56									
6049025000		None			999,999.99	N									
ROUSE-DUSTIN (U9174)	406 444-6005	N	N-10		N										
Lat/Long	473250 / 1111629		**Beg/End Term**	3.4 / 4.1			**Beg/End Sta**	19+35.20 / 31+94.00							
Contract No	E0110	**Contractor Nm**	SCHELLINGER CONSTRUCTION CO., INC.	**Cont Time**	30	Cal Day	**Award Dt**	06/29/2010	**Award Amt**	1,335,639.53					
				CO Days	0		**Work Beg**	07/17/2010	**CO Amt**	46,952.36					
				Adj Time	30		**Sub Work Cmplt**	09/09/2010	**Cont Total**	1,382,591.89					
			Time Used 63.33 %	**Time Chrg**	19		**Final Accpt**	03/30/2011							
NH 60-2(94)72		RECONSTRUCTION, GRADING		1,709,013.65	1,335,639.53	133,563.95	98.00 %	74.19 %	7.31 %						
ARMINGTON JCT N SLIDE REPAIR		Cascade		1,354,926.18	46,952.36	99,097.58									
7348094000		None			1,382,591.89	N									
PRINZING-STEPHEN (U1814)	406 454-5899	N	N-60		N										
Lat/Long	472154 / 1105434		**Beg/End Term**	71.82 / 72.42			**Beg/End Sta**	30+92.96 / 40+54.86							
Project Mgr Totals for	**Hibl, Rich**			17,495,212.65	15,934,390.18	1,605,068.07	97.99 %	93.68 %	9.43 %						

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Hibl, Rich	Work Phone	454-5929	Cell Phone	N/A	Email	rhibl@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Hibl, Rich		17,495,212.65	15,934,390.18	1,605,068.07	97.99 %	93.68 %	9.43 %
Cont Count 12		15,938,722.27	332,022.69	1,503,637.19			
Project Count 12			16,266,412.87				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Klette, Mike	Work Phone	278-7078	Cell Phone	788-8755	Email	mklette@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	02409	Contractor Nm	NELCON, INC.	Cont Time	95	Wrk Day	Award Dt	04/20/2009	Award Amt	2,376,317.72	
				CO Days	0		Work Beg	06/10/2009	CO Amt	.00	
				Adj Time	95		Sub Work Cmplt	12/01/2010	Cont Total	2,376,317.72	
			Time Used	105.26 %	Time Chrg	100	Final Accpt	07/28/2011			

STPS 218-1(8)0	TIED	OVERLAYS		264,931.48	239,518.38	16,766.29	53.57	%	120.80	%	15.79	%
SOLLID RD - CONRAD		Pondera		128,298.30	.00	20,253.63						
5945008000		None			239,518.38	Y						
MCOMBER-CHRISTIE (U3065)	406 454-5900	S	S-218		Y							
Lat/Long 481026 / 1115615		**Beg/End Term**		0.0 / 0.471		**Beg/End Sta**	/					
STPP 21-1(17)0	TIED	RECONSTRUCTION, GRADING		2,442,804.72	2,136,799.34	149,575.95	89.69	%	210.98	%	16.47	%
JCT I-15 - CONRAD		Pondera		1,916,552.68	.00	315,579.28						
4050017000		None			2,136,799.34	Y						
ROUSE-DUSTIN (U9174)	406 444-6005	P	P-21		Y							
Lat/Long 480911 / 1115653		**Beg/End Term**		0.4 / 3.6		**Beg/End Sta**	21+27.82 / 1399+22.69					
Contract Totals for	02409			2,707,736.20	2,376,317.72	166,342.24	86.05	%	201.89	%	16.42	%
Project Count	2			2,044,850.98	.00	335,832.91						
					2,376,317.72							

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Klette, Mike | **Work Phone** 278-7078 | **Cell Phone** 788-8755 | **Email** mklette@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No 02A10 | **Contractor Nm** NELCON, INC.

Cont Time	30	Wrk Day	Award Dt	10/19/2010	Award Amt	1,693,723.30					
CO Days	3		Work Beg	04/26/2011	CO Amt	155,281.90					
Adj Time	33		Sub Work Cmplt	01/11/2012	Cont Total	1,849,005.20					
Time Used	90.91 %	Time Chrg	30	Final Accpt	07/26/2012						

SP 3211(603)	TIED	OVERLAYS	451,538.34	438,784.70	52,654.16	99.96 %	53.45 %	5.02 %			
DUCK LAKE		Glacier	560,235.14	121,670.00	28,145.74						
7403603000		None		560,454.70	N						
		S S-464		N							
Lat/Long 485044 / 1132257		**Beg/End Term** 30.509 / 33.674			**Beg/End Sta** /						
STPS 464-1(12)24	TIED	OVERLAYS	1,271,491.61	1,254,938.60	150,592.63	92.61 %	65.00 %	8.20 %			
DUCK LAKE ROAD		Glacier	1,193,267.92	33,611.90	97,892.16						
6966012000		None		1,288,550.50	N						
ROUSE-DUSTIN (U9174)	406 444-6005	S S-464		N							
Lat/Long 485119 / 1131645		**Beg/End Term** 23.881 / 30.509			**Beg/End Sta** /						
Contract Totals for 02A10			1,723,029.95	1,693,723.30	203,246.79	94.83 %	62.01 %	7.19 %			
Project Count 2			1,753,503.06	155,281.90	126,037.90						
				1,849,005.20							

Contract No 03310 | **Contractor Nm** NELCON, INC.

Cont Time	60	Wrk Day	Award Dt	04/06/2010	Award Amt	1,707,351.00					
CO Days	5		Work Beg	05/10/2010	CO Amt	64,174.00					
Adj Time	65		Sub Work Cmplt	02/16/2012	Cont Total	1,771,525.00					
Time Used	138.46 %	Time Chrg	90	Final Accpt	07/26/2012						

MT 15-7(32)339		REHAB (MINOR GRADE & OVERLAY)	1,779,933.50	1,707,351.00	170,735.10	98.02 %	111.46 %	10.96 %			
CONRAD I-15 NORTH INTERCHANGE		Pondera	1,736,497.35	64,174.00	190,294.74						
5944032000		None		1,771,525.00	N						
DALSOGLIO-MICHAEL (U1921)	406 444-6250	I I-15		N							
Lat/Long 481050 / 1115601		**Beg/End Term** 339.0 / 339.8			**Beg/End Sta** 251+17.03 / 291+94.58						

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Klette, Mike | **Work Phone** 278-7078 | **Cell Phone** 788-8755 | **Email** mklette@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 03412 | **Contractor Nm** MOUNTAIN WEST HOLDING COMPANY

Cont Time	30	Wrk Day	Award Dt	04/24/2012	Award Amt	151,331.27	
CO Days	0		Work Beg	08/02/2012	CO Amt	.00	
Adj Time	30		Sub Work Cmplt	09/06/2012	Cont Total	151,331.27	
Time Used	70.00 %	Time Chrg	21		Final Accpt	03/28/2013	

NH 24-3(45)83	TIED	CRACK SEAL		150,926.20	130,544.06	13,054.41	101.29 %	154.47 %	15.25 %		
W OF ROGERS PASS - JCT S-434		Lewis and Clark		132,223.65	.00	20,164.56					
7456045000		None			130,544.06	N					
SNYDER-ROBERT (U1111)	406 444-6229	P	N-24		N						
Lat/Long 470528 / 1122159		**Beg/End Term** 83.105 / 100.279				**Beg/End Sta** 60+00.0 / 986+00.0					
NH 24-3(43)68	TIED	CRACK SEAL		24,699.70	20,787.21	2,078.72	134.45 %	448.46 %	33.35 %		
WEST OF LINCOLN - EAST		Lewis and Clark		27,949.34	.00	9,322.30					
7455043000		None			20,787.21	N					
SNYDER-ROBERT (U1111)	406 444-6229	P	N-24		N						
Lat/Long 465720 / 1124122		**Beg/End Term** 67.709 / 75.760				**Beg/End Sta** /					
Contract Totals for 03412				175,625.90	151,331.27	15,133.13	105.84 %	194.85 %	18.41 %		
Project Count 2				160,172.99	.00	29,486.86					
					151,331.27						

Contract No 03710 | **Contractor Nm** NELCON, INC.

Cont Time	40	Wrk Day	Award Dt	07/27/2010	Award Amt	1,745,600.00	
CO Days	1		Work Beg	06/22/2011	CO Amt	36,954.08	
Adj Time	41		Sub Work Cmplt	12/13/2012	Cont Total	1,782,554.08	
Time Used	119.51 %	Time Chrg	49		Final Accpt	03/27/2014	

NH 1-3(62)198		OVERLAYS		1,769,671.98	1,745,600.00	139,648.00	99.91 %	66.75 %	5.23 %		
MARIAS PASS - EAST		Glacier		1,780,922.15	36,954.08	93,216.46					
6952062000		None			1,782,554.08	N					
ROUSE-DUSTIN (U9174)	406 444-6005	N	N-1		N						
Lat/Long 482140 / 1131723		**Beg/End Term** 197.8 / 204.1				**Beg/End Sta** 0+00.0 / 327+36.0					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Klette, Mike | **Work Phone** 278-7078 | **Cell Phone** 788-8755 | **Email** mklette@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 04511	**Contractor Nm** SCHELLINGER CONSTRUCTION CO., INC.			**Cont Time** 45	Wrk Day	**Award Dt** 06/07/2011		**Award Amt** 2,249,897.20			
				CO Days 5		**Work Beg** 09/19/2011		**CO Amt** 428,632.00			
				Adj Time 50		**Sub Work Cmplt** 12/12/2012		**Cont Total** 2,678,529.20			
			Time Used 110.00 %	**Time Chrg** 55		**Final Accpt** 01/30/2014					
STPP 9-2(14)52		WARM MIX BIT SURF		2,267,407.45	2,249,897.20	179,991.78		101.68 %	82.46 %	5.45 %	
N OF AUGUSTA - CHOTEAU		Teton		2,723,494.04	428,632.00	148,420.87					
7360014000		None			2,678,529.20	N					
ROUSE-DUSTIN (U9174)	406 444-6005		P-9		N						
Lat/Long 474520 / 1121257			**Beg/End Term** 52.2 / 64.1			**Beg/End Sta** 719+38.40 / 1337+85.68					
Contract No 05512	**Contractor Nm** PAVEMENT MAINTENANCE SOLUTIONS, INC			**Cont Time** 35	Wrk Day	**Award Dt** 06/05/2012		**Award Amt** 1,367,852.77			
				CO Days 0		**Work Beg** 07/23/2012		**CO Amt** .00			
				Adj Time 35		**Sub Work Cmplt** 12/13/2013		**Cont Total** 1,367,852.77			
			Time Used 102.86 %	**Time Chrg** 36		**Final Accpt** 07/31/2014					
NH 1-5(104)308		SEAL & COVER		1,284,957.35	1,367,852.77	95,749.69		99.50 %	57.69 %	4.06 %	
LOTHAIR - HILL COUNTY LINE		Liberty		1,361,039.12	.00	55,239.48					
7629104000		None			1,367,852.77	N					
SNYDER-ROBERT (U1111)	406 444-6229	N	N-1		N						
Lat/Long 483041 / 1110041			**Beg/End Term** 308.161 / 332.611			**Beg/End Sta** 0+00.00 / 1295+73.29					
Contract No 06111	**Contractor Nm** SHUMAKER TRUCKING & EXCAVATING CON			**Cont Time** 30	Wrk Day	**Award Dt** 02/08/2011		**Award Amt** 45,281.60			
				CO Days 0		**Work Beg** 04/04/2011		**CO Amt** .00			
				Adj Time 30		**Sub Work Cmplt** 05/03/2011		**Cont Total** 45,281.60			
			Time Used 20.00 %	**Time Chrg** 6		**Final Accpt** 11/17/2011					
BH 9026(19)		ENVIRONMENTAL AND WETLAND		41,701.75	45,281.60	6,792.24		98.47 %	609.47 %	92.84 %	
PUGSLEY BR-SCOUR PROTECTION		Liberty		44,588.53	.00	41,396.62					
7025019000		None			45,281.60	Y					
ROUSE-DUSTIN (U9174)	406 444-6005	L	L-26-38		Y						
Lat/Long 481727 / 1110247			**Beg/End Term** 5.1 / 5.1			**Beg/End Sta** /					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Klette, Mike	Work Phone	278-7078	Cell Phone	788-8755	Email	mklette@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	06412	Contractor Nm	PAVEMENT MAINTENANCE SOLUTIONS, INC	Cont Time	20	Wrk Day	Award Dt	05/08/2012	Award Amt	120,040.96					
				CO Days	0		Work Beg	07/23/2012	CO Amt	.00					
				Adj Time	20		Sub Work Cmplt	12/10/2012	Cont Total	120,040.96					
			Time Used	75.00 %	Time Chrg	15		Final Accpt	07/25/2013						
STPS 534-1(6)27			OVERLAYS		107,665.25		120,040.96		12,004.10		98.27 %	62.41 %	6.35 %		
CONRAD - WEST			Pondera		117,969.71		.00		7,491.92						
7644006000			None				120,040.96		N						
SNYDER-ROBERT (U1111)	406 444-6229		S	S-534			N								
Lat/Long	481017 / 1115719		Beg/End Term	26.91 / 17.90				Beg/End Sta	0+00.00 / 53+34.00						
Contract No	06609	Contractor Nm	SLETTEN CONSTRUCTION COMPANY	Cont Time	120	Wrk Day	Award Dt	06/23/2009	Award Amt	2,480,682.64					
				CO Days	0		Work Beg	09/10/2009	CO Amt	- 1,223.00					
				Adj Time	120		Sub Work Cmplt	12/14/2011	Cont Total	2,479,459.64					
			Time Used	95.83 %	Time Chrg	115		Final Accpt	07/26/2012						
ARRA 3-2(33)55			BRIDGE CONSTRUCTION, REHAB AND F		2,207,391.00		2,480,682.64		248,068.26		92.66 %	110.52 %	11.93 %		
2002-BIG MUDDY CREEK-NORTH OF BYNUM			Teton		2,297,419.43		- 1,223.00		274,161.57						
5386033000			None				2,479,459.64		Y						
MCCRAY-KEVIN (U5800)	406 444-6265		P	P-3			Y								
Lat/Long	475905 / 1121855		Beg/End Term	55.4 / 55.9				Beg/End Sta	3+72.67 / 25+63.26						

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Klette, Mike | **Work Phone** 278-7078 | **Cell Phone** 788-8755 | **Email** mklette@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 10408 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	75	Wrk Day	Award Dt	05/05/2008	Award Amt	2,996,975.99	
CO Days	0		Work Beg	06/12/2008	CO Amt	119,652.14	
Adj Time	75		Sub Work Cmplt	08/26/2009	Cont Total	3,116,628.13	
Time Used	90.67 %	Time Chrg	68	Final Accpt	05/06/2010		

NH 24-3(34)91	TIED	OVERLAYS	1,877,274.00	1,673,344.88	133,867.59	107.84 %	91.91 %	6.58 %			
ROGERS PASS - EAST		Lewis and Clark	1,869,356.90	60,060.00	123,033.36						
6229034000		None		1,733,404.88	Y						
ROUSE-DUSTIN (U9174)	406 444-6005	N	N-24	Y							
Lat/Long 470852 / 1121929		**Beg/End Term** 91.300 / 100.300			**Beg/End Sta** 486+00.00 / 986+00.00						
STPS 279-1(15)22	TIED	OVERLAYS	1,520,134.73	1,323,631.11	105,890.49	100.52 %	110.88 %	8.44 %			
FLESHER PASS - EAST		Lewis and Clark	1,390,393.02	59,592.14	117,414.08						
6234015000		None		1,383,223.25	Y						
ROUSE-DUSTIN (U9174)	406 444-6005	S	S-279	Y							
Lat/Long 465602 / 1122033		**Beg/End Term** 22.189 / 30.445			**Beg/End Sta** 0+00.00 / 437+91.66						
Contract Totals for 10408			3,397,408.73	2,996,975.99	239,758.08	104.59 %	100.29 %	7.38 %			
Project Count 2			3,259,749.92	119,652.14	240,447.44						
				3,116,628.13							

Contract No 10710 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	40	Wrk Day	Award Dt	08/10/2010	Award Amt	1,104,619.97	
CO Days	0		Work Beg	11/11/2010	CO Amt	- 5,984.00	
Adj Time	40		Sub Work Cmplt	01/18/2012	Cont Total	1,098,635.97	
Time Used	70.00 %	Time Chrg	28	Final Accpt	07/26/2012		

STPS 218-1(10)19		OVERLAYS	1,155,285.05	1,104,619.97	110,462.00	84.35 %	74.24 %	8.85 %			
EAST OF CONRAD - EAST		Liberty	926,698.44	- 5,984.00	82,007.88						
6977010000		None		1,098,635.97	N						
ROUSE-DUSTIN (U9174)	406 444-6005	S	S-218	N							
Lat/Long 481033 / 1112848		**Beg/End Term** 18.8 / 25.7			**Beg/End Sta** 993+96.2 / 1358+86.0						

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Klette, Mike | **Work Phone** 278-7078 | **Cell Phone** 788-8755 | **Email** mklette@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No	11611	**Contractor Nm**	L.H.C., INCORPORATED	**Cont Time**	30	Wrk Day	**Award Dt**	07/05/2011	**Award Amt**	365,077.83					
				CO Days	0		**Work Beg**	08/01/2011	**CO Amt**	12,052.64					
				Adj Time	30		**Sub Work Cmplt**	11/02/2011	**Cont Total**	377,130.47					
			Time Used	93.33 %	**Time Chrg**	28		**Final Accpt**	05/24/2012						
STPS 358-2(2)24			SLIDE OR SLOPE STABALIZATION		444,531.10	365,077.83		36,507.78		99.15 %	201.64 %	19.69 %			
CUT BANK SOUTH SLIDE - S 358			Glacier		373,927.44	12,052.64		73,615.40							
7682002000			None			377,130.47	N								
PRINZING-STEPHEN (U1814)	406 454-5899		S S-358			N									
Lat/Long	483450 / 1122144		**Beg/End Term**	24.277 / 24.498				**Beg/End Sta**	1314+51.14 / 1326+16.90						
Contract No	15109	**Contractor Nm**	TCA, INC.	**Cont Time**	115	Wrk Day	**Award Dt**	01/26/2009	**Award Amt**	865,051.80					
				CO Days	0		**Work Beg**	05/08/2009	**CO Amt**	.00					
				Adj Time	115		**Sub Work Cmplt**	11/17/2009	**Cont Total**	865,051.80					
			Time Used	93.04 %	**Time Chrg**	107		**Final Accpt**	05/06/2010						
BR 9050(14)			BRIDGE CONSTRUCTION, REHAB AND F		903,614.20	865,051.81		173,010.36		98.45 %	117.39 %	23.85 %			
MUDDY CREEK-17 KM N OF CHOTEAU			Teton		851,644.60	.00		203,102.50							
4549014000			None			865,051.81	Y								
MCCRAY-KEVIN (U5800)	406 444-6265		L L-50-24			Y									
Lat/Long	485909 / 1121158		**Beg/End Term**	7.1 / 7.3				**Beg/End Sta**	11+00.00 / 15+70.00						
Contract No	DB113	**Contractor Nm**	JAMES TALCOTT CONSTRUCTION INC	**Cont Time**	05/15/2013	Cmplt Dt	**Award Dt**	01/31/2013	**Award Amt**	615,900.00					
				CO Days	37		**Work Beg**	04/10/2013	**CO Amt**	73,859.00					
				Adj Time	06/21/2013		**Sub Work Cmplt**	03/16/2015	**Cont Total**	689,759.00					
			Time Used	.00 %				**Final Accpt**	10/26/2015						
IM 15-6(38)319			BUILDINGS (SCALES, REST AREAS)		615,900.00	615,900.00		.00		98.09 %	.00 %	16.36 %			
TETON RIVER REST AREA			Teton		676,585.00	73,859.00		110,703.12							
6872038000			None			689,759.00	N								
			I I-15			N									
Lat/Long	475534 / 1114402		**Beg/End Term**	/				**Beg/End Sta**	/						
Project Mgr Totals for	**Klette, Mike**				20,581,859.41	19,885,704.06		1,797,449.55		96.82 %	111.91 %	10.00 %			

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Klette, Mike	Work Phone	278-7078	Cell Phone	788-8755	Email	mklette@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for	Klette, Mike	20,581,859.41	19,885,704.06	1,797,449.55	96.82 %	111.91 %	10.00 %
Cont Count	15	20,109,062.76	883,398.76	2,011,455.67			
Project Count	19		20,769,102.82				

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Lay, William | **Work Phone** 455-8323 | **Cell Phone** 788-8754 | **Email** wlay@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
02110	(OBS)WEST COMPANY INC	75	Wrk Day	01/26/2010	1,103,943.20
		CO Days 0		Work Beg 06/07/2010	CO Amt - 54,737.30
		Adj Time 75		Sub Work Cmplt 12/08/2011	Cont Total 1,049,205.90
	Time Used 100.00 %	Time Chrg 75		Final Accpt 05/24/2012	

IM 15-5(116)270	BRIDGE CONSTRUCTION, REHAB AND F	1,475,996.00	1,103,943.20	110,394.32	99.18 %	70.91 %	7.52 %
D-3 BRIDGE DECK REPAIR	Cascade	1,040,556.72	- 54,737.30	78,277.26			
6641116000	None		1,049,205.90	N			
MCCRAY-KEVIN (U5800) 406 444-6265	I I-15		N				

Lat/Long 472957 / 1112033 **Beg/End Term** 270.4 / 280.3 **Beg/End Sta** /

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
04512	RIVERSIDE CONTRACTING, INC. - MSLA	20	Wrk Day	06/05/2012	697,521.71
		CO Days 0		Work Beg 07/09/2012	CO Amt 15,895.30
		Adj Time 20		Sub Work Cmplt 12/05/2012	Cont Total 713,417.01
	Time Used 80.00 %	Time Chrg 16		Final Accpt 07/25/2013	

NH 10-2(34)52	SEAL & COVER	.00	697,521.71	55,801.74	95.93 %	66.91 %	5.46 %
LOMA - BOX ELDER	Chouteau	684,396.94	15,895.30	37,339.04			
7630034000	None		713,417.01	N			
SNYDER-ROBERT (U1111) 406 444-6229	N N-10		N				

Lat/Long 480103 / 1102758 **Beg/End Term** 52.219 / 65.0 **Beg/End Sta** /

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
05C12	SLETTEN CONSTRUCTION COMPANY	150	Wrk Day	01/15/2013	2,298,090.10
		CO Days 0		Work Beg 03/11/2013	CO Amt 124,616.17
		Adj Time 150		Sub Work Cmplt 01/06/2014	Cont Total 2,422,706.27
	Time Used 90.00 %	Time Chrg 135		Final Accpt 10/30/2014	

BR-HSIP 7(45)	BRIDGE CONSTRUCTION, REHAB AND F	3,136,599.55	2,298,090.10	321,732.61	95.73 %	80.07 %	11.11 %
2001 - SUN RIVER - 2 KM S VAUGHN	Cascade	2,319,285.07	124,616.17	257,609.83			
5031045000	None		2,422,706.27	N			
BRANDENBERGER-STEPHANIE 406 444-7675	L L-7-530		N				

Lat/Long 473251 / 1113151 **Beg/End Term** 9.1 / 9.7 **Beg/End Sta** 23+00.00 / 54+12.17

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Lay, William | **Work Phone** 455-8323 | **Cell Phone** 788-8754 | **Email** wlay@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 06411	**Contractor Nm** PENHALL COMPANY INC - ROGERS MN			**Cont Time** 10	Wrk Day	**Award Dt** 05/03/2011		**Award Amt** 2,117,237.50			
				CO Days 3		**Work Beg** 06/06/2011		**CO Amt** 192,478.45			
				Adj Time 13		**Sub Work Cmplt** 04/23/2012		**Cont Total** 2,309,715.95			
			Time Used 23.08 %	**Time Chrg** 3		**Final Accpt** 01/31/2013					
BH 5299(85)		BRIDGE CONSTRUCTION, REHAB AND F		3,519,134.30	2,117,237.50	169,379.00		97.51 %	79.29 %	5.96 %	
BR DECK REHAB/REPAIR 09		Cascade		2,252,303.15	192,478.45	134,300.16					
6835085000		None			2,309,715.95	N					
BRANDENBERGER-STEPHANIE	406 444-7675	U	N-60, U-5210		N						
Lat/Long 473003 / 1111841			**Beg/End Term**	/		**Beg/End Sta**		29+24.00 / 62+25.11			
Contract No 07B12	**Contractor Nm** ED BOLAND CONSTRUCTION, INC.			**Cont Time** 45	Wrk Day	**Award Dt** 11/20/2012		**Award Amt** 439,361.22			
				CO Days 20		**Work Beg** 08/09/2013		**CO Amt** 28,572.00			
				Adj Time 65		**Sub Work Cmplt** 04/02/2014		**Cont Total** 467,933.22			
			Time Used 96.92 %	**Time Chrg** 63		**Final Accpt** 10/30/2014					
IM 15-5(118)284		DRAINAGE		375,594.50	439,361.22	43,936.12		98.49 %	111.52 %	10.63 %	
D3 CULVERT REHAB I-15		VARIOUS		460,875.15	28,572.00	48,997.65					
6179118000		None			467,933.22	N					
BUNTON-SCOTT (U0339)	406 444-4188	I	I-15		N						
Lat/Long 473128 / 111827			**Beg/End Term**	/		**Beg/End Sta**		/			
Contract No E0109	**Contractor Nm** TAMIETTI CONSTRUCTION CO.			**Cont Time** 06/15/2009	Cmplt Dt	**Award Dt** 04/23/2009		**Award Amt** 403,901.50			
				CO Days 0		**Work Beg** 05/05/2009		**CO Amt** .00			
				Adj Time 06/15/2009		**Sub Work Cmplt** 07/06/2009		**Cont Total** 403,901.50			
			Time Used 100.00 %			**Final Accpt** 01/28/2010					
AR 29148		BRIDGE CONSTRUCTION, REHAB AND F		622,423.50	403,901.50	40,390.15		98.45 %	157.22 %	15.97 %	
I15-BRIDGE REPAIR-GREAT FALLS		Cascade		397,627.10	.00	63,502.56					
NONPBRGPJ2		None			403,901.50	N					
N/A	N/A	L	LOCAL		N						
Lat/Long 472927 / 1112041			**Beg/End Term**	0.1 /		**Beg/End Sta**		/			

SiteManager Completed Contracts Construction Report

STMR0076

District 3	**Great Falls**						
Project Mgr	**Lay, William**	**Work Phone**	455-8323	**Cell Phone**	788-8754	**Email**	wlay@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	**PO325**	**Contractor Nm**	PHILLIPS CONSTRUCTION, LLC	**Cont Time**	12	Cal Day	**Award Dt**	03/26/2012	**Award Amt** 58,665.00
				CO Days	0		**Work Beg**	04/23/2012	**CO Amt** .00
				Adj Time	12		**Sub Work Cmplt**	05/08/2012	**Cont Total** 58,665.00
			Time Used 58.33 %	**Time Chrg**	7		**Final Accpt**	01/31/2013	

SFCP 60-2(103)60		SLIDE OR SLOPE STABALIZATION		.00	58,665.00	11,733.00	114.68 %	122.72 %	21.40 %
SLIDE REPAIR US-89 RICEVILLE HILL		Cascade		67,275.39	.00	14,398.72			
7698103000		None			58,665.00	N			
		P	P-60		N				
Lat/Long	0 / 0	**Beg/End Term**	60.45 / 60.45			**Beg/End Sta**	/		

Project Mgr Totals for	**Lay, William**	9,129,747.85	7,118,720.23	753,366.94	97.26 %	84.21 %	8.78 %
Cont Count	7	7,222,319.52	306,824.62	634,425.22			
Project Count	7		7,425,544.85				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Manderle, Kasidy	Work Phone	454-5921	Cell Phone	N/A	Email	kmanderle@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	02313	Contractor Nm	INTERSTATE IMPROVEMENT, INC.						
				Cont Time	65	Wrk Day	Award Dt	04/09/2013	Award Amt	1,825,060.45
				CO Days	23		Work Beg	06/12/2013	CO Amt	249,920.16
				Adj Time	88		Sub Work Cmplt	07/07/2014	Cont Total	2,074,980.61
			Time Used	100.00 %	Time Chrg	88		Final Accpt	09/24/2015	

NH 104-1(4)0		TIED	PORTLAND CEMENT CONCRETE PAVEM		159,916.75	163,156.03	19,578.72	90.62 %	32.31 %	4.28 %			
10TH ST N - RIVER DR TO SMELTER			Cascade		147,851.45	.00	6,324.92						
7635004000			None			163,156.03	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900		N	N-104		N							
Lat/Long	473113 / 1111728			**Beg/End Term**	0.0 / 0.4			**Beg/End Sta**	14+83.12 / 33+56.52				
NH 60-2(93)93		TIED	PORTLAND CEMENT CONCRETE PAVEM		495,575.60	477,597.46	57,311.70	96.67 %	42.11 %	4.98 %			
10 AVE S - WARDEN BR - 18TH - GF			Cascade		484,652.50	23,773.84	24,132.53						
6960093000			None			501,371.30	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900		N	N-60		N							
Lat/Long	472939 / 1111729			**Beg/End Term**	92.9 / 94.7			**Beg/End Sta**	56+35.80 / 131+27.31				
NH 60-2(106)95		TIED	PORTLAND CEMENT CONCRETE PAVEM		660,514.50	521,162.14	62,539.46	91.16 %	86.91 %	11.12 %			
10TH AVE S - WARDEN BR TO 6TH SW			Cascade		488,640.50	14,848.00	54,353.54						
7631106000			None			536,010.14	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900		N	N-60		N							
Lat/Long	472932 / 1111915			**Beg/End Term**	95.7 / 95.0			**Beg/End Sta**	47+65.80 / 83+76.86				
NH 102-1(6)3		TIED	PORTLAND CEMENT CONCRETE PAVEM		342,578.75	358,119.48	42,974.34	100.40 %	64.21 %	5.94 %			
RIVER DR - 9TH TO 15TH (GTF)			Cascade		464,565.38	104,584.40	27,592.63						
7632006000			None			462,703.88	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900		N	N-102		N							
Lat/Long	473107 / 1111713			**Beg/End Term**	2.9 / 3.4			**Beg/End Sta**	23+70.38 / 50+74.31				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Manderle, Kasidy	Work Phone	454-5921	Cell Phone	N/A	Email	kmanderle@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	02313	Contractor Nm	INTERSTATE IMPROVEMENT, INC.	Cont Time	65	Wrk Day	Award Dt	04/09/2013	Award Amt	1,825,060.45			
				CO Days	23		Work Beg	06/12/2013	CO Amt	249,920.16			
				Adj Time	88		Sub Work Cmplt	07/07/2014	Cont Total	2,074,980.61			
			Time Used	100.00	Time Chrg	88		Final Accpt	09/24/2015				
NH 103-1(18)1	TIED	PORTLAND CEMENT CONCRETE PAVEM		318,736.55	305,025.34	36,603.04	97.01 %	57.75 %	5.29 %				
CENTRAL AVE W-6TH TO 9TH (GTF)		Cascade		399,424.46	106,713.92	21,139.68							
7634018000		None			411,739.26	N							
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-103		N								
Lat/Long	473028 / 1111909		Beg/End Term	0.8 / 1.3			Beg/End Sta	8+10.43 / 33+78.97					
Contract Totals for	02313			1,977,322.15	1,825,060.45	219,007.26	95.67 %	60.98 %	6.73 %				
Project Count	5			1,985,134.29	249,920.16	133,543.30							
					2,074,980.61								
Contract No	03711	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	120	Wrk Day	Award Dt	08/09/2011	Award Amt	6,119,569.48			
				CO Days	0		Work Beg	10/03/2011	CO Amt	- 112,982.45			
				Adj Time	120		Sub Work Cmplt	01/22/2013	Cont Total	6,006,587.03			
			Time Used	111.67 %	Time Chrg	134		Final Accpt	03/27/2014				
IM 15-4(129)229		RECONSTRUCTION, GRADING		6,081,536.89	6,119,569.48	489,565.56	102.76 %	54.82 %	4.35 %				
I-15 : AUGUSTA INTCH - CRAIG		Lewis and Clark		6,172,349.63	- 112,982.45	268,357.53							
6531129001		None			6,006,587.03	N							
MCOMBER-CHRISTIE (U3065)	406 454-5900	I	I-15		N								
Lat/Long	470306 / 1115944		Beg/End Term	229.1 / 233.5			Beg/End Sta	685+50.00 / 916+00.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Manderle, Kasidy	Work Phone	454-5921	Cell Phone	N/A	Email	kmanderle@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
04212	RIVERSIDE CONTRACTING, INC. - MSLA	45	Wrk Day	02/21/2012	1,568,408.28
		CO Days 0		Work Beg 06/07/2012	CO Amt .00
		Adj Time 45		Sub Work Cmplt 01/22/2013	Cont Total 1,568,408.28
	Time Used 97.78 %	Time Chrg 44		Final Accpt 10/31/2013	

IM 15-5(120)248		SEAL & COVER		1,521,923.49	1,568,408.28	125,472.66	95.77 %	46.40 %	3.88 %
HARDY CREEK - NORTH - NB		Cascade		1,502,022.72	.00	58,221.74			
7451120000		None			1,568,408.28	N			
SNYDER-ROBERT (U1111)	406 444-6229	I	I-15		N				

Lat/Long 471351 / 1114519 **Beg/End Term** 247.8 / 256.5 **Beg/End Sta** 1659+00 / 2095+59

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
04313	MOUNTAIN WEST HOLDING COMPANY	30	Wrk Day	03/28/2013	173,515.25
		CO Days 0		Work Beg 05/13/2013	CO Amt .00
		Adj Time 30		Sub Work Cmplt 06/04/2013	Cont Total 173,515.25
	Time Used 23.33 %	Time Chrg 7		Final Accpt 10/31/2013	

HSIP 15-4(143)218		SAFETY		218,310.00	173,515.25	26,027.29	95.75 %	29.38 %	4.60 %
SF 119-DELINEATION I-15		Cascade		166,142.60	.00	7,646.40			
7827143000		None			173,515.25	N			
PRIEBE-GABE (U2177)	406 444-6080	I	I-15		N				

Lat/Long 473128 / 1111827 **Beg/End Term** 218.241 / 245.597 **Beg/End Sta** /

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
04513	UNITED MATERIALS OF GREAT FALLS, INC.	60	Wrk Day	05/21/2013	428,705.80
		CO Days 0		Work Beg 07/24/2013	CO Amt .00
		Adj Time 60		Sub Work Cmplt 12/16/2014	Cont Total 428,705.80
	Time Used 91.67 %	Time Chrg 55		Final Accpt 03/26/2015	

SFCU 5210(25)		OVERLAYS		425,382.45	428,705.80	34,296.46	95.04 %	6.43 %	.54 %
2ND AVE N - GTF/MT11-1		Cascade		407,421.10	.00	2,204.49			
7748025000		None			428,705.80	N			
		U	U-5210		N				

Lat/Long 473025 / 1111305 **Beg/End Term** 6.0 / 6.1 **Beg/End Sta** 0+50.00 / 4+00.00

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Manderle, Kasidy | **Work Phone** 454-5921 | **Cell Phone** N/A | **Email** kmanderle@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05311	**Contractor Nm** HELENA SAND & GRAVEL, INC.	**Cont Time**	115	Wrk Day	**Award Dt**	03/22/2011	**Award Amt**	2,106,106.00			
		CO Days	0		**Work Beg**	04/25/2011	**CO Amt**	53,773.50			
		Adj Time	115		**Sub Work Cmplt**	04/16/2013	**Cont Total**	2,159,879.50			
	Time Used 82.61 %	**Time Chrg**	95		**Final Accpt**	09/17/2014					
STPP 68-1(2)0	RECONSTRUCTION, GRADING	2,784,606.70	2,106,106.00	168,488.48	98.38 %	127.13 %	10.08 %				
CASCADE - N & S	Cascade	2,124,882.54	53,773.50	214,199.56							
5758002000	None		2,159,879.50	N							
MCOMBER-CHRISTIE (U3065) 406 454-5900	P P-68		N								
Lat/Long 471615 / 1114203	**Beg/End Term** 0.1 / 1.5			**Beg/End Sta** 568+55.88 / 646+20.86							
Contract No 06611	**Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	100	Wrk Day	**Award Dt**	07/05/2011	**Award Amt**	3,027,078.20			
		CO Days	36		**Work Beg**	08/01/2011	**CO Amt**	22,045.00			
		Adj Time	136		**Sub Work Cmplt**	12/11/2012	**Cont Total**	3,049,123.20			
	Time Used 100.74 %	**Time Chrg**	137		**Final Accpt**	05/29/2014					
STPU 5204(4)	RECONSTRUCTION, GRADING	3,212,099.05	3,027,078.20	242,166.26	101.25 %	122.44 %	9.60 %				
SMELTER AVENUE - BLACK EAGLE	Cascade	3,087,154.11	22,045.00	296,513.91							
6589004000	None		3,049,123.20	N							
ROUSE-DUSTIN (U9174) 406 444-6005	U U-5204		N								
Lat/Long 473129 / 1111710	**Beg/End Term** 0.00 / 0.85			**Beg/End Sta** 6+38.42 / 51+51.98							
Contract No 06B13	**Contractor Nm** UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	20	Wrk Day	**Award Dt**	11/26/2013	**Award Amt**	234,366.70			
		CO Days	0		**Work Beg**	04/07/2014	**CO Amt**	.00			
		Adj Time	20		**Sub Work Cmplt**	12/10/2014	**Cont Total**	234,366.70			
	Time Used 100.00 %	**Time Chrg**	20		**Final Accpt**	03/26/2015					
HSIP 226-1(8)3	SAFETY	264,724.60	234,366.70	23,436.67	102.18 %	224.71 %	21.99 %				
SF 109-WIDEN SHOULDERS, CHEVRONS-S22	Cascade	239,481.71	.00	52,664.15							
7503008000	None		234,366.70	N							
COMBS-JAMES (U1968) 406 444-6244	S S-226		N								
Lat/Long 472440 / 1111550	**Beg/End Term** 2.7 / 2.5			**Beg/End Sta** 116+50.10 / 127+50.00							

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Manderle, Kasidy	Work Phone	454-5921	Cell Phone	N/A	Email	kmanderle@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
07512	UNITED MATERIALS OF GREAT FALLS, INC.	85	Wrk Day	05/22/2012	2,975,735.15
		CO Days 54		Work Beg 07/24/2012	CO Amt 46,684.44
		Adj Time 139		Sub Work Cmplt 09/09/2015	Cont Total 3,022,419.59
	Time Used 93.53 %	Time Chrg 130		Final Accpt 01/29/2016	

STPU-CM 5201(19)		RECONSTRUCTION, GRADING	3,162,577.90	2,975,735.15	297,573.52	99.45 %	119.03 %	11.78 %		
SMELTER AVE - 3RD ST- DIV RD - GTF		Cascade	3,005,801.20	46,684.44	354,197.33					
6442019000		None		3,022,419.59	N					
MCOMBER-CHRISTIE (U3065)	406 454-5900	U U-5201		N						
Lat/Long 473128 / 1111837		**Beg/End Term** 3.0 / 3.4				**Beg/End Sta** 9+16.11 / 31+84.97				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
07A10	SCHELLINGER CONSTRUCTION CO., INC.	100	Wrk Day	11/03/2010	6,246,723.77
		CO Days 0		Work Beg 03/14/2011	CO Amt 46,713.50
		Adj Time 100		Sub Work Cmplt 08/03/2012	Cont Total 6,293,437.27
	Time Used 100.00 %	Time Chrg 100		Final Accpt 05/29/2014	

IM 15-4(125)234		REHAB (MINOR GRADE & OVERLAY)	5,724,845.20	6,246,723.77	562,205.14	104.42 %	63.58 %	5.44 %		
I-15: CRAIG-STICKNEY CR		Lewis and Clark	6,571,431.00	46,713.50	357,462.37					
6531125000		None		6,293,437.27	N					
MCOMBER-CHRISTIE (U3065)	406 454-5900	I I-15		N						
Lat/Long 470512 / 1115739		**Beg/End Term** 233.5 / 236.8				**Beg/End Sta** 916+00.00 / 1090+00.00				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
08613	UNITED MATERIALS OF GREAT FALLS, INC.	50	Wrk Day	06/25/2013	1,181,586.00
		CO Days 0		Work Beg 09/09/2013	CO Amt 33,342.82
		Adj Time 50		Sub Work Cmplt 12/10/2014	Cont Total 1,214,928.82
	Time Used 100.00 %	Time Chrg 50		Final Accpt 03/26/2015	

UPP-CM 5242(4)		OVERLAYS	1,003,701.05	1,181,586.00	141,790.32	97.64 %	91.72 %	10.96 %		
9TH ST N - RIVER DR TO 2ND N - GTF		Cascade	1,186,234.27	33,342.82	130,045.24					
7721004000		None		1,214,928.82	N					
STUDT-MARK (U8724)	406 444-9191	U U-5242		N						
Lat/Long 473044 / 1111731		**Beg/End Term** 1.2 / 1.8				**Beg/End Sta** 11+20.49 / 43+19.85				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Manderle, Kasidy	Work Phone	454-5921	Cell Phone	N/A	Email	kmanderle@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	09C10	Contractor Nm	UNITED MATERIALS OF GREAT FALLS, INC.	Cont Time	35	Wrk Day	Award Dt	12/14/2010	Award Amt	528,843.90				
				CO Days	0		Work Beg	07/18/2011	CO Amt	654.00				
				Adj Time	35		Sub Work Cmplt	12/05/2012	Cont Total	529,497.90				
			Time Used	97.14 %	Time Chrg	34	Final Accpt	07/25/2013						
NH 102-1(4)3			OVERLAYS	597,005.75	528,843.90	42,307.51	97.57 %	115.37 %	9.45 %					
RIVER DR - 15TH TO 25TH (GTFLS)			Cascade	516,614.16	654.00	48,808.52								
6953004000			None		529,497.90	N								
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-102		N									
Lat/Long	473128 / 1111827		Beg/End Term	3.4 / 4.3			Beg/End Sta	100+00.00 / 147+15.00						
Contract No	11215	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	25	Wrk Day	Award Dt	02/24/2015	Award Amt	205,927.25				
				CO Days	0		Work Beg	06/29/2015	CO Amt	.00				
				Adj Time	25		Sub Work Cmplt	01/11/2016	Cont Total	205,927.25				
			Time Used	104.00 %	Time Chrg	26	Final Accpt	05/26/2016						
UPP 5224(4)	TIED		SEAL & COVER	150,301.90	130,374.10	19,556.12	98.09 %	105.99 %	16.21 %					
5TH ST N & S - GREAT FALLS			Cascade	127,877.60	.00	20,727.25								
8591004000			None		130,374.10	N								
SNYDER-ROBERT (U1111)	406 444-6229	U	U-5224		N									
Lat/Long	473011 / 1111756		Beg/End Term	1.3 / 0.0			Beg/End Sta	33+11.81 / 100+36.48						
UPP 5242(6)	TIED		SEAL & COVER	89,373.60	75,553.15	11,332.97	88.80 %	82.82 %	13.99 %					
9TH STREET S - 10TH TO 2ND - GREAT FALL			Cascade	67,089.00	.00	9,385.52								
8589006000			None		75,553.15	N								
SNYDER-ROBERT (U1111)	406 444-6229	U	U-5242		N									
Lat/Long	472955 / 1111731		Beg/End Term	0.2 / 0.8			Beg/End Sta	10+40.00 / 41+55.00						
Contract Totals for	11215			239,675.50	205,927.25	30,889.09	94.68 %	97.49 %	15.45 %					
Project Count	2			194,966.60	.00	30,112.77								
					205,927.25									

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Manderle, Kasidy | **Work Phone** 454-5921 | **Cell Phone** N/A | **Email** kmanderle@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**							
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**			
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**									
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**											
Contract No	14913	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	85	Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	3,151,135.00							
				CO Days	0		**Work Beg**	05/12/2014	**CO Amt**	500.00							
				Adj Time	85		**Sub Work Cmplt**	12/24/2014	**Cont Total**	3,151,635.00							
			Time Used 102.35 %	**Time Chrg**	87		**Final Accpt**	07/30/2015									
STPX-HSIP 7(51)		SAFETY		3,487,148.25		3,151,135.00		315,113.50		101.21 %		81.89 %		8.09 %			
SF 089 VAUGHN FRONTAGE ROAD - GUARDF		Cascade		3,189,920.95		500.00		258,030.92									
6697051000		None				3,151,635.00		N									
SNYDER-ROBERT (U1111)	406 444-6229	X	X-07611			N											
Lat/Long	473153 / 1112508		**Beg/End Term**	4.3 / 7.9			**Beg/End Sta**	18+29.66 / 207+32.85									
Contract No	DB513	**Contractor Nm**	UNITED MATERIALS OF GREAT FALLS, INC.	**Cont Time**	102	Cal Day	**Award Dt**	05/24/2013	**Award Amt**	1,626,276.00							
				CO Days	0		**Work Beg**	06/26/2013	**CO Amt**	.00							
				Adj Time	102		**Sub Work Cmplt**	01/21/2014	**Cont Total**	1,626,276.00							
			Time Used 100.00 %	**Time Chrg**	102		**Final Accpt**	01/29/2015									
CM 5299(102)		SIDEWALK		1,626,276.00		1,626,276.00		.00		98.67 %		.00 %		11.37 %			
GTF ADA CURB RAMPS - PHASE I		Cascade		1,604,620.00		.00		182,385.70									
7992102000		None				1,626,276.00		N									
		U	U-5226, U-5219, U-52			N											
Lat/Long	473128 / 1111827		**Beg/End Term**	/			**Beg/End Sta**	/									
Contract No	E0209	**Contractor Nm**	DICK ANDERSON CONSTRUCTION, INC. - GF	**Cont Time**	09/07/2010	Cmplt Dt	**Award Dt**	07/28/2009	**Award Amt**	3,648,299.50							
				CO Days	394		**Work Beg**	01/08/2010	**CO Amt**	329,750.00							
				Adj Time	10/06/2011		**Sub Work Cmplt**	07/28/2012	**Cont Total**	3,978,049.50							
			Time Used 102.81 %				**Final Accpt**	09/17/2014									
ARRA 15-4(89)240		BUILDINGS (SCALES, REST AREAS)		3,648,299.50		3,648,299.50		200,656.47		99.83 %		138.59 %		7.00 %			
DEARBORN REST AREA		Cascade		3,971,349.51		329,750.00		278,081.04									
4320089000		None				3,978,049.50		Y									
MALONE-KEVIN (U0723)	406 444-9369	I	I-15			Y											
Lat/Long	470514 / 1115740		**Beg/End Term**	/			**Beg/End Sta**	239+60 / 239+96									
Project Mgr Totals for	**Manderle, Kasidy**			35,975,434.48		35,047,336.73		2,918,996.19		100.58 %		91.55 %		7.44 %			

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Manderle, Kasidy	Work Phone	454-5921	Cell Phone	N/A	Email	kmanderle@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for	Manderle, Kasidy	35,975,434.48	35,047,336.73	2,918,996.19	100.58 %	91.55 %	7.44 %
Cont Count	16	35,925,526.39	670,400.97	2,672,474.97			
Project Count	21		35,717,737.70				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Woodhouse, Harold	Work Phone	264-5262	Cell Phone	788-8765	Email	hwoodhouse@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No 01111 — Contractor Nm: SLETTEN CONSTRUCTION COMPANY

Cont Time	150 Wrk Day	Award Dt	02/08/2011	Award Amt	1,605,009.90
CO Days	0	Work Beg	04/04/2011	CO Amt	3,960.10
Adj Time	150	Sub Work Cmplt	01/23/2013	Cont Total	1,608,970.00
Time Used 95.33 %	Time Chrg 143	Final Accpt	01/30/2014		

STPE 7(46)	TIED	SAFETY		58,959.00	59,964.50	4,797.16	109.50 %	96.69 %	8.84 %		
SIDEWALKS - BELT		Cascade		52,464.98	- 12,049.90	4,638.50					
6322046000		None			47,914.60	N					
HOLIEN-DAVID (U2412)	406 444-6118	M	S-331		N						
Lat/Long 472321 / 1105536		**Beg/End Term**	1.0 / 1.5			**Beg/End Sta**	100+00.31 / 106+86.54				
BR 9007(43)	TIED	BRIDGE CONSTRUCTION, REHAB AND F		1,871,038.47	1,545,045.40	123,603.63	100.11 %	347.04 %	27.45 %		
BELT CREEK-BRIDGE STREET-BELT		Cascade		1,562,835.94	16,010.00	428,948.01					
4811043000		None			1,561,055.40	N					
BRANDENBERGER-STEPHANIE	406 444-7675	M	M-7-8		N						
Lat/Long 472313 / 1105535		**Beg/End Term**	/			**Beg/End Sta**	1+29.00 / 3+00.00				
Contract Totals for 01111				1,929,997.47	1,605,009.90	128,400.79	100.39 %	337.68 %	26.84 %		
Project Count 2				1,615,300.92	3,960.10	433,586.51					
					1,608,970.00						

Contract No 01612 — Contractor Nm: PAVEMENT MAINTENANCE SOLUTIONS, INC

Cont Time	30 Wrk Day	Award Dt	06/19/2012	Award Amt	618,739.32
CO Days	0	Work Beg	07/23/2012	CO Amt	22,465.30
Adj Time	30	Sub Work Cmplt	12/13/2013	Cont Total	641,204.62
Time Used 103.33 %	Time Chrg 31	Final Accpt	09/17/2014		

NH 24-2(22)56		SEAL & COVER		576,517.96	618,739.32	49,499.15	98.14 %	107.43 %	8.45 %		
JCT HWY 141 - EAST		Lewis and Clark		629,252.69	22,465.30	53,175.66					
7608022000		None			641,204.62	N					
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-24		N						
Lat/Long 465549 / 1125115		**Beg/End Term**	55.6 / 67.7			**Beg/End Sta**	10+00.00 / 653+33.03				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Woodhouse, Harold	Work Phone	264-5262	Cell Phone	788-8765	Email	hwoodhouse@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	01914	Contractor Nm	HL CONSTRUCTION, INC.	Cont Time	25	Wrk Day	Award Dt	09/23/2014	Award Amt	461,902.25
				CO Days	10		Work Beg	04/14/2015	CO Amt	140,865.16
				Adj Time	35		Sub Work Cmplt	10/08/2015	Cont Total	602,767.41
			Time Used	68.57 %	Time Chrg	24	Final Accpt	03/24/2016		

HSIP 3-1(37)10		SAFETY		472,401.75	461,902.25	60,047.29	93.16 %	157.87 %	16.88 %			
SF 119-GR NW OF SUN RIVER		Cascade		561,538.62	140,865.16	94,796.98						
7826037000		None			602,767.41	N						
PRIEBE-GABE (U2177)	406 444-6080	P	P-3		N							
Lat/Long	473405 / 1114721	Beg/End Term	11.0 / 12.9	Beg/End Sta	1343+11.29 / 1453+74.13							

Contract No	02209	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	60	Wrk Day	Award Dt	02/23/2009	Award Amt	849,337.24
				CO Days	0		Work Beg	05/08/2009	CO Amt	.00
				Adj Time	60		Sub Work Cmplt	11/05/2009	Cont Total	849,337.24
			Time Used	98.33 %	Time Chrg	59	Final Accpt	07/29/2010		

IM 15-4(122)217		SEAL & COVER		1,038,030.65	849,337.24	101,920.47	93.22 %	60.22 %	7.75 %			
SIEBEN - AUGUSTA INTCH		Lewis and Clark		791,771.44	.00	61,380.58						
6226122000		None			849,337.24	Y						
ROUSE-DUSTIN (U9174)	406 444-6005	I	I-15		Y							
Lat/Long	465739 / 1120540	Beg/End Term	217.4 / 229.0	Beg/End Sta	73+59.2 / 685+50.0							

SiteManager Completed Contracts Construction Report

STMR0076

District 3	**Great Falls**						
Project Mgr	**Woodhouse, Harold**	**Work Phone**	264-5262	**Cell Phone**	788-8765	**Email**	hwoodhouse@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	02213	**Contractor Nm**	PAVEMENT MAINTENANCE SOLUTIONS, INC	**Cont Time**	35	Wrk Day	**Award Dt**	02/26/2013	**Award Amt** 874,848.80
				CO Days	7		**Work Beg**	07/08/2013	**CO Amt** 92,610.78
				Adj Time	42		**Sub Work Cmplt**	12/16/2013	**Cont Total** 967,459.58
			Time Used 83.33 %	**Time Chrg**	35		**Final Accpt**	09/17/2014	

STPP 3-1(32)9	TIED	CRACK SEAL			248,449.13	249,610.56	29,953.27	100.55 %	139.33 %	14.58 %			
JCT MT 200 - CHOTEAU		Cascade			286,289.74	35,116.73	41,735.21						
7361032000		None				284,727.29	N						
SNYDER-ROBERT (U1111)	406 444-6229	S	P-3			N							
Lat/Long 473632 / 1115746				**Beg/End Term**	8.508 / 40.77			**Beg/End Sta**	/				
STPP 3-2(76)28	TIED	SEAL & COVER			666,564.60	625,238.24	75,028.59	93.24 %	87.24 %	10.28 %			
N FAIRFIELD - CHOTEAU		Cascade			636,580.06	57,494.05	65,452.65						
7639076000		None				682,732.29	N						
SNYDER-ROBERT (U1111)	406 444-6229	P	P-3			N							
Lat/Long 474214 / 1120238				**Beg/End Term**	40.8 / 28.4			**Beg/End Sta**	20+00.00 / 683+50.00				
Contract Totals for 02213					915,013.73	874,848.80	104,981.86	95.39 %	102.10 %	11.61 %			
Project Count 2					922,869.80	92,610.78	107,187.86						
						967,459.58							

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Woodhouse, Harold	Work Phone	264-5262	Cell Phone	788-8765	Email	hwoodhouse@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	03B12	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	45	Wrk Day	Award Dt	11/20/2012	Award Amt 1,945,322.32
				CO Days	2		Work Beg	04/23/2013	CO Amt 35,966.00
				Adj Time	47		Sub Work Cmplt	12/16/2013	Cont Total 1,981,288.32
			Time Used 106.38 %	Time Chrg	50		Final Accpt	01/29/2015	

NH 24-4(19)127	TIED	SEAL & COVER		774,957.07	694,147.74	55,531.82	94.58 %	96.32 %	8.01 %			
SIMMS-JCT US 89		Cascade		667,438.88	11,552.00	53,488.52						
7462019000		None			705,699.74	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-24		N							
Lat/Long 473023 / 1114835			**Beg/End Term**	127.5 / 139.4			**Beg/End Sta**	1+20.30 / 633+50.00				
NH-MT 3-1(34)0	TIED	SEAL & COVER		780,333.23	727,051.23	58,164.10	97.75 %	78.49 %	6.30 %			
VAUGHN-SUN RIVER		Cascade		724,811.53	14,471.60	45,654.13						
7457034000		None			741,522.83	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-3		N							
Lat/Long 473246 / 1113744			**Beg/End Term**	0.1 / 8.2			**Beg/End Sta**	13+46.82 / 417.58.10				
NH 24-3(47)117	TIED	SEAL & COVER		569,444.54	524,123.34	41,929.87	103.50 %	110.43 %	8.38 %			
SIMMS SOUTH		Cascade		552,737.91	9,942.40	46,302.53						
7459047000		None			534,065.74	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-24		N							
Lat/Long 472610 / 1115933			**Beg/End Term**	116.9 / 127.5			**Beg/End Sta**	412+26.80 / 975+32.00				
Contract Totals for	03B12			2,124,734.84	1,945,322.31	155,625.79	98.17 %	93.46 %	7.48 %			
Project Count	3			1,944,988.32	35,966.00	145,445.18						
					1,981,288.31							

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Woodhouse, Harold | **Work Phone** 264-5262 | **Cell Phone** 788-8765 | **Email** hwoodhouse@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 04209 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	30	Wrk Day	**Award Dt**	01/26/2009	**Award Amt**	460,753.18	
CO Days	0		**Work Beg**	06/17/2009	**CO Amt**	13,856.00	
Adj Time	30		**Sub Work Cmplt**	08/31/2009	**Cont Total**	474,609.18	
Time Used	36.67 %	**Time Chrg**	11	**Final Accpt**	05/06/2010		

NH 8-2(74)34		SEAL & COVER		509,172.67	460,753.18	46,075.32	94.95 %	63.04 %	6.45 %
WEST OF HELENA - EAST		Lewis and Clark		450,654.01	13,856.00	29,045.40			
6230074000		None			474,609.18	Y			
ROUSE-DUSTIN (U9174)	406 444-6005	N	N-8		Y				

Lat/Long 463444 / 1120854 **Beg/End Term** 34.4 / 40.8 **Beg/End Sta** 589+50 / 1121+94.21

Contract No 04415 | **Contractor Nm** HELENA SAND & GRAVEL, INC.

Cont Time	45	Wrk Day	**Award Dt**	04/28/2015	**Award Amt**	766,766.00	
CO Days	0		**Work Beg**	07/06/2015	**CO Amt**	.00	
Adj Time	45		**Sub Work Cmplt**	03/30/2016	**Cont Total**	766,766.00	
Time Used	100.00 %	**Time Chrg**	45	**Final Accpt**	07/28/2016		

NH 24-3(55)83	TIED	SEAL & COVER		430,252.70	379,872.53	37,987.25	90.95 %	90.01 %	9.90 %
ROGERS PASS - N & S		Lewis and Clark		345,496.90	.00	34,190.66			
8740055000		None			379,872.53	N			
SNYDER-ROBERT (U1111)	406 444-6229	N	N-24		N				

Lat/Long 470243 / 1123312 **Beg/End Term** 83.1 / 91.2 **Beg/End Sta** /

STPS 279-1(21)30	TIED	SEAL & COVER		453,543.90	386,893.47	38,689.35	86.19 %	101.65 %	11.79 %
FLESHER PASS - NORTH		Lewis and Clark		333,477.85	.00	39,326.16			
8750021000		None			386,893.47	N			
SNYDER-ROBERT (U1111)	406 444-6229	S	S-279		N				

Lat/Long 465935 / 1122451 **Beg/End Term** 30.4 / 38.8 **Beg/End Sta** /

Contract Totals for 04415		883,796.60	766,766.00	76,676.60	88.55 %	95.88 %	10.83 %
Project Count 2		678,974.75	.00	73,516.82			
			766,766.00				

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Woodhouse, Harold	Work Phone	264-5262	Cell Phone	788-8765	Email	hwoodhouse@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
05211	HELENA SAND & GRAVEL, INC.	45	Wrk Day	02/08/2011	1,067,067.00
		CO Days: 0		Work Beg: 07/12/2011	CO Amt: 12,108.00
		Adj Time: 45		Sub Work Cmplt: 01/26/2012	Cont Total: 1,079,175.00
	Time Used: 84.44 %	Time Chrg: 38		Final Accpt: 07/26/2012	

NH 24-3(38)100		SEAL & COVER		1,262,340.43	1,067,067.00	106,706.70	99.76 %	59.96 %	5.94 %		
SIMMS - JCT S - 434		Lewis and Clark		1,076,629.08	12,108.00	63,981.38					
6963038000		None			1,079,175.00	N					
ROUSE-DUSTIN (U9174)	406 444-6005	N	N-24		N						

Lat/Long 471724 / 1120948 **Beg/End Term** 99.4 / 116.8 **Beg/End Sta** 936+52.00 / 412+26.80

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
05615	MOUNTAIN WEST HOLDING COMPANY	15	Wrk Day	06/23/2015	99,565.65
		CO Days: 0		Work Beg: 08/28/2015	CO Amt: .00
		Adj Time: 15		Sub Work Cmplt: 01/11/2016	Cont Total: 99,565.65
	Time Used: 66.67 %	Time Chrg: 10		Final Accpt: 05/26/2016	

HSIP 57-2(30)12		GUARDRAIL		140,221.25	99,565.65	11,947.88	101.37 %	219.35 %	25.97 %		
SF 129 - GUARDRAIL RAYNESFORD EAST		Judith Basin		100,926.90	.00	26,207.22					
8046030000		None			99,565.65	N					
CARTER-DWAIN (U1271)	406 444-9217	N	N-57		N						

Lat/Long 471545 / 1104137 **Beg/End Term** 11.8 / 12.3 **Beg/End Sta** 648+70.00 / 674+51.19

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Woodhouse, Harold	Work Phone	264-5262	Cell Phone	788-8765	Email	hwoodhouse@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	06812	Contractor Nm	L.H.C., INCORPORATED	Cont Time	20	Wrk Day	Award Dt	09/04/2012	Award Amt	2,924,190.83
				CO Days	6		Work Beg	04/29/2013	CO Amt	12,212.82
				Adj Time	26		Sub Work Cmplt	12/16/2013	Cont Total	2,936,403.65
			Time Used	111.54 %	Time Chrg	29	Final Accpt	09/17/2014		

STPP 60-2(98)60	TIED	SEAL & COVER		605,687.65	627,792.37	50,223.39	101.07 %	80.06 %	6.22 %
RICEVILLE HILL - ARMINGTON JCT		Cascade		646,846.34	12,236.40	40,210.90			
7463098000		None			640,028.77	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	P	P-60		N				
Lat/Long 471628 / 1105421			**Beg/End Term**	60.298 / 71.038		**Beg/End Sta**		/	
NH 60-2(96)71	TIED	OVERLAYS		1,317,652.13	1,289,481.45	103,158.52	97.66 %	115.44 %	9.46 %
ARMINGTON JCT - BELT HILL		Cascade		1,259,127.06	- 150.00	119,086.16			
7454096000		None			1,289,331.45	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-60		N				
Lat/Long 472200 / 1105436			**Beg/End Term**	0.275 / 74.612		**Beg/End Sta**		/	
NH 57-1(7)0	TIED	SEAL & COVER		1,114,189.72	1,006,917.01	80,553.36	104.14 %	169.73 %	13.04 %
ARMINGTON JCT - EAST		Cascade		1,048,775.21	126.42	136,724.02			
7453007000		None			1,007,043.43	N			
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-57		N				
Lat/Long 472011 / 1105226			**Beg/End Term**	0.275 / 7.072		**Beg/End Sta**		/	
Contract Totals for	06812			3,037,529.50	2,924,190.83	233,935.27	100.62 %	126.54 %	10.02 %
Project Count	3			2,954,748.61	12,212.82	296,021.08			
					2,936,403.65				

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Woodhouse, Harold | **Work Phone** 264-5262 | **Cell Phone** 788-8765 | **Email** hwoodhouse@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 07214	**Contractor Nm** MONTANA LINES, INC. - GFLS			**Cont Time** 28 Wrk Day		**Award Dt** 03/11/2014		**Award Amt** 159,538.20			
				CO Days 0		**Work Beg** 06/10/2014		**CO Amt** .00			
				Adj Time 28		**Sub Work Cmplt** 05/13/2015		**Cont Total** 159,538.20			
			Time Used 50.00 %	**Time Chrg** 14		**Final Accpt** 09/24/2015					
HSIP 3-1(39)20		SAFETY		152,613.35	159,538.20	15,953.82		91.41 %	122.24 %	13.37 %	
SF 119-JCT US89/S-431		Cascade		145,837.12	.00	19,501.55					
7828039000		None			159,538.20	N					
PRIEBE-GABE (U2177)	406 444-6080	P	P-3		N						
Lat/Long 473548 / 1115521			**Beg/End Term** 19.9 / 20.3			**Beg/End Sta** 14+00.00 / 36+00.00					
Contract No 08510	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time** 20 Wrk Day		**Award Dt** 06/01/2010		**Award Amt** 455,934.92			
				CO Days 0		**Work Beg** 08/24/2010		**CO Amt** .00			
				Adj Time 20		**Sub Work Cmplt** 12/21/2010		**Cont Total** 455,934.92			
			Time Used 115.00 %	**Time Chrg** 23		**Final Accpt** 07/28/2011					
NH 8-1(35)27		SEAL & COVER		462,608.60	455,934.92	45,593.49		101.49 %	85.96 %	8.47 %	
MACDONALD PASS - EAST		Lewis and Clark		462,736.87	.00	39,190.87					
6959035000		None			455,934.92	N					
ROUSE-DUSTIN (U9174)	406 444-6005	N	N-8		N						
Lat/Long 463519 / 1121611			**Beg/End Term** 27.319 / 34.396			**Beg/End Sta** 235+00.00 / 602+60.73					
Contract No 08710	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time** 75 Wrk Day		**Award Dt** 08/10/2010		**Award Amt** 2,889,084.69			
				CO Days 0		**Work Beg** 11/10/2010		**CO Amt** - 2,942.50			
				Adj Time 75		**Sub Work Cmplt** 12/17/2012		**Cont Total** 2,886,142.19			
			Time Used 93.33 %	**Time Chrg** 70		**Final Accpt** 09/26/2013					
NH 60-2(90)82		OVERLAYS		3,202,372.61	2,889,084.69	288,908.47		93.96 %	45.67 %	4.87 %	
JCT S-227/228 - MEHMKE HILL		Cascade		2,711,679.98	- 2,942.50	131,949.71					
6958090000		None			2,886,142.19	N					
MCOMBER-CHRISTIE (U3065)	406 454-5900	N	N-60		N						
Lat/Long 472728 / 1110540			**Beg/End Term** 81.5 / 87.3			**Beg/End Sta** 170+00 / 475+00					

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Woodhouse, Harold | **Work Phone** 264-5262 | **Cell Phone** 788-8765 | **Email** hwoodhouse@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 09208 | **Contractor Nm** JIM GILMAN EXCAVATING, INC.

Cont Time	160	Wrk Day	**Award Dt**	03/10/2008	**Award Amt**	6,358,075.09	
CO Days	0		**Work Beg**	04/10/2008	**CO Amt**	.00	
Adj Time	160		**Sub Work Cmplt**	12/02/2010	**Cont Total**	6,358,075.09	
Time Used	1.25 %	**Time Chrg**	2	**Final Accpt**	07/28/2011		

STPP 9-1(12)32		RECONSTRUCTION, GRADING		7,821,068.76	6,358,075.06	635,807.51	104.66 %	146.27 %	13.98 %	
AUGUSTA - SOUTH		Lewis and Clark		6,654,662.19	.00	929,999.12				
4048012001		None			6,358,075.06	N				
BENTE-FREDRICK (U0547)	406 444-7634	P	P-9		N					

Lat/Long 472658 / 1122126 **Beg/End Term** 31.66 / 38.55 **Beg/End Sta** 269+80.85 / 379+83.36

Contract No 09412 | **Contractor Nm** WHARTON ASPHALT LLC

Cont Time	30	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	151,992.78	
CO Days	0		**Work Beg**	09/19/2012	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	11/30/2012	**Cont Total**	151,992.78	
Time Used	70.00 %	**Time Chrg**	21	**Final Accpt**	07/25/2013		

STPS 408-1(8)0		CRACK SEAL		185,611.00	151,992.78	15,199.28	86.28 %	101.50 %	11.76 %	
FAIRFIELD - JCT US 287		Teton		131,140.96	.00	15,427.61				
7643008000		None			151,992.78	N				
SNYDER-ROBERT (U1111)	406 444-6229	S	S-408		N					

Lat/Long 473428 / 1120926 **Beg/End Term** 0.077 / 19.587 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Woodhouse, Harold	Work Phone	264-5262	Cell Phone	788-8765	Email	hwoodhouse@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	09609	Contractor Nm	(OBS)WESTERN TRAFFIC CONTROL INC	Cont Time	20	Wrk Day	Award Dt	07/07/2009	Award Amt	37,166.75			
				CO Days	0		Work Beg	08/20/2009	CO Amt	.00			
				Adj Time	20		Sub Work Cmplt	04/19/2010	Cont Total	37,166.75			
			Time Used	100.00 %	Time Chrg	20	Final Accpt	11/19/2010					
ARRA 279-1(13)4	TIED	SAFETY		22,806.00	17,089.50	4,272.38	96.73 %	214.92 %	55.55 %				
SF069 - FLASHER - N OF HELENA		Lewis and Clark		16,530.50	.00	9,182.27							
6061013000		None			17,089.50	Y							
ULBERG-IVAN (U9228)	406 444-6217	S	S-279		Y								
Lat/Long	464213 / 1120623		Beg/End Term	3.8 / 4.6			Beg/End Sta	/					
ARRA 280-1(19)5	TIED	SAFETY		21,938.50	20,077.25	5,019.31	94.95 %	156.73 %	41.27 %				
SF069 - FLASHER - YORK RD. - NE OF HELE		Lewis and Clark		19,063.50	.00	7,866.88							
6084019000		None			20,077.25	Y							
ULBERG-IVAN (U9228)	406 444-6217	S	S-280		Y								
Lat/Long	463847 / 1115339		Beg/End Term	4.5 / 4.7			Beg/End Sta	/					
Contract Totals for	09609			44,744.50	37,166.75	9,291.69	95.77 %	183.49 %	47.90 %				
Project Count	2			35,594.00	.00	17,049.15							
					37,166.75								
Contract No	12610	Contractor Nm	HELENA SAND & GRAVEL, INC.	Cont Time	35	Wrk Day	Award Dt	07/06/2010	Award Amt	382,785.85			
				CO Days	0		Work Beg	09/10/2010	CO Amt	- 1,460.00			
				Adj Time	35		Sub Work Cmplt	01/31/2011	Cont Total	381,325.85			
			Time Used	100.00 %	Time Chrg	35	Final Accpt	10/06/2011					
NH 24-3(36)100		DRAINAGE		448,122.55	382,785.85	57,417.88	94.04 %	155.29 %	24.87 %				
CULVERT-NE OF ROGERS PASS		Lewis and Clark		358,599.84	- 1,460.00	89,166.45							
6440036000		None			381,325.85	Y							
BUNTON-SCOTT (U0339)	406 444-4188	N	N-24		Y								
Lat/Long	471115 / 1121658		Beg/End Term	99.534 /			Beg/End Sta	39+70 /					

SiteManager Completed Contracts Construction Report

STMR0076

District 3	Great Falls						
Project Mgr	Woodhouse, Harold	Work Phone	264-5262	Cell Phone	788-8765	Email	hwoodhouse@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
12813	INTERMOUNTAIN SLURRY SEAL, INC.	30 Cal Day	09/10/2013	1,734,000.00
		CO Days 4	Work Beg 04/14/2014	CO Amt 8,540.00
		Adj Time 34	Sub Work Cmplt 02/12/2015	Cont Total 1,742,540.00
	Time Used 91.18 %	Time Chrg 31	Final Accpt 07/30/2015	

STPP 9-1(20)40		OVERLAYS		1,458,240.28	1,734,000.00	173,400.00	99.23 %	82.14 %	8.24 %	
AUGUSTA - NORTH		Lewis and Clark		1,729,101.84	8,540.00	142,438.00				
7640020000		None			1,742,540.00	N				
SNYDER-ROBERT (U1111)	406 444-6229	P	P-9		N					

Lat/Long 473424 / 1122046 **Beg/End Term** 39.9 / 52.2 **Beg/End Sta** 0+00.00 / 649+38.72

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
12909	HELENA SAND & GRAVEL, INC.	50 Wrk Day	10/06/2009	682,387.30
		CO Days 6	Work Beg 03/01/2010	CO Amt 73,299.68
		Adj Time 56	Sub Work Cmplt 09/16/2010	Cont Total 755,686.98
	Time Used 92.86 %	Time Chrg 52	Final Accpt 05/26/2011	

STPHS-HSIP 25(52)		SAFETY		739,483.13	682,387.30	68,238.73	92.40 %	245.60 %	24.00 %	
2002 - SAFETY IMPROVEMENT - L&C COUNT		Lewis and Clark		698,235.81	73,299.68	167,592.34				
5384052000		None			755,686.98	Y				
STUDT-MARK (U8724)	406 444-9191	R	L-25-7, L-25-602		Y					

Lat/Long 464359 / 1121044 **Beg/End Term** 10.0 / 10.4 **Beg/End Sta** 24+72.79 / 42+95.00

Contract No	Contractor Nm	Cont Time	Award Dt	Award Amt
13609	BULLOCK CONTRACTING LLC	40 Wrk Day	07/07/2009	847,280.51
		CO Days 8	Work Beg 08/03/2009	CO Amt 132,389.00
		Adj Time 48	Sub Work Cmplt 10/26/2010	Cont Total 979,669.51
	Time Used 100.00 %	Time Chrg 48	Final Accpt 05/26/2011	

ARRA 25(50)		SAFETY		876,919.05	847,280.51	84,728.05	102.12 %	189.46 %	16.05 %	
2000-SFTY-WYLIE DR-N EAST HELENA		Lewis and Clark		1,000,429.79	132,389.00	160,527.14				
4724050000		None			979,669.51	Y				
ROUSE-DUSTIN (U9174)	406 444-6005	X	LOCAL		Y					

Lat/Long 463616 / 1115559 **Beg/End Term** 0.7 / 1.5 **Beg/End Sta** 10+00.00 / 22+75.00

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Woodhouse, Harold | **Work Phone** 264-5262 | **Cell Phone** 788-8765 | **Email** hwoodhouse@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used / C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)	
Design Engineer/Phone No	System/Route		Mod CN (Y/N)		

Contract No 15609 | **Contractor Nm** DICK ANDERSON CONSTRUCTION, INC. - GF

Cont Time	120	Wrk Day	Award Dt	07/07/2009	Award Amt	1,374,110.53	
CO Days	11		Work Beg	09/09/2009	CO Amt	47,451.73	
Adj Time	131		Sub Work Cmplt	01/10/2011	Cont Total	1,421,562.26	
Time Used	101.53 %	Time Chrg	133	Final Accpt	10/06/2011		

BR-STPE 9025(47)	TIED	BRIDGE CONSTRUCTION, REHAB AND F	1,280,287.29	1,145,267.17	160,337.40	99.12 %	213.90 %	29.10 %			
TENMILE CREEK-2 KM WEST OF HELENA		Lewis and Clark	1,178,464.31	43,637.53	342,954.05						
4910047000		None		1,188,904.70	Y						
HOLIEN-DAVID (U2412)	406 444-6118	L L-25-976		Y							
Lat/Long 463620 / 1120517		**Beg/End Term** 0.0 / 0.2			**Beg/End Sta** 13+39.51 / 4+41.00						
HSIP 8-2(66)41	TIED	SIGNALS	234,160.31	228,843.35	32,038.07	100.32 %	158.78 %	21.79 %			
2003 - SIGNAL - WILLIAMS ST. - HELENA		Lewis and Clark	233,409.12	3,814.21	50,868.72						
5877066000		None		232,657.56	Y						
ULBERG-IVAN (U9228)	406 444-6217	N N-8		Y							
Lat/Long 463612 / 1120513		**Beg/End Term** 40.689 /			**Beg/End Sta** /						
Contract Totals for 15609			1,514,447.60	1,374,110.52	192,375.47	99.32 %	204.72 %	27.89 %			
Project Count 2			1,411,873.43	47,451.74	393,822.77						
				1,421,562.26							

Contract No 19311 | **Contractor Nm** HELENA SAND & GRAVEL, INC.

Cont Time	65	Wrk Day	Award Dt	04/05/2011	Award Amt	1,916,916.00	
CO Days	6		Work Beg	04/27/2011	CO Amt	295,371.22	
Adj Time	71		Sub Work Cmplt	02/19/2013	Cont Total	2,212,287.22	
Time Used	98.59 %	Time Chrg	70	Final Accpt	07/31/2014		

STPP 9-1(16)39		RECONSTRUCTION, GRADING	2,006,365.68	1,916,916.00	153,353.28	95.81 %	188.95 %	13.67 %			
AUGUSTA - NE		Lewis and Clark	2,119,606.35	295,371.22	289,768.01						
5757016000		None		2,212,287.22	N						
MCOMBER-CHRISTIE (U3065)	406 454-5900	P P-9		N							
Lat/Long 472952 / 1122301		**Beg/End Term** 38.5 / 39.9			**Beg/End Sta** 0+07.82 / 74+86.60						

SiteManager Completed Contracts Construction Report

STMR0076

District 3 Great Falls

Project Mgr Woodhouse, Harold | **Work Phone** 264-5262 | **Cell Phone** 788-8765 | **Email** hwoodhouse@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 19412 | **Contractor Nm** SK CONSTRUCTION, INC.

Cont Time	85	Wrk Day	**Award Dt**	05/08/2012	**Award Amt**	1,667,950.75									
CO Days	10		**Work Beg**	06/10/2012	**CO Amt**	- 19,560.56									
Adj Time	95		**Sub Work Cmplt**	12/16/2013	**Cont Total**	1,648,390.19									
Time Used	94.74 %	**Time Chrg**	90		**Final Accpt**	05/29/2014									
ER 228-1(9)15		SLIDE OR SLOPE STABALIZATION		2,993,809.20	1,667,950.75	133,436.06	104.54 %	280.06 %	21.69 %						
S-228 - S OF HIGHWOOD/MT11-1		VARIOUS		1,723,287.66	- 19,560.56	373,695.76									
7817009000		None			1,648,390.19	N									
PRIEBE-GABE (U2177)	406 444-6080	S	S-228		N										
Lat/Long 473330 / 1105141		**Beg/End Term**	15.5 / 21.4			**Beg/End Sta**	14+40.00 / 364+57.00								

Contract No 20211 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	20	Wrk Day	**Award Dt**	03/08/2011	**Award Amt**	251,041.88									
CO Days	0		**Work Beg**	04/27/2011	**CO Amt**	2,000.00									
Adj Time	20		**Sub Work Cmplt**	10/06/2011	**Cont Total**	253,041.88									
Time Used	100.00 %	**Time Chrg**	20		**Final Accpt**	05/24/2012									
HSIP-NH 24-3(32)98		SAFETY		292,295.75	251,041.88	45,187.54	101.18 %	156.02 %	27.54 %						
SF069-GUARDRAIL-WEST OF JCT S-434		Lewis and Clark		256,032.68	2,000.00	70,503.08									
6064032000		None			253,041.88	N									
ULBERG-IVAN (U9228)	406 444-6217	N	N-24		N										
Lat/Long 471001 / 1121840		**Beg/End Term**	97.6 / 98.1			**Beg/End Sta**	839+42.64 / 866+69.04								

Project Mgr Totals for	**Woodhouse, Harold**	35,088,458.91	30,581,767.69	2,994,708.39	99.10 %	141.08 %	13.56 %		
Cont Count	25	31,166,473.66	869,132.74	4,224,976.23					
Project Count	34		31,450,900.43						

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Bacon, Dave | **Work Phone** 345-8244 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 02309 | **Contractor Nm** PRINCE, INC.

Cont Time	45	Wrk Day	**Award Dt**	03/23/2009	**Award Amt**	2,188,560.69	
CO Days	0		**Work Beg**	06/02/2009	**CO Amt**	76,699.85	
Adj Time	45		**Sub Work Cmplt**	01/07/2010	**Cont Total**	2,265,260.54	
Time Used	84.44 %	**Time Chrg**	38		**Final Accpt**	10/07/2010	

STPS 253-1(19)37		OVERLAYS		2,272,053.88	2,188,560.69	262,627.28	97.84 %	45.25 %	5.36 %		
BROCKWAY - SOUTH		McCone		2,216,300.22	76,699.85	118,826.33					
6529019000		None			2,265,260.54	Y					
LUNDMAN-GARY (U5379)	406 345-8228	S	S-253		Y						

Lat/Long 471515 / 1054716 **Beg/End Term** 36.65 / 46.57 **Beg/End Sta** 1+60.00 / 490+58.1

Contract No 08308 | **Contractor Nm** HEAVY CONSTRUCTORS INC

Cont Time	160	Wrk Day	**Award Dt**	04/07/2008	**Award Amt**	1,986,497.69	
CO Days	0		**Work Beg**	07/03/2008	**CO Amt**	7,796.00	
Adj Time	160		**Sub Work Cmplt**	01/04/2010	**Cont Total**	1,994,293.69	
Time Used	101.25 %	**Time Chrg**	162		**Final Accpt**	10/07/2010	

BR 9038(11)		BRIDGE CONSTRUCTION, REHAB AND F		2,211,823.65	1,986,497.68	238,379.72	97.18 %	152.23 %	18.72 %		
BIG POWDER R-3 KM E POWDERVILLE		Powder River		1,938,047.58	7,796.00	362,875.51					
5436011000		None			1,994,293.68	Y					
ROBERTS-DEVIN (U7485)	406 444-7611	L	L-38-3		Y						

Lat/Long 454508 / 1050514 **Beg/End Term** 22.5 / 22.9 **Beg/End Sta** 14+00.00 / 31+87.32

Contract No 11B09 | **Contractor Nm** MARTIN CONSTRUCTION INC

Cont Time	06/30/2010	Cmplt Dt	**Award Dt**	11/03/2009	**Award Amt**	49,580.00	
CO Days	0		**Work Beg**	04/08/2010	**CO Amt**	.00	
Adj Time	06/30/2010		**Sub Work Cmplt**	07/16/2010	**Cont Total**	49,580.00	
Time Used	87.74 %		**Final Accpt**	01/27/2011			

STPX 6(15)		DRAINAGE		50,710.00	49,580.00	7,437.00	102.02 %	356.67 %	52.44 %		
WATERSHED 16-WETLAND REPAIR		Carter		50,583.40	.00	26,525.78					
6714015000		None			49,580.00	N					
LUNDMAN-GARY (U5379)	406 345-8228		LOCAL		N						

Lat/Long 450014 / 1043544 **Beg/End Term** / **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Bacon, Dave	Work Phone	345-8244	Cell Phone	N/A	Email	

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	12609	Contractor Nm	FRANZ CONSTRUCTION INC	Cont Time	150	Wrk Day	Award Dt	07/07/2009	Award Amt 2,714,672.95
				CO Days	0		Work Beg	09/15/2009	CO Amt .00
				Adj Time	150		Sub Work Cmplt	12/29/2011	Cont Total 2,714,672.95
			Time Used 100.67 %	Time Chrg	151		Final Accpt	01/31/2013	

ARRA 27-1(9)2	TIED	BRIDGE CONSTRUCTION, REHAB AND F		1,918,864.25	2,092,635.02	209,263.50	100.43 %	74.56 %	7.42 %				
STRUCTURES - NE OF EKALAKA		Carter		2,101,668.12	.00	156,031.00							
5145009000		None			2,092,635.02	Y							
WALTER-SCOTT (U2043)	406 444-6252	P	P-27		Y								
Lat/Long 455434 / 1043208		**Beg/End Term**	2.3 / 6.8			**Beg/End Sta**	158+46.00 / 358+73.47						
ARRA 9013(15)	TIED	DRAINAGE		723,263.45	622,037.91	62,203.79	99.28 %	119.31 %	12.02 %				
STRUCTURES - NW OF BAKER		Fallon		617,571.60	.00	74,213.97							
4828015000		None			622,037.91	N							
FRANK-JAMES (U2859)	406 345-8214	L	L-13-12		N								
Lat/Long 462259 / 1041024		**Beg/End Term**	/			**Beg/End Sta**	7+05.64 / 34+74.41						
Contract Totals for	12609			2,642,127.70	2,714,672.93	271,467.29	100.17 %	84.81 %	8.47 %				
Project Count	2			2,719,239.72	.00	230,244.97							
					2,714,672.93								

SiteManager Completed Contracts Construction Report | STMR0076

District 4 Glendive

Project Mgr Bacon, Dave | **Work Phone** 345-8244 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 14909 | **Contractor Nm** TCA, INC.

Cont Time	04/16/2010	Cmplt Dt	**Award Dt**	09/29/2009	**Award Amt** 1,115,675.50
CO Days	24		**Work Beg**	11/19/2009	**CO Amt** .00
Adj Time	05/10/2010		**Sub Work Cmplt**	12/10/2010	**Cont Total** 1,115,675.50
Time Used	106.82 %		**Final Accpt**	07/28/2011	

BR 9006(17)	TIED	BRIDGE CONSTRUCTION, REHAB AND F	649,787.60	564,280.21	56,428.02	98.72 %	101.69 %	10.30 %
BOXELDER CREEK - 18 MILES NE HAMMOND		Carter	557,085.51	.00	57,383.55			
7006017000		None		564,280.21	N			
WALTER-SCOTT (U2043)	406 444-6252	L L-6-47		N				
Lat/Long 452229 / 1044042		**Beg/End Term**	0.3 / 0.4		**Beg/End Sta**	11+33.58 / 14+65.91		
BR 277-1(8)21	TIED	BRIDGE CONSTRUCTION, REHAB AND F	682,511.00	551,395.29	55,139.53	100.36 %	122.98 %	12.25 %
WHITETAIL CREEK-21 MILES NW HAMMOND		Carter	553,397.68	.00	67,811.80			
6856008000		None		551,395.29	Y			
WALTER-SCOTT (U2043)	406 444-6252	S S-277		Y				
Lat/Long 452408 / 1043718		**Beg/End Term**	20.5 / 20.6		**Beg/End Sta**	12+62.77 / 16+75.10		
Contract Totals for 14909			1,332,298.60	1,115,675.50	111,567.55	99.53 %	112.21 %	11.27 %
Project Count 2			1,110,483.19	.00	125,195.35			
				1,115,675.50				
Project Mgr Totals for Bacon, Dave			8,509,013.83	8,054,986.80	891,478.84	98.71 %	96.88 %	10.75 %
Cont Count 5			8,034,654.11	84,495.85	863,667.94			
Project Count 7				8,139,482.65				

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Baisch, Kevin C. | **Work Phone** 345-8240 | **Cell Phone** 939-2130 | **Email** kbaisch@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**				
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**								

Contract No 01910 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	125	Wrk Day	**Award Dt**	09/21/2010	**Award Amt**	6,336,528.34								
CO Days	123		**Work Beg**	04/11/2011	**CO Amt**	4,979,970.05								
Adj Time	248		**Sub Work Cmplt**	12/04/2013	**Cont Total**	11,316,498.39								
Time Used	95.16 %	**Time Chrg**	236	**Final Accpt**	09/17/2014									
NH 20-1(9)19		RECONSTRUCTION, GRADING		6,959,811.31	6,336,528.33	633,652.83	98.06 %	119.17 %	6.80 %					
30 KM NE OF GLENDIVE-NE		Dawson		11,097,093.67	4,979,970.05	755,141.33								
4053009000		None			11,316,498.38	N								
FRANK-JAMES (U2859)	406 345-8214	N	N-20		N									
Lat/Long	472019 / 1042834	**Beg/End Term**	18.6 / 24.6	**Beg/End Sta**	6+00.00 / 311+47.90									

Contract No 02312 | **Contractor Nm** TCA, LLC

Cont Time	80	Wrk Day	**Award Dt**	03/20/2012	**Award Amt**	679,100.38								
CO Days	0		**Work Beg**	05/02/2012	**CO Amt**	.00								
Adj Time	80		**Sub Work Cmplt**	01/17/2014	**Cont Total**	679,100.38								
Time Used	102.50 %	**Time Chrg**	82	**Final Accpt**	05/28/2015									
BH 253-1(21)1		BRIDGE CONSTRUCTION, REHAB AND F		735,786.73	679,100.38	135,820.08	98.03 %	59.50 %	12.14 %					
YELLOWSTONE RIVER - 1 MILE NORTH TERR		Prairie		665,738.84	.00	80,808.96								
6838021000		None			679,100.38	N								
WALTER-SCOTT (U2043)	406 444-6252	S	S-253		N									
Lat/Long	464811 / 1051743	**Beg/End Term**	1.208 / 1.268	**Beg/End Sta**	42+51.84 / 45+70.00									

Contract No 02712 | **Contractor Nm** J & S CONSTRUCTION INC

Cont Time	11/30/2012	Cmplt Dt	**Award Dt**	07/24/2012	**Award Amt**	683,131.65								
CO Days	0		**Work Beg**	08/09/2012	**CO Amt**	3,733.76								
Adj Time	11/30/2012		**Sub Work Cmplt**	02/08/2013	**Cont Total**	686,865.41								
Time Used	52.46 %		**Final Accpt**	05/29/2014										
NH-ER 20-1(16)13		SLIDE OR SLOPE STABALIZATION		773,964.00	683,131.65	68,313.17	108.01 %	68.76 %	6.33 %					
SLIDE REPAIR-NE OF GLENDIVE/MT11-1		Dawson		741,852.94	3,733.76	46,972.44								
7771016000		None			686,865.41	N								
ZEIGLER-LIZA (U6564)	406 444-6905	N	N-20		N									
Lat/Long	471617 / 1043620	**Beg/End Term**	13.2 / 13.4	**Beg/End Sta**	52+00.00 / 58+00.00									

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Baisch, Kevin C. | **Work Phone** 345-8240 | **Cell Phone** 939-2130 | **Email** kbaisch@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 03314	**Contractor Nm** CENTURY COMPANIES, INC.			**Cont Time** 50	Wrk Day	**Award Dt** 04/22/2014		**Award Amt** 1,338,331.40			
				CO Days 0		**Work Beg** 06/09/2014		**CO Amt** - 13,800.00			
				Adj Time 50		**Sub Work Cmplt** 10/15/2015		**Cont Total** 1,324,531.40			
			Time Used 96.00 %	**Time Chrg** 48		**Final Accpt** 03/24/2016					
STPP 26-1(16)0		OVERLAYS		1,257,869.63	1,338,331.40	173,983.08		105.22 %	88.15 %	11.01 %	
JCT MT 16 - EAST		Richland		1,393,606.97	- 13,800.00	153,368.44					
7947016000		None			1,324,531.40	N					
HEIDNER-STEVEN (U3619)	406 345-8247	P	P-26		N						
Lat/Long 474025 / 1040929			**Beg/End Term**	0.0 / 2.8		**Beg/End Sta**		3+87.89 / 151+00.00			
Contract No 06413	**Contractor Nm** NELCON, INC.			**Cont Time** 40	Wrk Day	**Award Dt** 05/07/2013		**Award Amt** 1,931,400.00			
				CO Days 0		**Work Beg** 06/01/2013		**CO Amt** .00			
				Adj Time 40		**Sub Work Cmplt** 08/08/2014		**Cont Total** 1,931,400.00			
			Time Used 75.00 %	**Time Chrg** 30		**Final Accpt** 01/29/2015					
STPS 254-3(2)17		OVERLAYS		2,036,007.00	1,931,400.00	193,140.00		105.09 %	49.61 %	4.72 %	
BLOOMFIELD - NORTH & SOUTH		Dawson		2,029,688.57	.00	95,811.69					
7907002000		None			1,931,400.00	N					
HEIDNER-STEVEN (U3619)	406 345-8247	S	S-254		N						
Lat/Long 472310 / 1045502			**Beg/End Term**	17.37 / 25.52		**Beg/End Sta**		913+01.10 / 1340+00.00			
Contract No 07413	**Contractor Nm** CENTURY COMPANIES, INC.			**Cont Time** 80	Wrk Day	**Award Dt** 05/07/2013		**Award Amt** 5,272,407.43			
				CO Days 4		**Work Beg** 06/24/2013		**CO Amt** 195,056.65			
				Adj Time 84		**Sub Work Cmplt** 01/06/2015		**Cont Total** 5,467,464.08			
			Time Used 84.52 %	**Time Chrg** 71		**Final Accpt** 05/28/2015					
MT 323-1(32)0		OVERLAYS		4,170,413.00	5,272,407.43	790,861.11		99.78 %	34.91 %	5.06 %	
EKALAKA TO ALZADA		Carter		5,455,354.37	195,056.65	276,066.09					
7559032000		None			5,467,464.08	N					
HEIDNER-STEVEN (U3619)	406 345-8247	S	S-323		N						
Lat/Long 452952 / 1042941			**Beg/End Term**	0.0 / 65.9		**Beg/End Sta**		688+27.40 / 298+43.38			

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Baisch, Kevin C. | **Work Phone** 345-8240 | **Cell Phone** 939-2130 | **Email** kbaisch@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**				
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**								

Contract No 07613 | **Contractor Nm** MONTANA LINES, INC. - GFLS

Cont Time	40	Wrk Day	**Award Dt**	06/25/2013	**Award Amt**	308,504.85	
CO Days	0		**Work Beg**	10/11/2013	**CO Amt**	- 150.00	
Adj Time	40		**Sub Work Cmplt**	09/16/2015	**Cont Total**	308,354.85	
Time Used	95.00 %	**Time Chrg**	38	**Final Accpt**	01/29/2016		

IM-NH STWD(134)		MISCELLANEOUS		341,505.20	308,504.85	55,530.87	107.90 %	143.59 %	23.97 %		
MCS SITES - CIRCLE & FORSYTH		McCone		332,722.46	- 150.00	79,737.59					
7703134000		None			308,354.85	N					
HEIDNER-STEVEN (U3619)	406 345-8247	I	N-57, I-94		N						

Lat/Long 461559 / 1063842 **Beg/End Term** 98.6 / 98.6 **Beg/End Sta** /

Contract No 08812 | **Contractor Nm** T & T CONTRACTING, INC.

Cont Time	45	Wrk Day	**Award Dt**	10/23/2012	**Award Amt**	456,897.00	
CO Days	0		**Work Beg**	03/13/2013	**CO Amt**	28,328.89	
Adj Time	45		**Sub Work Cmplt**	01/24/2014	**Cont Total**	485,225.89	
Time Used	31.11 %	**Time Chrg**	14	**Final Accpt**	01/29/2015		

STPS-ER 323-1(34)7		SLIDE OR SLOPE STABALIZATION		348,569.75	456,897.00	91,379.40	92.21 %	89.53 %	18.29 %		
SLIDE REPAIR-7 MILES SOUTH OF EKALAKA		Carter		447,439.19	28,328.89	81,815.19					
7737034000		None			485,225.89	N					
BENTE-FREDRICK (U0547)	406 444-7634	S	S-323		N						

Lat/Long 454952 / 1042648 **Beg/End Term** 6.8 / 6.9 **Beg/End Sta** 326+75 / 324+00

Contract No 08B12 | **Contractor Nm** PRINCE, INC.

Cont Time	40	Wrk Day	**Award Dt**	11/20/2012	**Award Amt**	2,285,310.07	
CO Days	27		**Work Beg**	05/29/2013	**CO Amt**	945,804.06	
Adj Time	67		**Sub Work Cmplt**	10/22/2014	**Cont Total**	3,231,114.13	
Time Used	77.61 %	**Time Chrg**	52	**Final Accpt**	05/28/2015		

IM-MT 94-6(54)224		OVERLAYS		2,286,237.10	2,285,310.07	205,677.91	98.35 %	74.13 %	4.80 %		
HODGES INTERCHANGE - WEST		Dawson		3,177,770.73	945,804.06	152,459.75					
7566054000		None			3,231,114.13	N					
GILBERT-KEVIN (U2995)	406 444-6230	I	I-94		N						

Lat/Long 470337 / 1042638 **Beg/End Term** 223.8 / 231.4 **Beg/End Sta** 704+71.90 / 1107+91.00

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Baisch, Kevin C. | **Work Phone** 345-8240 | **Cell Phone** 939-2130 | **Email** kbaisch@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09314	**Contractor Nm** PRINCE, INC.			**Cont Time**	60	Wrk Day	**Award Dt**	04/08/2014	**Award Amt**	2,558,285.80	
				CO Days	7		**Work Beg**	08/11/2014	**CO Amt**	102,113.94	
				Adj Time	67		**Sub Work Cmplt**	12/10/2015	**Cont Total**	2,660,399.74	
			Time Used	101.49 %	**Time Chrg**	68		**Final Accpt**	05/26/2016		
STPP 2-2(41)77		OVERLAYS		2,748,309.20	2,558,285.79	204,662.86		93.56 %	68.36 %	5.62 %	
BAKER - WEST		Fallon		2,489,174.30	102,113.94	139,908.93					
7948041000		None			2,660,399.73	N					
HEIDNER-STEVEN (U3619)	406 345-8247	P	P-2		N						
Lat/Long 462204 / 1042010			**Beg/End Term**	77.2 / 82.6			**Beg/End Sta**	1502+26.96 / 1793+95.48			
Contract No 09512	**Contractor Nm** PRINCE, INC.			**Cont Time**	45	Wrk Day	**Award Dt**	06/05/2012	**Award Amt**	1,617,749.20	
				CO Days	4		**Work Beg**	08/14/2012	**CO Amt**	110,257.81	
				Adj Time	49		**Sub Work Cmplt**	12/04/2013	**Cont Total**	1,728,007.01	
			Time Used	42.86 %	**Time Chrg**	21		**Final Accpt**	09/17/2014		
STPS 254-1(26)9		SEAL & COVER		1,538,372.44	1,617,749.20	161,774.92		100.90 %	30.56 %	2.84 %	
SOUTH OF BLOOMFIELD - SOUTH		Dawson		1,743,503.42	110,257.82	49,434.11					
7571026000		None			1,728,007.02	N					
FRANK-JAMES (U2859)	406 345-8214	S	S-254		N						
Lat/Long 471650 / 1045419			**Beg/End Term**	9.42 / 17.37			**Beg/End Sta**	913+01.1 / 497+98.0			
Contract No 10410	**Contractor Nm** PENHALL COMPANY INC - ROGERS MN			**Cont Time**	11/15/2010	Cmplt Dt	**Award Dt**	05/04/2010	**Award Amt**	4,445,932.32	
				CO Days	0		**Work Beg**	07/12/2010	**CO Amt**	218,431.49	
				Adj Time	11/15/2010		**Sub Work Cmplt**	12/06/2011	**Cont Total**	4,664,363.81	
			Time Used	100.00 %				**Final Accpt**	01/30/2014		
IM 94-6(51)210		PORTLAND CEMENT CONCRETE PAVEN		4,571,919.55	4,445,932.32	444,593.23		99.25 %	42.29 %	4.06 %	
GLENDIVE-EAST & WEST (EB)		Dawson		4,629,491.08	218,431.49	188,017.97					
6532051000		None			4,664,363.81	N					
FRANK-JAMES (U2859)	406 345-8214	I	I-94		N						
Lat/Long 470655 / 1044408			**Beg/End Term**	210.0 / 217.91			**Beg/End Sta**	11+08.2 / 427+93			

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Baisch, Kevin C. | **Work Phone** 345-8240 | **Cell Phone** 939-2130 | **Email** kbaisch@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 10812 | **Contractor Nm** WILLIAMS CIVIL DIVISION, INC.

Cont Time	12/07/2012	Cmplt Dt	**Award Dt**	09/04/2012	**Award Amt**	243,069.50	
CO Days	0		**Work Beg**	11/05/2012	**CO Amt**	.00	
Adj Time	12/07/2012		**Sub Work Cmplt**	06/25/2013	**Cont Total**	243,069.50	
Time Used	100.00 %		**Final Accpt**	03/27/2014			

IM-ER 94-6(56)228		SLIDE OR SLOPE STABALIZATION	201,488.00	243,069.50	24,306.95	109.26 %	111.02 %	10.16 %	
SLIDE REPAIR-13 MILES EAST GLENDIVE/MT		Dawson	265,569.09	.00	26,985.79				
7743056000		None		243,069.50	N				
BENTE-FREDRICK (U0547)	406 444-7634	I I-94		N					

Lat/Long 470400 / 1042727 **Beg/End Term** 228.1 / 228.2 **Beg/End Sta** 934+50 / 941+00

Contract No 11410 | **Contractor Nm** MK WEEDEN CONSTRUCTION, INC.

Cont Time	175	Wrk Day	**Award Dt**	05/04/2010	**Award Amt**	7,068,979.64	
CO Days	0		**Work Beg**	07/20/2010	**CO Amt**	10.00	
Adj Time	175		**Sub Work Cmplt**	04/22/2013	**Cont Total**	7,068,989.64	
Time Used	100.00 %	**Time Chrg**	175	**Final Accpt**	05/28/2015		

MT-NH 20-2(24)25		RECONSTRUCTION, GRADING	8,048,439.91	7,068,979.62	706,897.96	99.36 %	70.40 %	7.08 %	
SW OF SAVAGE - SW		Richland	7,023,969.02	10.00	497,648.17				
4053024000		None		7,068,989.62	N				
FRANK-JAMES (U2859)	406 345-8214	N N-20		N					

Lat/Long 472317 / 1042430 **Beg/End Term** 24.387 / 28.9 **Beg/End Sta** 101+91.89 / 170+04.81

Contract No 16T09 | **Contractor Nm** FOOTHILLS CONTRACTING INC

Cont Time	175	Wrk Day	**Award Dt**	06/09/2009	**Award Amt**	11,639,238.83	
CO Days	0		**Work Beg**	07/16/2009	**CO Amt**	94,722.81	
Adj Time	175		**Sub Work Cmplt**	12/19/2012	**Cont Total**	11,733,961.64	
Time Used	109.71 %	**Time Chrg**	192	**Final Accpt**	07/25/2013		

ARRA-MT-PLH 323-1(29)35		RECONSTRUCTION, GRADING	13,677,712.83	11,639,238.83	1,163,923.88	104.24 %	69.13 %	6.58 %	
40 KM S OF EKALAKA - S (PH III)		Carter	12,231,351.75	94,722.81	804,590.91				
4138029000		None		11,733,961.64	Y				
DALSOGLIO-MICHAEL (U1921)	406 444-6250	S S-323		Y					

Lat/Long 454538 / 1042525 **Beg/End Term** 50.54 / 35.19 **Beg/End Sta** 1081+49.00 / 1892+22.19

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Baisch, Kevin C. | **Work Phone** 345-8240 | **Cell Phone** 939-2130 | **Email** kbaisch@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**				
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**		
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No JC914 | **Contractor Nm** MONTANA LINES, INC. - GFLS

Cont Time	06/29/2015	Cmplt Dt	**Award Dt**	09/23/2014	**Award Amt** 248,107.20
CO Days	-42		**Work Beg**	10/14/2014	**CO Amt** 10,907.22
Adj Time	05/18/2015		**Sub Work Cmplt**	07/20/2015	**Cont Total** 259,014.42
Time Used	.00 %		**Final Accpt**	01/29/2016	

HSIP 94-3(70)78		SAFETY		293,290.80	248,107.20	44,659.30	89.93 %	135.30 %	25.94 %		
SF 129-GLENDIVE WRONG WAY-PH 1		DISTRICT WIDE, GLENDIVE		232,944.60	10,907.22	60,423.55					
8003070000		None			259,014.42	N					
WOSOBA-LEROY (U0342)	406 444-1280	I	I-94		N						

Lat/Long 470636 / 1044251 **Beg/End Term** 81.969 / 248.852 **Beg/End Sta** /

Contract No PO010 | **Contractor Nm** KNIFE RIVER CORPORATION - YELLOWSTO

Cont Time	15	Wrk Day	**Award Dt**	10/29/2013	**Award Amt** 151,305.00
CO Days	4		**Work Beg**	11/08/2013	**CO Amt** 192,824.00
Adj Time	19		**Sub Work Cmplt**	09/02/2014	**Cont Total** 344,129.00
Time Used	100.00 %	**Time Chrg** 19	**Final Accpt**	03/26/2015	

STPS 493-1(5)0		DRAINAGE		.00	151,305.00	.00	98.44 %	.00 %	17.92 %		
CULVERTS - NW OF BAKER		Fallon		338,752.04	192,824.00	60,688.26					
8187005000		None			344,129.00	N					
		S	S-493		N						

Lat/Long 0 / 0 **Beg/End Term** / **Beg/End Sta** /

Project Mgr Totals for	**Baisch, Kevin C.**			49,989,696.45	47,264,278.57	5,099,177.55	100.30 %	69.62 %	6.54 %		
Cont Count	17			54,296,023.04	6,868,210.69	3,549,879.17					
Project Count	17				54,132,489.26						

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Charette, Anthony | **Work Phone** 653-6720 | **Cell Phone** 939-1519 | **Email** acharette@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**				

Contract No 01614 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	45	Wrk Day	**Award Dt**	06/24/2014	**Award Amt**	2,751,414.10	
CO Days	-20		**Work Beg**	04/20/2015	**CO Amt**	- 805.60	
Adj Time	25		**Sub Work Cmplt**	12/09/2015	**Cont Total**	2,750,608.50	
Time Used	88.00 %	**Time Chrg**	22	**Final Accpt**	03/24/2016		

STPS-CM 201-2(13)48		OVERLAYS	2,879,645.20	2,751,414.10	275,141.41	101.08 %	43.29 %	4.28 %
GIRARD - E & W		Richland	2,780,231.32	- 805.60	119,104.89			
8155013000		None		2,750,608.50	N			
HEIDNER-STEVEN (U3619)	406 345-8247	P S-201		N				

Lat/Long 475205 / 1042426 **Beg/End Term** 47.6 / 57.8 **Beg/End Sta** 85+00.00 / 634+86.80

Contract No 04713 | **Contractor Nm** PRINCE, INC.

Cont Time	40	Wrk Day	**Award Dt**	07/25/2013	**Award Amt**	2,599,948.49	
CO Days	0		**Work Beg**	07/23/2014	**CO Amt**	- 25,370.35	
Adj Time	40		**Sub Work Cmplt**	12/29/2014	**Cont Total**	2,574,578.14	
Time Used	92.50 %	**Time Chrg**	37	**Final Accpt**	07/30/2015		

STPP 51-3(12)49		OVERLAYS	2,830,444.60	2,599,948.48	259,994.85	98.00 %	36.84 %	3.80 %
LAMBERT-EAST		Richland	2,523,215.00	- 25,370.34	95,783.95			
7949012000		None		2,574,578.14	N			
HEIDNER-STEVEN (U3619)	406 345-8247	N P-51		N				

Lat/Long 474223 / 1042824 **Beg/End Term** 49.25 / 59.91 **Beg/End Sta** 2646+80.8 / 3208+88.7

Contract No 05610 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	210	Wrk Day	**Award Dt**	06/22/2010	**Award Amt**	10,478,372.01	
CO Days	5		**Work Beg**	07/29/2010	**CO Amt**	81,140.10	
Adj Time	215		**Sub Work Cmplt**	09/06/2013	**Cont Total**	10,559,512.11	
Time Used	98.60 %	**Time Chrg**	212	**Final Accpt**	09/17/2014		

STPP 22-1(11)15		RECONSTRUCTION, GRADING	12,397,567.12	10,478,372.01	838,269.76	102.57 %	95.34 %	7.38 %
REDSTONE - E & W		Daniels	10,830,504.11	81,140.10	799,169.49			
2024011000		None		10,559,512.11	Y			
GILBERT-KEVIN (U2995)	406 444-6230	P P-22		Y				

Lat/Long 484857 / 1050251 **Beg/End Term** 14.8 / 24.0 **Beg/End Sta** 236+50 / 323+58.55

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Charette, Anthony | **Work Phone** 653-6720 | **Cell Phone** 939-1519 | **Email** acharette@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No	07910	**Contractor Nm**	M.A. DEATLEY CONSTRUCTION, INC.		**Cont Time**	210	Wrk Day	**Award Dt**	10/05/2010	**Award Amt**	12,184,982.12					
					CO Days	21		**Work Beg**	05/05/2011	**CO Amt**	1,221,133.20					
					Adj Time	231		**Sub Work Cmplt**	12/17/2013	**Cont Total**	13,406,115.32					
				Time Used	100.00 %	**Time Chrg**	231		**Final Accpt**	03/26/2015						
NH 1-10(48)626			RECONSTRUCTION, GRADING			11,527,162.30	12,184,982.12	1,218,498.21				97.14 %	87.97 %	8.23 %		
BROCKTON - EAST			Roosevelt			13,022,124.62	1,221,133.20	1,071,876.22								
4058048000			None				13,406,115.32	N								
PRIEBE-GABE (U2177)	406 444-6080	N	N-1				N									
Lat/Long	480954 / 1045019			**Beg/End Term**	626.15 / 632.88					**Beg/End Sta**	2+00.00 / 335+34.00					
Contract No	09C11	**Contractor Nm**	PRINCE, INC.		**Cont Time**	50	Wrk Day	**Award Dt**	12/13/2011	**Award Amt**	3,392,227.47					
					CO Days	13		**Work Beg**	09/12/2012	**CO Amt**	14,741.10					
					Adj Time	63		**Sub Work Cmplt**	12/04/2013	**Cont Total**	3,406,968.57					
				Time Used	123.81 %	**Time Chrg**	78		**Final Accpt**	09/17/2014						
NH 62-1(13)0			OVERLAYS			3,554,231.55	3,392,227.47	508,834.12				105.07 %	30.82 %	4.38 %		
CULBERTSON - SOUTH			Richland			3,579,783.41	14,741.10	156,826.12								
6972013000			None				3,406,968.57	N								
GILBERT-KEVIN (U2995)	406 444-6230	N	N-62				N									
Lat/Long	480527 / 1042830			**Beg/End Term**	0.43 / 12.20					**Beg/End Sta**	234+65.00 / 477+22.50					
Contract No	11513	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA		**Cont Time**	40	Wrk Day	**Award Dt**	06/04/2013	**Award Amt**	2,474,410.20					
					CO Days	0		**Work Beg**	09/03/2013	**CO Amt**	43,642.88					
					Adj Time	40		**Sub Work Cmplt**	12/08/2014	**Cont Total**	2,518,053.08					
				Time Used	72.50 %	**Time Chrg**	29		**Final Accpt**	05/28/2015						
CBI 1-10(73)603			OVERLAYS			1,945,780.90	2,474,410.20	247,441.02				97.43 %	37.71 %	3.80 %		
POPLAR-WEST			Roosevelt			2,453,320.67	43,642.88	93,302.35								
7943073000			None				2,518,053.08	N								
GILBERT-KEVIN (U2995)	406 444-6230	N	N-1				N									
Lat/Long	48118 / 105267			**Beg/End Term**	603.0 / 611.5					**Beg/End Sta**	686+30.00 / 1134+00.00					

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Charette, Anthony	Work Phone	653-6720	Cell Phone	939-1519	Email	acharette@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
13909	HL CONSTRUCTION, INC.	30	Wrk Day	10/06/2009	89,604.12
		CO Days 0		Work Beg 06/01/2010	CO Amt .00
		Adj Time 30		Sub Work Cmplt 07/27/2010	Cont Total 89,604.12
	Time Used 100.00 %	Time Chrg 30		Final Accpt 01/27/2011	

HSIP 32-2(15)47		SAFETY		127,030.00	89,604.12	10,752.49	87.85 %	139.66 %	19.08 %	
SF079 SOUTH OF SCOBEY		Daniels		78,713.12	.00	15,016.65				
6414015000		None			89,604.12	N				
WOSOBA-LEROY (U0342)	406 444-1280		P-32		N					

Lat/Long 484326 / 1052529 Beg/End Term RP 46.6 / RP 46.7 Beg/End Sta 2469+63.73 / 2476+36.27

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
14109	SK CONSTRUCTION, INC.	240	Wrk Day	02/09/2009	17,498,166.91
		CO Days 29		Work Beg 03/12/2009	CO Amt 1,819,314.00
		Adj Time 269		Sub Work Cmplt 10/03/2012	Cont Total 19,317,480.91
	Time Used 97.77 %	Time Chrg 263		Final Accpt 01/30/2014	

NH-MT 1-10(47)656		RECONSTRUCTION, GRADING		17,732,715.67	17,498,166.90	1,399,853.35	100.72 %	115.62 %	8.32 %	
BAINVILLE - E & W		Roosevelt		19,455,759.81	1,819,314.00	1,618,573.96				
2145047000		None			19,317,480.90	Y				
GILBERT-KEVIN (U2995)	406 444-6230	N	P-1		Y					

Lat/Long 480836 / 1040835 Beg/End Term 656.30 / 667.15 Beg/End Sta 0+00.00 / 575+37.70

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
14408	MARTIN CONSTRUCTION INC	100	Wrk Day	05/05/2008	2,097,357.58
		CO Days 0		Work Beg 08/12/2008	CO Amt 13,628.55
		Adj Time 100		Sub Work Cmplt 08/26/2009	Cont Total 2,110,986.13
	Time Used 115.00 %	Time Chrg 115		Final Accpt 10/07/2010	

NH-STPS-STPP 0002(838)		DRAINAGE		1,753,301.00	2,097,357.58	314,603.64	97.67 %	82.17 %	12.54 %	
D4 - CULVERTS - PHASE I		Custer		2,061,733.95	13,628.55	258,521.16				
6104838000		None			2,110,986.13	Y				
GILBERT-KEVIN (U2995)	406 444-6230	S	N-5		Y					

Lat/Long 472009 / 1061806 Beg/End Term / Beg/End Sta /

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Charette, Anthony	Work Phone	653-6720	Cell Phone	939-1519	Email	acharette@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	17408	Contractor Nm	FOUR BEERS INC DBA STILLWATER EXCAV/	Cont Time	10/24/2008	Cmplt Dt	Award Dt	05/05/2008	Award Amt 938,650.50
				CO Days	217		Work Beg	06/25/2008	CO Amt 189,020.31
				Adj Time	05/29/2009		Sub Work Cmplt	07/24/2009	Cont Total 1,127,670.81
			Time Used 99.17 %				Final Accpt	01/28/2010	

IM 94-4(76)119		DRAINAGE		2,167,606.00	938,650.50	122,024.57	91.33 %	191.48 %	22.69 %			
CULVERT REHAB - STATEWIDE		Custer		1,029,909.62	189,020.31	233,649.06						
6179076001		None			1,127,670.81	Y						
GILBERT-KEVIN (U2995)	406 444-6230	I	I-94		Y							
Lat/Long 470636 / 1044251		Beg/End Term	/			Beg/End Sta	/					

Project Mgr Totals for	Charette, Anthony	56,915,484.34	54,505,133.48	5,195,413.42	99.92 %	85.88 %	7.72 %
Cont Count	10	57,815,295.63	3,356,444.20	4,461,823.85			
Project Count	10		57,861,577.68				

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Davis, Walter R | **Work Phone** 653-6725 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01D09 | **Contractor Nm** MARTIN CONSTRUCTION INC

Cont Time	12/03/2010	Cmplt Dt	**Award Dt**	01/26/2010	**Award Amt**	2,270,081.58					
CO Days	12		**Work Beg**	04/09/2010	**CO Amt**	53,061.26					
Adj Time	12/15/2010		**Sub Work Cmplt**	12/07/2011	**Cont Total**	2,323,142.84					
Time Used	78.38 %		**Final Accpt**	07/25/2013							

ARRA 0002(874)		DRAINAGE	2,651,889.65	2,270,081.58	272,409.79	100.44 %	93.41 %	10.90 %			
D4-CULVERTS-PHASE III		STATEWIDE	2,333,403.40	53,061.27	254,446.49						
6104874000		None		2,323,142.85	N						
GILBERT-KEVIN (U2995)	406 444-6230	N DIST WIDE		N							

Lat/Long 470636 / 1044251 **Beg/End Term** / **Beg/End Sta** /

Contract No 06910 | **Contractor Nm** SK CONSTRUCTION, INC.

Cont Time	210	Wrk Day	**Award Dt**	10/19/2010	**Award Amt**	13,396,719.55					
CO Days	5		**Work Beg**	11/17/2010	**CO Amt**	850,980.27					
Adj Time	215		**Sub Work Cmplt**	05/07/2013	**Cont Total**	14,247,699.82					
Time Used	99.07 %	**Time Chrg**	213	**Final Accpt**	05/29/2014						

NH-ARRA 1-10(62)633		RECONSTRUCTION, GRADING	12,833,726.70	13,396,719.55	1,339,671.96	100.05 %	48.59 %	4.57 %			
BIG MUDDY CREEK - WEST		Roosevelt	14,255,091.74	850,980.27	650,962.00						
4058062000		None		14,247,699.82	N						
PRIEBE-GABE (U2177)	406 444-6080	N N-1		N							

Lat/Long 480957 / 1044147 **Beg/End Term** 632.88 / 639.64 **Beg/End Sta** 355+34.00 / 714+20.61

Contract No 19512 | **Contractor Nm** MONTANA LINES, INC. - GFLS

Cont Time	60	Wrk Day	**Award Dt**	06/19/2012	**Award Amt**	593,494.00					
CO Days	0		**Work Beg**	09/18/2012	**CO Amt**	- 1,748.06					
Adj Time	60		**Sub Work Cmplt**	06/26/2013	**Cont Total**	591,745.94					
Time Used	60.00 %	**Time Chrg**	36	**Final Accpt**	05/29/2014						

STPP 20-2(27)63		SIGNALS	525,996.30	593,494.00	59,349.40	88.64 %	179.49 %	20.31 %			
FAIRVIEW INTERSECTION IMPROVEMENTS		Richland	524,525.84	- 1,748.06	106,528.15						
7832027000		None		591,745.94	N						
WOSOBA-LEROY (U0342)	406 444-1280	P P-20		N							

Lat/Long 475106 / 1040241 **Beg/End Term** 63.1 / 63.8 **Beg/End Sta** 12+66.03 / 258+33.7

Project Mgr Totals for	**Davis, Walter R**	16,011,612.65	16,260,295.13	1,671,431.15	99.71 %	60.54 %	5.91 %				

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Davis, Walter R	Work Phone	653-6725	Cell Phone	N/A	Email	

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Davis, Walter R		16,011,612.65	16,260,295.13	1,671,431.15	99.71 %	60.54 %	5.91 %
Cont Count 3		17,113,020.98	902,293.48	1,011,936.64			
Project Count 3			17,162,588.61				

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Eisenzimer, Brian	Work Phone	345-8239	Cell Phone	939-0146	Email	beisenzimer@mt.gov

Project Id		Work Description		Engineer Est		Award Amt		Est C.E.		PERCENTAGES	
Project Description		County		Cont Paymts		Tot CO Amt		C.E. Costs		Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status				Total Amt		Mod CE (Y/N)				
Design Engineer/Phone No		System/Route				Mod CN (Y/N)						

Contract No	02514	Contractor Nm	PRECISION HIGHWAY CONTRACTORS, INC.	Cont Time	40	Wrk Day	Award Dt	06/03/2014	Award Amt	147,539.30
				CO Days	0		Work Beg	10/01/2014	CO Amt	.00
				Adj Time	40		Sub Work Cmplt	04/14/2015	Cont Total	147,539.30
			Time Used 90.00 %	Time Chrg	36		Final Accpt	09/24/2015		

HSIP 252-1(6)1		SIGNS		177,351.40	147,539.30	29,507.86	89.64 %	156.59 %	34.94 %				
SF 129 - SIGNING BRIDGE TREATMENT - CIR		McCone		132,249.50	.00	46,206.97							
8054006000		None			147,539.30	N							
WALTER-SCOTT (U2043)	406 444-6252	S	S-252		N								
Lat/Long 472512 / 1053617		**Beg/End Term**	1.0 / 1.5			**Beg/End Sta**	/						

Contract No	04812	Contractor Nm	PRINCE, INC.	Cont Time	45	Wrk Day	Award Dt	09/04/2012	Award Amt	1,524,079.32
				CO Days	0		Work Beg	04/25/2013	CO Amt	24,236.43
				Adj Time	45		Sub Work Cmplt	12/04/2013	Cont Total	1,548,315.75
			Time Used 75.56 %	Time Chrg	34		Final Accpt	09/17/2014		

IM 94-5(36)178	TIED	SEAL & COVER		1,440,548.70	1,365,845.94	136,584.59	96.97 %	43.87 %	4.39 %				
TERRY-EAST (WB)		Prairie		1,363,535.47	40,321.66	59,918.08							
7296036001		None			1,406,167.60	N							
FRANK-JAMES (U2859)	406 345-8214	I	I-94		N								
Lat/Long 464830 / 1051218		**Beg/End Term**	117.90 / 184.50			**Beg/End Sta**	1593+00.00 / 1940.00.00						
HSIP 340-1(4)4	TIED	SIGNS		170,105.10	158,233.38	15,823.34	93.95 %	75.81 %	8.98 %				
SF 099 SIGNING, SLOPE FLATTEN		Prairie		133,555.19	- 16,085.23	11,996.15							
7277004000		None			142,148.15	N							
GILBERT-KEVIN (U2995)	406 444-6230	S	S-340		N								
Lat/Long 464526 / 1050021		**Beg/End Term**	3.7 / 18.0			**Beg/End Sta**	194+90.30 / 950+40.00						
Contract Totals for	04812			1,610,653.80	1,524,079.32	152,407.93	96.69 %	47.19 %	4.80 %				
Project Count	2			1,497,090.66	24,236.43	71,914.23							
					1,548,315.75								

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Eisenzimer, Brian	Work Phone	345-8239	Cell Phone	939-0146	Email	beisenzimer@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
05813	J & S CONSTRUCTION INC	45	Wrk Day	08/27/2013	1,435,448.39
		CO Days 9		Work Beg 09/13/2013	CO Amt 178,265.09
		Adj Time 54		Sub Work Cmplt 06/24/2014	Cont Total 1,613,713.48
	Time Used 85.19 %	Time Chrg 46		Final Accpt 01/29/2015	

ER 2-2(43)70		SLIDE OR SLOPE STABALIZATION		1,231,782.00	1,435,448.39	143,544.84	98.91 %	85.49 %	7.69 %
SLIDE REPAIR-WEST OF PLEVNA/MT11-1		Fallon		1,596,059.54	178,265.09	122,720.64			
7978043000		None			1,613,713.48	N			
BERG-DONALD (U3129)	406 444-2067	P	P-2		N				
Lat/Long 462454 / 1043133		**Beg/End Term** 69.90 / 70.00				**Beg/End Sta** 1121+00.00 / 1126+00.00			

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
07313	HIGHMARK TRAFFIC SERVICES, INC.	40	Wrk Day	03/28/2013	224,217.50
		CO Days 0		Work Beg 07/11/2013	CO Amt 29,733.00
		Adj Time 40		Sub Work Cmplt 09/16/2013	Cont Total 253,950.50
	Time Used 32.50 %	Time Chrg 13		Final Accpt 03/27/2014	

HSIP STWD (145)		SAFETY		.00	224,217.50	22,421.75	76.48 %	60.71 %	7.01 %
SF 119 GLENDIVE RUMBLE STRIPS		Custer		194,229.50	29,733.00	13,611.52			
7834145000		None			253,950.50	N			
WOSOBA-LEROY (U0342)	406 444-1280	P	N-20		N				
Lat/Long 470636 / 1044251		**Beg/End Term** /				**Beg/End Sta** /			

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
09614	RIVERSIDE CONTRACTING, INC. - MSLA	30	Wrk Day	06/24/2014	179,690.25
		CO Days 0		Work Beg 09/02/2014	CO Amt .00
		Adj Time 30		Sub Work Cmplt 10/29/2014	Cont Total 179,690.25
	Time Used 50.00 %	Time Chrg 15		Final Accpt 03/26/2015	

NH 57-6(15)258		SLIDE OR SLOPE STABALIZATION		238,396.00	179,690.25	26,953.54	104.26 %	119.58 %	17.20 %
SLIDE REPAIR - WEST OF BROCKWAY		McCone		187,348.44	.00	32,229.75			
8188015000		None			179,690.25	N			
		N	N-57		N				
Lat/Long 471914 / 1055922		**Beg/End Term** 257.7 /				**Beg/End Sta** 2363+00.27 / 2367+43.83			

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Eisenzimer, Brian	Work Phone	345-8239	Cell Phone	939-0146	Email	beisenzimer@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	09812	Contractor Nm	KNIFE RIVER CORPORATION - YELLOWSTO	Cont Time	100	Wrk Day	Award Dt	09/18/2012	Award Amt 2,093,386.33
				CO Days	55		Work Beg	10/09/2012	CO Amt 304,202.00
				Adj Time	155		Sub Work Cmplt	01/14/2014	Cont Total 2,397,588.33
			Time Used 89.03 %	Time Chrg	138		Final Accpt	03/26/2015	

IM-ER 94-4(85)151	TIED	SLIDE OR SLOPE STABALIZATION			2,407,238.05	2,061,782.88	206,178.29	100.09 %	153.64 %	13.38 %
SLD RPR - E OF MILES CITY / MT11-1		Custer			2,368,055.13	304,202.00	316,772.17			
7738085000		None				2,365,984.88	N			
BENTE-FREDRICK (U0547)	406 444-7634	I	I-94			N				
Lat/Long 462643 / 1054622			**Beg/End Term**	151.8 / 154.1			**Beg/End Sta**	1112+00 / 1235+51		
STPP-ER 2-1(60)20	TIED	SLIDE OR SLOPE STABALIZATION			33,447.50	31,603.45	3,160.35	91.38 %	162.91 %	17.83 %
SLIDE REPAIR-20M E OF MILES CITY/MT11-1		Custer			28,878.22	.00	5,148.48			
7745060000		None				31,603.45	N			
BENTE-FREDRICK (U0547)	406 444-7634	P	P-2			N				
Lat/Long 462432 / 1053030			**Beg/End Term**	20.0 / 20.1			**Beg/End Sta**	823+73.00 / 826+38.00		
Contract Totals for	09812				2,440,685.55	2,093,386.33	209,338.64	99.97 %	153.78 %	13.43 %
Project Count	2				2,396,933.35	304,202.00	321,920.65			
						2,397,588.33				

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Eisenzimer, Brian | **Work Phone** 345-8239 | **Cell Phone** 939-0146 | **Email** beisenzimer@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 10713 | **Contractor Nm** JARRETT CONSTRUCTION, INC.

Cont Time	60	Wrk Day	**Award Dt**	08/06/2013	**Award Amt**	488,844.00								
CO Days	0		**Work Beg**	09/25/2013	**CO Amt**	.00								
Adj Time	60		**Sub Work Cmplt**	07/15/2014	**Cont Total**	488,844.00								
Time Used	95.00 %	**Time Chrg**	57		**Final Accpt**	03/26/2015								

ER 489-1(6)9	TIED	SLIDE OR SLOPE STABALIZATION		311,357.50	143,882.80	14,388.28	100.79 %	249.60 %	24.76 %					
SUNDAY CREEK/MT11-1		Custer		145,022.80	.00	35,912.74								
7979006000		None			143,882.80	N								
DAVIES-JIM (U1952)	406 444-3424	S	S-489		N									
Lat/Long 462959 / 1054457		**Beg/End Term** 9.2 / 9.3				**Beg/End Sta** 485+07.96 / 490+15.62								
ER 94-4(89)130	TIED	SLIDE OR SLOPE STABALIZATION		411,770.80	344,961.20	34,496.12	99.30 %	185.54 %	18.68 %					
EROSION REPAIR-W MILES CITY/MT11-1		Custer		342,542.00	.00	64,003.90								
7744089000		None			344,961.20	N								
DAVIES-JIM (U1952)	406 444-3424	I	I-94		N									
Lat/Long 462025 / 1055656		**Beg/End Term** 130.085 / 131.564				**Beg/End Sta** /								
Contract Totals for 10713				723,128.30	488,844.00	48,884.40	99.74 %	204.39 %	20.49 %					
Project Count 2				487,564.80	.00	99,916.64								
					488,844.00									

Contract No 11813 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	50	Wrk Day	**Award Dt**	11/26/2013	**Award Amt**	768,236.42								
CO Days	0		**Work Beg**	03/20/2014	**CO Amt**	19,340.00								
Adj Time	50		**Sub Work Cmplt**	05/11/2015	**Cont Total**	787,576.42								
Time Used	100.00 %	**Time Chrg**	50		**Final Accpt**	09/24/2015								

SF 81020(2)		SLIDE OR SLOPE STABALIZATION		696,776.27	768,236.42	92,188.37	95.88 %	151.39 %	18.48 %					
SLIDE REPAIR-3M SW FALLON/MT11-1		Prairie		755,136.93	19,340.00	139,563.46								
7819002000		None			787,576.42	N								
STUDT-MARK (U8724)	406 444-9191	X	X-81020		N									
Lat/Long 464826 / 1051254		**Beg/End Term** 26.8 / 27.3				**Beg/End Sta** 20+50.00 / 45+00.00								

Project Mgr Totals for	Eisenzimer, Brian			7,118,773.32	6,861,441.51	725,247.33	97.70 %	116.94 %	11.70 %					

SiteManager Completed Contracts Construction Report | STMR0076

District 4 Glendive

Project Mgr Eisenzimer, Brian | **Work Phone** 345-8239 | **Cell Phone** 939-0146 | **Email** beisenzimer@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Eisenzimer, Brian		7,118,773.32	6,861,441.51	725,247.33	97.70 %	116.94 %	11.70 %
Cont Count 8		7,246,612.72	555,776.52	848,083.86			
Project Count 11			7,417,218.03				

Project Mgr Goroski, Adrian | **Work Phone** 345-8240 | **Cell Phone** N/A | **Email**

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 10110 | **Contractor Nm** NORTHERN IMPROVEMENT CO - FARGO

Cont Time	45 Wrk Day	Award Dt	06/01/2010	Award Amt	1,127,975.90
CO Days	0	Work Beg	07/29/2010	CO Amt	.00
Adj Time	45	Sub Work Cmplt	09/06/2011	Cont Total	1,127,975.90
Time Used 88.89 %	Time Chrg 40	Final Accpt	05/24/2012		

IM 94-7(30)244	OVERLAYS	948,842.65	1,127,975.90	90,238.07	89.60 %	56.53 %	5.05 %
NORTH DAKOTA LINE - WEST (WB)	Wibaux	1,010,649.59	.00	51,014.15			
6968030000	None		1,127,975.90	N			
GILBERT-KEVIN (U2995) 406 444-6230	I I-94		N				

Lat/Long 465651 / 1040615 **Beg/End Term** 243.7 / 250.2 **Beg/End Sta** 462+50 / 806+45.5

Project Mgr Totals for Goroski, Adrian	948,842.65	1,127,975.90	90,238.07	89.60 %	56.53 %	5.05 %
Cont Count 1	1,010,649.59	.00	51,014.15			
Project Count 1		1,127,975.90				

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Mader, Mel | **Work Phone** 233-3604 | **Cell Phone** 939-3187 | **Email** mmader@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 01214	**Contractor Nm** WICKENS CONSTRUCTION, INC.			**Cont Time** 80	Wrk Day	**Award Dt** 03/11/2014		**Award Amt** 2,427,475.48			
				CO Days 5		**Work Beg** 05/19/2014		**CO Amt** 2,265.63			
				Adj Time 85		**Sub Work Cmplt** 11/06/2015		**Cont Total** 2,429,741.11			
			Time Used 97.65 %	**Time Chrg** 83		**Final Accpt** 03/24/2016					
STPU-STPE 8014(2)		RECONSTRUCTION, GRADING		2,227,280.15	2,427,475.49	242,747.55		96.32 %	162.10 %	16.81 %	
TATRO STREET - MILES CITY		Custer		2,340,259.56	2,265.63	393,490.32					
7077002000		None			2,429,741.12	N					
HEIDNER-STEVEN (U3619)	406 345-8247	U	U-8014		N						
Lat/Long 462459 / 1055056			**Beg/End Term** 0.00 / 0.60			**Beg/End Sta** 0+00.00 / 31+88.69					
Contract No 01409	**Contractor Nm** FOOTHILLS CONTRACTING INC			**Cont Time** 135	Wrk Day	**Award Dt** 04/20/2009		**Award Amt** 8,107,444.85			
				CO Days 2		**Work Beg** 06/02/2009		**CO Amt** 185,706.12			
				Adj Time 137		**Sub Work Cmplt** 12/10/2012		**Cont Total** 8,293,150.97			
			Time Used 132.12 %	**Time Chrg** 181		**Final Accpt** 07/31/2014					
STPP-STPE 27-2(14)29		RECONSTRUCTION, GRADING		8,546,813.98	8,107,444.85	810,744.49		101.56 %	111.02 %	10.69 %	
BAKER - SOUTH		Fallon		8,422,895.78	185,706.12	900,109.29					
4052014000		None			8,293,150.97	Y					
HOLIEN-DAVID (U2412)	406 444-6118	P	P-27		Y						
Lat/Long 461937 / 1041705			**Beg/End Term** 28.98 / 35.36			**Beg/End Sta** 95+60 / 198+51.06					
Contract No 02210	**Contractor Nm** PRINCE, INC.			**Cont Time** 10/15/2010	Cmplt Dt	**Award Dt** 02/23/2010		**Award Amt** 2,344,709.92			
				CO Days 0		**Work Beg** 08/05/2010		**CO Amt** 8,232.50			
				Adj Time 10/15/2010		**Sub Work Cmplt** 09/13/2011		**Cont Total** 2,352,942.42			
			Time Used 227.54 %			**Final Accpt** 05/24/2012					
STPS 322-1(5)0		OVERLAYS		2,585,309.35	2,344,709.92	211,023.89		94.66 %	52.55 %	4.98 %	
JCT MT 7 - SOUTH		Fallon		2,227,202.25	8,232.50	110,891.87					
6820005000		None			2,352,942.42	N					
ZEIGLER-LIZA (U6564)	406 444-6905	S	S-322		N						
Lat/Long 461318 / 1041426			**Beg/End Term** 0.00 / 13.00			**Beg/End Sta** 14+78.30 / 708+51.80					

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Mader, Mel | **Work Phone** 233-3604 | **Cell Phone** 939-3187 | **Email** mmader@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 02211 | **Contractor Nm** (OBS)RIVERSIDE SAND & GRAVEL INC

Cont Time	45	Wrk Day	**Award Dt**	02/08/2011	**Award Amt**	1,859,556.33	
CO Days	0		**Work Beg**	06/29/2011	**CO Amt**	13,720.00	
Adj Time	45		**Sub Work Cmplt**	11/04/2011	**Cont Total**	1,873,276.33	
Time Used	108.89 %	**Time Chrg**	49		**Final Accpt**	03/28/2013	

IM 94-3(61)116		SEAL & COVER		1,978,463.27	1,859,556.33	148,764.51	102.92 %	94.89 %	7.32 %	
HATHAWAY - E & W (WB)		Custer		1,927,916.73	13,720.00	141,160.56				
6969061000		None			1,873,276.33	N				
GILBERT-KEVIN (U2995)	406 444-6230	I	I-94		N					

Lat/Long 461849 / 1060644 **Beg/End Term** 115.5 / 129.5 **Beg/End Sta** 95+61.30 / 1486+72.00

Contract No 02809 | **Contractor Nm** PRINCE, INC.

Cont Time	180	Wrk Day	**Award Dt**	08/25/2009	**Award Amt**	6,595,967.64	
CO Days	0		**Work Beg**	09/28/2009	**CO Amt**	5,372.18	
Adj Time	180		**Sub Work Cmplt**	10/05/2012	**Cont Total**	6,601,339.82	
Time Used	94.44 %	**Time Chrg**	170		**Final Accpt**	01/31/2013	

ARRA 27-2(19)24		RECONSTRUCTION, GRADING		7,425,057.05	6,595,967.64	659,596.76	101.35 %	73.60 %	7.26 %	
JUNCTION S-322 - SOUTH		Fallon		6,690,233.82	5,372.18	485,457.03				
4052019000		None			6,601,339.82	Y				
FRANK-JAMES (U2859)	406 345-8214	P	P-27		Y					

Lat/Long 461439 / 1042012 **Beg/End Term** 23.64 / 28.94 **Beg/End Sta** 10+00.00 / 1565+65.20

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Mader, Mel	Work Phone	233-3604	Cell Phone	939-3187	Email	mmader@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	03313	Contractor Nm	OFTEDAL CONSTRUCTION, INC.	Cont Time	230	Wrk Day	Award Dt	03/28/2013	Award Amt	12,497,175.92
				CO Days	12		Work Beg	05/08/2013	CO Amt	608,101.39
				Adj Time	242		Sub Work Cmplt	02/27/2015	Cont Total	13,105,277.31
			Time Used	97.52 %	Time Chrg	236	Final Accpt	05/28/2015		

STPP 54-1(12)9	TIED	OVERLAYS		1,904,114.65	1,726,747.60	138,139.81	102.45 %	93.67 %	6.20 %			
NORTH OF BIDDLE - NORTH		Powder River		2,085,927.27	309,248.56	129,397.95						
7570012000		None			2,035,996.16	N						
FRANK-JAMES (U2859)	406 345-8214	P	P-54		N							
Lat/Long 451424 / 1051946		Beg/End Term	9.1 / 22.0			Beg/End Sta	481+55.0 / 1156+58.6					
STPP-HSIP 54-1(10)4	TIED	RECONSTRUCTION, GRADING		11,170,292.95	10,770,428.32	861,634.27	97.86 %	73.24 %	5.83 %			
BIDDLE - NORTH & SOUTH		Powder River		10,831,983.28	298,852.84	631,097.87						
5744010000		None			11,069,281.16	N						
FRANK-JAMES (U2859)	406 345-8214	P	P-54		N							
Lat/Long 450544 / 1052019		Beg/End Term	4.4 / 9.1			Beg/End Sta	230+00.00 / 483+08.48					
Contract Totals for	03313			13,074,407.60	12,497,175.92	999,774.08	98.57 %	76.07 %	5.89 %			
Project Count	2			12,917,910.55	608,101.40	760,495.82						
					13,105,277.32							

Contract No	04613	Contractor Nm	PRINCE, INC.	Cont Time	40	Wrk Day	Award Dt	07/09/2013	Award Amt	2,953,366.93
				CO Days	0		Work Beg	04/03/2014	CO Amt	.00
				Adj Time	40		Sub Work Cmplt	11/06/2014	Cont Total	2,953,366.93
			Time Used	90.00 %	Time Chrg	36	Final Accpt	03/26/2015		

STPP 18-3(16)53		OVERLAYS		2,998,494.27	2,953,366.93	295,336.69	89.91 %	39.56 %	4.40 %			
COHAGEN-NORTH & SOUTH		Garfield		2,655,326.87	.00	116,824.49						
7354016000		None			2,953,366.93	N						
GILBERT-KEVIN (U2995)	406 444-6230	P	P-18		N							
Lat/Long 470230 / 1063611		Beg/End Term	63.4 / 53.4			Beg/End Sta	539+75.80 / 1050+82.30					

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Mader, Mel	Work Phone	233-3604	Cell Phone	939-3187	Email	mmader@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	07812	Contractor Nm	OFTEDAL CONSTRUCTION, INC.	Cont Time	150	Wrk Day	Award Dt	09/18/2012	Award Amt	8,747,860.20					
				CO Days	14		Work Beg	10/26/2012	CO Amt	518,939.59					
				Adj Time	164		Sub Work Cmplt	02/27/2015	Cont Total	9,266,799.79					
			Time Used	96.95 %	Time Chrg	159		Final Accpt	05/28/2015						
STPP 54-1(9)0			RECONSTRUCTION, GRADING	8,047,032.24	8,747,860.20	874,786.02	97.29 %	62.91 %	6.10 %						
WYOMING LINE - NORTH			Powder River	9,016,041.57	518,939.59	550,338.19									
5744009000			None		9,266,799.79	N									
FRANK-JAMES (U2859)	406 345-8214		P P-54		N										
Lat/Long	450148 / 1052253		Beg/End Term	0.00 / 4.55			Beg/End Sta	0+00.00 / 230+00.00							
Contract No	08811	Contractor Nm	OFTEDAL CONSTRUCTION, INC.	Cont Time	10	Wrk Day	Award Dt	08/26/2011	Award Amt	1,919,205.16					
				CO Days	0		Work Beg	09/12/2011	CO Amt	- 8,773.50					
				Adj Time	10		Sub Work Cmplt	04/24/2014	Cont Total	1,910,431.66					
			Time Used	30.00 %	Time Chrg	3		Final Accpt	07/31/2014						
NH 37-2(31)52			SLIDE OR SLOPE STABALIZATION	799,781.85	1,919,205.16	191,920.52	80.01 %	51.54 %	6.47 %						
SLIDE REPAIR - EAST OF LAME DEER/MT 11-			Rosebud	1,528,619.99	- 8,773.50	98,909.29									
7735031000			None		1,910,431.66	N									
			P N-37		N										
Lat/Long	453754 / 1062833		Beg/End Term	52.00 / 52.00			Beg/End Sta	11+16.10 / 18+97.00							
Contract No	08911	Contractor Nm	PRINCE, INC.	Cont Time	50	Wrk Day	Award Dt	09/20/2011	Award Amt	3,560,980.43					
				CO Days	39		Work Beg	06/06/2012	CO Amt	239,327.73					
				Adj Time	89		Sub Work Cmplt	05/30/2013	Cont Total	3,800,308.16					
			Time Used	95.51 %	Time Chrg	85		Final Accpt	07/31/2014						
NH 37-3(19)77			OVERLAYS	3,072,111.40	3,560,980.43	356,098.04	95.28 %	44.34 %	4.36 %						
CAMPS PASS - EAST			Powder River	3,620,887.62	239,327.73	157,894.95									
7353019000			None		3,800,308.16	N									
GILBERT-KEVIN (U2995)	406 444-6230		N N-37		N										
Lat/Long	453243 / 1055043		Beg/End Term	76.8 / 84.8			Beg/End Sta	35+87.93 / 459+73.23							

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Mader, Mel | **Work Phone** 233-3604 | **Cell Phone** 939-3187 | **Email** mmader@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09215	**Contractor Nm** WUTKE LLC DBA MILD FENCE DBA GREAT F	**Cont Time**	40	Wrk Day	**Award Dt**	03/10/2015	**Award Amt**	220,260.36			
		CO Days	0		**Work Beg**	06/22/2015	**CO Amt**	.00			
		Adj Time	40		**Sub Work Cmplt**	09/29/2015	**Cont Total**	220,260.36			
	Time Used 82.50 %	**Time Chrg**	33		**Final Accpt**	03/24/2016					
HSIP 335-1(17)7	FENCING	238,173.50	220,260.36	33,039.05	97.42 %	170.00 %	26.18 %				
SF 129-SAFETY FENCING GLENDIVE	Dawson	214,573.51	.00	56,165.42							
8056017000	None		220,260.36	N							
HEIDNER-STEVEN (U3619) 406 345-8247	S S-335		N								
Lat/Long 465939 / 1044431	**Beg/End Term** 7.4 / 8.6				**Beg/End Sta** 317+60.00 / 380+14.6						
Contract No 09414	**Contractor Nm** INTERSTATE IMPROVEMENT, INC.	**Cont Time**	60	Wrk Day	**Award Dt**	05/06/2014	**Award Amt**	583,221.25			
		CO Days	0		**Work Beg**	08/25/2014	**CO Amt**	13,893.63			
		Adj Time	60		**Sub Work Cmplt**	01/12/2015	**Cont Total**	597,114.88			
	Time Used 110.00 %	**Time Chrg**	66		**Final Accpt**	05/28/2015					
UPP 8009(6)	PORTLAND CEMENT CONCRETE PAVEN	590,685.00	583,221.25	104,979.83	97.77 %	105.25 %	18.93 %				
8TH/STOWER-MILES CITY	Custer	583,797.93	13,893.63	110,488.82							
7991006000	None		597,114.88	N							
HEIDNER-STEVEN (U3619) 406 345-8247	U U-8009		N								
Lat/Long 462409 / 1055017	**Beg/End Term** 0.25 / 1.2				**Beg/End Sta** 30+00.00 / 78+80.20						
Contract No 19912	**Contractor Nm** QUARTER CIRCLE R FENCING	**Cont Time**	11/02/2012	Cmplt Dt	**Award Dt**	09/04/2012	**Award Amt**	62,939.66			
		CO Days	0		**Work Beg**	09/19/2012	**CO Amt**	.00			
		Adj Time	11/02/2012		**Sub Work Cmplt**	10/15/2012	**Cont Total**	62,939.66			
	Time Used 52.17 %				**Final Accpt**	05/30/2013					
SFCN 37-3(20)70	FENCING	54,910.00	62,939.66	6,293.97	104.75 %	146.70 %	14.01 %				
EAST OF ASHLAND - EAST (FENCE)	Powder River	65,928.80	.00	9,233.39							
4338020000	None		62,939.66	N							
FRANK-JAMES (U2859) 406 345-8214	P N-37		N								
Lat/Long 453417 / 1060212	**Beg/End Term** RP 69.6 / RP 76.8				**Beg/End Sta** 803+73.89 / 417+37						

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Mader, Mel	Work Phone	233-3604	Cell Phone	939-3187	Email	mmader@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	DBA11	Contractor Nm	GEOSTABILIZATION INTERNATIONAL, LLC	Cont Time	05/25/2012	Cmplt Dt	Award Dt	11/17/2011	Award Amt 3,510,490.00
				CO Days	164		Work Beg	01/12/2012	CO Amt 684,840.00
				Adj Time	10/21/2012		Sub Work Cmplt	06/10/2013	Cont Total 4,195,330.00
			Time Used	96.92 %			Final Accpt	01/29/2015	

NH-STPP-IM STWD (107)		SLIDE OR SLOPE STABALIZATION		3,510,490.00	3,510,490.00	.00	97.62 %	.00 %	9.23 %
D3-D4-D5 SOIL NAILS/MT 11-1		STATEWIDE		4,095,330.00	684,840.00	378,022.22			
7756107000		None			4,195,330.00	N			
		N	94,39,22,78,1,57		N				
Lat/Long	470636 / 1044251	**Beg/End Term**	/			**Beg/End Sta**	/		

Project Mgr Totals for	**Mader, Mel**	55,149,009.66	55,390,654.14	4,935,105.40	97.65 %	86.51 %	7.58 %
Cont Count	14	56,306,924.98	2,271,625.28	4,269,481.66			
Project Count	15		57,662,279.42				

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Pedersen, Jiro | **Work Phone** 653-6725 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01609 | **Contractor Nm** PRINCE, INC.

Cont Time	50	Wrk Day	**Award Dt**	06/23/2009	**Award Amt**	2,671,154.57						
CO Days	0		**Work Beg**	06/01/2010	**CO Amt**	.00						
Adj Time	50		**Sub Work Cmplt**	11/19/2010	**Cont Total**	2,671,154.57						
Time Used	136.00 %	**Time Chrg**	68		**Final Accpt**	07/28/2011						
ARRA 34-1(9)0	OVERLAYS	.00	2,671,154.57	347,250.09	96.44 %	31.75 %	4.28 %					
PLENTYWOOD - NORTH	Sheridan	2,576,152.72	.00	110,248.04								
6526009000	None		2,671,154.57	Y								
GUTOWSKY-JERRY (U3288) 406 444-6232	N N-34		Y									
Lat/Long 485305 / 1043446	**Beg/End Term** 0.0 / 15.4	**Beg/End Sta** 0+00.0 / 811+91.8										

Contract No 04B09 | **Contractor Nm** PRINCE, INC.

Cont Time	60	Wrk Day	**Award Dt**	10/20/2009	**Award Amt**	2,561,225.26						
CO Days	0		**Work Beg**	06/07/2010	**CO Amt**	.00						
Adj Time	60		**Sub Work Cmplt**	11/19/2010	**Cont Total**	2,561,225.26						
Time Used	83.33 %	**Time Chrg**	50		**Final Accpt**	07/28/2011						
NH 62-2(20)12	OVERLAYS	2,707,241.60	2,561,225.26	307,347.03	99.79 %	29.36 %	3.53 %					
SOUTH OF CULBERTSON - SOUTH	Richland	2,555,805.38	.00	90,235.09								
6976020000	None		2,561,225.26	Y								
LUNDMAN-GARY (U5379) 406 345-8228	N N-62		Y									
Lat/Long 475747 / 1041830	**Beg/End Term** 12.175 / 21.226	**Beg/End Sta** 0+00 / 477+52.7										

Project Mgr Totals for	**Pedersen, Jiro**	2,707,241.60	5,232,379.83	654,597.12	98.08 %	30.63 %	3.91 %					
Cont Count	2	5,131,958.10	.00	200,483.13								
Project Count	2		5,232,379.83									

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Pedersen, Luke | **Work Phone** 653-6725 | **Cell Phone** 939-2131 | **Email** lpedersen@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 01114	**Contractor Nm** PRINCE, INC.			**Cont Time** 45 Wrk Day		**Award Dt** 01/28/2014		**Award Amt** 2,668,986.07			
				CO Days 0		**Work Beg** 08/08/2014		**CO Amt** .00			
				Adj Time 45		**Sub Work Cmplt** 12/11/2014		**Cont Total** 2,668,986.07			
			Time Used 102.22 %	**Time Chrg** 46		**Final Accpt** 05/28/2015					
NH 22-2(23)64		OVERLAYS		2,960,352.40	2,668,986.06	266,898.61		103.32 %	37.58 %	3.64 %	
MEDICINE LAKE-SOUTH		Roosevelt		2,757,720.74	.00	100,299.93					
7944023000		None			2,668,986.06	N					
HEIDNER-STEVEN (U3619)	406 345-8247	N	N-22		N						
Lat/Long 482612 / 1042949			**Beg/End Term** 73.85 / 64.21			**Beg/End Sta** 780+38.30 / 1290+92.00					
Contract No 04413	**Contractor Nm** SK CONSTRUCTION, INC.			**Cont Time** 150 Wrk Day		**Award Dt** 05/07/2013		**Award Amt** 9,236,918.35			
				CO Days 0		**Work Beg** 06/12/2013		**CO Amt** 353,260.24			
				Adj Time 150		**Sub Work Cmplt** 01/05/2015		**Cont Total** 9,590,178.59			
			Time Used 96.00 %	**Time Chrg** 144		**Final Accpt** 09/24/2015					
CBI-HSIP 1-10(50)639		RECONSTRUCTION, GRADING		9,459,191.91	9,236,918.35	738,953.47		105.01 %	93.53 %	6.86 %	
BIG MUDDY CREEK-EAST		Roosevelt		10,070,530.22	353,260.24	691,114.42					
4334050000		None			9,590,178.59	N					
GILBERT-KEVIN (U2995)	406 444-6230	N	N-1		N						
Lat/Long 480921 / 1043436			**Beg/End Term** 639.21 / 644.26			**Beg/End Sta** 714+20.61 / 953+68.94					
Contract No 10212	**Contractor Nm** FOUR BEERS INC DBA STILLWATER EXCAV/			**Cont Time** 12/07/2012 Cmplt Dt		**Award Dt** 03/06/2012		**Award Amt** 2,037,307.50			
				CO Days 0		**Work Beg** 05/16/2012		**CO Amt** 47,280.00			
				Adj Time 12/07/2012		**Sub Work Cmplt** 10/15/2013		**Cont Total** 2,084,587.50			
			Time Used 124.50 %			**Final Accpt** 07/30/2015					
STPS-NH-STPP-IM 0002(960)		DRAINAGE		2,116,846.45	2,037,307.50	244,476.90		104.26 %	159.17 %	17.90 %	
D4 CULVERTS - PHASE IV		DISTRICT WIDE, GLENDIVE		2,173,432.29	47,280.00	389,144.62					
6104960000		None			2,084,587.50	N					
FRANK-JAMES (U2859)	406 345-8214	S	P-2, P-31, S-261, N-		N						
Lat/Long 470636 / 1044251			**Beg/End Term** /			**Beg/End Sta** /					
Project Mgr Totals for	**Pedersen, Luke**			14,536,390.76	13,943,211.91	1,250,328.98		104.59 %	94.42 %	7.87 %	

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Pedersen, Luke	Work Phone	653-6725	Cell Phone	939-2131	Email	lpedersen@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for	Pedersen, Luke	14,536,390.76	13,943,211.91	1,250,328.98	104.59 %	94.42 %	7.87 %
Cont Count	3	15,001,683.25	400,540.24	1,180,558.97			
Project Count	3		14,343,752.15				

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Phillips, Jerry | **Work Phone** 233-3612 | **Cell Phone** 939-2133 | **Email** jphillips@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 03712 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	200	Wrk Day	**Award Dt**	07/24/2012	**Award Amt**	12,326,886.60					
CO Days	8		**Work Beg**	08/24/2012	**CO Amt**	221,945.57					
Adj Time	208		**Sub Work Cmplt**	12/05/2014	**Cont Total**	12,548,832.17					
Time Used	100.96 %	**Time Chrg**	210		**Final Accpt**	05/28/2015					

NH 37-2(27)63		RECONSTRUCTION, GRADING		14,054,968.23	12,326,886.60	986,150.93	97.61 %	101.91 %	8.20 %		
ASHLAND - EAST		Powder River		12,249,436.61	221,945.57	1,005,028.44					
4338027000		None			12,548,832.17	N					
FRANK-JAMES (U2859)	406 345-8214	N	N-37		N						

Lat/Long 453257 / 1061251 **Beg/End Term** 62.71 / 69.59 **Beg/End Sta** 10+00.00 / 369+50.00

Contract No 04B08 | **Contractor Nm** PRINCE, INC.

Cont Time	50	Wrk Day	**Award Dt**	12/15/2008	**Award Amt**	1,907,880.98					
CO Days	0		**Work Beg**	04/30/2009	**CO Amt**	- 66,054.22					
Adj Time	50		**Sub Work Cmplt**	09/02/2009	**Cont Total**	1,841,826.76					
Time Used	84.00 %	**Time Chrg**	42		**Final Accpt**	03/25/2010					

IM 94-4(78)154		OVERLAYS		2,357,077.65	1,907,880.98	228,945.72	88.52 %	68.47 %	9.61 %		
EAST OF MILES CITY - EAST (EB)		Custer		1,630,445.89	- 66,054.22	156,764.34					
6239078000		None			1,841,826.76	N					
LUNDMAN-GARY (U5379)	406 345-8228	I	I-94		N						

Lat/Long 463657 / 1053224 **Beg/End Term** 154.2 / 163.4 **Beg/End Sta** 269+91.90 / 758+93.90

SiteManager Completed Contracts Construction Report | STMR0076

District 4	Glendive						
Project Mgr	Phillips, Jerry	Work Phone	233-3612	Cell Phone	939-2133	Email	jphillips@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	05407	Contractor Nm	PRINCE, INC.	Cont Time	75	Wrk Day	Award Dt	04/07/2008	Award Amt	4,495,059.00				
				CO Days	3		Work Beg	06/18/2008	CO Amt	181,757.12				
				Adj Time	78		Sub Work Cmplt	09/02/2009	Cont Total	4,676,816.12				
			Time Used	88.46 %	Time Chrg	69		Final Accpt	03/25/2010					
SFCS 484-1(10)0	TIED	OVERLAYS		2,964,334.05	2,920,808.35	292,080.84	104.47 %	48.69 %	4.67 %					
JCT US 212 - SOUTH		Powder River		3,045,102.26	- 5,952.65	142,217.91								
5162010000		None			2,914,855.70	Y								
GUTOWSKY-JERRY (U3288)	406 444-6232	S	S-484		Y									
Lat/Long	452201 / 1060859		Beg/End Term	0.00 / 19.88			Beg/End Sta	567+82.00 / 1119+75.00						
NH 37-2(29)55	TIED	OVERLAYS		1,709,985.35	1,574,250.64	157,425.06	101.94 %	86.92 %	7.62 %					
ASHLAND - WEST		Rosebud		1,796,207.03	187,709.77	136,836.94								
6240029000		None			1,761,960.41	Y								
GUTOWSKY-JERRY (U3288)	406 444-6232	N	N-37		Y									
Lat/Long	453709 / 1062424		Beg/End Term	54.77 / 62.79			Beg/End Sta	17+50.0 / 14+50.0						
Contract Totals for	05407			4,674,319.40	4,495,058.99	449,505.90	103.52 %	62.08 %	5.76 %					
Project Count	2			4,841,309.29	181,757.12	279,054.85								
					4,676,816.11									
Contract No	05B11	Contractor Nm	MONTANA LINES, INC. - GFLS	Cont Time	20	Wrk Day	Award Dt	11/29/2011	Award Amt	85,231.50				
				CO Days	0		Work Beg	07/24/2012	CO Amt	.00				
				Adj Time	20		Sub Work Cmplt	12/26/2012	Cont Total	85,231.50				
			Time Used	100.00 %	Time Chrg	20		Final Accpt	09/26/2013					
RRS 2-1(56)3		MISCELLANEOUS		145,475.00	85,231.50	8,523.15	102.02 %	118.24 %	11.59 %					
MAIN STREET - OVERHEIGHT DETECTORS -		Custer		86,955.80	.00	10,077.58								
7268056000		None			85,231.50	N								
WOSOBA-LEROY (U0342)	406 444-1280	P	P-2		N									
Lat/Long	462430 / 1055026		Beg/End Term	.09 / .09			Beg/End Sta	/						

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Phillips, Jerry | **Work Phone** 233-3612 | **Cell Phone** 939-2133 | **Email** jphillips@mt.gov

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**	
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**					

Contract No	07312	**Contractor Nm**	SLETTEN CONSTRUCTION COMPANY	**Cont Time**	80	Wrk Day	**Award Dt**	04/03/2012	**Award Amt**	854,928.80					
				CO Days	0		**Work Beg**	06/12/2012	**CO Amt**	.00					
				Adj Time	80		**Sub Work Cmplt**	12/13/2013	**Cont Total**	854,928.80					
			Time Used	93.75	%	**Time Chrg**	75		**Final Accpt**	09/17/2014					
BR 14-6(19)246			BRIDGE CONSTRUCTION, REHAB AND F			891,840.40		854,928.80		85,492.88	100.63 %	77.63 %	7.71 %		
DRAINAGE - 6 MI NW VANANDA			Rosebud			860,294.89		.00		66,367.06					
6840019000			None					854,928.80		N					
WALTER-SCOTT (U2043)	406 444-6252		P	P-14			N								
Lat/Long	462634 / 1070531			**Beg/End Term**	246.27 / 246.36					**Beg/End Sta**	2252+97.74 / 2258+02.26				
Contract No	08610	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	10/14/2011	Cmplt Dt	**Award Dt**	06/22/2010	**Award Amt**	4,299,363.55					
				CO Days	0		**Work Beg**	06/29/2010	**CO Amt**	- 96,064.64					
				Adj Time	10/14/2011		**Sub Work Cmplt**	11/08/2011	**Cont Total**	4,203,298.91					
			Time Used	88.89	%				**Final Accpt**	05/24/2012					
STPP 39-1(41)24			OVERLAYS			4,258,229.45		4,299,363.55		386,942.72	89.09 %	41.09 %	4.25 %		
COLSTRIP - NORTH			Rosebud			3,744,624.68		- 96,064.64		158,999.91					
6973041000			None					4,203,298.91		N					
LUNDMAN-GARY (U5379)	406 345-8228		P	P-39			N								
Lat/Long	455742 / 1063859			**Beg/End Term**	23.55 / 35.00					**Beg/End Sta**	112+00.00 / 716+00.00				
Contract No	08809	**Contractor Nm**	PRINCE, INC.	**Cont Time**	10/15/2010	Cmplt Dt	**Award Dt**	08/25/2009	**Award Amt**	2,128,659.93					
				CO Days	0		**Work Beg**	07/22/2010	**CO Amt**	- 19,976.00					
				Adj Time	10/15/2010		**Sub Work Cmplt**	08/24/2011	**Cont Total**	2,108,683.93					
			Time Used	167.61	%				**Final Accpt**	03/22/2012					
IM 94-4(81)154			OVERLAYS			2,177,484.75		2,128,659.93		212,865.99	86.17 %	46.33 %	5.43 %		
DIAMOND RING - E & W (WB)			Custer			1,816,961.55		- 19,976.00		98,619.88					
6819081000			None					2,108,683.93		N					
LUNDMAN-GARY (U5379)	406 345-8228		I	I-94			N								
Lat/Long	463635 / 1053247			**Beg/End Term**	154.15 / 163.40					**Beg/End Sta**	269+91.90 / 785+93.90				

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Phillips, Jerry	Work Phone	233-3612	Cell Phone	939-2133	Email	jphillips@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
08912	PRINCE, INC.	45	Wrk Day	10/02/2012	2,053,889.63
		CO Days 0		Work Beg 08/21/2013	CO Amt - 65,865.26
		Adj Time 45		Sub Work Cmplt 12/30/2014	Cont Total 1,988,024.37
	Time Used 128.89 %	Time Chrg 58		Final Accpt 05/28/2015	

NH 23-2(28)97		SEAL & COVER		1,917,242.61	2,053,889.62	164,311.17	103.19 %	53.84 %	4.31 %
BOYES-EAST & WEST		Carter		2,051,436.74	- 65,865.27	88,467.91			
7567028000		None			1,988,024.35	N			
FRANK-JAMES (U2859)	406 345-8214	N	N-23		N				

Lat/Long 451636 / 1050241 **Beg/End Term** 97.0 / 104.5 **Beg/End Sta** 951+00.0 / 1349+11.0

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
09110	CENTURY COMPANIES, INC.	60	Wrk Day	06/01/2010	3,060,151.84
		CO Days 16		Work Beg 03/29/2011	CO Amt 773,158.55
		Adj Time 76		Sub Work Cmplt 11/03/2011	Cont Total 3,833,310.39
	Time Used 151.32 %	Time Chrg 115		Final Accpt 05/24/2012	

NH 23-3(14)109		OVERLAYS		2,888,373.56	3,060,151.84	275,413.67	98.17 %	53.35 %	3.90 %
HAMMOND-SE		Carter		3,762,998.41	773,158.55	146,936.59			
6970014000		None			3,833,310.39	N			
GILBERT-KEVIN (U2995)	406 444-6230	N	N-23		N				

Lat/Long 451005 / 1044551 **Beg/End Term** 108.5 / 119.5 **Beg/End Sta** 0+00 / 580+86.5

Contract No	Contractor Nm	Cont Time	Wrk Day	Award Dt	Award Amt
09411	PRINCE, INC.	45	Wrk Day	05/03/2011	3,230,310.66
		CO Days 0		Work Beg 06/09/2011	CO Amt .00
		Adj Time 45		Sub Work Cmplt 09/07/2012	Cont Total 3,230,310.66
	Time Used 135.56 %	Time Chrg 61		Final Accpt 05/30/2013	

STPP 39-1(45)35		OVERLAYS		3,516,821.38	3,230,310.66	258,424.85	101.58 %	56.13 %	4.42 %
NORTH OF COLSTRIP - NORTH		Rosebud		3,281,504.19	.00	145,056.56			
7352045000		None			3,230,310.66	N			
LUNDMAN-GARY (U5379)	406 345-8228	P	P-39		N				

Lat/Long 460610 / 1064538 **Beg/End Term** 35.00 / 45.3 **Beg/End Sta** 716+00.00 / 1332+50.00

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Phillips, Jerry | **Work Phone** 233-3612 | **Cell Phone** 939-2133 | **Email** jphillips@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09713	**Contractor Nm** SLETTEN CONSTRUCTION COMPANY			**Cont Time** 80	Wrk Day	**Award Dt** 07/25/2013		**Award Amt** 350,770.50			
				CO Days 0		**Work Beg** 09/25/2013		**CO Amt** .00			
				Adj Time 80		**Sub Work Cmplt** 05/19/2014		**Cont Total** 350,770.50			
			Time Used 65.00 %	**Time Chrg** 52		**Final Accpt** 01/29/2015					
STPB 9009(17)		BRIDGE CONSTRUCTION, REHAB AND F		464,774.73	350,770.50	35,077.05		95.24 %	158.21 %	16.61 %	
MOON CREEK-9 MILES SW MILES CITY		Custer		334,070.04	.00	55,496.70					
7702017000		None			350,770.50	N					
WALTER-SCOTT (U2043)	406 444-6252	L	X-09005		N						
Lat/Long 461907 / 1060036			**Beg/End Term** 1.5 /			**Beg/End Sta** 240+69.25 / 242+64.25					
Contract No 11606	**Contractor Nm** SLETTEN CONSTRUCTION COMPANY			**Cont Time** 180	Wrk Day	**Award Dt** 07/07/2009		**Award Amt** 4,844,530.10			
				CO Days 36		**Work Beg** 08/10/2009		**CO Amt** 654,761.93			
				Adj Time 216		**Sub Work Cmplt** 11/01/2011		**Cont Total** 5,499,292.03			
			Time Used 94.44 %	**Time Chrg** 204		**Final Accpt** 05/24/2012					
ARRA 94-3(59)88		BRIDGE CONSTRUCTION, REHAB AND F		4,260,988.00	4,844,530.10	484,453.01		100.02 %	84.31 %	7.43 %	
D4 - INTERSTATE STRUCTURE REHAB		DISTRICT WIDE, GLENDIVE		5,500,511.30	654,761.94	408,419.44					
4830059000		None			5,499,292.04	Y					
WALTER-SCOTT (U2043)	406 444-6252	I	I-94		Y						
Lat/Long 463314 / 1053755			**Beg/End Term** 88.10 / 248.85			**Beg/End Sta** /					
Contract No 12B08	**Contractor Nm** PRINCE, INC.			**Cont Time** 10/09/2009	Cmplt Dt	**Award Dt** 05/26/2009		**Award Amt** 1,748,151.33			
				CO Days 0		**Work Beg** 06/12/2009		**CO Amt** - 536.40			
				Adj Time 10/09/2009		**Sub Work Cmplt** 12/08/2009		**Cont Total** 1,747,614.93			
			Time Used 100.00 %			**Final Accpt** 07/29/2010					
ARRA 39-1(39)4		OVERLAYS		1,659,044.35	1,748,151.33	157,333.62		72.83 %	55.58 %	6.87 %	
NORTH OF LAME DEER - NORTH		Rosebud		1,272,814.70	- 536.40	87,440.50					
5917039000		None			1,747,614.93	Y					
LUNDMAN-GARY (U5379)	406 345-8228	P	P-39		Y						
Lat/Long 454345 / 1063935			**Beg/End Term** 4.2 / 12.3			**Beg/End Sta** 0+00.00 / 430+25.1					

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Phillips, Jerry | **Work Phone** 233-3612 | **Cell Phone** 939-2133 | **Email** jphillips@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 12C11	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA		**Cont Time** 160	Wrk Day	**Award Dt** 12/13/2011	**Award Amt** 12,253,119.75					
			CO Days 8		**Work Beg** 02/09/2012	**CO Amt** 725,237.26					
			Adj Time 168		**Sub Work Cmplt** 12/09/2013	**Cont Total** 12,978,357.01					
		Time Used 102.98 %	**Time Chrg** 173		**Final Accpt** 01/29/2015						
STPP 14-6(10)259		RECONSTRUCTION, GRADING	12,307,941.15	12,253,119.75	1,225,311.98	98.74 %	68.96 %	6.59 %			
FORSYTH - NORTHWEST		Rosebud	12,815,167.47	725,237.26	845,016.70						
4059010000		None		12,978,357.01	N						
DALSOGLIO-MICHAEL (U1921)	406 444-6250	P P-14		N							
Lat/Long 461910 / 1065013		**Beg/End Term** 258.60 / 270.51			**Beg/End Sta** 10+75.00 / 200+97.23						
Contract No 18412	**Contractor Nm** SLETTEN CONSTRUCTION COMPANY		**Cont Time** 180	Wrk Day	**Award Dt** 05/08/2012	**Award Amt** 3,510,505.40					
			CO Days 0		**Work Beg** 06/26/2012	**CO Amt** 14,467.00					
			Adj Time 180		**Sub Work Cmplt** 12/30/2013	**Cont Total** 3,524,972.40					
		Time Used 85.56 %	**Time Chrg** 154		**Final Accpt** 01/29/2015						
NH-BR 57-5(34)226		BRIDGE CONSTRUCTION, REHAB AND F	3,782,834.49	3,510,505.40	526,575.81	99.37 %	45.44 %	6.83 %			
BIG DRY CREEK - 14 MILES EAST OF JORDA		Garfield	3,502,662.90	14,467.00	239,265.88						
4339034000		None		3,524,972.40	N						
WALTER-SCOTT (U2043)	406 444-6252	N N-57		N							
Lat/Long 471955 / 1063633		**Beg/End Term** 225.95 / 226.86			**Beg/End Sta** 681+65.00 / 729+78.58						
Contract No 18912	**Contractor Nm** SLETTEN CONSTRUCTION COMPANY		**Cont Time** 65	Cal Day	**Award Dt** 10/02/2012	**Award Amt** 1,043,550.00					
			CO Days 0		**Work Beg** 11/08/2012	**CO Amt** 36,636.00					
			Adj Time 65		**Sub Work Cmplt** 09/16/2013	**Cont Total** 1,080,186.00					
		Time Used 98.46 %	**Time Chrg** 64		**Final Accpt** 07/31/2014						
BR 57-5(36)235		BRIDGE CONSTRUCTION, REHAB AND F	834,903.00	1,043,550.00	156,532.50	99.60 %	87.45 %	12.72 %			
MAXWELL COULEE - 22 MILES EAST JORDAN		Garfield	1,075,895.01	36,636.00	136,885.05						
7962036000		None		1,080,186.00	N						
WALTER-SCOTT (U2043)	406 444-6252	N N-57		N							
Lat/Long 472044 / 1062631		**Beg/End Term** 235.69 /			**Beg/End Sta** 1191+35.00 / 1197+45.00						
Project Mgr Totals for	**Phillips, Jerry**		60,192,318.15	58,192,989.55	5,641,860.95	97.15 %	69.62 %	6.68 %			

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Phillips, Jerry	Work Phone	233-3612	Cell Phone	939-2133	Email	jphillips@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES					
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used		C.E. Used		C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)						
Design Engineer/Phone No		System/Route		Mod CN (Y/N)							
Project Mgr Totals for	Phillips, Jerry		60,192,318.15	58,192,989.55	5,641,860.95	97.15	%	69.62	%	6.68	%
Cont Count	16		58,827,089.47	2,359,466.91	3,927,897.39						
Project Count	17			60,552,456.46							

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Pisk, Randal | **Work Phone** 228-9478 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01712 | **Contractor Nm** J & S CONSTRUCTION INC

Cont Time	11/30/2012 Cmplt Dt	**Award Dt**	07/24/2012	**Award Amt**	482,261.50
CO Days	0	**Work Beg**	08/24/2012	**CO Amt**	42,338.50
Adj Time	11/30/2012	**Sub Work Cmplt**	02/05/2013	**Cont Total**	524,600.00
Time Used	68.63 %	**Final Accpt**	05/29/2014		

NH-ER 1-9(50)543		SLIDE OR SLOPE STABALIZATION	576,475.25	482,261.50	48,226.15	97.46 %	85.46 %	8.06 %		
GLASGOW SLIDE REPAIR/MT 11-1		Valley	511,268.61	42,338.50	41,212.77					
7739050000		None		524,600.00	N					
BERG-DONALD (U3129)	406 444-2067	N N-1		N						

Lat/Long 481118 / 1063553 **Beg/End Term** 542.8 / 543.6 **Beg/End Sta** 504+50 / 706+00

Contract No 05B09 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	210 Wrk Day	**Award Dt**	11/03/2009	**Award Amt**	7,865,927.44
CO Days	0	**Work Beg**	03/29/2010	**CO Amt**	122,786.23
Adj Time	210	**Sub Work Cmplt**	08/10/2012	**Cont Total**	7,988,713.67
Time Used	90.48 % **Time Chrg** 190	**Final Accpt**	07/25/2013		

ARRA-STPS 208-1(6)0		RECONSTRUCTION, GRADING	9,579,775.05	7,865,927.44	786,592.74	98.57 %	70.66 %	7.06 %		
JCT US 191 - WHITEWATER		Phillips	7,874,110.06	122,786.23	555,773.27					
4481006000		None		7,988,713.67	Y					
FRANK-JAMES (U2859)	406 345-8214	S S-208		Y						

Lat/Long 484243 / 1073957 **Beg/End Term** 0.0 / 9.4 **Beg/End Sta** 10+00.00 / 161+75.49

Contract No 07308 | **Contractor Nm** CENTURY COMPANIES, INC.

Cont Time	150 Wrk Day	**Award Dt**	04/07/2008	**Award Amt**	3,067,429.46
CO Days	0	**Work Beg**	05/06/2008	**CO Amt**	.00
Adj Time	150	**Sub Work Cmplt**	10/06/2010	**Cont Total**	3,067,429.46
Time Used	100.00 % **Time Chrg** 150	**Final Accpt**	05/26/2011		

NH 0002(699)		DRAINAGE	3,817,972.85	3,067,429.44	460,114.42	102.47 %	110.03 %	16.11 %		
D4-NON-INTERSTATE-STRUCTURE REPLAC		McCone	3,143,242.95	.00	506,270.28					
3457699000		None		3,067,429.44	Y					
KELLER-SCOTT (U4748)	406 994-1843	N DIST WIDE		Y						

Lat/Long 480858 / 1080803 **Beg/End Term** / **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Pisk, Randal | **Work Phone** 228-9478 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**				

Contract No 07409 | **Contractor Nm** MARTIN CONSTRUCTION INC

Cont Time	12/04/2009	Cmplt Dt	**Award Dt**	05/05/2009	**Award Amt** 2,474,344.99
CO Days	0		**Work Beg**	05/27/2009	**CO Amt** - 750.00
Adj Time	12/04/2009		**Sub Work Cmplt**	12/13/2011	**Cont Total** 2,473,594.99
Time Used	100.00 %		**Final Accpt**	03/28/2013	

STPS-NH-STPP 0002(873)		DRAINAGE	2,371,178.00	2,474,344.98	247,434.50	103.73 %	142.55 %	13.75 %		
D-4 CULVERTS - PHASE II		VARIOUS	2,565,939.14	- 750.00	352,725.87					
6104873000		None		2,473,594.98	Y					
FRANK-JAMES (U2859)	406 345-8214	S S-528		Y						

Lat/Long 470638 / 1044459 **Beg/End Term** / **Beg/End Sta** /

Contract No 07C10 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	45	Wrk Day	**Award Dt**	12/14/2010	**Award Amt** 3,153,122.50
CO Days	14		**Work Beg**	09/07/2011	**CO Amt** 182,782.52
Adj Time	59		**Sub Work Cmplt**	12/14/2012	**Cont Total** 3,335,905.02
Time Used	159.32 %	**Time Chrg** 94	**Final Accpt**	09/26/2013	

NH 1-9(48)565		OVERLAYS	2,879,458.50	3,153,122.50	315,312.25	95.81 %	35.97 %	3.55 %		
EAST OF NASHUA - EAST		Valley	3,196,164.59	182,782.53	113,432.80					
6971048000		None		3,335,905.03	N					
GILBERT-KEVIN (U2995)	406 444-6230	N N-1		N						

Lat/Long 480426 / 1060617 **Beg/End Term** 564.8 / 573.1 **Beg/End Sta** 1214+29.2 / 1646+35.7

Contract No 11T09 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	10/16/2009	Cmplt Dt	**Award Dt**	05/19/2009	**Award Amt** 471,539.57
CO Days	0		**Work Beg**	06/29/2009	**CO Amt** .00
Adj Time	10/16/2009		**Sub Work Cmplt**	12/21/2009	**Cont Total** 471,539.57
Time Used	100.00 %		**Final Accpt**	07/29/2010	

ARRA 32-2(16)52		SEAL & COVER	435,843.09	471,539.57	47,153.96	89.36 %	61.27 %	6.86 %		
SCOBEY-NORTH (PH II S & C)		Daniels	421,383.14	.00	28,890.06					
6241016001		None		471,539.57	Y					
GILBERT-KEVIN (U2995)	406 444-6230	P P-32		Y						

Lat/Long 485417 / 1052502 **Beg/End Term** 51.520 / 65.820 **Beg/End Sta** 0+72.20 / 754+68.2

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Pisk, Randal | **Work Phone** 228-9478 | **Cell Phone** N/A | **Email**

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 14T09 | **Contractor Nm** PRINCE, INC.

Cont Time	10/16/2009	Cmplt Dt	**Award Dt**	05/26/2009	**Award Amt**	2,096,638.61					
CO Days	0		**Work Beg**	07/13/2009	**CO Amt**	.00					
Adj Time	10/16/2009		**Sub Work Cmplt**	12/21/2009	**Cont Total**	2,096,638.61					
Time Used	100.00 %		**Final Accpt**	07/29/2010							
ARRA 51-2(4)19	OVERLAYS	2,089,108.00	2,096,638.61	209,663.86	90.75 %	41.58 %	4.58 %				
RICHEY - WEST	Dawson	1,902,684.93	.00	87,180.87							
6527004000	None		2,096,638.61	Y							
LUNDMAN-GARY (U5379) 406 345-8228	P P-51		Y								
Lat/Long 473648 / 1050821	**Beg/End Term** 18.73 / 27.81	**Beg/End Sta** 1036+54.6 / 1516+54.6									

Contract No 16911 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	35	Wrk Day	**Award Dt**	09/29/2011	**Award Amt**	557,135.00					
CO Days	0		**Work Beg**	10/25/2011	**CO Amt**	436,709.67					
Adj Time	35		**Sub Work Cmplt**	07/12/2012	**Cont Total**	993,844.67					
Time Used	54.29 %	**Time Chrg**	19	**Final Accpt**	05/30/2013						
STPS 438-1(18)1	SLIDE OR SLOPE STABALIZATION	466,204.00	557,135.00	55,713.50	96.36 %	46.07 %	2.68 %				
SLD RPR-3 M NE OF NASHUA/MT11-1	Valley	957,642.12	436,709.67	25,664.52							
7736018000	None		993,844.67	N							
GILBERT-KEVIN (U2995) 406 444-6230	S S-438		N								
Lat/Long 480801 / 1061905	**Beg/End Term** 1.50 / 1.50	**Beg/End Sta** 99+00.00 / 102+00.00									

Project Mgr Totals for	**Pisk, Randal**	22,216,014.74	20,168,399.04	2,170,211.38	98.19 %	78.85 %	8.32 %				
Cont Count	8	20,572,435.54	783,866.93	1,711,150.44							
Project Count	8		20,952,265.97								

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Sgrignoli, Terry | **Work Phone** 345-8239 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**				

Contract No 01911 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	11/01/2012 Cmplt Dt	**Award Dt**	09/20/2011	**Award Amt**	1,370,071.96
CO Days	0	**Work Beg**	05/14/2012	**CO Amt**	- 2,496.00
Adj Time	11/01/2012	**Sub Work Cmplt**	01/10/2013	**Cont Total**	1,367,575.96
Time Used	118.37 %	**Final Accpt**	05/29/2014		

BR 9040(13)	BRIDGE CONSTRUCTION, REHAB AND F	1,091,314.90	1,370,071.96	164,408.64	100.65 %	101.68 %	12.14 %
STRUCTURES - NE MILDRED	Prairie	1,376,521.72	- 2,496.00	167,176.29			
4911013000	None		1,367,575.96	N			
WALTER-SCOTT (U2043) 406 444-6252	L-40-112		N				

Lat/Long 464433 / 1044517 **Beg/End Term** / **Beg/End Sta** 6+60.00 / 17+36.57

Contract No 01C10 | **Contractor Nm** PRINCE, INC.

Cont Time	70 Wrk Day	**Award Dt**	12/14/2010	**Award Amt**	2,997,718.33
CO Days	0	**Work Beg**	05/23/2011	**CO Amt**	.00
Adj Time	70	**Sub Work Cmplt**	02/11/2013	**Cont Total**	2,997,718.33
Time Used	102.86 % **Time Chrg** 72	**Final Accpt**	07/25/2013		

STPS 201-2(11)38	OVERLAYS	3,072,258.05	2,997,718.33	239,817.47	100.38 %	65.58 %	5.23 %
W OF JCT MT 16 - WEST	Richland	3,008,973.08	.00	157,280.30			
6974011000	None		2,997,718.33	N			
LUNDMAN-GARY (U5379) 406 345-8228	S S-201		N				

Lat/Long 475206 / 1043848 **Beg/End Term** 38.0 / 47.5 **Beg/End Sta** 2028+87.0 / 87+00.0

Contract No 02710 | **Contractor Nm** DIAMOND SURFACE INC

Cont Time	11/11/2011 Cmplt Dt	**Award Dt**	07/27/2010	**Award Amt**	4,024,620.44
CO Days	0	**Work Beg**	04/11/2011	**CO Amt**	153,559.91
Adj Time	11/11/2011	**Sub Work Cmplt**	11/29/2011	**Cont Total**	4,178,180.35
Time Used	92.98 %	**Final Accpt**	03/28/2013		

IM 94-6(52)210	OVERLAYS	4,035,795.25	4,024,620.43	402,462.04	97.37 %	47.51 %	4.70 %
GLENDIVE - EAST & WEST (WB)	Dawson	4,068,371.96	153,559.91	191,190.61			
6532052000	None		4,178,180.34	Y			
FRANK-JAMES (U2859) 406 345-8214	I I-94		Y				

Lat/Long 470655 / 1044408 **Beg/End Term** 210.0 / 217.91 **Beg/End Sta** 11+08.20 / 427+93.00

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Sgrignoli, Terry | **Work Phone** 345-8239 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02811	**Contractor Nm** TCA, INC.		**Cont Time** 70 Wrk Day	**Award Dt** 09/06/2011	**Award Amt** 672,352.28						
			CO Days 20	**Work Beg** 05/17/2012	**CO Amt** - 960.00						
			Adj Time 90	**Sub Work Cmplt** 08/07/2013	**Cont Total** 671,392.28						
		Time Used 102.22 %	**Time Chrg** 92	**Final Accpt** 09/17/2014							
BR 9055(10)		BRIDGE CONSTRUCTION, REHAB AND F	689,238.00	672,352.28	100,852.84	99.63 %	118.88 %	17.92 %			
SMITH CREEK - 47 KM N WIBAUX		Wibaux	668,909.40	- 960.00	119,892.87						
4829010000		None		671,392.28	N						
WALTER-SCOTT (U2043)	406 444-6252	L L-55-31		N							
Lat/Long 471317 / 1044024		**Beg/End Term** /			**Beg/End Sta** 13+45.00 / 16+94.71						
Contract No 05911	**Contractor Nm** PRINCE, INC.		**Cont Time** 45 Wrk Day	**Award Dt** 09/20/2011	**Award Amt** 1,499,609.35						
			CO Days 8	**Work Beg** 09/13/2012	**CO Amt** - 2,400.00						
			Adj Time 53	**Sub Work Cmplt** 12/04/2013	**Cont Total** 1,497,209.35						
		Time Used 150.94 %	**Time Chrg** 80	**Final Accpt** 09/17/2014							
IM 94-5(35)170		OVERLAYS	1,299,642.85	1,499,609.36	179,953.12	90.52 %	35.85 %	4.76 %			
TERRY - EAST & WEST (EB)		Prairie	1,355,317.17	- 2,400.00	64,510.96						
7296035000		None		1,497,209.36	N						
FRANK-JAMES (U2859)	406 345-8214	I I-94		N							
Lat/Long 464608 / 1052039		**Beg/End Term** 169.82 / 177.90			**Beg/End Sta** 1097+19.8 / 1527+57.50						
Contract No 10211	**Contractor Nm** CMG CONSTRUCTION INC		**Cont Time** 95 Wrk Day	**Award Dt** 02/22/2011	**Award Amt** 3,850,280.00						
			CO Days 85	**Work Beg** 04/12/2011	**CO Amt** 928,579.00						
			Adj Time 180	**Sub Work Cmplt** 01/07/2013	**Cont Total** 4,778,859.00						
		Time Used 92.22 %	**Time Chrg** 166	**Final Accpt** 01/30/2014							
NH 20-2(21)50		OVERLAYS	3,511,889.10	3,850,280.00	462,033.60	98.42 %	101.09 %	9.93 %			
SIDNEY - SOUTHWEST		Richland	4,703,299.30	928,579.00	467,091.80						
5151021000		None		4,778,859.00	N						
FRANK-JAMES (U2859)	406 345-8214	N N-20		N							
Lat/Long 474153 / 1041013		**Beg/End Term** 49.77 / 52.57			**Beg/End Sta** 438+65.00 / 585+96.88						
Project Mgr Totals for	**Sgrignoli, Terry**		13,700,138.15	14,414,652.36	1,549,527.71	98.00 %	75.32 %	7.69 %			

SiteManager Completed Contracts Construction Report | STMR0076

District 4 Glendive

Project Mgr Sgrignoli, Terry | **Work Phone** 345-8239 | **Cell Phone** N/A | **Email**

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Project Mgr Totals for	Sgrignoli, Terry						
Cont Count	6	13,700,138.15	14,414,652.36	1,549,527.71	98.00 %	75.32 %	7.69 %
Project Count	6	15,181,392.63	1,076,282.91	1,167,142.83			
			15,490,935.27				

Project Mgr Slaska, James | **Work Phone** 345-8240 | **Cell Phone** N/A | **Email**

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 03609 | **Contractor Nm** PRINCE, INC.

Cont Time	10/16/2009 Cmplt Dt	**Award Dt**	06/23/2009	**Award Amt**	1,199,754.89
CO Days	0	**Work Beg**	07/21/2009	**CO Amt**	.00
Adj Time	10/16/2009	**Sub Work Cmplt**	10/22/2009	**Cont Total**	1,199,754.89
Time Used	67.05 %	**Final Accpt**	03/25/2010		

ARRA 94-7(28)244	OVERLAYS	.00	1,199,754.89	119,975.49	86.44 %	34.13 %	3.95 %
WIBAUX - EAST (EB)	Wibaux	1,037,094.86	.00	40,941.82			
6525028000	None		1,199,754.89	Y			
GUTOWSKY-JERRY (U3288) 406 444-6232	I I-94		Y				

Lat/Long 465656 / 1040631 **Beg/End Term** 243.7 / 250.2 **Beg/End Sta** 465+00.00 / 806+69.10

Project Mgr Totals for	Slaska, James						
Cont Count	1	.00	1,199,754.89	119,975.49	86.44 %	34.13 %	3.95 %
Project Count	1	1,037,094.86	.00	40,941.82			
			1,199,754.89				

SiteManager Completed Contracts Construction Report

STMR0076

District 4	Glendive						
Project Mgr	Tihista, Duane	Work Phone	228-9478	Cell Phone	939-2132	Email	dtihista@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	06A14	Contractor Nm	WILLIAMS CIVIL DIVISION, INC.	Cont Time	70	Cal Day	Award Dt	10/21/2014	Award Amt	335,647.00					
				CO Days	0		Work Beg	12/17/2014	CO Amt	.00					
				Adj Time	70		Sub Work Cmplt	06/11/2015	Cont Total	335,647.00					
			Time Used	58.57 %	Time Chrg	41	Final Accpt	01/29/2016							
STPP 42-3(19)76		DRAINAGE		290,662.00	335,647.00	50,347.05	81.75 %	52.39 %	9.61 %						
GLASGOW STM DR RPR-MT 42		Valley		274,399.03	.00	26,376.61									
8188019000		None			335,647.00	N									
GILBERT-KEVIN (U2995)	406 444-6230	P	P-42		N										
Lat/Long	481129 / 1063736	Beg/End Term	75.5 /	Beg/End Sta	24+97.30 / 25+47.30										
Contract No	07511	Contractor Nm	NELCON, INC.	Cont Time	175	Wrk Day	Award Dt	07/26/2011	Award Amt	8,861,645.00					
				CO Days	42		Work Beg	08/22/2011	CO Amt	42,499.88					
				Adj Time	217		Sub Work Cmplt	02/06/2014	Cont Total	8,904,144.88					
			Time Used	113.36 %	Time Chrg	246	Final Accpt	01/29/2015							
STPP 22-2(20)24		RECONSTRUCTION, GRADING		8,080,343.45	8,861,645.00	886,164.50	99.73 %	103.39 %	10.32 %						
JCT S-374-WEST		Sheridan		8,879,947.85	42,499.88	916,189.02									
2024020000		None			8,904,144.88	N									
GILBERT-KEVIN (U2995)	406 444-6230	P	P-22		N										
Lat/Long	484754 / 1045237	Beg/End Term	24.0 / 30.2	Beg/End Sta	232+58.55 / 650+19.30										
Contract No	08513	Contractor Nm	TCA, INC.	Cont Time	100	Wrk Day	Award Dt	05/21/2013	Award Amt	869,270.98					
				CO Days	0		Work Beg	09/11/2013	CO Amt	.00					
				Adj Time	100		Sub Work Cmplt	06/16/2014	Cont Total	869,270.98					
			Time Used	91.00 %	Time Chrg	91	Final Accpt	01/29/2015							
BR 9053(104)		BRIDGE CONSTRUCTION, REHAB AND F		1,185,062.75	869,270.98	104,312.52	99.16 %	118.81 %	14.38 %						
ROCK CREEK-23 M W OPHEIM		Valley		861,957.73	.00	123,933.36									
6287104000		None			869,270.98	N									
WALTER-SCOTT (U2043)	406 444-6252	L	L-53-201		N										
Lat/Long	485249 / 1065408	Beg/End Term	/	Beg/End Sta	5+50.00 / 14+01.16										

SiteManager Completed Contracts Construction Report

STMR0076

District 4 Glendive

Project Mgr Tihista, Duane | **Work Phone** 228-9478 | **Cell Phone** 939-2132 | **Email** dtihista@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09613	**Contractor Nm** MONTANA CIVIL CONTRACTORS INC			**Cont Time** 120	Wrk Day	**Award Dt** 07/09/2013		**Award Amt** 3,586,974.00			
				CO Days 37		**Work Beg** 09/03/2013		**CO Amt** 269,242.98			
				Adj Time 157		**Sub Work Cmplt** 12/10/2015		**Cont Total** 3,856,216.98			
			Time Used 99.36 %	**Time Chrg** 156		**Final Accpt** 03/24/2016					
ER 66-1(4)6		SLIDE OR SLOPE STABALIZATION		4,882,154.26	3,586,974.00	430,436.88		97.77 %	101.28 %	11.56 %	
N OF DY JCT SLIDE REPAIR/MT11-1		Phillips		3,770,259.52	269,242.98	435,965.51					
7728004000		None			3,856,216.98	N					
TERRY-JEREMY (U2009)	406 444-6226	P	P-66		N						
Lat/Long 475349 / 1084036		**Beg/End Term** 5.8 / 9.3				**Beg/End Sta** 101+50.00 / 288+00.00					
Contract No 11515	**Contractor Nm** MOUNTAIN WEST HOLDING COMPANY			**Cont Time** 11/30/2015	Cmplt Dt	**Award Dt** 06/09/2015		**Award Amt** 28,579.50			
				CO Days 0		**Work Beg** 11/09/2015		**CO Amt** .00			
				Adj Time 11/30/2015		**Sub Work Cmplt** 12/10/2015		**Cont Total** 28,579.50			
			Time Used .00 %			**Final Accpt** 07/28/2016					
NH STWD(298)		SIGNS		38,891.60	28,579.50	2,857.95		80.70 %	336.97 %	41.76 %	
D4 ANTELOPE SIGNING		Phillips		23,064.10	.00	9,630.57					
8645298000		None			28,579.50	N					
GROVER-MICHAEL (U1380)	406 444-4188	N	N-1, N-99		N						
Lat/Long 482635 / 1071112		**Beg/End Term** /				**Beg/End Sta** /					
Project Mgr Totals for Tihista, Duane				14,477,114.06	13,682,116.48	1,474,118.90		98.68 %	102.58 %	10.95 %	
Cont Count 5				13,809,628.23	311,742.86	1,512,095.07					
Project Count 5					13,993,859.34						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 01112 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	30	Wrk Day	**Award Dt**	02/08/2012	**Award Amt**	113,695.63	
CO Days	0		**Work Beg**	05/14/2012	**CO Amt**	.00	
Adj Time	30		**Sub Work Cmplt**	09/13/2013	**Cont Total**	113,695.63	
Time Used	86.67 %	**Time Chrg**	26	**Final Accpt**	05/29/2014		

STPS 23(22)		SIDEWALK		135,124.30	113,695.63	13,643.48	94.78 %	181.03 %	22.92 %	
HOBSON SIDEWALKS		Judith Basin		107,756.89	.00	24,698.36				
7371022000		None			113,695.63	N				
NELSON-RODNEY (U6449)	406 657-0229	S	S-239		N					

Lat/Long 470002 / 1095229 **Beg/End Term** 0.3 / 0.5 **Beg/End Sta** 10+00.00 / 21+58.25

Contract No 02311 | **Contractor Nm** CENTURY COMPANIES, INC.

Cont Time	25	Wrk Day	**Award Dt**	03/22/2011	**Award Amt**	450,895.55	
CO Days	0		**Work Beg**	06/14/2011	**CO Amt**	.00	
Adj Time	25		**Sub Work Cmplt**	06/19/2012	**Cont Total**	450,895.55	
Time Used	116.00 %	**Time Chrg**	29	**Final Accpt**	07/25/2013		

UPP 7199(21)		OVERLAYS		375,792.40	450,895.55	67,634.33	102.70 %	65.93 %	9.63 %	
BRASSEY ST - CASINO CR - LWTN		Fergus		463,067.45	.00	44,593.64				
7242021000		None			450,895.55	N				
DAHLKE-RYAN (U4059)	406 444-7292	U	7108, 7114, 7112		N					

Lat/Long 470322 / 1092527 **Beg/End Term** 0.00 / 0.77 **Beg/End Sta** 10+00.00 / 66+60.44

Contract No 02413 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	100	Wrk Day	**Award Dt**	04/23/2013	**Award Amt**	2,949,500.33	
CO Days	10		**Work Beg**	06/11/2013	**CO Amt**	.00	
Adj Time	110		**Sub Work Cmplt**	01/14/2015	**Cont Total**	2,949,500.33	
Time Used	98.18 %	**Time Chrg**	108	**Final Accpt**	09/24/2015		

NH-HSIP 57-3(43)83		RECONSTRUCTION, GRADING		2,779,169.30	2,949,500.33	294,950.03	104.04 %	72.48 %	6.97 %	
LEWISTOWN - EAST		Fergus		3,068,561.75	.00	213,772.52				
4067043000		None			2,949,500.33	N				
KRINGS-DAMIAN (U5007)	406 444-6225	N	N-57		N					

Lat/Long 470711 / 1093750 **Beg/End Term** 83.2 / 86.0 **Beg/End Sta** 10+00.00 / 158+99.91

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02508	**Contractor Nm** CENTURY COMPANIES, INC.			**Cont Time** 30	Wrk Day	**Award Dt** 06/09/2008		**Award Amt** 237,947.00			
				CO Days 0		**Work Beg** 07/16/2008		**CO Amt** - 2,528.41			
				Adj Time 30		**Sub Work Cmplt** 12/16/2008		**Cont Total** 235,418.59			
			Time Used 106.67 %	**Time Chrg** 32		**Final Accpt** 09/24/2009					
UPP 7104(4)		OVERLAYS		145,744.70	237,947.00	35,692.05		84.46 %	46.44 %	8.34 %	
ELM ST - MAIN TO BLVD		Fergus		198,831.74	- 2,528.41	16,573.70					
6284004000		None			235,418.59	Y					
NYE-JOSEPH (U0269)	406 444-6267	U	U-7104		Y						
Lat/Long 470417 / 1092512			**Beg/End Term** 1.48 / 1.62			**Beg/End Sta** 10+48.80 / 19+01.00					
Contract No 02511	**Contractor Nm** M.A. DEATLEY CONSTRUCTION, INC.			**Cont Time** 90	Wrk Day	**Award Dt** 05/31/2011		**Award Amt** 3,133,525.22			
				CO Days 160		**Work Beg** 07/16/2011		**CO Amt** 4,184,903.60			
				Adj Time 250		**Sub Work Cmplt** 03/18/2014		**Cont Total** 7,318,428.82			
			Time Used 101.20 %	**Time Chrg** 253		**Final Accpt** 09/24/2015					
NH 61-3(25)84		SLIDE OR SLOPE STABALIZATION		3,229,136.25	3,133,525.22	250,682.02		101.30 %	178.60 %	6.04 %	
US 191 SLIDES - S MOBRIDGE		Fergus		7,413,588.61	4,184,903.60	447,717.63					
6754025000		None			7,318,428.82	N					
NELSON-RODNEY (U6449)	406 657-0229	N	N-61		N						
Lat/Long 473401 / 1084430			**Beg/End Term** 83.5 / 85.2			**Beg/End Sta** 39+00.00 / 127+50.00					
Contract No 02513	**Contractor Nm** WICKENS CONSTRUCTION, INC.			**Cont Time** 75	Wrk Day	**Award Dt** 05/21/2013		**Award Amt** 1,372,813.19			
				CO Days 6		**Work Beg** 07/12/2013		**CO Amt** 23,465.44			
				Adj Time 81		**Sub Work Cmplt** 01/20/2015		**Cont Total** 1,396,278.63			
			Time Used 101.23 %	**Time Chrg** 82		**Final Accpt** 09/24/2015					
HSIP-STPP 81-1(23)26		SAFETY		1,385,948.35	1,372,813.19	109,825.06		101.71 %	87.61 %	6.78 %	
SF 099 EAST OF DENTON		Fergus		1,420,106.04	23,465.44	96,220.31					
7179023000		None			1,396,278.63	N					
NELSON-RODNEY (U6449)	406 657-0229	P	P-81		N						
Lat/Long 471627 / 1094239			**Beg/End Term** 25.5 / 26.7			**Beg/End Sta** 13+22.00 / 78+23.97					

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 04109	**Contractor Nm** FOUR BEERS INC DBA STILLWATER EXCAV/	**Cont Time**	25	Wrk Day	**Award Dt**	12/15/2008	**Award Amt**	171,750.00			
		CO Days	0		**Work Beg**	04/13/2009	**CO Amt**	.00			
		Adj Time	25		**Sub Work Cmplt**	06/23/2009	**Cont Total**	171,750.00			
	Time Used 100.00 %	**Time Chrg**	25		**Final Accpt**	01/27/2011					
STPS 426-2(8)15	DRAINAGE	219,955.00	171,750.00	42,937.50	102.05 %	84.08 %	20.60 %				
JUDITH RIVER SLIDE	Fergus	175,270.25	.00	36,100.89							
5209008000	None		171,750.00	N							
NELSON-RODNEY (U6449) 406 657-0229	S S-426		N								
Lat/Long 470735 / 1094024	**Beg/End Term** 15.4 / 15.7				**Beg/End Sta** /						
Contract No 04213	**Contractor Nm** SK CONSTRUCTION, INC.	**Cont Time**	120	Wrk Day	**Award Dt**	02/26/2013	**Award Amt**	2,748,765.35			
		CO Days	0		**Work Beg**	03/15/2013	**CO Amt**	.00			
		Adj Time	120		**Sub Work Cmplt**	07/30/2014	**Cont Total**	2,748,765.35			
	Time Used 98.33 %	**Time Chrg**	118		**Final Accpt**	01/29/2015					
STPS 426-2(12)15	SLIDE OR SLOPE STABALIZATION	3,502,599.40	2,748,765.35	274,876.54	96.42 %	75.62 %	7.84 %				
JUDITH RIVER SLIDE REPAIR / MT11-1	Fergus	2,650,412.38	.00	207,864.13							
7726012000	None		2,748,765.35	N							
MALONE-KEVIN (U0723) 406 444-9369	S S-426		N								
Lat/Long 470739 / 1094003	**Beg/End Term** 15.1 / 15.7				**Beg/End Sta** 47+05.06 / 78+67.34						
Contract No 05910	**Contractor Nm** WICKENS CONSTRUCTION, INC.	**Cont Time**	70	Wrk Day	**Award Dt**	10/05/2010	**Award Amt**	1,408,694.87			
		CO Days	0		**Work Beg**	11/15/2010	**CO Amt**	206,849.32			
		Adj Time	70		**Sub Work Cmplt**	07/16/2012	**Cont Total**	1,615,544.19			
	Time Used 95.71 %	**Time Chrg**	67		**Final Accpt**	01/29/2015					
STPP 81-1(19)31	REHAB (MINOR GRADE & OVERLAY)	1,537,397.79	1,408,694.85	112,695.59	97.71 %	162.94 %	11.63 %				
CURVES-7 MILES WEST OF BROOKS	Fergus	1,578,599.92	206,849.33	183,621.80							
7008019000	None		1,615,544.18	N							
NELSON-RODNEY (U6449) 406 657-0229	P P-81		N								
Lat/Long 471337 / 1093229	**Beg/End Term** 31.1 / 35.8				**Beg/End Sta** 30+35.00 / 217+10.00						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**				
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**		
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**						

Contract No 06113 | **Contractor Nm** L.H.C., INCORPORATED

Cont Time	50	Wrk Day	**Award Dt**	03/12/2013	**Award Amt**	1,262,756.54							
CO Days	4		**Work Beg**	06/24/2013	**CO Amt**	- 127,490.31							
Adj Time	54		**Sub Work Cmplt**	12/29/2014	**Cont Total**	1,135,266.23							
Time Used	96.30 %	**Time Chrg**	52		**Final Accpt**	03/26/2015							

STPP 80-3(8)60		OVERLAYS		1,309,810.00	1,262,756.54	126,275.65	90.19 %	87.54 %	10.80 %			
STANFORD - NORTH		Judith Basin		1,023,841.61	- 127,490.31	110,537.40						
7599008000		None			1,135,266.23	N						
KRINGS-DAMIAN (U5007)	406 444-6225	P	P-80		N							

Lat/Long 471104 / 1101143 **Beg/End Term** 59.9 / 66.059 **Beg/End Sta** 9+97.00 / 340+40.00

Contract No 06209 | **Contractor Nm** MK WEEDEN CONSTRUCTION, INC.

Cont Time	275	Wrk Day	**Award Dt**	04/20/2009	**Award Amt**	12,562,303.27							
CO Days	-50		**Work Beg**	06/01/2009	**CO Amt**	- 531,679.64							
Adj Time	225		**Sub Work Cmplt**	01/11/2013	**Cont Total**	12,030,623.63							
Time Used	100.00 %	**Time Chrg**	225		**Final Accpt**	01/30/2014							

NH 57-3(33)70		RECONSTRUCTION, GRADING		16,853,844.16	12,562,303.27	753,738.20	102.24 %	117.56 %	7.20 %			
LEWISTOWN - WEST		Fergus		12,299,693.99	- 531,679.64	886,097.69						
4066033000		None			12,030,623.63	Y						
DAHLKE-RYAN (U4059)	406 444-7292	N	N-57		Y							

Lat/Long 470300 / 1093359 **Beg/End Term** 70.0 / 79.0 **Beg/End Sta** 10+00.00 / 154+00.00

Contract No 06508 | **Contractor Nm** CENTRAL ELECTRIC, INC.

Cont Time	60	Wrk Day	**Award Dt**	06/09/2008	**Award Amt**	725,182.43							
CO Days	35		**Work Beg**	07/14/2008	**CO Amt**	68,488.58							
Adj Time	95		**Sub Work Cmplt**	01/28/2009	**Cont Total**	793,671.01							
Time Used	98.95 %	**Time Chrg**	94		**Final Accpt**	07/29/2010							

STPP-NH 7199(15)		OVERLAYS		608,030.75	725,182.43	108,777.36	91.88 %	96.35 %	14.37 %			
MAIN ST & 1ST AVE - LEWISTOWN		Fergus		729,203.22	68,488.59	104,809.37						
4133015000		None			793,671.02	Y						
DAHLKE-RYAN (U4059)	406 444-7292	P	P-43		Y							

Lat/Long 470407 / 1092536 **Beg/End Term** 0.0 / 0.3 **Beg/End Sta** 59+16.12 / 65+35.46

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 06909 | **Contractor Nm** NELCON, INC.

Cont Time	160	Wrk Day	**Award Dt**	09/22/2009	**Award Amt**	3,790,379.14							
CO Days	4		**Work Beg**	03/29/2010	**CO Amt**	- 24,519.00							
Adj Time	164		**Sub Work Cmplt**	01/31/2014	**Cont Total**	3,765,860.14							
Time Used	96.34 %	**Time Chrg**	158		**Final Accpt**	05/28/2015							

NH-MT 63-1(16)18		RECONSTRUCTION, GRADING		4,075,882.96	3,790,379.14	454,845.50	99.82 %	75.71 %	9.16 %				
JUDITH GAP		Wheatland		3,759,183.82	- 24,519.00	344,374.86							
4073016000		None			3,765,860.14	Y							
LLOYD-MIKI (U0413)	406 444-9200	N	N-63		Y								

Lat/Long 464048 / 1094508 **Beg/End Term** 17.7 / 19.24 **Beg/End Sta** 63+80.18 / 86+44.62

Contract No 07309 | **Contractor Nm** MK WEEDEN CONSTRUCTION, INC.

Cont Time	110	Wrk Day	**Award Dt**	07/28/2009	**Award Amt**	1,585,765.52							
CO Days	3		**Work Beg**	09/03/2009	**CO Amt**	60,750.26							
Adj Time	113		**Sub Work Cmplt**	01/11/2013	**Cont Total**	1,646,515.78							
Time Used	98.23 %	**Time Chrg**	111		**Final Accpt**	01/30/2014							

STPP-HSIP 43-1(25)14		RECONSTRUCTION, GRADING		1,864,888.91	1,585,765.52	190,291.86	102.85 %	81.13 %	9.12 %				
2000 - SAFETY IMPROVEMENT - HILGER		Fergus		1,693,472.83	60,750.26	154,389.37							
4719025000		None			1,646,515.78	Y							
NELSON-RODNEY (U6449)	406 657-0229	P	P-43		Y								

Lat/Long 471517 / 1092136 **Beg/End Term** 14.4 / 16.0 **Beg/End Sta** 6+17.70 / 30+24.56

Contract No 07811 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	60	Wrk Day	**Award Dt**	08/26/2011	**Award Amt**	921,150.10							
CO Days	0		**Work Beg**	09/22/2011	**CO Amt**	.00							
Adj Time	60		**Sub Work Cmplt**	01/11/2013	**Cont Total**	921,150.10							
Time Used	81.67 %	**Time Chrg**	49		**Final Accpt**	07/25/2013							

BR 43-1(34)10		BRIDGE CONSTRUCTION, REHAB AND F		762,588.83	921,150.10	92,115.01	103.19 %	98.45 %	9.54 %				
WM SPGS CR-5 M SW HILGER/MT11-1		Fergus		950,548.38	.00	90,683.55							
7691034000		None			921,150.10	N							
OLSEN-JEFF (U6628)	406 444-7610	P	P-43		N								

Lat/Long 471140 / 1092412 **Beg/End Term** 10.00 / 10.12 **Beg/End Sta** 435+29.29 / 440+74.71

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 10210	**Contractor Nm**	(OBS)A SAND & GRAVEL INC DBA BLAHNIK C	**Cont Time**	45	Wrk Day	**Award Dt**	02/23/2010	**Award Amt**	1,106,884.88		
			CO Days	0		**Work Beg**	06/14/2010	**CO Amt**	.00		
			Adj Time	45		**Sub Work Cmplt**	08/29/2011	**Cont Total**	1,106,884.88		
		Time Used 82.22 %	**Time Chrg**	37		**Final Accpt**	03/22/2012				
STPP 14-3(24)77		OVERLAYS	1,199,216.90	1,106,884.88	110,688.49	95.50 %	68.98 %	7.22 %			
WEST OF TWO DOT-WEST		Wheatland	1,057,076.40	.00	76,350.42						
6823024000		None		1,106,884.88	N						
DAHLKE-RYAN (U4059)	406 444-7292	P P-14		N							
Lat/Long 462710 / 1101030		**Beg/End Term** 77.2 / 82.9			**Beg/End Sta** 108+19.40 / 409+15.00						
Contract No 10610	**Contractor Nm**	J & S CONSTRUCTION INC	**Cont Time**	45	Wrk Day	**Award Dt**	06/01/2010	**Award Amt**	485,599.10		
			CO Days	0		**Work Beg**	06/14/2010	**CO Amt**	.00		
			Adj Time	45		**Sub Work Cmplt**	11/02/2012	**Cont Total**	485,599.10		
		Time Used 97.78 %	**Time Chrg**	44		**Final Accpt**	05/29/2014				
NH 61-3(26)41		RECONSTRUCTION, GRADING	444,516.13	485,599.10	58,271.89	103.58 %	152.00 %	17.61 %			
US 87 SLIDE-S GRASS RANGE		Fergus	502,987.21	.00	88,570.79						
6754026000		None		485,599.10	N						
NELSON-RODNEY (U6449)	406 657-0229	N N-61		N							
Lat/Long 465923 / 1084704		**Beg/End Term** 41.0 / 41.3			**Beg/End Sta** 45+00.00 / 62+46.11						
Contract No 10611	**Contractor Nm**	WHITE RESOURCES GROUP, INC.	**Cont Time**	45	Wrk Day	**Award Dt**	07/05/2011	**Award Amt**	758,924.60		
			CO Days	18		**Work Beg**	08/23/2011	**CO Amt**	350,392.20		
			Adj Time	63		**Sub Work Cmplt**	05/14/2013	**Cont Total**	1,109,316.80		
		Time Used 96.83 %	**Time Chrg**	61		**Final Accpt**	07/31/2014				
STPP 81-1(25)13		BIKE AND PEDESTRIAN	755,190.10	758,924.60	91,070.95	105.71 %	136.76 %	10.62 %			
DENTON SIDEWALKS		Fergus	1,172,642.23	350,392.20	124,546.21						
7357025000		None		1,109,316.80	N						
NELSON-RODNEY (U6449)	406 657-0229	P P-81		N							
Lat/Long 471910 / 1095647		**Beg/End Term** 13.06 / 13.59			**Beg/End Sta** 30+24.21 / 58+37.06						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 15211 | **Contractor Nm** SCARSELLA BROTHERS, INC.

Cont Time	08/12/2011	Cmplt Dt	**Award Dt**	03/08/2011	**Award Amt**	669,003.36	
CO Days	278		**Work Beg**	05/13/2011	**CO Amt**	583,378.74	
Adj Time	05/16/2012		**Sub Work Cmplt**	01/03/2014	**Cont Total**	1,252,382.10	
Time Used	100.00 %		**Final Accpt**	05/29/2014			

STPS 236-1(13)45	MISCELLANEOUS	1,106,502.70	669,003.35	66,900.34	98.76 %	276.49 %	14.96 %		
CLAGGET HILL SLIDE	Fergus	1,236,830.64	583,378.75	184,973.51					
7434013000	None		1,252,382.10	N					
NELSON-RODNEY (U6449) 406 657-0229	S S-236		N						

Lat/Long 474334 / 1093805 **Beg/End Term** 45.56 / 45.75 **Beg/End Sta** 212+50.00 / 222+50.00

Contract No 15713 | **Contractor Nm** CENTURY COMPANIES, INC.

Cont Time	60	Wrk Day	**Award Dt**	08/06/2013	**Award Amt**	4,237,626.75	
CO Days	13		**Work Beg**	10/08/2013	**CO Amt**	140,987.00	
Adj Time	73		**Sub Work Cmplt**	01/29/2015	**Cont Total**	4,378,613.75	
Time Used	134.25 %	**Time Chrg**	98	**Final Accpt**	09/24/2015		

NH 61-3(31)83	OVERLAYS	3,587,281.80	4,237,626.75	423,762.68	103.85 %	52.63 %	4.90 %		
MISSOURI RIVER-N & S	Fergus	4,547,212.09	140,987.00	223,005.70					
8023031000	None		4,378,613.75	N					
NELSON-RODNEY (U6449) 406 657-0229	N N-61		N						

Lat/Long 482103 / 1075251 **Beg/End Term** 83.4 / 94.4 **Beg/End Sta** 30+00.00 / 608+44.00

Contract No 16511 | **Contractor Nm** NELCON, INC.

Cont Time	60	Wrk Day	**Award Dt**	09/06/2011	**Award Amt**	10,294,764.00	
CO Days	11		**Work Beg**	04/10/2012	**CO Amt**	148,979.81	
Adj Time	71		**Sub Work Cmplt**	07/31/2014	**Cont Total**	10,443,743.81	
Time Used	128.17 %	**Time Chrg**	91	**Final Accpt**	09/24/2015		

NH-HSIP 57-2(24)47	RECONSTRUCTION, GRADING	11,150,992.45	10,294,764.00	823,581.12	102.04 %	61.57 %	4.76 %		
7 KM EAST OF WINDHAM - EAST	Judith Basin	10,656,701.27	148,979.81	507,066.40					
4845024000	None		10,443,743.81	N					
NEVILLE-GARY (U6481) 406 657-0232	N N-57		N						

Lat/Long 470318 / 1095803 **Beg/End Term** 47.248 / 57.848 **Beg/End Sta** 10+00.00 / 556+73.67

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dubbs, Kyle | **Work Phone** 538-1322 | **Cell Phone** 350-0457 | **Email** kdubbs@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status			Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route			Mod CN (Y/N)					

Contract No	16512	**Contractor Nm**	NELCON, INC.	**Cont Time**	60	Wrk Day	**Award Dt**	06/05/2012	**Award Amt**	3,369,831.00					
				CO Days	0		**Work Beg**	09/10/2012	**CO Amt**	133,065.00					
				Adj Time	60		**Sub Work Cmplt**	01/03/2014	**Cont Total**	3,502,896.00					
			Time Used 80.00 %	**Time Chrg**	48		**Final Accpt**	09/17/2014							
NH 57-2(28)34		OVERLAYS		3,467,367.72	3,369,831.00	269,586.48	103.55 %	46.26 %	3.44 %						
STANFORD - EAST & WEST		Judith Basin		3,627,356.68	133,065.00	124,699.76									
7597028000		None			3,502,896.00	N									
DAHLKE-RYAN (U4059)	406 444-7292	N	N-57		N										
Lat/Long	470624 / 1101025		**Beg/End Term**	34.4 / 47.3			**Beg/End Sta**	64+52.00 / 741+62.88							
Contract No	PO915	**Contractor Nm**	MK WEEDEN CONSTRUCTION, INC.	**Cont Time**	30	Wrk Day	**Award Dt**	06/20/2013	**Award Amt**	860,176.24					
				CO Days	24		**Work Beg**	06/26/2013	**CO Amt**	100,086.50					
				Adj Time	54		**Sub Work Cmplt**	11/20/2013	**Cont Total**	960,262.74					
			Time Used 100.00 %	**Time Chrg**	54		**Final Accpt**	11/20/2014							
NH 61-3(32)73		RECONSTRUCTION, GRADING		.00	860,176.24	86,017.62	92.72 %	41.48 %	4.01 %						
S OF DY JCT REPAIR		Fergus		890,340.49	100,086.50	35,678.45									
7728032000		None			960,262.74	N									
		N			N										
Lat/Long	0 / 0		**Beg/End Term**	73.327 / 73.502			**Beg/End Sta**	/							
Contract No	PO970	**Contractor Nm**	CASINO CREEK CONCRETE INC	**Cont Time**	45	Wrk Day	**Award Dt**	08/16/2013	**Award Amt**	987,507.00					
				CO Days	0		**Work Beg**	11/13/2013	**CO Amt**	357,934.20					
				Adj Time	45		**Sub Work Cmplt**	06/03/2015	**Cont Total**	1,345,441.20					
			Time Used 95.56 %	**Time Chrg**	43		**Final Accpt**	09/24/2015							
NH 61-3(34)84		SLIDE OR SLOPE STABALIZATION		.00	987,507.00	98,750.70	95.74 %	72.10 %	5.53 %						
MOBRIDGE SLIDES - ARMELLS CRK		Fergus		1,288,174.80	357,934.20	71,199.93									
6754034000		None			1,345,441.20	N									
		N	N-61		N										
Lat/Long	0 / 0		**Beg/End Term**	/			**Beg/End Sta**	40+00.00 / 133+50.00							
Project Mgr Totals for	Dubbs, Kyle			60,496,980.90	56,205,441.04	4,957,610.45	101.02 %	88.72 %	7.04 %						

SiteManager Completed Contracts Construction Report

STMR0076

District 5	Billings						
Project Mgr	Dubbs, Kyle	Work Phone	538-1322	Cell Phone	350-0457	Email	kdubbs@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for Dubbs, Kyle		60,496,980.90	56,205,441.04	4,957,610.45	101.02 %	88.72 %	7.04 %
Cont Count 24		62,511,460.69	5,673,063.32	4,398,146.39			
Project Count 24			61,878,504.36				

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dyekman, Jeff | **Work Phone** 657-0246 | **Cell Phone** 672-9941 | **Email** jdyekman@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 01311 | **Contractor Nm** KNIFE RIVER CORPORATION - BLGS

Cont Time	30	Wrk Day	**Award Dt**	03/22/2011	**Award Amt**	506,802.55	
CO Days	18		**Work Beg**	08/04/2011	**CO Amt**	.00	
Adj Time	48		**Sub Work Cmplt**	11/14/2011	**Cont Total**	506,802.55	
Time Used	89.58 %	**Time Chrg**	43		**Final Accpt**	07/26/2012	

UPP 1004(10)		OVERLAYS	603,818.90	506,802.55	45,612.23	87.71 %	74.96 %	7.69 %	
GRAND - DIVISION TO 8TH - BLGS		Yellowstone	444,521.93	.00	34,189.77				
7238010000		None		506,802.55	N				
NELSON-RODNEY (U6449)	406 657-0229	U U-1004		N					

Lat/Long 454703 / 1083132 **Beg/End Term** 3.9 / 4.9 **Beg/End Sta** 10+00.00 / 62+66.01

Contract No 01510 | **Contractor Nm** COLSTRIP ELECTRIC INC

Cont Time	80	Cal Day	**Award Dt**	05/04/2010	**Award Amt**	259,457.29	
CO Days	0		**Work Beg**	08/03/2010	**CO Amt**	6,605.00	
Adj Time	80		**Sub Work Cmplt**	10/20/2011	**Cont Total**	266,062.29	
Time Used	110.00 %	**Time Chrg**	88		**Final Accpt**	05/30/2013	

IM-HSIP 1011(6)		SIGNALS	329,576.40	259,457.29	25,945.73	105.63 %	177.42 %	16.38 %	
SF089 SIGNAL FRONTAGE RD & ZOO DRIVE		Yellowstone	281,046.04	6,605.00	46,033.43				
6691006000		None		266,062.29	N				
WOSOBA-LEROY (U0342)	406 444-1280	I U-1011		N					

Lat/Long 454345 / 1083636 **Beg/End Term** 0.70 / 0.91 **Beg/End Sta** /

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dyekman, Jeff | **Work Phone** 657-0246 | **Cell Phone** 672-9941 | **Email** jdyekman@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 02910	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	120	Wrk Day	**Award Dt**	09/21/2010	**Award Amt**	7,480,819.37	
				CO Days	39		**Work Beg**	10/15/2010	**CO Amt**	1,026,802.15	
				Adj Time	159		**Sub Work Cmplt**	01/09/2012	**Cont Total**	8,507,621.52	
			Time Used	98.74 %	**Time Chrg**	157	**Final Accpt**	04/03/2014			
IM 90-8(155)437	TIED	MISCELLANEOUS		4,018,012.65	3,356,028.70	268,482.30		102.95 %	134.25 %	7.99 %	
MOSSMAIN INTCH - EAST		Yellowstone		4,512,951.11	1,027,653.15	360,447.03					
5174155000		None			4,383,681.85	Y					
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		Y						
Lat/Long 454530 / 1082936			**Beg/End Term**	437.4 / 461.0			**Beg/End Sta**	10+00.00 / 1246+08.00			
IM 90-8(159)457	TIED	OVERLAYS		4,774,457.76	4,124,790.67	329,983.25		104.97 %	43.51 %	3.32 %	
PINEHILLS INTCH - SE		Yellowstone		4,328,821.61	- 851.00	143,576.15					
5749159000		None			4,123,939.67	N					
DAHLKE-RYAN (U4059)	406 444-7292	I	I-90		N						
Lat/Long 454902 / 1082021			**Beg/End Term**	456.6 / 463.0			**Beg/End Sta**	1193+69.7 / 1495+00.0			
Contract Totals for 02910				8,792,470.41	7,480,819.37	598,465.55		103.93 %	84.22 %	5.70 %	
Project Count 2				8,841,772.72	1,026,802.15	504,023.18					
					8,507,621.52						
Contract No 03A10	**Contractor Nm** INTERMOUNTAIN SLURRY SEAL, INC.			**Cont Time**	30	Wrk Day	**Award Dt**	11/03/2010	**Award Amt**	832,689.20	
				CO Days	0		**Work Beg**	05/16/2011	**CO Amt**	.00	
				Adj Time	30		**Sub Work Cmplt**	12/05/2011	**Cont Total**	832,689.20	
			Time Used	90.00 %	**Time Chrg**	27	**Final Accpt**	09/27/2012			
NH 16-1(50)5		MICROSURFACING		845,532.60	832,689.20	108,249.60		86.39 %	40.78 %	6.14 %	
BILLINGS - NORTH		Yellowstone		719,351.70	.00	44,146.82					
6975050000		None			832,689.20	N					
DAHLKE-RYAN (U4059)	406 444-7292	N	N-16		N						
Lat/Long 455401 / 1082801			**Beg/End Term**	4.7 / 11.9			**Beg/End Sta**	20+40.00 / 393+26.00			

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dyekman, Jeff | **Work Phone** 657-0246 | **Cell Phone** 672-9941 | **Email** jdyekman@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 04411	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA		**Cont Time**	40	Wrk Day	**Award Dt**	04/19/2011	**Award Amt**	1,570,009.54	
				CO Days	3		**Work Beg**	07/06/2011	**CO Amt**	27,050.00	
				Adj Time	43		**Sub Work Cmplt**	03/27/2013	**Cont Total**	1,597,059.54	
			Time Used 130.23 %	**Time Chrg**	56		**Final Accpt**	01/30/2014			
IM 90-8(168)427		OVERLAYS		1,941,442.40	1,570,009.54	125,600.76		102.91 %	67.69 %	5.17 %	
PARK CITY INTERCHANGE - EAST		Stillwater		1,643,491.01	27,050.00	85,016.39					
7356168000		None			1,597,059.54	N					
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		N						
Lat/Long 454154 / 1084023		**Beg/End Term** 426.6 / 446.0				**Beg/End Sta** 135+60.60 / 595+52.90					
Contract No 04610	**Contractor Nm**	KNIFE RIVER CORPORATION - BLGS		**Cont Time**	35	Wrk Day	**Award Dt**	06/22/2010	**Award Amt**	333,600.13	
				CO Days	0		**Work Beg**	07/27/2010	**CO Amt**	.00	
				Adj Time	35		**Sub Work Cmplt**	09/07/2011	**Cont Total**	333,600.13	
			Time Used 85.71 %	**Time Chrg**	30		**Final Accpt**	03/22/2012			
HSIP 1099(52)		RECONSTRUCTION, GRADING		347,846.15	333,600.13	46,704.02		100.75 %	41.78 %	5.81 %	
SF069-PARKHILL/13TH ST WEST - BILLINGS		Yellowstone		336,098.27	.00	19,515.22					
6089052000		None			333,600.13	N					
DAHLKE-RYAN (U4059)	406 444-7292	U	M-10-87		N						
Lat/Long 454724 / 1083255		**Beg/End Term** 0.725 / 0.808				**Beg/End Sta** 10+00.00 / 14+40.00					
Contract No 06112	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA		**Cont Time**	120	Wrk Day	**Award Dt**	02/21/2012	**Award Amt**	2,466,340.00	
				CO Days	0		**Work Beg**	09/14/2012	**CO Amt**	11,705.72	
				Adj Time	120		**Sub Work Cmplt**	02/12/2014	**Cont Total**	2,478,045.72	
			Time Used 91.67 %	**Time Chrg**	110		**Final Accpt**	01/29/2015			
HSIP 56788(9)		RECONSTRUCTION, GRADING		2,556,847.75	2,466,340.00	234,302.30		106.26 %	163.33 %	14.53 %	
2001 - SAFETY IMP - W OF HUNTLEY		Yellowstone		2,633,108.71	11,705.72	382,678.15					
5028009000		None			2,478,045.72	N					
ERETH-STEVE (U1090)	406 444-6477	X	X-56788		N						
Lat/Long 455345 / 1082328		**Beg/End Term** 3.3 / 7.8				**Beg/End Sta** 323+61.47 / 563+48.76					

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dyekman, Jeff | **Work Phone** 657-0246 | **Cell Phone** 672-9941 | **Email** jdyekman@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 07411	**Contractor Nm** M.A. DEATLEY CONSTRUCTION, INC.			**Cont Time**	170	Wrk Day	**Award Dt**	06/07/2011	**Award Amt**	11,555,516.81	
				CO Days	57		**Work Beg**	09/13/2011	**CO Amt**	229,607.52	
				Adj Time	227		**Sub Work Cmplt**	03/04/2014	**Cont Total**	11,785,124.33	
			Time Used	102.20 %	**Time Chrg**	232	**Final Accpt**	05/28/2015			
NH 14-3(14)108		RECONSTRUCTION, GRADING		11,094,325.65	11,555,516.81	1,039,996.51		104.38 %	80.82 %	6.83 %	
SHAWMUT - WEST		Wheatland		12,301,227.62	229,607.52	840,502.19					
4075014000		None			11,785,124.33	N					
NEVILLE-GARY (U6481)	406 657-0232	N	N-14		N						
Lat/Long 462320 / 1093818			**Beg/End Term**	108.043 / 116.456			**Beg/End Sta**	345+00.00 / 788+00.00			
Contract No 08713	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	60	Wrk Day	**Award Dt**	07/25/2013	**Award Amt**	2,684,432.05	
				CO Days	21		**Work Beg**	09/16/2013	**CO Amt**	58,604.72	
				Adj Time	81		**Sub Work Cmplt**	04/28/2015	**Cont Total**	2,743,036.77	
			Time Used	91.36 %	**Time Chrg**	74	**Final Accpt**	09/24/2015			
UPP 1020(21)	TIED	OVERLAYS		1,409,420.00	1,575,671.65	157,567.17		108.41 %	127.00 %	11.28 %	
MONTANA AVE - BILLINGS		Yellowstone		1,774,644.35	61,272.12	200,104.19					
7719021000		None			1,636,943.77	N					
NELSON-RODNEY (U6449)	406 657-0229	U	U-1020		N						
Lat/Long 454644 / 1083034			**Beg/End Term**	2.1 / 4.3			**Beg/End Sta**	30+00.00 / 149+79.53			
UPP 1020(19)	TIED	OVERLAYS		1,018,456.40	1,108,760.40	110,876.04		102.15 %	50.05 %	4.91 %	
LAUREL ROAD - BILLINGS		Yellowstone		1,129,859.24	- 2,667.40	55,490.37					
7720019000		None			1,106,093.00	N					
NELSON-RODNEY (U6449)	406 657-0229	U	U-1020		N						
Lat/Long 454539 / 1083243			**Beg/End Term**	0.24 / 1.72			**Beg/End Sta**	10+31.12 / 103+20.24			
Contract Totals for 08713				2,427,876.40	2,684,432.05	268,443.21		105.89 %	95.21 %	8.80 %	
Project Count 2				2,904,503.59	58,604.72	255,594.56					
					2,743,036.77						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dyekman, Jeff | **Work Phone** 657-0246 | **Cell Phone** 672-9941 | **Email** jdyekman@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09709	**Contractor Nm**	KNIFE RIVER CORPORATION - BLGS	**Cont Time**	50	Wrk Day	**Award Dt**	07/28/2009	**Award Amt**	757,472.54		
			CO Days	0		**Work Beg**	08/24/2009	**CO Amt**	- 1,466.90		
			Adj Time	50		**Sub Work Cmplt**	10/06/2011	**Cont Total**	756,005.64		
		Time Used 98.00 %	**Time Chrg**	49		**Final Accpt**	05/24/2012				
STPS 308-1(28)2		RECONSTRUCTION, GRADING		1,083,315.53	757,472.54	90,896.70		93.80 %	71.33 %	9.14 %	
SLIDE 4 MILES WEST OF BEARCREEK		Carbon		709,099.50	- 1,466.90	64,837.60					
6544028000		None			756,005.64	N					
NELSON-RODNEY (U6449)	406 657-0229	S S-308			N						
Lat/Long 451018 / 1091232		**Beg/End Term** 2.4 / 2.6				**Beg/End Sta** 32+00.00 / 44+00.00					
Contract No 09710	**Contractor Nm**	HL CONSTRUCTION, INC.	**Cont Time**	10/15/2010	Cmplt Dt	**Award Dt**	08/10/2010	**Award Amt**	88,376.35		
			CO Days	0		**Work Beg**	09/13/2010	**CO Amt**	.00		
			Adj Time	10/15/2010		**Sub Work Cmplt**	09/12/2011	**Cont Total**	88,376.35		
		Time Used 100.00 %				**Final Accpt**	01/26/2012				
HSIP 416-1(14)1		SAFETY		75,306.95	88,376.35	8,837.64		96.72 %	123.47 %	12.77 %	
SF069 - FLASHER/GUARDRAIL-S BLGS		Yellowstone		85,474.60	.00	10,911.62					
6058014000		None			88,376.35	N					
WOSOBA-LEROY (U0342)	406 444-1280	S S-416			N						
Lat/Long 454404 / 1083200		**Beg/End Term** 0.11 / 1.21				**Beg/End Sta** 23+00.00 / 68+78.50					
Contract No 10508	**Contractor Nm**	(OBS)RIVERSIDE SAND & GRAVEL INC	**Cont Time**	90	Wrk Day	**Award Dt**	07/07/2008	**Award Amt**	2,423,305.77		
			CO Days	0		**Work Beg**	09/04/2008	**CO Amt**	271,849.67		
			Adj Time	90		**Sub Work Cmplt**	01/21/2011	**Cont Total**	2,695,155.44		
		Time Used 120.00 %	**Time Chrg**	108		**Final Accpt**	01/26/2012				
CM 1034(1)		RECONSTRUCTION, GRADING		2,653,215.49	2,423,305.75	339,262.81		96.32 %	145.80 %	19.05 %	
RIMROCK RD-SHILOH TO 54TH-BLGS		Yellowstone		2,596,080.55	271,849.67	494,639.34					
5035001000		None			2,695,155.42	Y					
NORDHAGEN-BLAIR (U6573)	406 444-9128	U U-1034			Y						
Lat/Long 454753 / 1083517		**Beg/End Term** 0.1 / 1.7				**Beg/End Sta** 16+23.10 / 43+22.50					

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dyekman, Jeff | **Work Phone** 657-0246 | **Cell Phone** 672-9941 | **Email** jdyekman@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 10514	**Contractor Nm** MILLENNIUM CONSTRUCTION & CONSULTIN			**Cont Time**	50	Wrk Day	**Award Dt**	06/03/2014	**Award Amt**	297,266.20	
				CO Days	0		**Work Beg**	07/25/2014	**CO Amt**	14,572.00	
				Adj Time	50		**Sub Work Cmplt**	01/09/2015	**Cont Total**	311,838.20	
			Time Used	102.00 %	**Time Chrg**	51	**Final Accpt**	05/28/2015			
STPS 238-2(10)68		SIDEWALK		290,875.40	297,266.20	50,535.25		98.56 %	129.47 %	21.29 %	
RYEGATE SIDEWALKS		Golden Valley		307,338.60	14,572.00	65,427.82					
7917010000		None			311,838.20	N					
NELSON-RODNEY (U6449)	406 657-0229	S	S-238		N						
Lat/Long 461755 / 1091528			**Beg/End Term**	68.7 / 68.5			**Beg/End Sta**	10+00.00 / 19+49.87			
Contract No 10613	**Contractor Nm** HIGHMARK TRAFFIC SERVICES, INC.			**Cont Time**	20	Wrk Day	**Award Dt**	06/25/2013	**Award Amt**	226,632.74	
				CO Days	0		**Work Beg**	07/29/2013	**CO Amt**	.00	
				Adj Time	20		**Sub Work Cmplt**	01/27/2014	**Cont Total**	226,632.74	
			Time Used	60.00 %	**Time Chrg**	12	**Final Accpt**	05/29/2014			
HSIP 4-1(64)43		SAFETY		217,263.00	226,632.74	33,994.91		99.07 %	72.60 %	10.99 %	
SF119 - SAFETY ROCKVALE - LAUREL		Carbon		224,522.67	.00	24,678.77					
7900064000		None			226,632.74	N					
WOSOBA-LEROY (U0342)	406 444-1280	N	N-4		N						
Lat/Long 453603 / 1085158			**Beg/End Term**	42.7 / 54.3			**Beg/End Sta**	/			
Contract No 10909	**Contractor Nm** KNIFE RIVER CORPORATION - BLGS			**Cont Time**	115	Wrk Day	**Award Dt**	10/06/2009	**Award Amt**	5,199,668.16	
				CO Days	42		**Work Beg**	11/13/2009	**CO Amt**	184,869.07	
				Adj Time	157		**Sub Work Cmplt**	12/08/2011	**Cont Total**	5,384,537.23	
			Time Used	103.82 %	**Time Chrg**	163	**Final Accpt**	10/31/2013			
ARRA 1031(11)		RECONSTRUCTION, GRADING		5,816,616.69	5,199,668.15	623,960.18		100.54 %	54.51 %	6.28 %	
SHILOH ROAD CORRIDOR-BILLINGS		Yellowstone		5,413,721.41	184,869.06	340,127.60					
4666011000		None			5,384,537.21	Y					
BENTE-FREDRICK (U0547)	406 444-7634	U	U-1031		Y						
Lat/Long 454544 / 1083703			**Beg/End Term**	1.938 / 2.912			**Beg/End Sta**	48+67.96 / 32+96.42			

SiteManager Completed Contracts Construction Report

STMR0076

District 5	Billings						
Project Mgr	Dyekman, Jeff	Work Phone	657-0246	Cell Phone	672-9941	Email	jdyekman@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	13309	Contractor Nm	(OBS)RIVERSIDE SAND & GRAVEL INC	Cont Time	190	Wrk Day	Award Dt	05/19/2009	Award Amt 8,478,131.62
				CO Days	-1		Work Beg	06/15/2009	CO Amt - 8,819.24
				Adj Time	189		Sub Work Cmplt	09/20/2011	Cont Total 8,469,312.38
			Time Used 115.87 %	Time Chrg	219		Final Accpt	07/25/2013	

ARRA 1031(9)		RECONSTRUCTION, GRADING		9,582,573.37	8,478,131.62	847,813.16	103.76 %	86.59 %	8.35 %
CANYON CREEK NORTH - BILLINGS		Yellowstone		8,788,166.23	- 8,819.24	734,121.20			
4666009001		None			8,469,312.38	N			
BENTE-FREDRICK (U0547)	406 444-7634	U	U-1031		N				

Lat/Long	474405 / 1083703	Beg/End Term	4.762 / 2.912	Beg/End Sta	3+13.05 / 32+96.42

SiteManager Completed Contracts Construction Report | STMR0076

District 5	Billings						
Project Mgr	Dyekman, Jeff	Work Phone	657-0246	Cell Phone	672-9941	Email	jdyekman@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	14308	Contractor Nm	(OBS)RIVERSIDE SAND & GRAVEL INC	Cont Time	60	Wrk Day	Award Dt	04/07/2008	Award Amt 974,546.77
				CO Days	0		Work Beg	05/27/2008	CO Amt - 98,095.39
				Adj Time	60		Sub Work Cmplt	03/02/2009	Cont Total 876,451.38
			Time Used 98.33 %	Time Chrg	59		Final Accpt	12/03/2009	

UPP 1027(7)	TIED	OVERLAYS		229,321.65	169,284.15	20,314.10	99.37 %	171.08 %	19.27 %				
YELLOWSTONE RIVER - BENCH - IRISTAN		Yellowstone		180,394.13	12,247.01	34,753.09							
6275007000		None			181,531.16	Y							
NYE-JOSEPH (U0269)	406 444-6267	U	U-1027		Y								
Lat/Long 484905 / 1082730			**Beg/End Term**	2.62 / 3.73			**Beg/End Sta**	10+00.00 / 68+60.00					
UPP 1006(10)	TIED	OVERLAYS		722,582.30	489,861.77	58,783.41	90.06 %	85.11 %	13.05 %				
BROADWATER - DIV TO 12TH ST WEST		Yellowstone		383,325.51	- 64,224.43	50,030.54							
6274010000		None			425,637.34	N							
DAHLKE-RYAN (U4059)	406 444-7292	U	U-1006		N								
Lat/Long 454637 / 1083150			**Beg/End Term**	3.45 / 4.94			**Beg/End Sta**	10+00.00 / 88+67.20					
UPP 1006(8)	TIED	OVERLAYS		463,497.00	315,400.85	37,848.10	89.46 %	118.70 %	18.65 %				
BROADWATER - 28TH TO SHILOH ROAD		Yellowstone		240,913.25	- 46,117.97	44,926.73							
6273008000		None			269,282.88	N							
DAHLKE-RYAN (U4059)	406 444-7292	U	U-1006		N								
Lat/Long 454636 / 1083609			**Beg/End Term**	0.00 / 1.52			**Beg/End Sta**	0+25.00 / 80+31.40					
Contract Totals for	14308			1,415,400.95	974,546.77	116,945.61	91.81 %	110.92 %	16.12 %				
Project Count	3			804,632.89	- 98,095.39	129,710.36							
					876,451.38								

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Dyekman, Jeff | **Work Phone** 657-0246 | **Cell Phone** 672-9941 | **Email** jdyekman@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 14415	**Contractor Nm** PRECISION HIGHWAY CONTRACTORS, INC.			**Cont Time**	20	Wrk Day	**Award Dt**	05/12/2015	**Award Amt**	36,129.75	
				CO Days	0		**Work Beg**	07/27/2015	**CO Amt**	.00	
				Adj Time	20		**Sub Work Cmplt**	09/09/2015	**Cont Total**	36,129.75	
			Time Used	45.00 %	**Time Chrg**	9	**Final Accpt**	01/29/2016			
HSIP 308-1(33)9		GUARDRAIL		64,725.70	36,129.75	5,419.46		84.33 %	82.79 %	14.73 %	
SF129 - GUARDRAIL BEARCREEK		Carbon		30,468.10	.00	4,486.50					
8051033000		None			36,129.75	N					
NELSON-JENNIFER M (U4348)	406 494-9636	S	S-308		N						
Lat/Long 450950 / 1090551			**Beg/End Term**	9.3 / 9.8			**Beg/End Sta**	/			
Contract No 14512	**Contractor Nm** ASPHALT SURFACE TECHNOLOGIES CORP			**Cont Time**	30	Wrk Day	**Award Dt**	06/05/2012	**Award Amt**	883,435.00	
				CO Days	0		**Work Beg**	08/25/2012	**CO Amt**	.00	
				Adj Time	30		**Sub Work Cmplt**	11/04/2013	**Cont Total**	883,435.00	
			Time Used	140.00 %	**Time Chrg**	42	**Final Accpt**	05/29/2014			
NH 61-1(16)7		MICROSURFACING		826,382.90	883,435.00	70,674.80		90.03 %	65.88 %	5.85 %	
NORTH OF ROUNDUP - NORTH		Musselshell		795,345.99	.00	46,560.28					
7592016000		None			883,435.00	N					
DAHLKE-RYAN (U4059)	406 444-7292	N	N-61		N						
Lat/Long 463509 / 1083529			**Beg/End Term**	7.08 / 13.08			**Beg/End Sta**	322+84.80 / 639+64.80			

SiteManager Completed Contracts Construction Report

STMR0076

District 5	Billings						
Project Mgr	Dyekman, Jeff	Work Phone	657-0246	Cell Phone	672-9941	Email	jdyekman@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES	
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used / C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)		
Design Engineer/Phone No	System/Route		Mod CN (Y/N)			

Contract No	14B08	Contractor Nm	MONTANA LINES, INC. - GFLS	Cont Time	60	Wrk Day	Award Dt	11/17/2008	Award Amt 331,815.48
				CO Days	0		Work Beg	05/05/2009	CO Amt .00
				Adj Time	60		Sub Work Cmplt	03/08/2010	Cont Total 331,815.48
			Time Used 55.00 %	Time Chrg	33		Final Accpt	11/19/2010	

IM 90-8(165)455	TIED	SIGNALS		253,923.25	198,131.16	35,663.61	96.71 %	100.79 %	18.76 %			
JOHNSON LANE I 90 SIGNAL		Yellowstone		191,613.76	.00	35,946.97						
6755165000		None			198,131.16	Y						
WOSOBA-LEROY (U0342)	406 444-1280	I	I-90		Y							
Lat/Long 454854 / 1082450			**Beg/End Term** 455 /			**Beg/End Sta** /						
STPU 1033(1)	TIED	SIGNALS		189,743.25	133,684.32	24,063.18	93.11 %	135.97 %	26.29 %			
SIGNAL-MIDLAND ROAD-BILLINGS		Yellowstone		124,474.93	.00	32,719.65						
5574001000		None			133,684.32	N						
NORDHAGEN-BLAIR (U6573)	406 444-9128	U	U-1033		N							
Lat/Long 454457 / 1083208			**Beg/End Term** 0.189 /			**Beg/End Sta** /						
Contract Totals for	14B08			443,666.50	331,815.48	59,726.79	95.26 %	114.97 %	21.72 %			
Project Count	2			316,088.69	.00	68,666.62						
					331,815.48							

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Dyekman, Jeff**	**Work Phone**	657-0246	**Cell Phone**	672-9941	**Email**	jdyekman@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No	**18512**	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	90	Wrk Day	**Award Dt**	06/19/2012	**Award Amt** 5,578,407.45
				CO Days	12		**Work Beg**	08/02/2012	**CO Amt** 31,007.65
				Adj Time	102		**Sub Work Cmplt**	06/05/2014	**Cont Total** 5,609,415.10
			Time Used 107.84 %	**Time Chrg**	110		**Final Accpt**	01/29/2015	

NH 4-2(37)53	TIED	OVERLAYS		593,426.19	564,702.60	45,176.21	99.94 %	143.67 %	11.40 %				
LAUREL-SOUTH		Yellowstone		569,356.11	5,000.00	64,906.87							
7594037000		None			569,702.60	N							
NEVILLE-GARY (U6481)	406 657-0232	P	N-4		N								
Lat/Long 453947 / 1084612			**Beg/End Term** 53.5 / 54.3				**Beg/End Sta** 138+84.00 / 180+50.00						
NH 16-1(52)12	TIED	OVERLAYS		5,339,871.72	5,013,704.85	401,096.39	100.88 %	47.65 %	3.76 %				
NORTH OF BILLINGS - NORTH		Yellowstone		5,084,246.55	26,007.65	191,106.52							
7593052000		None			5,039,712.50	N							
NELSON-RODNEY (U6449)	406 657-0229	N	N-16		N								
Lat/Long 460152 / 1082800			**Beg/End Term** 11.85 / 23.27				**Beg/End Sta** 8+00.00 / 610+18.89						
Contract Totals for	**18512**			5,933,297.91	5,578,407.45	446,272.60	100.79 %	57.37 %	4.53 %				
Project Count	2			5,653,602.66	31,007.65	256,013.39							
					5,609,415.10								
Project Mgr Totals for	**Dyekman, Jeff**			57,342,377.05	52,964,854.74	5,187,659.82	102.03 %	85.82 %	7.97 %				
Cont Count	21			55,829,663.48	1,754,291.96	4,451,880.81							
Project Count	27				54,719,146.70								

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**					
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**			
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**							

Contract No 03B14 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

				Cont Time	75	Wrk Day	**Award Dt**	11/25/2014	**Award Amt**	968,186.85				
				CO Days	0		**Work Beg**	03/16/2015	**CO Amt**	.00				
				Adj Time	75		**Sub Work Cmplt**	09/10/2015	**Cont Total**	968,186.85				
			Time Used	98.67 %	**Time Chrg**	74		**Final Accpt**	01/29/2016					
STPB 81018(3)		BRIDGE CONSTRUCTION, REHAB AND F			1,009,754.80	968,186.85	116,182.42	96.33 %	125.80 %	15.67 %				
SARPY CREEK - 5 MILES EAST OF HYSHAM		Treasure			932,693.30	.00	146,162.45							
8793003000		None				968,186.85	N							
OLSEN-JEFF (U6628)	406 444-7610	X	X-81018			N								
Lat/Long 461727 / 1070610				**Beg/End Term**	4.2 / 4.3			**Beg/End Sta**	16+70.90 / 22+05.27					

Contract No 04B12 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

				Cont Time	75	Wrk Day	**Award Dt**	01/15/2013	**Award Amt**	9,247,837.56				
				CO Days	8		**Work Beg**	07/23/2013	**CO Amt**	297,279.27				
				Adj Time	83		**Sub Work Cmplt**	01/14/2015	**Cont Total**	9,545,116.83				
			Time Used	100.00 %	**Time Chrg**	83		**Final Accpt**	05/28/2015					
HSIP 39-1(43)2	TIED	SAFETY			284,735.00	240,239.00	24,023.90	88.11 %	76.57 %	13.19 %				
SF 099 NORTH OF LAME DEER		Rosebud			139,506.94	- 81,906.48	18,394.32							
7189043000		None				158,332.52	N							
GILBERT-KEVIN (U2995)	406 444-6230	P	P-39			N								
Lat/Long 453932 / 1064136				**Beg/End Term**	0.40 / 4.24			**Beg/End Sta**	21+00.80 / 223+77.03					
IM 90-9(112)544	TIED	OVERLAYS			9,002,160.40	9,007,598.56	900,759.86	104.50 %	35.15 %	3.23 %				
WYOMING LINE - NORTH		Big Horn			9,809,469.12	379,185.75	316,613.60							
7015112000		None				9,386,784.31	N							
NELSON-RODNEY (U6449)	406 657-0229	I	I-90			N								
Lat/Long 450338 / 1072010				**Beg/End Term**	543.50 / 554.48			**Beg/End Sta**	634+04.00 / 1214+18.5					
Contract Totals for 04B12					9,286,895.40	9,247,837.56	924,783.76	104.23 %	36.23 %	3.37 %				
Project Count 2					9,948,976.06	297,279.27	335,007.92							
						9,545,116.83								

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No 05513 | **Contractor Nm** NELCON, INC.

Cont Time	70	Wrk Day	**Award Dt**	05/21/2013	**Award Amt**	3,908,707.00			
CO Days	12		**Work Beg**	08/22/2013	**CO Amt**	- 43,175.95			
Adj Time	82		**Sub Work Cmplt**	01/15/2015	**Cont Total**	3,865,531.05			
Time Used	106.10 %	**Time Chrg**	87		**Final Accpt**	03/26/2015			

STPS 314-1(21)7		OVERLAYS		3,505,767.05	3,908,707.00	390,870.70	101.93 %	54.22 %	5.38 %		
JCT 566-SOUTH		Big Horn		3,939,954.68	- 43,175.95	211,940.67					
7895021000		None			3,865,531.05	N					
NELSON-RODNEY (U6449)	406 657-0229	S	S-314		N						

Lat/Long 450621 / 1064915 **Beg/End Term** 6.8 / 17.5 **Beg/End Sta** 10+00.00 / 578+65.6

Contract No 06913 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	40	Wrk Day	**Award Dt**	09/26/2013	**Award Amt**	1,974,504.88			
CO Days	0		**Work Beg**	07/07/2014	**CO Amt**	.00			
Adj Time	40		**Sub Work Cmplt**	12/10/2014	**Cont Total**	1,974,504.88			
Time Used	82.50 %	**Time Chrg**	33		**Final Accpt**	03/26/2015			

IM 94-1(81)7		OVERLAYS		2,285,017.60	1,974,504.88	197,450.49	103.79 %	28.89 %	2.78 %		
BALLANTINE-WEST		Yellowstone		2,049,340.90	.00	57,045.40					
7589081000		None			1,974,504.88	N					
NEVILLE-GARY (U6481)	406 657-0232	I	I-94		N						

Lat/Long 455426 / 1081507 **Beg/End Term** 7.0 / 13.4 **Beg/End Sta** 1523+10 / 1862+11

Contract No 07314 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	35	Wrk Day	**Award Dt**	04/08/2014	**Award Amt**	701,667.45			
CO Days	0		**Work Beg**	07/19/2014	**CO Amt**	40,102.70			
Adj Time	35		**Sub Work Cmplt**	02/03/2015	**Cont Total**	741,770.15			
Time Used	97.14 %	**Time Chrg**	34		**Final Accpt**	07/30/2015			

NH 37-1(40)37		REHAB (MINOR GRADE & OVERLAY)		656,430.50	701,667.45	70,166.75	94.28 %	77.45 %	7.77 %		
MUDDY CREEK ROAD TURN LANES		Big Horn		699,368.43	40,102.70	54,344.21					
7909040000		None			741,770.15	N					
NELSON-RODNEY (U6449)	406 657-0229	N	N-37		N						

Lat/Long 453730 / 1064500 **Beg/End Term** 36.9 / 37.2 **Beg/End Sta** 35+89.35 / 52+94.64

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 07713	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	120	Wrk Day	**Award Dt**	07/25/2013	**Award Amt**	10,641,259.00	
				CO Days	13		**Work Beg**	09/09/2013	**CO Amt**	193,121.13	
				Adj Time	133		**Sub Work Cmplt**	02/15/2015	**Cont Total**	10,834,380.13	
			Time Used	98.50 %	**Time Chrg**	131	**Final Accpt**	07/30/2015			
IM 94-1(79)47		OVERLAYS		11,944,210.88	10,641,259.00	851,300.72		100.74 %	61.69 %	4.81 %	
CUSTER TO HYSHAM		Treasure		10,914,352.95	193,121.13	525,200.83					
7590079000		None			10,834,380.13	N					
NELSON-RODNEY (U6449)	406 657-0229	I	I-94		N						
Lat/Long 461120 / 1071647			**Beg/End Term**	46.7 / 67.0			**Beg/End Sta**	30+00.00 / 1076+40.00			
Contract No 08314	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	140	Wrk Day	**Award Dt**	04/08/2014	**Award Amt**	10,964,270.49	
				CO Days	0		**Work Beg**	06/09/2014	**CO Amt**	265,298.25	
				Adj Time	140		**Sub Work Cmplt**	12/07/2015	**Cont Total**	11,229,568.74	
			Time Used	96.43 %	**Time Chrg**	135	**Final Accpt**	03/24/2016			
IM 90-9(124)486	TIED	OVERLAYS		4,363,913.17	3,972,890.05	317,831.20		100.58 %	28.91 %	2.30 %	
TOLUCA - EAST		Big Horn		4,003,419.09	7,515.60	91,882.73					
8152124000		None			3,980,405.65	N					
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		N						
Lat/Long 454449 / 1074436			**Beg/End Term**	486.3 / 492.5			**Beg/End Sta**	1583+81.5 / 1914+01.9			
IM-STPX 90-9(122)493	TIED	OVERLAYS		7,299,792.24	6,991,380.44	559,310.44		104.69 %	57.67 %	4.25 %	
HARDIN - E & W		Big Horn		7,589,112.86	257,782.65	322,580.04					
8151122000		None			7,249,163.09	N					
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		N						
Lat/Long 454418 / 1073438			**Beg/End Term**	492.5 / 502.9			**Beg/End Sta**	1914+01.9 / 451+75.70			
Contract Totals for 08314				11,663,705.41	10,964,270.49	877,141.64		103.23 %	47.25 %	3.58 %	
Project Count 2				11,592,531.95	265,298.25	414,462.77					
					11,229,568.74						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Johnson, Shane | **Work Phone** 657-0241 | **Cell Phone** 670-7889 | **Email** shajohnson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 09814	**Contractor Nm** SLETTEN CONSTRUCTION COMPANY			**Cont Time**	60	Wrk Day	**Award Dt**	09/02/2014	**Award Amt**	725,332.90	
				CO Days	0		**Work Beg**	04/28/2015	**CO Amt**	.00	
				Adj Time	60		**Sub Work Cmplt**	09/04/2015	**Cont Total**	725,332.90	
			Time Used	95.00 %	**Time Chrg**	57	**Final Accpt**	01/29/2015			
STPB 9002(964)		BRIDGE CONSTRUCTION, REHAB AND F		656,746.60	725,332.90	108,799.94		97.94 %	75.58 %	11.58 %	
LODGE GRASS CR - S LODGE GRASS		Big Horn		710,356.24	.00	82,231.11					
6858964000		None			725,332.90	N					
OLSEN-JEFF (U6628)	406 444-7610	R	X-02332		N						
Lat/Long 451835 / 1072139			**Beg/End Term**	0.2 / 0.3			**Beg/End Sta**	9+55.00 / 14+00.00			
Contract No 10215	**Contractor Nm** PRINCE, INC.			**Cont Time**	60	Wrk Day	**Award Dt**	03/10/2015	**Award Amt**	3,325,464.35	
				CO Days	0		**Work Beg**	04/22/2015	**CO Amt**	.00	
				Adj Time	60		**Sub Work Cmplt**	12/08/2015	**Cont Total**	3,325,464.35	
			Time Used	68.33 %	**Time Chrg**	41	**Final Accpt**	03/24/2016			
STPS 314-1(23)0		OVERLAYS		3,514,728.40	3,325,464.35	266,037.15		94.89 %	54.47 %	4.59 %	
DECKER-NORTH AND SOUTH		Big Horn		3,155,616.47	.00	144,914.00					
8172023000		None			3,325,464.35	N					
NELSON-RODNEY (U6449)	406 657-0229	S	S-314		N						
Lat/Long 450112 / 1065051			**Beg/End Term**	0.0 / 6.8			**Beg/End Sta**	0+00.00 / 357+55.00			
Contract No 10312	**Contractor Nm** HELENA SAND & GRAVEL, INC.			**Cont Time**	120	Wrk Day	**Award Dt**	04/03/2012	**Award Amt**	3,611,552.00	
				CO Days	5		**Work Beg**	05/15/2012	**CO Amt**	101,226.25	
				Adj Time	125		**Sub Work Cmplt**	10/08/2014	**Cont Total**	3,712,778.25	
			Time Used	100.80 %	**Time Chrg**	126	**Final Accpt**	03/26/2015			
NH 63-1(14)0		RECONSTRUCTION, GRADING		3,491,335.18	3,611,552.00	288,924.16		98.13 %	113.08 %	8.97 %	
US 12/ US 191 - INTERSECTION IMPROVEMEN		Wheatland		3,643,365.76	101,226.25	326,703.49					
4072014000		None			3,712,778.25	N					
DAHLKE-RYAN (U4059)	406 444-7292	N	N-63, P-14, N-14		N						
Lat/Long 462612 / 1094850			**Beg/End Term**	100.5 / 101.4			**Beg/End Sta**	30+50.00 / 44+50.00			

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Johnson, Shane**	**Work Phone**	657-0241	**Cell Phone**	670-7889	**Email**	shajohnson@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No	**14215**	**Contractor Nm**	RMD HOLDINGS, LTD.	**Cont Time**	100	Wrk Day	**Award Dt**	02/24/2015	**Award Amt**	1,233,024.80	
				CO Days	33		**Work Beg**	04/09/2015	**CO Amt**	110,906.88	
				Adj Time	133		**Sub Work Cmplt**	11/23/2015	**Cont Total**	1,343,931.68	
			Time Used 98.50 %	**Time Chrg**	131		**Final Accpt**	03/24/2016			

IM STWD(301)		FENCING		1,036,858.00	1,233,024.80	147,962.98	96.36	%	57.30	%	6.55	%
D5 IM FENCING - CHAIN LINK		Stillwater		1,294,975.63	110,906.88	84,779.36						
8131301000		None			1,343,931.68	N						
NELSON-RODNEY (U6449)	406 657-0229	I	I-94, I-90		N							

Lat/Long 454735 / 1082814 **Beg/End Term** 426.0 / 457.0 **Beg/End Sta** /

Project Mgr Totals for	**Johnson, Shane**	49,051,449.82	47,301,807.28	4,239,620.71	101.27	%	56.20	%	4.87	%
Cont Count	11	48,881,532.37	964,758.53	2,382,792.21						
Project Count	13		48,266,565.81							

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Leligdowicz, Joe | **Work Phone** 665-2774 | **Cell Phone** N/A | **Email** jleligdowicz@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	02509	**Contractor Nm**	(OBS)RIVERSIDE SAND & GRAVEL INC	**Cont Time**	120	Wrk Day	**Award Dt**	06/09/2009	**Award Amt**	4,589,176.24				
				CO Days	40		**Work Beg**	07/30/2009	**CO Amt**	282,625.16				
				Adj Time	160		**Sub Work Cmplt**	09/16/2011	**Cont Total**	4,871,801.40				
			Time Used	100.63 %	**Time Chrg**	161		**Final Accpt**	07/25/2013					
HSIP-STPP-STPE 4-2(26)54		OVERLAYS		5,177,049.38	4,589,176.24	458,917.62	101.47 %	162.10 %	15.05 %					
LAUREL - NORTHEAST		Yellowstone		4,943,626.85	282,625.16	743,926.23								
5186026000		None			4,871,801.40	Y								
HOLIEN-DAVID (U2412)	406 444-6118	P	P-4		Y									
Lat/Long	454036 / 1084426		**Beg/End Term**	54.3 / 58.2			**Beg/End Sta**	6+00.00 / 208+00.00						
Contract No	02C09	**Contractor Nm**	PRINCE, INC.	**Cont Time**	90	Wrk Day	**Award Dt**	04/06/2010	**Award Amt**	6,184,834.45				
				CO Days	4		**Work Beg**	09/21/2010	**CO Amt**	245,603.96				
				Adj Time	94		**Sub Work Cmplt**	12/27/2011	**Cont Total**	6,430,438.41				
			Time Used	114.89 %	**Time Chrg**	108		**Final Accpt**	09/27/2012					
ARRA-IM 94-1(68)24		OVERLAYS		7,063,460.20	6,184,834.44	494,786.76	97.53 %	28.91 %	2.28 %					
POMPEYS PILLAR - WACO INTCH		Yellowstone		6,271,512.85	245,603.96	143,033.18								
5178068000		None			6,430,438.40	Y								
NEVILLE-GARY (U6481)	406 657-0232	I	I-94		Y									
Lat/Long	460049 / 1075201		**Beg/End Term**	23.91 / 26.03			**Beg/End Sta**	0+03.80 / 667+20.70						
Contract No	06810	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	150	Wrk Day	**Award Dt**	08/24/2010	**Award Amt**	10,333,333.33				
				CO Days	0		**Work Beg**	09/21/2010	**CO Amt**	591,154.11				
				Adj Time	150		**Sub Work Cmplt**	06/18/2012	**Cont Total**	10,924,487.44				
			Time Used	85.33 %	**Time Chrg**	128		**Final Accpt**	09/26/2013					
NH 4-1(19)13 F		RECONSTRUCTION, GRADING		10,108,738.63	10,333,333.33	826,666.67	104.54 %	67.43 %	4.88 %					
BRIDGER - SOUTH		Carbon		11,420,903.52	591,154.11	557,444.68								
3179019000		None			10,924,487.44	N								
NELSON-RODNEY (U6449)	406 657-0229	N	N-4		N									
Lat/Long	451217 / 1085159		**Beg/End Term**	12.6 / 25.7			**Beg/End Sta**	217+00.00 / 428+12.00						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Leligdowicz, Joe | **Work Phone** 665-2774 | **Cell Phone** N/A | **Email** jleligdowicz@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 12911 | **Contractor Nm** (OBS)RIVERSIDE SAND & GRAVEL INC

Cont Time	25	Wrk Day	**Award Dt**	09/13/2011	**Award Amt**	699,003.40			
CO Days	0		**Work Beg**	09/27/2011	**CO Amt**	31,990.00			
Adj Time	25		**Sub Work Cmplt**	04/17/2012	**Cont Total**	730,993.40			
Time Used	96.00 %	**Time Chrg**	24		**Final Accpt**	09/27/2012			

IM-SFCI 90-9(116)506		RECONSTRUCTION, GRADING		462,921.75	699,003.40	69,900.34	100.01 %	70.51 %	6.74 %			
BATTLEFIELD INT FLOOD REPAIR/MT11-1		Big Horn		731,031.75	31,990.00	49,288.25						
7730116000		None			730,993.40	N						
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		N							

Lat/Long 453502 / 1072723 **Beg/End Term** 509.6 / 511.2 **Beg/End Sta** /

Contract No 15311 | **Contractor Nm** HARDRIVES CONSTRUCTION, INC

Cont Time	30	Wrk Day	**Award Dt**	04/05/2011	**Award Amt**	237,811.85			
CO Days	0		**Work Beg**	05/16/2011	**CO Amt**	.00			
Adj Time	30		**Sub Work Cmplt**	12/19/2011	**Cont Total**	237,811.85			
Time Used	70.00 %	**Time Chrg**	21		**Final Accpt**	01/31/2013			

UPP 6903(2)		OVERLAYS		304,086.20	237,811.85	19,024.95	94.44 %	125.23 %	10.61 %			
E RAILROAD ST - EAST - LAUREL		Yellowstone		224,597.11	.00	23,824.84						
7239002000		None			237,811.85	N						
NELSON-RODNEY (U6449)	406 657-0229	U	U-6903		N							

Lat/Long 454006 / 1084608 **Beg/End Term** 0.00 / 1.00 **Beg/End Sta** 30+00.00 / 82+45.72

Project Mgr Totals for	**Leligdowicz, Joe**	23,116,256.16	22,044,159.26	1,869,296.34	101.71 %	81.18 %	6.43 %		
Cont Count	5	23,591,672.08	1,151,373.23	1,517,517.18					
Project Count	5		23,195,532.49						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Muhlbeier, Jay | **Work Phone** 657-0241 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**				
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**		
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No 01912 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	20	Wrk Day	**Award Dt**	10/23/2012	**Award Amt**	100,807.00					
CO Days	0		**Work Beg**	03/27/2013	**CO Amt**	.00					
Adj Time	20		**Sub Work Cmplt**	07/26/2013	**Cont Total**	100,807.00					
Time Used	35.00 %	**Time Chrg**	7		**Final Accpt**	07/31/2014					

HSIP 45-2(11)33		BRIDGE CONSTRUCTION, REHAB AND F		156,168.00	100,807.00	18,145.26	97.02 %	44.11 %	8.18 %		
SF109-BRIDGE RAIL-S OF HARLOWTON		Wheatland		97,807.00	.00	8,004.01					
7525011000		None			100,807.00	N					
OLSEN-JEFF (U6628)	406 444-7610	P	P-45		N						

Lat/Long 461652 / 1095300 **Beg/End Term** / **Beg/End Sta** 1726+30.0 / 1736+30.0

Contract No 03C10 | **Contractor Nm** (OBS)RIVERSIDE SAND & GRAVEL INC

Cont Time	45	Wrk Day	**Award Dt**	12/14/2010	**Award Amt**	807,845.00					
CO Days	0		**Work Beg**	06/24/2011	**CO Amt**	3,117.50					
Adj Time	45		**Sub Work Cmplt**	12/07/2011	**Cont Total**	810,962.50					
Time Used	68.89 %	**Time Chrg**	31		**Final Accpt**	09/27/2012					

STPP 78-1(5)20		OVERLAYS		932,452.95	807,845.00	64,627.60	91.78 %	50.71 %	4.40 %		
ROSCOE - NORTH		Carbon		744,281.16	3,117.50	32,771.95					
4071005000		None			810,962.50	N					
NEVILLE-GARY (U6481)	406 657-0232	P	P-78		N						

Lat/Long 452241 / 1092850 **Beg/End Term** 20.149 / 25.070 **Beg/End Sta** 10+00.00 / 270+00.00

Contract No 05313 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	40	Wrk Day	**Award Dt**	03/28/2013	**Award Amt**	2,163,526.25					
CO Days	0		**Work Beg**	06/18/2013	**CO Amt**	.00					
Adj Time	40		**Sub Work Cmplt**	12/09/2013	**Cont Total**	2,163,526.25					
Time Used	80.00 %	**Time Chrg**	32		**Final Accpt**	05/29/2014					

IM 90-9(114)503		OVERLAYS		2,104,935.30	2,163,526.25	259,623.15	104.25 %	38.33 %	4.41 %		
DUNMORE-EAST		Big Horn		2,255,529.52	.00	99,505.64					
7588114000		None			2,163,526.25	N					
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		N						

Lat/Long 453845 / 1074740 **Beg/End Term** 502.9 / 508.7 **Beg/End Sta** 32+80.84 / 338+76.84

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Muhlbeier, Jay | **Work Phone** 657-0241 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**				
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**		**C.E. Used**		**C.E. Cost**
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**						
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**								

Contract No 06309 | **Contractor Nm** KNIFE RIVER CORPORATION - BLGS

Cont Time	150	Wrk Day	**Award Dt**	03/23/2009	**Award Amt**	7,718,155.42								
CO Days	30		**Work Beg**	04/15/2009	**CO Amt**	88,721.30								
Adj Time	180		**Sub Work Cmplt**	11/25/2011	**Cont Total**	7,806,876.72								
Time Used	98.89 %	**Time Chrg**	178		**Final Accpt**	07/25/2013								
MT-STPU-CM 1031(8)		RECONSTRUCTION, GRADING		8,113,132.05	7,718,155.42	1,157,723.31	101.76 %	58.70 %	8.55 %					
POLY DRIVE SOUTH-BILLINGS		Yellowstone		7,944,601.90	88,721.30	679,607.31								
4666008002		None			7,806,876.72	Y								
BENTE-FREDRICK (U0547)	406 444-7634	U	U-1031		Y									
Lat/Long	454700 / 1085452	**Beg/End Term**	1.938 / 0.245		**Beg/End Sta**	48+67.75 / 75+94.58								

Contract No 06809 | **Contractor Nm** OFTEDAL CONSTRUCTION, INC.

Cont Time	120	Wrk Day	**Award Dt**	09/08/2009	**Award Amt**	3,450,648.16								
CO Days	0		**Work Beg**	10/23/2009	**CO Amt**	- 4,507.07								
Adj Time	120		**Sub Work Cmplt**	11/08/2011	**Cont Total**	3,446,141.09								
Time Used	99.17 %	**Time Chrg**	119		**Final Accpt**	09/27/2012								
ARRA 421-1(4)6		OVERLAYS		4,133,483.00	3,450,648.14	345,064.81	98.02 %	51.68 %	5.28 %					
7 KM EAST OF COLUMBUS - EAST		Stillwater		3,377,769.15	- 4,507.07	178,316.00								
4486004000		None			3,446,141.07	Y								
MALONE-KEVIN (U0723)	406 444-9369	S	S-421		Y									
Lat/Long	453339 / 1090858	**Beg/End Term**	5.89 / 8.47		**Beg/End Sta**	10+60.00 / 54+00.00								

Contract No 06B09 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	240	Wrk Day	**Award Dt**	10/20/2009	**Award Amt**	12,989,151.27								
CO Days	0		**Work Beg**	11/13/2009	**CO Amt**	- 12,934.95								
Adj Time	240		**Sub Work Cmplt**	03/15/2012	**Cont Total**	12,976,216.32								
Time Used	100.00 %	**Time Chrg**	240		**Final Accpt**	07/31/2014								
STPP 78-2(9)30		RECONSTRUCTION, GRADING		13,682,772.22	12,989,151.27	1,298,915.13	102.64 %	71.02 %	6.93 %					
ABSAROKEE - N & S		Stillwater		13,318,800.83	- 12,934.95	922,511.48								
0920009000		None			12,976,216.32	N								
BENTE-FREDRICK (U0547)	406 444-7634	P	P-78		N									
Lat/Long	453245 / 1092239	**Beg/End Term**	29.85 / 36.98		**Beg/End Sta**	10+74.76 / 126+77.61								

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Muhlbeier, Jay | **Work Phone** 657-0241 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						

Contract No	07810	**Contractor Nm**	KNIFE RIVER CORPORATION - YELLOWSTO	**Cont Time**	200	Wrk Day	**Award Dt**	09/07/2010	**Award Amt**	7,720,148.12					
				CO Days	15		**Work Beg**	10/17/2010	**CO Amt**	544,693.84					
				Adj Time	215		**Sub Work Cmplt**	01/15/2013	**Cont Total**	8,264,841.96					
			Time Used	93.95	%	**Time Chrg**	202		**Final Accpt**	05/29/2014					
STPP 72-1(13)12			RECONSTRUCTION, GRADING			7,822,524.49		7,720,148.12		694,813.33	102.29	%	83.84	%	6.89 %
2 KM NORTH OF BELFRY - NORTH			Carbon			8,454,416.45		544,693.84		582,542.87					
1016013000			None					8,264,841.96		Y					
DALSOGLIO-MICHAEL (U1921)	406 444-6250		P	P-72				Y							
Lat/Long	451132 / 1085903			**Beg/End Term**	12.06 / 16.06					**Beg/End Sta**	41+00.00 / 105+15.09				
Contract No	08311	**Contractor Nm**	WICKENS CONSTRUCTION, INC.	**Cont Time**	140	Wrk Day	**Award Dt**	08/23/2011	**Award Amt**	9,411,872.38					
				CO Days	12		**Work Beg**	10/03/2011	**CO Amt**	- 183,075.50					
				Adj Time	152		**Sub Work Cmplt**	11/06/2013	**Cont Total**	9,228,796.88					
			Time Used	96.05	%	**Time Chrg**	146		**Final Accpt**	03/27/2014					
NH 63-1(12)7			RECONSTRUCTION, GRADING			8,939,614.54		9,411,872.37		658,831.07	98.54	%	67.12	%	4.86 %
11 KM N OF HARLOWTON - NORTH			Wheatland			9,094,334.21		- 183,075.50		442,212.41					
4072012000			None					9,228,796.87		N					
MALONE-KEVIN (U0723)	406 444-9369		N	N-63				N							
Lat/Long	463417 / 1094557			**Beg/End Term**	7.0 / 14.2					**Beg/End Sta**	108+97.78 / 225+15.00				
Contract No	11110	**Contractor Nm**	TRAPPER PEAK CONSTRUCTION INC	**Cont Time**	120	Wrk Day	**Award Dt**	02/23/2010	**Award Amt**	2,579,150.07					
				CO Days	20		**Work Beg**	04/23/2010	**CO Amt**	312,163.35					
				Adj Time	140		**Sub Work Cmplt**	10/31/2013	**Cont Total**	2,891,313.42					
			Time Used	167.86	%	**Time Chrg**	235		**Final Accpt**	01/30/2014					
STPS 421-2(3)9			RECONSTRUCTION, GRADING			2,775,347.20		2,579,150.06		206,332.00	101.19	%	247.68	%	17.47 %
CARBON CO. LINE - EAST			Carbon			2,925,637.05		312,163.35		511,041.70					
4487003000			None					2,891,313.41		N					
MALONE-KEVIN (U0723)	406 444-9369		S	S-421				N							
Lat/Long	453246 / 1090652			**Beg/End Term**	8.6 / 10.7					**Beg/End Sta**	54.00 / 87+20				

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Muhlbeier, Jay**	**Work Phone**	657-0241	**Cell Phone**	N/A	**Email**	

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No	**13812**	**Contractor Nm**	HELENA SAND & GRAVEL, INC.	**Cont Time**	75	Wrk Day	**Award Dt**	09/04/2012	**Award Amt** 3,293,293.00
				CO Days	2		**Work Beg**	10/11/2012	**CO Amt** 67,958.00
				Adj Time	77		**Sub Work Cmplt**	12/30/2013	**Cont Total** 3,361,251.00
			Time Used 103.90 %	**Time Chrg**	80		**Final Accpt**	07/31/2014	

STPS 238-2(4)61		RECONSTRUCTION, GRADING		3,551,280.30	3,293,293.00	329,329.30	98.59 %	105.05 %	10.44 %
4 KM NORTH OF RYGATE-NORTH		Golden Valley		3,313,963.58	67,958.00	345,976.16			
4850004000		None			3,361,251.00	N			
NELSON-RODNEY (U6449)	406 657-0229	S	S-238		N				

Lat/Long 462329 / 1091526 **Beg/End Term** 60.7 / 63+1.96 **Beg/End Sta** 10+00.00 / 218+00.00

Project Mgr Totals for	**Muhlbeier, Jay**	52,211,710.05	50,234,596.63	5,033,404.96	100.93 %	75.55 %	7.38 %
Cont Count	10	51,527,140.85	816,136.47	3,802,489.53			
Project Count	10		51,050,733.10				

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 01315 | **Contractor Nm** PRECISION HIGHWAY CONTRACTORS, INC.

Cont Time	20	Wrk Day	**Award Dt**	03/24/2015	**Award Amt**	20,205.00							
CO Days	0		**Work Beg**	05/18/2015	**CO Amt**	.00							
Adj Time	20		**Sub Work Cmplt**	09/17/2015	**Cont Total**	20,205.00							
Time Used	45.00 %	**Time Chrg**	9		**Final Accpt**	01/29/2016							
HSIP 419-1(13)1		SIGNS	24,946.00	20,205.00	3,030.75	92.04 %	138.91 %	22.64 %					
SF 119 - SIGN IMP - FISHTAIL		Stillwater	18,597.00	.00	4,209.90								
7892013000		None		20,205.00	N								
WOSOBA-LEROY (U0342)	406 444-1280	S	S-419	N									
Lat/Long 452713 / 1093048		**Beg/End Term** 1.3 / 7.0			**Beg/End Sta** /								

Contract No 01709 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	30	Wrk Day	**Award Dt**	07/28/2009	**Award Amt**	1,127,776.96							
CO Days	0		**Work Beg**	08/08/2009	**CO Amt**	.00							
Adj Time	30		**Sub Work Cmplt**	12/04/2009	**Cont Total**	1,127,776.96							
Time Used	100.00 %	**Time Chrg**	30		**Final Accpt**	03/24/2011							
ARRA 90-8(157)446		OVERLAYS	1,317,930.00	1,127,776.96	101,499.93	95.13 %	75.16 %	7.11 %					
PINEHILLS INTERCHANGE - WEST		Yellowstone	1,072,903.87	.00	76,290.73								
5572157000		None		1,127,776.96	Y								
NELSON-RODNEY (U6449)	406 657-0229	I	I-90	Y									
Lat/Long 454734 / 1082818		**Beg/End Term** 445.97 / 456.58			**Beg/End Sta** 472+32.97 / 1157+15.00								

Contract No 01B10 | **Contractor Nm** KNIFE RIVER CORPORATION - BLGS

Cont Time	40	Wrk Day	**Award Dt**	11/03/2010	**Award Amt**	1,225,730.11							
CO Days	0		**Work Beg**	07/11/2011	**CO Amt**	.00							
Adj Time	40		**Sub Work Cmplt**	01/10/2012	**Cont Total**	1,225,730.11							
Time Used	75.00 %	**Time Chrg**	30		**Final Accpt**	09/27/2012							
STPP 48-1(24)12		OVERLAYS	1,285,727.05	1,225,730.11	98,058.41	102.06 %	65.08 %	5.10 %					
19 KM NORTH OF HARDIN - NORTH		Big Horn	1,250,983.19	.00	63,819.44								
4161024000		None		1,225,730.11	N								
NEVILLE-GARY (U6481)	406 657-0232	P	P-48	N									
Lat/Long 455624 / 1073532		**Beg/End Term** 11.664 / 18.321			**Beg/End Sta** 481+97.4 / 833+93.0								

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 01C09 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	120	Wrk Day	**Award Dt**	11/17/2009	**Award Amt**	6,397,446.21							
CO Days	0		**Work Beg**	12/02/2009	**CO Amt**	398,695.25							
Adj Time	120		**Sub Work Cmplt**	03/16/2012	**Cont Total**	6,796,141.46							
Time Used	80.00 %	**Time Chrg**	96		**Final Accpt**	03/28/2013							

IM 94-1(69)36		OVERLAYS		7,041,673.89	6,397,446.20	511,795.70	99.80 %	53.14 %	4.01 %				
WACO INTERCHANGE - CUSTER		Treasure		6,782,234.81	398,695.25	271,953.97							
5179069000		None			6,796,141.45	Y							
NEVILLE-GARY (U6481)	406 657-0232	I	I-94		Y								
Lat/Long 460528 / 1073859		**Beg/End Term** 36.03 / 46.70				**Beg/End Sta** 667+20.70 / 243+71.80							

Contract No 03C11 | **Contractor Nm** (OBS)RIVERSIDE SAND & GRAVEL INC

Cont Time	20	Wrk Day	**Award Dt**	12/13/2011	**Award Amt**	193,936.00							
CO Days	0		**Work Beg**	04/02/2012	**CO Amt**	.00							
Adj Time	20		**Sub Work Cmplt**	08/17/2012	**Cont Total**	193,936.00							
Time Used	50.00 %	**Time Chrg**	10		**Final Accpt**	05/30/2013							

HSIP 90-9(108)481		SAFETY		189,729.00	193,936.00	38,787.20	98.85 %	60.34 %	12.21 %				
SF089 HARDIN-ROADSIDE IMPROVEMENT		Big Horn		191,707.55	.00	23,404.23							
6694108000		None			193,936.00	N							
LLOYD-MIKI (U0413)	406 444-9200	I	I-90		N								
Lat/Long 454603 / 1075500		**Beg/End Term** 480.8 / 481.1				**Beg/End Sta** 1281+50.00 / 1295+00.00							

Contract No 04708 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	300	Wrk Day	**Award Dt**	09/08/2008	**Award Amt**	24,171,706.47							
CO Days	0		**Work Beg**	10/16/2008	**CO Amt**	277,453.50							
Adj Time	300		**Sub Work Cmplt**	10/11/2011	**Cont Total**	24,449,159.97							
Time Used	96.67 %	**Time Chrg**	290		**Final Accpt**	01/30/2014							

MT-CM-STPU (009)		RECONSTRUCTION, GRADING		20,358,069.62	24,171,706.47	1,933,736.52	99.79 %	86.40 %	6.85 %				
BILLINGS AIRPORT ROAD		Yellowstone		24,396,852.31	277,453.50	1,670,820.58							
4743009000		None			24,449,159.97	N							
BENTE-FREDRICK (U0547)	406 444-7634	U	U-1014		N								
Lat/Long 454807 / 1083207		**Beg/End Term** 2+1.217 / 2.90				**Beg/End Sta** 240+25.36 / 154+75.6							

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 04C09 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	45	Wrk Day	**Award Dt**	11/17/2009	**Award Amt**	2,164,627.75	
CO Days	7		**Work Beg**	12/02/2009	**CO Amt**	121,670.16	
Adj Time	52		**Sub Work Cmplt**	08/29/2011	**Cont Total**	2,286,297.91	
Time Used	82.69 %	**Time Chrg**	43		**Final Accpt**	01/26/2012	

NH 37-1(31)33		OVERLAYS		2,155,440.05	2,164,627.75	194,816.50	100.75 %	67.64 %	5.72 %	
BIG HORN COUNTY LINE-SW		Big Horn		2,303,395.55	121,670.16	131,765.69				
5751031000		None			2,286,297.91	Y				
DAHLKE-RYAN (U4059)	406 444-7292	N	N-37		Y					

Lat/Long 453641 / 1064650 **Beg/End Term** 33.0 / 38.7 **Beg/End Sta** 452+00 / 750+04.60

Contract No 05110 | **Contractor Nm** KNIFE RIVER CORPORATION - BLGS

Cont Time	40	Wrk Day	**Award Dt**	02/09/2010	**Award Amt**	1,458,666.35	
CO Days	0		**Work Beg**	06/11/2010	**CO Amt**	.00	
Adj Time	40		**Sub Work Cmplt**	12/15/2010	**Cont Total**	1,458,666.35	
Time Used	87.50 %	**Time Chrg**	35		**Final Accpt**	01/26/2012	

NH 53-1(28)28		OVERLAYS		1,504,784.54	1,458,666.35	116,693.31	92.72 %	70.57 %	6.09 %	
BROADVIEW - N & S		Golden Valley		1,352,433.47	.00	82,350.42				
6821028000		None			1,458,666.35	N				
DAHLKE-RYAN (U4059)	406 444-7292	N	N-53		N					

Lat/Long 460801 / 1085322 **Beg/End Term** 28.0 / 40.5 **Beg/End Sta** 1516+76.67 / 2178+53.11

Contract No 05214 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	95	Wrk Day	**Award Dt**	03/11/2014	**Award Amt**	1,843,904.05	
CO Days	0		**Work Beg**	06/23/2014	**CO Amt**	500.00	
Adj Time	95		**Sub Work Cmplt**	12/18/2015	**Cont Total**	1,844,404.05	
Time Used	105.26 %	**Time Chrg**	100		**Final Accpt**	07/28/2016	

HSIP 532-1(16)8		RECONSTRUCTION, GRADING		2,301,486.40	1,843,904.06	129,073.28	90.32 %	101.23 %	7.84 %	
SF 099 RECONSTRUCT N OF LAUREL		Yellowstone		1,665,778.05	500.00	130,655.54				
7182016000		None			1,844,404.06	N				
NELSON-RODNEY (U6449)	406 657-0229	S	S-532		N					

Lat/Long 454621 / 1084718 **Beg/End Term** 8.1 / 9.3 **Beg/End Sta** 10+00.00 / 66+21.23

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 05413	**Contractor Nm** KNIFE RIVER CORPORATION - BLGS			**Cont Time**	100	Cal Day	**Award Dt**	05/07/2013	**Award Amt**	4,168,908.50	
				CO Days	49		**Work Beg**	06/03/2013	**CO Amt**	275,478.00	
				Adj Time	149		**Sub Work Cmplt**	05/22/2015	**Cont Total**	4,444,386.50	
			Time Used	95.30 %	**Time Chrg**	142	**Final Accpt**	09/24/2015			
MT-STPU 1036(1)		RECONSTRUCTION, GRADING		3,335,347.03	4,168,908.50	416,890.85		96.11 %	73.63 %	7.19 %	
BENCH BOULEVARD - BILLINGS		Yellowstone		4,271,382.11	275,478.00	306,958.37					
6041001000		None			4,444,386.50	N					
LLOYD-MIKI (U0413)	406 444-9200	U	U-1036		N						
Lat/Long 454830 / 1082756			**Beg/End Term**	2.8 / 2.0			**Beg/End Sta**	13+58.34 / 57+33.17			
Contract No 05712	**Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA			**Cont Time**	70	Wrk Day	**Award Dt**	07/24/2012	**Award Amt**	2,706,385.60	
				CO Days	-2		**Work Beg**	08/14/2012	**CO Amt**	.00	
				Adj Time	68		**Sub Work Cmplt**	12/09/2013	**Cont Total**	2,706,385.60	
			Time Used	63.24 %	**Time Chrg**	43	**Final Accpt**	07/31/2014			
STPS 384-2(10)31	TIED	OVERLAYS		2,159,368.00	2,499,706.05	199,976.48		98.02 %	40.77 %	3.33 %	
TREASURE COUNTY LINE - NORTH		Treasure		2,450,154.38	.00	81,531.23					
7538010000		None			2,499,706.05	N					
NELSON-RODNEY (U6449)	406 657-0229	S	S-384		N						
Lat/Long 455830 / 1070830			**Beg/End Term**	31.5 / 40.5			**Beg/End Sta**	7+31.30 / 459+93.50			
ER 384-2(12)36	TIED	SLIDE OR SLOPE STABALIZATION		227,519.95	206,679.55	16,534.36		115.27 %	120.63 %	8.37 %	
SARPY CREEK SLIDE REPAIR/MT11-1		Treasure		238,238.15	.00	19,944.84					
7732012000		None			206,679.55	N					
NELSON-RODNEY (U6449)	406 657-0229	S	S-384		N						
Lat/Long 455830 / 1070830			**Beg/End Term**	36.2 / 37.8			**Beg/End Sta**	10+75.00 / 116+00.00			
Contract Totals for 05712				2,386,887.95	2,706,385.60	216,510.84		99.34 %	46.87 %	3.77 %	
Project Count 2				2,688,392.53	.00	101,476.07					
					2,706,385.60						

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Ramaeker, Timothy**	**Work Phone**	657-0271	**Cell Phone**	672-9940	**Email**	tramaeker@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	**05B08**	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	90	Wrk Day	**Award Dt**	12/15/2008	**Award Amt**	6,064,209.93				
				CO Days	0		**Work Beg**	03/19/2009	**CO Amt**	2,329.32				
				Adj Time	90		**Sub Work Cmplt**	12/01/2010	**Cont Total**	6,066,539.25				
			Time Used	90.00 %	**Time Chrg**	81		**Final Accpt**	11/17/2011					
IM 90-9(100)517		OVERLAYS		6,028,254.34	6,064,209.93	848,989.39	101.19 %	30.48 %	4.22 %					
GARRYOWEN - SOUTH		Big Horn		6,138,730.59	2,329.32	258,756.96								
5177100000		None			6,066,539.25	Y								
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		Y									
Lat/Long	452635 / 1072237		**Beg/End Term**	516.640 / 524.000			**Beg/End Sta**	73+15.20 / 624+15.00						

Contract No	**06410**	**Contractor Nm**	HARDRIVES CONSTRUCTION, INC	**Cont Time**	15	Wrk Day	**Award Dt**	04/20/2010	**Award Amt**	236,734.68				
				CO Days	0		**Work Beg**	07/09/2010	**CO Amt**	.00				
				Adj Time	15		**Sub Work Cmplt**	12/23/2010	**Cont Total**	236,734.68				
			Time Used	40.00 %	**Time Chrg**	6		**Final Accpt**	07/28/2011					
STPS 314-1(19)25		SEAL & COVER		259,633.22	236,734.68	21,306.12	89.77 %	42.91 %	4.30 %					
NORTH OF JCT S-566 - NORTH		Big Horn		212,509.89	.00	9,141.74								
6979019000		None			236,734.68	N								
NELSON-RODNEY (U6449)	406 657-0229	S	S-314		N									
Lat/Long	450824 / 1035310		**Beg/End Term**	25.4 / 31.9			**Beg/End Sta**	10+00.00 / 761+66.26						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 06610 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	80	Wrk Day	**Award Dt**	06/22/2010	**Award Amt**	2,250,850.25
CO Days	2		**Work Beg**	08/04/2010	**CO Amt**	67,405.25
Adj Time	82		**Sub Work Cmplt**	02/09/2012	**Cont Total**	2,318,255.50
Time Used	82.93 %	**Time Chrg**	68	**Final Accpt**	09/26/2013	

STPS 313-1(22)34	TIED	OVERLAYS	1,234,134.05	1,441,009.98	115,280.80	95.19 %	56.98 %	4.78 %
SW OF SAINT XAVIER - SW		Big Horn	1,374,839.88	3,312.50	65,689.33			
6978022000		None		1,444,322.48	N			
NELSON-RODNEY (U6449)	406 657-0229	S S-313		N				
Lat/Long 452031 / 1074835		**Beg/End Term**	34.3 / 38.8		**Beg/End Sta**	10+00.00 / 246+57.40		
STPP 48-1(29)0	TIED	OVERLAYS	650,343.58	809,840.27	64,787.22	104.24 %	100.26 %	7.13 %
HARDIN TO JCT S-384		Big Horn	910,991.35	64,092.75	64,956.65			
6822029000		None		873,933.02	Y			
NELSON-RODNEY (U6449)	406 657-0229	P P-48		Y				
Lat/Long 454353 / 1073622		**Beg/End Term**	0.08 / 1.20		**Beg/End Sta**	148+91.10 / 29+20.70		
Contract Totals for 06610			1,884,477.63	2,250,850.25	180,068.02	98.60 %	72.55 %	5.72 %
Project Count 2			2,285,831.23	67,405.25	130,645.98			
				2,318,255.50				

Contract No 06C10 | **Contractor Nm** (OBS)RIVERSIDE SAND & GRAVEL INC

Cont Time	150	Wrk Day	**Award Dt**	02/08/2011	**Award Amt**	5,959,869.33
CO Days	0		**Work Beg**	04/05/2011	**CO Amt**	- 48,155.23
Adj Time	150		**Sub Work Cmplt**	05/08/2013	**Cont Total**	5,911,714.10
Time Used	99.33 %	**Time Chrg**	149	**Final Accpt**	03/27/2014	

MT-CM 1099 (32)		RECONSTRUCTION, GRADING	6,218,819.15	5,959,869.32	595,986.93	98.31 %	96.77 %	9.92 %
6TH AVE N TO BENCH BLVD - BLGS		Yellowstone	5,811,921.47	- 48,155.23	576,735.29			
4553032000		None		5,911,714.09	N			
LLOYD-MIKI (U0413)	406 444-9200	U U-1029		N				
Lat/Long 454804 / 1082834		**Beg/End Term**	3.4 / 2.8		**Beg/End Sta**	100+15.91 / 130+52.78		

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Ramaeker, Timothy**	**Work Phone**	657-0271	**Cell Phone**	672-9940	**Email**	tramaeker@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No	07212	**Contractor Nm**	(OBS)RIVERSIDE SAND & GRAVEL INC	**Cont Time**	35	Wrk Day	**Award Dt**	03/06/2012	**Award Amt**	1,236,310.22				
				CO Days	0		**Work Beg**	06/18/2012	**CO Amt**	.00				
				Adj Time	35		**Sub Work Cmplt**	05/08/2013	**Cont Total**	1,236,310.22				
			Time Used	82.86 %	**Time Chrg**	29		**Final Accpt**	01/30/2014					
STPS 421-1(8)0			SEAL & COVER		1,229,279.50	1,236,310.22	123,631.02		105.62 %	36.16 %	3.42 %			
COLUMBUS - EAST			Stillwater		1,305,848.16	.00	44,699.07							
7445008000			None			1,236,310.22	N							
NEMFAKOS-CHARLES (U2372)	406 444-9323		S	S-421		N								
Lat/Long	453656 / 1091226		**Beg/End Term**	0.000 / 5.961			**Beg/End Sta**	/						
Contract No	07610	**Contractor Nm**	H.L. OSTERMILLER CONSTRUCTION, INC.	**Cont Time**	60	Wrk Day	**Award Dt**	06/22/2010	**Award Amt**	785,110.81				
				CO Days	0		**Work Beg**	08/03/2010	**CO Amt**	27,209.40				
				Adj Time	60		**Sub Work Cmplt**	05/08/2013	**Cont Total**	812,320.21				
			Time Used	100.00 %	**Time Chrg**	60		**Final Accpt**	03/27/2014					
HSIP 1099(43)			SAFETY		813,846.65	785,110.79	78,511.08		98.37 %	189.69 %	18.64 %			
2002 - SAFETY IMPVMT - BILLINGS			Yellowstone		799,056.02	27,209.40	148,924.09							
5390043000			None			812,320.19	N							
STUDT-MARK (U8724)	406 444-9191		U	U-1005, U-1024, U-10		N								
Lat/Long	454612 / 1083036		**Beg/End Term**	0.1 / 1.5			**Beg/End Sta**	4+00.00 / 95+00.00						
Contract No	08212	**Contractor Nm**	SLETTEN CONSTRUCTION COMPANY	**Cont Time**	120	Wrk Day	**Award Dt**	02/21/2012	**Award Amt**	872,288.60				
				CO Days	0		**Work Beg**	04/30/2012	**CO Amt**	.00				
				Adj Time	120		**Sub Work Cmplt**	04/02/2013	**Cont Total**	872,288.60				
			Time Used	97.50 %	**Time Chrg**	117		**Final Accpt**	01/30/2014					
BR 9056(63)			BRIDGE CONSTRUCTION, REHAB AND F		924,469.45	872,288.60	104,674.63		100.71 %	123.61 %	14.73 %			
CROOKED CR - 3 KM NE SHEPHERD			Yellowstone		878,447.70	.00	129,384.83							
4886063000			None			872,288.60	N							
OLSEN-JEFF (U6628)	406 444-7610		L	L-56-790		N								
Lat/Long	455657 / 1081900		**Beg/End Term**	0.3 / 0.5			**Beg/End Sta**	38+00.00 / 54+00.00						

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Ramaeker, Timothy**	**Work Phone**	657-0271	**Cell Phone**	672-9940	**Email**	tramaeker@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No	**08312**	**Contractor Nm**	H.L. OSTERMILLER CONSTRUCTION, INC.	**Cont Time**	30	Wrk Day	**Award Dt**	04/03/2012	**Award Amt**	209,801.40				
				CO Days	0		**Work Beg**	04/30/2012	**CO Amt**	.00				
				Adj Time	30		**Sub Work Cmplt**	11/20/2012	**Cont Total**	209,801.40				
			Time Used 73.33 %	**Time Chrg**	22		**Final Accpt**	10/31/2013						
STPE 6999(7)			SIDEWALK	124,093.50	209,801.40	20,980.14	100.84 %	125.64 %	12.46 %					
EAST MAIN ST SIDEWALKS - LAUREL			Yellowstone	211,572.25	.00	26,360.27								
7704007000			None		209,801.40	N								
HOLIEN-DAVID (U2412)	406 444-6118		P P-4		N									
Lat/Long	454014 / 1084559		**Beg/End Term**	54.8 / 55.3			**Beg/End Sta**	/						
Contract No	**08609**	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	45	Wrk Day	**Award Dt**	07/07/2009	**Award Amt**	2,098,756.45				
				CO Days	0		**Work Beg**	07/21/2009	**CO Amt**	.00				
				Adj Time	45		**Sub Work Cmplt**	12/04/2009	**Cont Total**	2,098,756.45				
			Time Used 68.89 %	**Time Chrg**	31		**Final Accpt**	01/27/2011						
ARRA 37-1(33)27			OVERLAYS	1,910,182.45	2,098,756.45	188,888.08	98.42 %	41.73 %	3.82 %					
BUSBY - NE			Big Horn	2,065,660.43	.00	78,830.60								
5750033000			None		2,098,756.45	Y								
NYE-JOSEPH (U0269)	406 444-6267		N N-37		Y									
Lat/Long	453432 / 1065253		**Beg/End Term**	27.138 / 33.061			**Beg/End Sta**	143+20.00 / 451+73.30						
Contract No	**10B11**	**Contractor Nm**	NEAL STRUCTURAL REPAIR LLC	**Cont Time**	03/01/2012	Cmplt Dt	**Award Dt**	12/05/2011	**Award Amt**	475,900.00				
				CO Days	0		**Work Beg**	02/13/2012	**CO Amt**	.00				
				Adj Time	03/01/2012		**Sub Work Cmplt**	03/30/2012	**Cont Total**	475,900.00				
			Time Used 92.11 %				**Final Accpt**	03/28/2013						
BH 9049(30)			BRIDGE CONSTRUCTION, REHAB AND F	225,200.00	475,900.00	71,385.00	82.42 %	28.08 %	5.11 %					
YELLOWSTONE-GREYCLIFF-SCOUR			Sweet Grass	392,250.00	.00	20,043.50								
7818030000			None		475,900.00	N								
OLSEN-JEFF (U6628)	406 444-7610		L L-49-1		N									
Lat/Long	454535 / 1094618		**Beg/End Term**	0.8 /			**Beg/End Sta**	14+28.50 /						

SiteManager Completed Contracts Construction Report

STMR0076

District 5	Billings						
Project Mgr	Ramaeker, Timothy	Work Phone	657-0271	Cell Phone	672-9940	Email	tramaeker@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	11109	Contractor Nm	H.L. OSTERMILLER CONSTRUCTION, INC.	Cont Time	60	Wrk Day	Award Dt	05/19/2009	Award Amt	496,911.12					
				CO Days	8		Work Beg	06/26/2009	CO Amt	2,519.00					
				Adj Time	68		Sub Work Cmplt	09/14/2010	Cont Total	499,430.12					
			Time Used	100.00 %	Time Chrg	68		Final Accpt	07/28/2011						
ARRA 1028(4)			OVERLAYS	527,625.50	496,911.12	59,629.33	83.60 %	115.18 %	16.45 %						
LOCKWOOD - SOUTHEAST			Yellowstone	417,526.27	2,519.00	68,681.68									
6276004000			None		499,430.12	Y									
NELSON-RODNEY (U6449)	406 657-0229		U U-1028		Y										
Lat/Long	454754 / 1082627		Beg/End Term	0.12 / 1.46			Beg/End Sta	29+20 / 496+75							
Contract No	11C10	Contractor Nm	PLAIN FEATHER CONSTRUCTION LLC	Cont Time	60	Wrk Day	Award Dt	12/14/2010	Award Amt	2,638,676.00					
				CO Days	6		Work Beg	05/04/2011	CO Amt	70,642.00					
				Adj Time	66		Sub Work Cmplt	01/17/2012	Cont Total	2,709,318.00					
			Time Used	110.61 %	Time Chrg	73		Final Accpt	07/25/2013						
STPS 451-1(4)26			OVERLAYS	2,365,387.90	2,638,676.00	211,094.08	94.61 %	50.31 %	4.14 %						
JCT 457 - SOUTH			Big Horn	2,563,162.21	70,642.00	106,210.06									
7013004000			None		2,709,318.00	N									
NELSON-RODNEY (U6449)	406 657-0229		S S-451		N										
Lat/Long	450452 / 1072223		Beg/End Term	26.32 / 38.00			Beg/End Sta	1564+39.40 / 2150+82.30							

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 13508 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	120 Wrk Day	**Award Dt**	06/09/2008	**Award Amt**	11,213,292.09
CO Days	0	**Work Beg**	06/27/2008	**CO Amt**	258,189.30
Adj Time	120	**Sub Work Cmplt**	12/01/2010	**Cont Total**	11,471,481.39
Time Used	94.17 %	**Time Chrg**	113	**Final Accpt**	01/26/2012

SFCS 463-1(5)6	TIED	OVERLAYS	1,317,759.55	1,486,994.25	178,439.31	81.48 %	17.20 %	2.53 %
WEST OF LODGE GRASS - SW		Big Horn	1,213,706.54	2,550.00	30,694.95			
5977005000		None		1,489,544.25	Y			
NELSON-RODNEY (U6449)	406 657-0229	S S-463		Y				

Lat/Long 451427 / 1073033 **Beg/End Term** 5.69 / 14.187 **Beg/End Sta** 1454+00.00 / 1902+64.16

IM 90-9(102)510	TIED	OVERLAYS	8,139,933.80	9,726,297.84	1,167,155.74	99.96 %	30.99 %	3.63 %
LODGE GRASS - NORTH		Big Horn	9,977,620.38	255,639.30	361,741.32			
5177102000		None		9,981,937.14	Y			
NELSON-RODNEY (U6449)	406 657-0229	I I-90		Y				

Lat/Long 452129 / 1072103 **Beg/End Term** 524.000 / 531.810 **Beg/End Sta** 624+15.00 / 1035+00.00

Contract Totals for 13508		9,457,693.35	11,213,292.09	1,345,595.05	97.56 %	29.16 %	3.51 %
Project Count 2		11,191,326.92	258,189.30	392,436.27			
			11,471,481.39				

Contract No 13512 | **Contractor Nm** KNIFE RIVER CORPORATION - BLGS

Cont Time	45 Wrk Day	**Award Dt**	06/05/2012	**Award Amt**	2,072,659.59
CO Days	0	**Work Beg**	08/14/2012	**CO Amt**	77,672.85
Adj Time	45	**Sub Work Cmplt**	04/28/2014	**Cont Total**	2,150,332.44
Time Used	64.44 %	**Time Chrg**	29	**Final Accpt**	10/30/2014

NH 16-2(13)30		OVERLAYS	2,185,127.50	2,072,659.59	165,812.77	98.18 %	45.87 %	3.60 %
TUMBLE WEED - NORTH		Musselshell	2,111,218.67	77,672.85	76,050.56			
7595013000		None		2,150,332.44	N			
NEVILLE-GARY (U6481)	406 657-0232	N N-16		N				

Lat/Long 461437 / 1082741 **Beg/End Term** 29.8 / 38.2 **Beg/End Sta** 2+50.00 / 443+00.00

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 14211	**Contractor Nm** KNIFE RIVER CORPORATION - BLGS			**Cont Time**	75	Wrk Day	**Award Dt**	03/08/2011	**Award Amt**	2,486,678.98	
				CO Days	0		**Work Beg**	06/01/2011	**CO Amt**	24,636.88	
				Adj Time	75		**Sub Work Cmplt**	01/09/2013	**Cont Total**	2,511,315.86	
			Time Used	66.67 %	**Time Chrg**	50	**Final Accpt**	07/25/2013			
IM 94-1(72)13		OVERLAYS		2,800,973.06	2,486,678.98	198,934.32		93.11 %	43.70 %	3.72 %	
BALLANTINE - EAST & WEST		Yellowstone		2,338,299.45	24,636.88	86,936.46					
5747072000		None			2,511,315.86	N					
DAHLKE-RYAN (U4059)	406 444-7292	I	I-94		N						
Lat/Long 455752 / 1080334			**Beg/End Term**	13.1 / 23.9			**Beg/End Sta**	1862+34.00 / 2416+50.00			
Contract No 15B08	**Contractor Nm** PRINCE, INC.			**Cont Time**	80	Wrk Day	**Award Dt**	05/19/2009	**Award Amt**	7,214,767.30	
				CO Days	21		**Work Beg**	08/13/2009	**CO Amt**	668,236.90	
				Adj Time	101		**Sub Work Cmplt**	12/01/2010	**Cont Total**	7,883,004.20	
			Time Used	100.00 %	**Time Chrg**	101	**Final Accpt**	07/28/2011			
ARRA 90-9(98)473		OVERLAYS		8,914,763.07	7,214,767.30	721,476.73		101.01 %	33.96 %	3.08 %	
BIG HORN COUNTY LINE - EAST		Big Horn		7,962,842.43	668,236.90	244,999.00					
5175098000		None			7,883,004.20	Y					
NELSON-RODNEY (U6449)	406 657-0229	I	I-90		Y						
Lat/Long 454603 / 1075529			**Beg/End Term**	473.2 / 486.5			**Beg/End Sta**	881+59.43 / 1583+81.50			
Contract No DBB12	**Contractor Nm** DIAMOND CONSTRUCTION, INC.			**Cont Time**	11/28/2013	Cmplt Dt	**Award Dt**	11/01/2012	**Award Amt**	4,410,000.00	
				CO Days	0		**Work Beg**	01/14/2013	**CO Amt**	146,258.00	
				Adj Time	11/28/2013		**Sub Work Cmplt**	12/08/2014	**Cont Total**	4,556,258.00	
			Time Used	98.16 %			**Final Accpt**	03/26/2015			
IM 90-8(90)380		BUILDINGS (SCALES, REST AREAS)		4,410,000.00	4,410,000.00	220,500.00		97.53 %	230.38 %	11.43 %	
GREYCLIFF REST AREA		Sweet Grass		4,443,495.00	146,258.00	507,990.57					
6870090000		None			4,556,258.00	N					
MALONE-KEVIN (U0723)	406 444-9369	I	I-90		N						
Lat/Long 454609 / 1094736			**Beg/End Term**	380.0 / 380.0			**Beg/End Sta**	/			
Project Mgr Totals for	**Ramaeker, Timothy**			92,181,847.80	96,202,109.72	8,918,355.98		98.53 %	64.70 %	5.94 %	

SiteManager Completed Contracts Construction Report | STMR0076

District 5 Billings

Project Mgr Ramaeker, Timothy | **Work Phone** 657-0271 | **Cell Phone** 672-9940 | **Email** tramaeker@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Project Mgr Totals for	Ramaeker, Timothy						
Cont Count	28	92,181,847.80	96,202,109.72	8,918,355.98	98.53 %	64.70 %	5.94 %
Project Count	31	97,124,359.13	2,370,740.58	5,770,531.87			
			98,572,850.30				

Project Mgr Rieger, Paul | **Work Phone** 255-0123 | **Cell Phone** 461-8124 | **Email** prieger@mt.gov

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				

Contract No 14514 | **Contractor Nm** GEOSTABILIZATION INTERNATIONAL, LLC

Cont Time	06/13/2014	Cmplt Dt	Award Dt	05/09/2014	Award Amt	718,219.68
CO Days	0		Work Beg	05/14/2014	CO Amt	106,824.00
Adj Time	06/13/2014		Sub Work Cmplt	07/25/2014	Cont Total	825,043.68
Time Used	.00 %		Final Accpt	01/29/2015		

MT 1001(5)	SLIDE OR SLOPE STABALIZATION	785,500.00	718,219.68	107,732.95	97.93 %	32.46 %	4.33 %
ZIMMERMAN - ROCKFALL MITIGATION	Yellowstone	807,930.92	106,824.00	34,970.66			
6040005000	None		825,043.68	N			
LLOYD-MIKI (U0413) 406 444-9200	U U-1001		N				

Lat/Long 484521 / 1083540 **Beg/End Term** 0.00 / 0.99 **Beg/End Sta** /

Project Mgr Totals for	Rieger, Paul						
Cont Count	1	785,500.00	718,219.68	107,732.95	97.93 %	32.46 %	4.33 %
Project Count	1	807,930.92	106,824.00	34,970.66			
			825,043.68				

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Shefelbine, Jason | **Work Phone** 657-0277 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**				

Contract No 03610 | **Contractor Nm** FOUR BEERS INC DBA STILLWATER EXCAV/

Cont Time	11/19/2010	Cmplt Dt	**Award Dt**	06/22/2010	**Award Amt**	348,002.10					
CO Days	0		**Work Beg**	08/16/2010	**CO Amt**	.00					
Adj Time	11/19/2010		**Sub Work Cmplt**	04/01/2011	**Cont Total**	348,002.10					
Time Used	119.23 %		**Final Accpt**	11/17/2011							
IM 94-2(34)55	DRAINAGE	674,625.25	348,002.10	34,800.21	96.90 %	83.89 %	8.66 %				
CULVERT - E OF BIGHORN	Treasure	337,199.60	.00	29,195.40							
7004034000	None		348,002.10	N							
DAHLKE-RYAN (U4059) 406 444-7292	I I-94		N								
Lat/Long 460943 / 1072451	**Beg/End Term** 55.1 /		**Beg/End Sta** 160+25.00 / 160+25.00								

Contract No 03808 | **Contractor Nm** SK CONSTRUCTION, INC.

Cont Time	65	Wrk Day	**Award Dt**	09/08/2008	**Award Amt**	1,537,072.15					
CO Days	0		**Work Beg**	03/13/2009	**CO Amt**	.00					
Adj Time	65		**Sub Work Cmplt**	01/28/2010	**Cont Total**	1,537,072.15					
Time Used	72.31 %	**Time Chrg**	47	**Final Accpt**	01/27/2011						
NH 57-4(12)156	RECONSTRUCTION, GRADING	1,646,678.85	1,537,072.15	184,448.66	92.95 %	97.71 %	12.62 %				
SLIDE - WEST OF MOSBY	Petroleum	1,428,688.76	.00	180,230.79							
5182012000	None		1,537,072.15	Y							
NYE-JOSEPH (U0269) 406 444-6267	N N-57		Y								
Lat/Long 465940 / 1075515	**Beg/End Term** 155.9 / 156.7		**Beg/End Sta** 20+00.00 / 60+60.00								

Contract No 03C09 | **Contractor Nm** (OBS)RIVERSIDE SAND & GRAVEL INC

Cont Time	40	Wrk Day	**Award Dt**	11/17/2009	**Award Amt**	1,478,822.05					
CO Days	0		**Work Beg**	05/10/2010	**CO Amt**	.00					
Adj Time	40		**Sub Work Cmplt**	12/01/2010	**Cont Total**	1,478,822.05					
Time Used	47.50 %	**Time Chrg**	19	**Final Accpt**	10/06/2011						
NH 4-1(41)26	OVERLAYS	1,637,677.10	1,478,822.05	147,882.21	99.50 %	40.77 %	4.10 %				
BRIDGER - FROMBERG	Carbon	1,471,371.83	.00	60,286.70							
5752041000	None		1,478,822.05	N							
NELSON-RODNEY (U6449) 406 657-0229	N N-4		N								
Lat/Long 452024 / 1085457	**Beg/End Term** 26.2 / 33.8		**Beg/End Sta** 0+00.00 / 395+29.30								

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Shefelbine, Jason | **Work Phone** 657-0277 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**		**Award Amt**		**Est C.E.**		**PERCENTAGES**	
Project Description		**County**		**Cont Paymts**		**Tot CO Amt**		**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**				**Total Amt**		**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**				**Mod CN (Y/N)**						

Contract No 04609 | **Contractor Nm** RIVERSIDE CONTRACTING, INC. - MSLA

Cont Time	40	Wrk Day	**Award Dt**	06/23/2009	**Award Amt**	2,862,127.36							
CO Days	0		**Work Beg**	04/05/2010	**CO Amt**	.00							
Adj Time	40		**Sub Work Cmplt**	11/22/2010	**Cont Total**	2,862,127.36							
Time Used	132.50	%	**Time Chrg**	53		**Final Accpt**	07/28/2011						
ARRA 90-7(89)364		OVERLAYS		2,860,166.86	2,862,127.36	343,455.28	93.20	%	29.01	%	3.73	%	
BOULDER RIVER - WEST		Sweet Grass		2,667,435.39	.00	99,626.33							
5748089000		None			2,862,127.36	Y							
NYE-JOSEPH (U0269)	406 444-6267	I	I-90		Y								
Lat/Long	454933 / 1095739		**Beg/End Term**	364.00 / 368.99		**Beg/End Sta**	1536+43.00 / 1798+95.82						

Contract No 06608 | **Contractor Nm** ARROW STRIPING AND MANUFACTURING, I

Cont Time	25	Wrk Day	**Award Dt**	07/07/2008	**Award Amt**	84,457.59							
CO Days	0		**Work Beg**	08/11/2008	**CO Amt**	.00							
Adj Time	25		**Sub Work Cmplt**	06/12/2009	**Cont Total**	84,457.59							
Time Used	96.00	%	**Time Chrg**	24		**Final Accpt**	12/03/2009						
IM 94-1(76)24		SAFETY		68,805.00	84,457.59	4,222.88	96.48	%	448.58	%	23.25	%	
I-94 RUMBLE STRIPS		Yellowstone		81,483.03	.00	18,943.08							
6648076000		None			84,457.59	Y							
DAHLKE-RYAN (U4059)	406 444-7292	I	I-94		Y								
Lat/Long	460344 / 1074328		**Beg/End Term**	23.905 / 46.906		**Beg/End Sta**	23.9 / 46.9						

Contract No 11508 | **Contractor Nm** CENTURY COMPANIES, INC.

Cont Time	45	Wrk Day	**Award Dt**	06/09/2008	**Award Amt**	2,897,830.30							
CO Days	-3		**Work Beg**	08/28/2008	**CO Amt**	476,519.50							
Adj Time	42		**Sub Work Cmplt**	11/19/2009	**Cont Total**	3,374,349.80							
Time Used	71.43	%	**Time Chrg**	30		**Final Accpt**	01/26/2012						
NH 37-1(38)9		OVERLAYS		2,586,954.55	2,897,830.30	347,739.64	108.12	%	34.72	%	3.31	%	
14 KM EAST OF BATTLEFIELD EAST		Big Horn		3,648,421.33	476,519.50	120,734.45							
6283038000		None			3,374,349.80	Y							
NELSON-RODNEY (U6449)	406 657-0229	N	N-37		Y								
Lat/Long	453146 / 1071438		**Beg/End Term**	8.899 / 18.885		**Beg/End Sta**	457+00.00 / 984+50.0						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Shefelbine, Jason | **Work Phone** 657-0277 | **Cell Phone** N/A | **Email**

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 12508	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA		**Cont Time**	30	Wrk Day	**Award Dt**	06/09/2008	**Award Amt**	1,077,752.00	
				CO Days	0		**Work Beg**	07/26/2008	**CO Amt**	.00	
				Adj Time	30		**Sub Work Cmplt**	02/24/2010	**Cont Total**	1,077,752.00	
			Time Used	66.67 %	**Time Chrg**	20		**Final Accpt**	03/24/2011		
IM 90-9(104)532		SEAL & COVER		1,113,902.05	1,077,752.00	129,330.24		100.45 %	31.51 %	3.76 %	
LODGE GRASS - SOUTH		Big Horn		1,082,594.96	.00	40,750.46					
6244104000		None			1,077,752.00	N					
NYE-JOSEPH (U0269)	406 444-6267	I	I-90		N						
Lat/Long 451426 / 1072126		**Beg/End Term**	531.8 / 543.5			**Beg/End Sta**	16+00.0 / 633+92.9				
Contract No 13B08	**Contractor Nm**	KNIFE RIVER CORPORATION - BLGS		**Cont Time**	30	Wrk Day	**Award Dt**	05/26/2009	**Award Amt**	1,267,402.90	
				CO Days	0		**Work Beg**	07/06/2009	**CO Amt**	28,010.00	
				Adj Time	30		**Sub Work Cmplt**	12/23/2009	**Cont Total**	1,295,412.90	
			Time Used	80.00 %	**Time Chrg**	24		**Final Accpt**	07/28/2011		
ARRA 308-1(26)7		OVERLAYS		1,499,470.40	1,267,402.90	177,436.41		90.92 %	53.10 %	8.00 %	
BELFRY - WEST		Carbon		1,177,839.51	28,010.00	94,221.91					
6245026000		None			1,295,412.90	Y					
DAHLKE-RYAN (U4059)	406 444-7292	S	S-308		Y						
Lat/Long 450933 / 1090525		**Beg/End Term**	6.6 / 14.6			**Beg/End Sta**	293+00.00 / 729+66.20				
Contract No 17T09	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA		**Cont Time**	60	Wrk Day	**Award Dt**	06/09/2009	**Award Amt**	1,507,085.30	
				CO Days	0		**Work Beg**	09/08/2009	**CO Amt**	16,717.54	
				Adj Time	60		**Sub Work Cmplt**	12/06/2010	**Cont Total**	1,523,802.84	
			Time Used	100.00 %	**Time Chrg**	60		**Final Accpt**	11/17/2011		
STPP 45-2(8)38		OVERLAYS		1,673,553.19	1,507,085.30	180,850.24		97.59 %	37.95 %	4.62 %	
HARLOWTON - SOUTH		Wheatland		1,487,111.53	16,717.54	68,633.12					
5188008000		None			1,523,802.84	Y					
NELSON-RODNEY (U6449)	406 657-0229	P	P-45		Y						
Lat/Long 462325 / 1095043		**Beg/End Term**	37.9 / 43.9			**Beg/End Sta**	10+00.00 / 331+37.79				
Project Mgr Totals for	**Shefelbine, Jason**			13,761,833.25	13,060,551.75	1,550,165.77		98.53 %	45.97 %	5.33 %	

SiteManager Completed Contracts Construction Report

STMR0076

District 5	Billings						
Project Mgr	Shefelbine, Jason	Work Phone	657-0277	Cell Phone	N/A	Email	

Project Id	Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description	County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No	Claim Status		Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No	System/Route		Mod CN (Y/N)				
Project Mgr Totals for	Shefelbine, Jason	13,761,833.25	13,060,551.75	1,550,165.77	98.53 %	45.97 %	5.33 %
Cont Count	9	13,382,145.94	521,247.04	712,622.24			
Project Count	9		13,581,798.79				

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Sienko, Jacob | **Work Phone** 657-0242 | **Cell Phone** N/A | **Email** jsienko@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 03112	**Contractor Nm** M.A. DEATLEY CONSTRUCTION, INC.			**Cont Time** 160	Wrk Day	**Award Dt** 04/24/2012		**Award Amt** 6,308,624.69			
				CO Days 73		**Work Beg** 07/09/2012		**CO Amt** 139,703.35			
				Adj Time 233		**Sub Work Cmplt** 05/12/2015		**Cont Total** 6,448,328.04			
			Time Used 98.28 %	**Time Chrg** 229		**Final Accpt** 03/26/2016					
STPP 72-1(5)10		RECONSTRUCTION, GRADING		5,631,928.63	6,308,624.70	630,862.47		97.76 %	99.93 %	10.00 %	
BELFRY - NORTH		Carbon		6,303,865.61	139,703.36	630,442.91					
1016005000		None			6,448,328.06	N					
DALSOGLIO-MICHAEL (U1921)	406 444-6250	P	P-72		N						
Lat/Long 450902 / 1090021			**Beg/End Term** 10.36 / 12.57			**Beg/End Sta** 10+00.00 / 41+00.00					
Contract No 07B13	**Contractor Nm** SLETTEN CONSTRUCTION COMPANY			**Cont Time** 190	Wrk Day	**Award Dt** 12/17/2013		**Award Amt** 9,127,799.29			
				CO Days 24		**Work Beg** 02/12/2014		**CO Amt** 503,254.79			
				Adj Time 214		**Sub Work Cmplt** 12/16/2015		**Cont Total** 9,631,054.08			
			Time Used 95.79 %	**Time Chrg** 205		**Final Accpt** 05/26/2016					
NHPB STWD(44)		BRIDGE CONSTRUCTION, REHAB AND F		8,325,247.75	9,127,799.29	912,779.93		98.71 %	49.22 %	4.73 %	
BRIDGE DECK REHAB/REPAIR 11		Stillwater		9,507,279.01	503,254.79	449,313.19					
6837044000		None			9,631,054.08	N					
OLSEN-JEFF (U6628)	406 444-7610	I	I-90		N						
Lat/Long 454107 / 1092143			**Beg/End Term** 390.9 / 414.8			**Beg/End Sta** 51+51.4 / 371+01.3					
Project Mgr Totals for Sienko, Jacob				13,957,176.38	15,436,423.99	1,543,642.40		98.33 %	69.95 %	6.83 %	
Cont Count 2				15,811,144.62	642,958.15	1,079,756.10					
Project Count 2					16,079,382.14						

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Stevenson, James**	**Work Phone**	657-0260	**Cell Phone**	672-9945	**Email**	jlstevenson@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	**03A14**	**Contractor Nm**	SLETTEN CONSTRUCTION COMPANY	**Cont Time**	100	Wrk Day	**Award Dt**	10/21/2014	**Award Amt** 1,571,722.61
				CO Days	0		**Work Beg**	04/07/2015	**CO Amt** 2,095.20
				Adj Time	100		**Sub Work Cmplt**	12/17/2015	**Cont Total** 1,573,817.81
			Time Used 91.00 %	**Time Chrg**	91		**Final Accpt**	05/26/2016	

STPB 14-5(30)166		BRIDGE CONSTRUCTION, REHAB AND F	1,435,166.60	1,571,722.61	157,172.26	100.47 %	88.51 %	8.80 %
POLE CREEK - 3M SW ROUNDUP		Musselshell	1,581,144.26	2,095.20	139,106.99			
6857030000		None		1,573,817.81	N			
NELSON-JIN (U1580)	406 444-9218	P P-14		N				

Lat/Long 462455 / 1083532 **Beg/End Term** 165.6 / 166.0 **Beg/End Sta** 10+05.00 / 28+00.00

Project Mgr Totals for	**Stevenson, James**	1,435,166.60	1,571,722.61	157,172.26	100.47 %	88.51 %	8.80 %
Cont Count	1	1,581,144.26	2,095.20	139,106.99			
Project Count	1		1,573,817.81				

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Thronson, Ted | **Work Phone** 657-0210 | **Cell Phone** N/A | **Email** tthronson@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 01B09 | **Contractor Nm** KNIFE RIVER CORPORATION - BLGS

Cont Time	120 Wrk Day	**Award Dt**	10/20/2009	**Award Amt**	3,316,850.24		
CO Days	0	**Work Beg**	01/22/2010	**CO Amt**	26,234.92		
Adj Time	120	**Sub Work Cmplt**	06/29/2012	**Cont Total**	3,343,085.16		
Time Used	100.00 %	**Time Chrg**	120	**Final Accpt**	01/31/2013		

ARRA 6905(2)	RECONSTRUCTION, GRADING	3,520,071.76	3,316,850.23	398,022.03	99.42 %	51.12 %	6.12 %		
8TH AVE - MAIN TO 9TH - LAUREL	Yellowstone	3,323,773.39	26,234.92	203,471.56					
3927002000	None		3,343,085.15	Y					
STUDT-MARK (U8724) 406 444-9191	U U-6905		Y						

Lat/Long 454024 / 1084655 **Beg/End Term** 0.0 / 0.7 **Beg/End Sta** 0+00.00 / 10+55.16

Contract No 03908 | **Contractor Nm** WICKENS CONSTRUCTION, INC.

Cont Time	07/30/2010 Cmplt Dt	**Award Dt**	10/06/2008	**Award Amt**	9,714,412.09		
CO Days	0	**Work Beg**	03/03/2009	**CO Amt**	168,552.41		
Adj Time	07/30/2010	**Sub Work Cmplt**	08/16/2011	**Cont Total**	9,882,964.50		
Time Used	100.00 %	**Final Accpt**	05/24/2012				

MT-NH 63-1(11)14	RECONSTRUCTION, GRADING	12,600,033.82	9,714,412.09	1,165,729.45	96.01 %	58.30 %	7.16 %		
JUDITH GAP - NORTH & SOUTH	Wheatland	9,488,653.52	168,552.41	679,623.86					
4073011000	None		9,882,964.50	Y					
LLOYD-MIKI (U0413) 406 444-9200	N N-63		Y						

Lat/Long 463852 / 1094540 **Beg/End Term** 14.240 / 17.832 **Beg/End Sta** 6+00.00 / 63+80.18

Contract No 04311 | **Contractor Nm** YELLOWSTONE ELECTRIC CO.

Cont Time	35 Wrk Day	**Award Dt**	03/22/2011	**Award Amt**	181,934.94		
CO Days	7	**Work Beg**	06/07/2011	**CO Amt**	58,615.00		
Adj Time	42	**Sub Work Cmplt**	06/01/2012	**Cont Total**	240,549.94		
Time Used	100.00 %	**Time Chrg**	42	**Final Accpt**	09/27/2012		

SFCN 16-1(48)0	SAFETY	227,266.00	181,934.94	18,193.49	86.18 %	179.56 %	15.76 %		
SF069 - SIGNAL - N FRONTAGE - BILLINGS	Yellowstone	207,309.60	58,615.00	32,668.73					
6071048000	None		240,549.94	N					
WOSOBA-LEROY (U0342) 406 444-1280	N N-16		N						

Lat/Long 454751 / 1082738 **Beg/End Term** 0.2 / 0.3 **Beg/End Sta** 11+60.25 / 14+05.26

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Thronson, Ted | **Work Phone** 657-0210 | **Cell Phone** N/A | **Email** tthronson@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**				

Contract No 05608 | **Contractor Nm** SLETTEN CONSTRUCTION COMPANY

Cont Time	11/14/2008 Cmplt Dt	**Award Dt**	07/07/2008	**Award Amt**	1,115,767.70
CO Days	227	**Work Beg**	08/13/2008	**CO Amt**	- 6,247.50
Adj Time	06/29/2009	**Sub Work Cmplt**	09/01/2009	**Cont Total**	1,109,520.20
Time Used	100.00 %	**Final Accpt**	01/28/2010		

STPRR-STPRP 1099(33)	RECONSTRUCTION, GRADING	1,330,008.70	1,115,767.70	167,365.16	91.51 %	86.72 %	14.30 %	
RR XING-MOORE LANE-BILLINGS	Yellowstone	1,015,271.36	- 6,247.50	145,141.62				
4847033000	None		1,109,520.20	Y				
WOSOBA-LEROY (U0342) 406 444-1280	U M-10-857		Y					

Lat/Long 454547 / 1083232 **Beg/End Term** 0.00 / 0.67 **Beg/End Sta** 10+10.00 / 21+34.00

Contract No 06711 | **Contractor Nm** TCA, LLC

Cont Time	10/15/2011 Cmplt Dt	**Award Dt**	07/14/2011	**Award Amt**	1,386,125.00
CO Days	26	**Work Beg**	08/03/2011	**CO Amt**	.00
Adj Time	11/10/2011	**Sub Work Cmplt**	08/01/2012	**Cont Total**	1,386,125.00
Time Used	249.55 %	**Final Accpt**	05/30/2013		

SFCS 522-1(7)0	BRIDGE CONSTRUCTION, REHAB AND F	1,242,592.65	1,386,125.00	166,335.00	96.39 %	69.75 %	8.68 %	
PRYOR CREEK - 1 MILE SOUTH HUNTLEY/MT	Yellowstone	1,336,085.66	.00	116,020.14				
7690007000	None		1,386,125.00	N				
OLSEN-JEFF (U6628) 406 444-7610	S S-522		N					

Lat/Long 455313 / 1081841 **Beg/End Term** 0.1 / 0.2 **Beg/End Sta** 109+94.09 / 115+12.19

Contract No 06811 | **Contractor Nm** TAMIETTI CONSTRUCTION CO.

Cont Time	110 Cal Day	**Award Dt**	08/26/2011	**Award Amt**	685,397.95
CO Days	0	**Work Beg**	10/14/2011	**CO Amt**	.00
Adj Time	110	**Sub Work Cmplt**	04/03/2013	**Cont Total**	685,397.95
Time Used	98.18 % **Time Chrg** 108	**Final Accpt**	09/26/2013		

BR 9019(12)	BRIDGE CONSTRUCTION, REHAB AND F	806,789.25	685,397.95	68,539.80	97.43 %	132.21 %	13.57 %	
MUSSELSHELL RIVER - 2 KM NE CUSHMAN	Golden Valley	667,775.53	.00	90,615.97				
5166012000	None		685,397.95	N				
OLSEN-JEFF (U6628) 406 444-7610	R L-19-203		N					

Lat/Long 461752 / 1090209 **Beg/End Term** 0.0 / 0.1 **Beg/End Sta** 10+00.00 / 15+25.00

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Thronson, Ted | **Work Phone** 657-0210 | **Cell Phone** N/A | **Email** tthronson@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 06C09	**Contractor Nm** CMG CONSTRUCTION INC			**Cont Time** 150	Wrk Day	**Award Dt** 04/06/2010		**Award Amt** 3,179,797.00			
				CO Days 0		**Work Beg** 05/14/2010		**CO Amt** 37,409.29			
				Adj Time 150		**Sub Work Cmplt** 12/13/2012		**Cont Total** 3,217,206.29			
			Time Used 96.67 %	**Time Chrg** 145		**Final Accpt** 05/29/2014					
NH 14-3(19)101		BUILDINGS (SCALES, REST AREAS)		3,911,509.09	3,179,797.00	381,575.64		100.06 %	91.72 %	10.87 %	
HARLOWTON REST AREA		Wheatland		3,219,039.58	37,409.30	349,999.87					
4978019000		None			3,217,206.30	N					
STUDT-MARK (U8724)	406 444-9191	N	N-14		N						
Lat/Long 462614 / 1094900			**Beg/End Term** 100.898 / 100.898				**Beg/End Sta** 82+38.46 / 82+38.46				
Contract No 07509	**Contractor Nm** EDWARD T COPPS CONSTRUCTION INC			**Cont Time** 80	Wrk Day	**Award Dt** 06/09/2009		**Award Amt** 484,870.88			
				CO Days 1		**Work Beg** 07/14/2009		**CO Amt** 2,200.00			
				Adj Time 81		**Sub Work Cmplt** 01/27/2010		**Cont Total** 487,070.88			
			Time Used 106.17 %	**Time Chrg** 86		**Final Accpt** 05/26/2011					
BR 9049(25)		BRIDGE CONSTRUCTION, REHAB AND F		605,527.95	484,870.88	72,730.63		97.46 %	111.40 %	17.07 %	
SWEET GRASS CR-10 KM SE MELVILLE		Sweet Grass		474,682.09	2,200.00	81,019.30					
4840025000		None			487,070.88	Y					
OLSEN-JEFF (U6628)	406 444-7610	L	L-49-7		Y						
Lat/Long 460342 / 1095114			**Beg/End Term** /				**Beg/End Sta** 11+60.00 / 14+95.00				
Contract No 08410	**Contractor Nm** (OBS)RIVERSIDE SAND & GRAVEL INC			**Cont Time** 50	Wrk Day	**Award Dt** 04/20/2010		**Award Amt** 537,666.20			
				CO Days 1		**Work Beg** 07/14/2010		**CO Amt** 687.50			
				Adj Time 51		**Sub Work Cmplt** 09/15/2011		**Cont Total** 538,353.70			
			Time Used 100.00 %	**Time Chrg** 51		**Final Accpt** 05/24/2012					
UPP-STPE 6904(3)		OVERLAYS		633,271.70	537,666.20	48,389.96		97.41 %	98.20 %	9.06 %	
MAIN ST. - 3RD TO 8TH		Yellowstone		524,398.10	687.50	47,517.90					
6280003000		None			538,353.70	Y					
HOLIEN-DAVID (U2412)	406 444-6118	U	U-6904		Y						
Lat/Long 454006 / 1084632			**Beg/End Term** 0.000 / 0.496				**Beg/End Sta** 0+67.00 / 35+69.20				

SiteManager Completed Contracts Construction Report

STMR0076

District 5	Billings						
Project Mgr	Thronson, Ted	Work Phone	657-0210	Cell Phone	N/A	Email	tthronson@mt.gov

Project Id		Work Description		Engineer Est	Award Amt	Est C.E.	PERCENTAGES		
Project Description		County		Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost
Project No		Claim Status			Total Amt	Mod CE (Y/N)			
Design Engineer/Phone No		System/Route			Mod CN (Y/N)				

Contract No	08712	Contractor Nm	HL CONSTRUCTION, INC.	Cont Time	25	Wrk Day	Award Dt	08/07/2012	Award Amt	134,228.64				
				CO Days	0		Work Beg	09/17/2012	CO Amt	.00				
				Adj Time	25		Sub Work Cmplt	06/06/2013	Cont Total	134,228.64				
			Time Used	84.00 %	Time Chrg	21	Final Accpt	01/30/2014						
HSIP 308-1(31)3			SAFETY	154,742.35	134,228.64	13,422.86	98.55 %	97.84 %	9.93 %					
SF 099 EAST OF RED LODGE			Carbon	132,281.40	.00	13,133.26								
7208031000			None		134,228.64	N								
MALONE-KEVIN (U0723)	406 444-9369	S	S-308		N									
Lat/Long	451021 / 1091251		Beg/End Term	2.7 / 3.1			Beg/End Sta	39+09.44 / 61+12.35						
Contract No	08910	Contractor Nm	TRAPPER PEAK CONSTRUCTION INC	Cont Time	240	Wrk Day	Award Dt	10/05/2010	Award Amt	5,989,857.25				
				CO Days	9		Work Beg	03/15/2011	CO Amt	- 51,047.79				
				Adj Time	249		Sub Work Cmplt	04/10/2013	Cont Total	5,938,809.46				
			Time Used	125.70 %	Time Chrg	313	Final Accpt	05/29/2014						
STPP 72-1(14)16			RECONSTRUCTION, GRADING	6,268,141.14	5,989,857.21	479,188.58	97.04 %	176.17 %	14.65 %					
JCT US 310 - SOUTH			Carbon	5,762,873.47	- 51,047.80	844,181.92								
1016014000			None		5,938,809.41	N								
DALSOGLIO-MICHAEL (U1921)	406 444-6250	P	P-72		N									
Lat/Long	451448 / 1085633		Beg/End Term	16.18 / 20.87			Beg/End Sta	105+15.09 / 180+55.09						
Contract No	10A10	Contractor Nm	FRONTIER WEST, LLC	Cont Time	45	Wrk Day	Award Dt	10/21/2010	Award Amt	408,355.10				
				CO Days	0		Work Beg	11/05/2010	CO Amt	.00				
				Adj Time	45		Sub Work Cmplt	03/19/2012	Cont Total	408,355.10				
			Time Used	82.22 %	Time Chrg	37	Final Accpt	01/31/2013						
SFCX 81018(1)			BRIDGE CONSTRUCTION, REHAB AND F	395,459.20	408,355.10	61,253.27	93.29 %	80.68 %	12.97 %					
CANAL - 9 MI E OF HYSHAM			Treasure	380,971.31	.00	49,419.06								
7440001000			None		408,355.10	N								
OLSEN-JEFF (U6628)	406 444-7610	X	X-81018		N									
Lat/Long	461727 / 1070314		Beg/End Term	8.3 /			Beg/End Sta	462+15.89 / 465+97.20						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Thronson, Ted | **Work Phone** 657-0210 | **Cell Phone** N/A | **Email** tthronson@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No 17211 | **Contractor Nm** TAMIETTI CONSTRUCTION CO.

Cont Time	120	Wrk Day	**Award Dt**	03/08/2011	**Award Amt**	765,655.30					
CO Days	0		**Work Beg**	05/12/2011	**CO Amt**	.00					
Adj Time	120		**Sub Work Cmplt**	01/25/2013	**Cont Total**	765,655.30					
Time Used	89.17 %	**Time Chrg**	107		**Final Accpt**	10/31/2013					

BR 9054(10)	BRIDGE CONSTRUCTION, REHAB AND F	857,509.45	765,655.30	91,878.64	96.97 %	134.03 %	16.58 %				
MUSSELSHELL R - 10 KM W TWO DOT	Wheatland	742,492.47	.00	123,141.09							
4885010000	None		765,655.30	N							
OLSEN-JEFF (U6628) 406 444-7610	L-54-3		N								

Lat/Long 462718 / 1101150 **Beg/End Term** / **Beg/End Sta** 10+90.00 / 12+65.00

Contract No 8910A | **Contractor Nm** LIBERTY MUTUAL SURETY WESTERN REGIC

Cont Time	13	Wrk Day	**Award Dt**	03/26/2013	**Award Amt**	80,049.97					
CO Days	0		**Work Beg**	04/03/2013	**CO Amt**	1,250.00					
Adj Time	13		**Sub Work Cmplt**	01/02/2014	**Cont Total**	81,299.97					
Time Used	207.69 %	**Time Chrg**	27		**Final Accpt**	05/29/2014					

STPP 72-1(14)16	RECONSTRUCTION, GRADING	.00	80,049.97	6,404.00	217.79 %	******** %	476.77 %				
JCT US 310 - SOUTH	Carbon	177,064.25	1,250.00	844,181.92							
101601400A	None		81,299.97	N							
DALSOGLIO-MICHAEL (U1921) 406 444-6250	P P-72		N								

Lat/Long 451448 / 1085633 **Beg/End Term** 16.18 / 20.87 **Beg/End Sta** 105+15.09 / 180+55.09

Project Mgr Totals for	**Thronson, Ted**	32,552,923.06	27,980,968.21	3,139,028.51	97.29 %	115.33 %	13.19 %				
Cont Count	14	27,452,671.73	237,653.83	3,620,136.20							
Project Count	14		28,218,622.04								

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Trautmann, Chris | **Work Phone** 657-0277 | **Cell Phone** 670-3738 | **Email** ctrautmann@mt.gov

Project Id		**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**			
Project Description		**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**		**Total Amt**	**Mod CE (Y/N)**				
Design Engineer/Phone No		**System/Route**		**Mod CN (Y/N)**					

Contract No 01C14 | **Contractor Nm** MOUNTAIN WEST HOLDING COMPANY

Cont Time	25	Wrk Day	**Award Dt**	12/23/2014	**Award Amt**	169,103.40	
CO Days	0		**Work Beg**	03/17/2015	**CO Amt**	.00	
Adj Time	25		**Sub Work Cmplt**	12/04/2015	**Cont Total**	169,103.40	
Time Used	96.00 %	**Time Chrg**	24	**Final Accpt**	05/26/2016		

HSIP 90-7(103)390		SIGNALS	224,142.50	169,103.40	42,275.85	101.34 %	81.85 %	20.19 %		
SF 119 - SPRINGTIME INT - E & W		VARIOUS	171,370.89	.00	34,603.27					
7777103000		None		169,103.40	N					
WOSOBA-LEROY (U0342)	406 444-1280	I	I-90	N						

Lat/Long 454204 / 1092325 **Beg/End Term** / **Beg/End Sta** /

Contract No 02112 | **Contractor Nm** OFTEDAL CONSTRUCTION, INC.

Cont Time	30	Wrk Day	**Award Dt**	02/08/2012	**Award Amt**	469,071.80	
CO Days	2		**Work Beg**	03/12/2012	**CO Amt**	40,201.20	
Adj Time	32		**Sub Work Cmplt**	06/11/2012	**Cont Total**	509,273.00	
Time Used	87.50 %	**Time Chrg**	28	**Final Accpt**	03/28/2013		

STPP 14-5(32)165		SLIDE OR SLOPE STABALIZATION	618,078.00	469,071.80	56,288.62	96.41 %	87.00 %	9.97 %		
W ROUNDUP ROCKFALL REPR/MT11-1		Musselshell	490,997.74	40,201.20	48,972.46					
7733032000		None		509,273.00	N					
DAHLKE-RYAN (U4059)	406 444-7292	P	P-14	N						

Lat/Long 462438 / 1083530 **Beg/End Term** 165.4 / 165.5 **Beg/End Sta** 10+50.00 / 13+75.00

Contract No 02912 | **Contractor Nm** NELCON, INC.

Cont Time	40	Wrk Day	**Award Dt**	10/02/2012	**Award Amt**	2,039,000.00	
CO Days	7		**Work Beg**	06/26/2013	**CO Amt**	.00	
Adj Time	47		**Sub Work Cmplt**	10/08/2013	**Cont Total**	2,039,000.00	
Time Used	80.85 %	**Time Chrg**	38	**Final Accpt**	03/27/2014		

NH 14-3(29)116		OVERLAYS	1,856,381.84	2,039,000.00	203,900.00	102.91 %	57.58 %	5.60 %		
SHAWMUT - EAST		Golden Valley	2,098,425.57	.00	117,415.25					
7596029000		None		2,039,000.00	N					
DAHLKE-RYAN (U4059)	406 444-7292	N	N-14	N						

Lat/Long 461918 / 1092632 **Beg/End Term** 116.5 / 125.0 **Beg/End Sta** 1+09.00 / 449+43.80

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Trautmann, Chris | **Work Phone** 657-0277 | **Cell Phone** 670-3738 | **Email** ctrautmann@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	02C11	**Contractor Nm**	KNIFE RIVER CORPORATION - BLGS	**Cont Time**	40	Wrk Day	**Award Dt**	12/13/2011	**Award Amt**	1,791,868.15				
				CO Days	0		**Work Beg**	07/09/2012	**CO Amt**	.00				
				Adj Time	40		**Sub Work Cmplt**	12/06/2012	**Cont Total**	1,791,868.15				
			Time Used 65.00 %	**Time Chrg**	26		**Final Accpt**	07/25/2013						
NH 16-2(11)38			OVERLAYS	1,862,873.45	1,791,868.15	179,186.82	97.27 %	38.08 %	3.92 %					
SOUTH OF ROUNDUP - SOUTH			Musselshell	1,742,902.30	.00	68,236.10								
7444011000			None		1,791,868.15	N								
NELSON-RODNEY (U6449)	406 657-0229		N N-16		N									
Lat/Long	462229 / 1083054		**Beg/End Term**	38.2 / 46.2			**Beg/End Sta**	443+00.00 / 868+29.10						
Contract No	03A11	**Contractor Nm**	RIVERSIDE CONTRACTING, INC. - MSLA	**Cont Time**	60	Wrk Day	**Award Dt**	02/08/2012	**Award Amt**	9,135,265.10				
				CO Days	13		**Work Beg**	04/03/2012	**CO Amt**	116,614.28				
				Adj Time	73		**Sub Work Cmplt**	10/28/2013	**Cont Total**	9,251,879.38				
			Time Used 98.63 %	**Time Chrg**	72		**Final Accpt**	03/27/2014						
IM 90-9(110)532			OVERLAYS	9,181,671.60	9,135,265.10	730,821.21	96.04 %	38.00 %	3.13 %					
LODGE GRASS - SOUTH			Big Horn	8,885,625.06	116,614.28	277,678.35								
7014110000			None		9,251,879.38	N								
NELSON-RODNEY (U6449)	406 657-0229		I I-90		N									
Lat/Long	451225 / 1072128		**Beg/End Term**	531.7 / 543.5			**Beg/End Sta**	16+00.00 / 633+92.91						
Contract No	06912	**Contractor Nm**	T & T CONTRACTING, INC.	**Cont Time**	180	Wrk Day	**Award Dt**	10/23/2012	**Award Amt**	994,962.50				
				CO Days	0		**Work Beg**	12/10/2012	**CO Amt**	.00				
				Adj Time	180		**Sub Work Cmplt**	05/14/2013	**Cont Total**	994,962.50				
			Time Used 37.22 %	**Time Chrg**	67		**Final Accpt**	01/30/2014						
STPX 56(56)			ENVIRONMENTAL AND WETLAND	1,391,677.00	994,962.50	79,597.00	101.84 %	105.74 %	8.31 %					
KINDSFATER WETLAND			Yellowstone	1,013,277.90	.00	84,169.15								
5034056000			None		994,962.50	N								
DALSOGLIO-MICHAEL (U1921)	406 444-6250		R OFF		N									
Lat/Long	454144 / 1084146		**Beg/End Term**	/			**Beg/End Sta**	/						

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Trautmann, Chris | **Work Phone** 657-0277 | **Cell Phone** 670-3738 | **Email** ctrautmann@mt.gov

Project Id		**Work Description**		**Engineer Est**	**Award Amt**	**Est C.E.**		**PERCENTAGES**			
Project Description		**County**		**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**		**Contract Used**	**C.E. Used**	**C.E. Cost**	
Project No		**Claim Status**			**Total Amt**	**Mod CE (Y/N)**					
Design Engineer/Phone No		**System/Route**			**Mod CN (Y/N)**						
Contract No 06914	**Contractor Nm** FRONTIER WEST, LLC			**Cont Time**	10	Wrk Day	**Award Dt**	09/23/2014	**Award Amt**	1,198,961.50	
				CO Days	0		**Work Beg**	10/13/2014	**CO Amt**	5,185.00	
				Adj Time	10		**Sub Work Cmplt**	06/01/2015	**Cont Total**	1,204,146.50	
			Time Used	60.00 %	**Time Chrg**	6	**Final Accpt**	09/24/2015			
STPB 300-1(9)1		BRIDGE CONSTRUCTION, REHAB AND F		1,093,640.45	1,198,961.50	215,813.07		96.95 %	47.75 %	8.83 %	
FISH CREEK BRIDGE-1 M S RYEGATE		Golden Valley		1,167,421.05	5,185.00	103,040.47					
8188009000		None			1,204,146.50	N					
OLSEN-JEFF (U6628)	406 444-7610	S	S-300		N						
Lat/Long 461646 / 1091528			**Beg/End Term**	1.4 / 1.2			**Beg/End Sta**	657+50.00 / 668+30.00			
Contract No 07615	**Contractor Nm** KNIFE RIVER CORPORATION - BLGS			**Cont Time**	30	Wrk Day	**Award Dt**	06/23/2015	**Award Amt**	975,985.81	
				CO Days	0		**Work Beg**	08/14/2015	**CO Amt**	.00	
				Adj Time	30		**Sub Work Cmplt**	12/22/2015	**Cont Total**	975,985.81	
			Time Used	60.00 %	**Time Chrg**	18	**Final Accpt**	05/26/2016			
NH STWD(321)		OVERLAYS		1,059,261.10	975,985.81	97,598.58		97.81 %	38.12 %	3.90 %	
ROUNDUP - SOUTH		Musselshell		954,623.60	.00	37,201.22					
8720321000		None			975,985.81	N					
NELSON-RODNEY (U6449)	406 657-0229	N	N-16		N						
Lat/Long 462524 / 1083400			**Beg/End Term**	46.2 / 47.8			**Beg/End Sta**	/			
Contract No 07A14	**Contractor Nm** DICK ANDERSON CONSTRUCTION, INC. - GF			**Cont Time**	20	Wrk Day	**Award Dt**	10/17/2014	**Award Amt**	967,269.68	
				CO Days	0		**Work Beg**	11/20/2014	**CO Amt**	4,444.40	
				Adj Time	20		**Sub Work Cmplt**	05/26/2015	**Cont Total**	971,714.08	
			Time Used	5.00 %	**Time Chrg**	1	**Final Accpt**	09/24/2015			
STPS 500-2(21)25		BRIDGE CONSTRUCTION, REHAB AND F		1,346,284.50	967,269.68	145,090.45		97.13 %	100.89 %	15.51 %	
FLATWILLOW CREEK - 6 M S MOSBY		Petroleum		943,826.12	4,444.40	146,381.81					
8188021000		None			971,714.08	N					
OLSEN-JEFF (U6628)	406 444-7610	S	S-500		N						
Lat/Long 465526 / 1075603			**Beg/End Term**	25.4 / 25.6			**Beg/End Sta**	33+00.00 / 42+00.00			

SiteManager Completed Contracts Construction Report

STMR0076

District 5 Billings

Project Mgr Trautmann, Chris | **Work Phone** 657-0277 | **Cell Phone** 670-3738 | **Email** ctrautmann@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used** / **C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No 08214 | **Contractor Nm** HL CONSTRUCTION, INC.

Cont Time	20 Wrk Day	**Award Dt**	03/11/2014	**Award Amt**	56,362.50
CO Days	0	**Work Beg**	07/08/2014	**CO Amt**	.00
Adj Time	20	**Sub Work Cmplt**	08/04/2014	**Cont Total**	56,362.50
Time Used	50.00 %	**Time Chrg**	10	**Final Accpt**	01/29/2015

HSIP 6902(3)	GUARDRAIL	78,676.50	56,362.50	6,763.50	90.57 %	196.07 %	25.98 %	
SF119 - RAILROAD ST GR & SIGN	Yellowstone	51,048.00	.00	13,261.41				
7891003000	None		56,362.50	N				
WOSOBA-LEROY (U0342) 406 444-1280	U U-6902		N					

Lat/Long 453937 / 1084656 **Beg/End Term** 0.8 / 1.0 **Beg/End Sta** 0+00.00 / 15+16.35

Contract No 08512 | **Contractor Nm** KNIFE RIVER CORPORATION - BLGS

Cont Time	60 Wrk Day	**Award Dt**	06/05/2012	**Award Amt**	1,988,255.15
CO Days	6	**Work Beg**	08/13/2012	**CO Amt**	314,374.25
Adj Time	66	**Sub Work Cmplt**	07/19/2013	**Cont Total**	2,302,629.40
Time Used	78.79 %	**Time Chrg**	52	**Final Accpt**	01/30/2014

STPP 28-2(40)56	OVERLAYS	1,810,096.80	1,988,255.15	159,060.41	96.01 %	61.39 %	4.42 %	
SOUTH OF RED LODGE - S	Carbon	2,210,863.29	314,374.25	97,654.00				
7598040000	None		2,302,629.40	N				
DAHLKE-RYAN (U4059) 406 444-7292	P P-28		N					

Lat/Long 450511 / 109210 **Beg/End Term** 56.358 / 64.154 **Beg/End Sta** 645+41.00 / 231+36.00

Contract No 08B11 | **Contractor Nm** T & T CONTRACTING, INC.

Cont Time	06/15/2012 Cmplt Dt	**Award Dt**	11/29/2011	**Award Amt**	525,738.00
CO Days	0	**Work Beg**	04/24/2012	**CO Amt**	13,924.35
Adj Time	06/15/2012	**Sub Work Cmplt**	08/17/2012	**Cont Total**	539,662.35
Time Used	100.00 %	**Final Accpt**	09/26/2013		

NH 57-4(15)148	SLIDE OR SLOPE STABALIZATION	689,351.10	525,738.00	63,088.56	91.58 %	130.90 %	16.71 %	
E OF WINNETT - SLIDE REPAIR/MT 11-1	Petroleum	494,211.13	13,924.35	82,584.57				
7729015000	None		539,662.35	N				
NELSON-RODNEY (U6449) 406 657-0229	N N-57		N					

Lat/Long 470045 / 1080605 **Beg/End Term** 148.1 / 148.3 **Beg/End Sta** 12+00.00 / 15+75.00

SiteManager Completed Contracts Construction Report

STMR0076

District 5	Billings						
Project Mgr	Trautmann, Chris	Work Phone	657-0277	Cell Phone	670-3738	Email	ctrautmann@mt.gov

Project Id		Work Description	Engineer Est	Award Amt	Est C.E.	PERCENTAGES			
Project Description		County	Cont Paymts	Tot CO Amt	C.E. Costs	Contract Used	C.E. Used	C.E. Cost	
Project No		Claim Status		Total Amt	Mod CE (Y/N)				
Design Engineer/Phone No		System/Route		Mod CN (Y/N)					

Contract No	09B11	Contractor Nm	MONTANA CIVIL CONTRACTORS INC	Cont Time	06/15/2012	Cmplt Dt	Award Dt	11/29/2011	Award Amt	835,658.40					
				CO Days	14		Work Beg	04/03/2012	CO Amt	81,374.70					
				Adj Time	06/29/2012		Sub Work Cmplt	08/28/2012	Cont Total	917,033.10					
			Time Used	110.00	%		Final Accpt	03/27/2014							
STPS 298-1(14)25			SLIDE OR SLOPE STABALIZATION	964,538.50	835,658.40	83,565.84	100.89	%	227.51	%	20.55	%			
S OF MCLEOD SLIDE REPAIR/MT 11-1			Sweet Grass	925,206.97	81,374.70	190,117.15									
7731014000			None		917,033.10	N									
DAHLKE-RYAN (U4059)	406 444-7292	S	S-298		N										
Lat/Long	453545 / 1101026		Beg/End Term	24.5 / 24.9			Beg/End Sta	52+16.17 / 34+16.17							
Contract No	10314	Contractor Nm	RIVERSIDE CONTRACTING, INC. - MSLA	Cont Time	90	Wrk Day	Award Dt	04/08/2014	Award Amt	3,731,425.81					
				CO Days	0		Work Beg	06/16/2014	CO Amt	24,975.00					
				Adj Time	90		Sub Work Cmplt	12/08/2015	Cont Total	3,756,400.81					
			Time Used	88.89	%	Time Chrg	80	Final Accpt	03/24/2016						
STPP 45-1(26)0			OVERLAYS	3,668,070.60	3,731,425.81	223,885.55	100.48	%	72.27	%	4.29	%			
BIG TIMBER - NORTH			Sweet Grass	3,774,423.66	24,975.00	161,793.52									
8153026000			None		3,756,400.81	N									
NELSON-RODNEY (U6449)	406 657-0229	N	P-45		N										
Lat/Long	455407 / 1095809		Beg/End Term	0.0 / 8.0			Beg/End Sta	0+00.00 / 421+00.00							
Contract No	10815	Contractor Nm	HL CONSTRUCTION, INC.	Cont Time	15	Wrk Day	Award Dt	08/18/2015	Award Amt	47,452.50					
				CO Days	0		Work Beg	09/25/2015	CO Amt	- 6,406.80					
				Adj Time	15		Sub Work Cmplt	01/13/2016	Cont Total	41,045.70					
			Time Used	46.67	%	Time Chrg	7	Final Accpt	05/26/2016						
HSIP-G 302-1(10)7			SAFETY	44,391.00	47,452.50	9,490.50	96.38	%	71.47	%	17.15	%			
SF 099 SE OF MOLT			Yellowstone	39,559.29	- 6,406.80	6,783.32									
7181010000			None		41,045.70	N									
WOSOBA-LEROY (U0342)	406 444-1280	S	S-302		N										
Lat/Long	454955 / 1084324		Beg/End Term	7.0 / 5.9			Beg/End Sta	542+25.00 / 590+60.00							

SiteManager Completed Contracts Construction Report

STMR0076

District 5	**Billings**						
Project Mgr	**Trautmann, Chris**	**Work Phone**	657-0277	**Cell Phone**	670-3738	**Email**	ctrautmann@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**	
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used** / **C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**		
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**			

Contract No	**11613**	**Contractor Nm**	WICKENS CONSTRUCTION, INC.	**Cont Time**	150	Wrk Day	**Award Dt**	06/25/2013	**Award Amt**	5,497,847.78			
				CO Days	10		**Work Beg**	08/13/2013	**CO Amt**	296,251.18			
				Adj Time	160		**Sub Work Cmplt**	01/30/2015	**Cont Total**	5,794,098.96			
			Time Used 95.00 %	**Time Chrg**	152		**Final Accpt**	07/30/2015					
STPP-HSIP 45-2(9)33		RECONSTRUCTION, GRADING		5,742,722.04	5,497,847.78	549,784.78	101.55 %	91.07 %	8.51 %				
LEBO CREEK - N & S		Wheatland		5,884,018.71	296,251.18	500,676.47							
4074009000		None			5,794,098.96	N							
TERRY-JEREMY (U2009)	406 444-6226	P	P-45		N								
Lat/Long	461958 / 1095302		**Beg/End Term**	33.4 / 37.9			**Beg/End Sta**	305+00.00 / 541+23.03					
Contract No	**JCC13**	**Contractor Nm**	MOUNTAIN WEST HOLDING COMPANY	**Cont Time**	10/31/2014	Cmplt Dt	**Award Dt**	03/25/2014	**Award Amt**	386,824.96			
				CO Days	0		**Work Beg**	05/28/2014	**CO Amt**	- 4,473.00			
				Adj Time	10/31/2014		**Sub Work Cmplt**	01/23/2015	**Cont Total**	382,351.96			
			Time Used .00 %				**Final Accpt**	05/28/2015					
HSIP STWD(198)		SAFETY		663,746.00	386,824.96	30,946.00	97.05 %	187.00 %	15.59 %				
SF 129-BILLINGS WRONG WAY-PH 1		DISTRICT WIDE, BILLINGS		371,076.70	- 4,473.00	57,869.34							
8004198000		None			382,351.96	N							
WOSOBA-LEROY (U0342)	406 444-1280	I	I-90, I-94		N								
Lat/Long	454536 / 1083217		**Beg/End Term**	/			**Beg/End Sta**	/					

SiteManager Completed Contracts Construction Report | STMR0076

District 5 Billings

Project Mgr Trautmann, Chris | **Work Phone** 657-0277 | **Cell Phone** 670-3738 | **Email** ctrautmann@mt.gov

Project Id	**Work Description**	**Engineer Est**	**Award Amt**	**Est C.E.**	**PERCENTAGES**		
Project Description	**County**	**Cont Paymts**	**Tot CO Amt**	**C.E. Costs**	**Contract Used**	**C.E. Used**	**C.E. Cost**
Project No	**Claim Status**		**Total Amt**	**Mod CE (Y/N)**			
Design Engineer/Phone No	**System/Route**		**Mod CN (Y/N)**				

Contract No PO918 | **Contractor Nm** POLY-CARB INC

Cont Time	06/30/2014	Cmplt Dt	**Award Dt**	10/11/2013	**Award Amt**	283,296.77
CO Days	0		**Work Beg**	06/16/2014	**CO Amt**	.00
Adj Time	06/30/2014		**Sub Work Cmplt**	08/04/2014	**Cont Total**	283,296.77
Time Used	100.00 %		**Final Accpt**	01/29/2015		

HSIP 52-2(39)49	TIED	SAFETY	.00	197,034.19	.00	100.01 %	.00 %	4.05 %
SF109 SKD TRTMNT - E OF KALISPELL		Flathead	197,047.70	.00	7,984.32			
7507039000		None		197,034.19	N			
HARDAN-CHRIS (U0820)	406 444-9221	P		N				
Lat/Long 0 / 0		**Beg/End Term**	/		**Beg/End Sta**	/		
HSIP 16-2(15)48	TIED	SAFETY	.00	86,262.58	.00	100.00 %	.00 %	9.07 %
SF119-SKID TRTMNT S OF ROUNDUP		Musselshell	86,262.58	.00	7,825.16			
7893015000		None		86,262.58	N			
OLSEN-JEFF (U6628)	406 444-7610	N NH 16		N				
Lat/Long 0 / 0		**Beg/End Term**	/		**Beg/End Sta**	/		
Contract Totals for PO918			.00	283,296.77	.00	100.00 %	.00 %	5.58 %
Project Count 2			283,310.28	.00	15,809.48			
				283,296.77				

Project Mgr Totals for	**Trautmann, Chris**	32,295,602.98	31,094,349.81	2,877,156.74	98.50 %	71.05 %	6.49 %
Cont Count	18	31,502,188.26	886,464.56	2,044,247.34			
Project Count	19		31,980,814.37				

SiteManager Completed Contracts Construction Report

STMR0076

		Engineer Est / Cont Paymts	Award Amt / Tot CO Amt / Total Amt	Est C.E. / C.E. Costs	PERCENTAGES Contract Used	C.E. Used	C.E. Cost
District 1 - Missoula		434,666,763.97	397,711,091.02	35,404,228.79	98.12 %	86.81 %	7.38 %
Cont Count	189	416,228,989.38	26,497,342.16	30,735,877.47			
Project Count	242		424,208,433.18				
District 2 - Butte		407,076,285.81	378,807,062.95	38,733,073.27	98.66 %	80.88 %	7.98 %
Cont Count	164	392,400,378.67	18,908,441.58	31,328,222.21			
Project Count	213		397,715,504.53				
District 3 - Great Falls		398,531,310.39	383,616,295.02	34,157,668.84	97.55 %	97.19 %	8.42 %
Cont Count	173	394,123,560.77	20,423,631.84	33,198,599.74			
Project Count	221		404,039,926.86				
District 4 - Glendive		322,471,650.36	316,298,269.59	31,468,712.29	97.81 %	79.98 %	7.67 %
Cont Count	99	327,925,107.13	18,970,745.87	25,167,904.84			
Project Count	106		335,269,015.46				
District 5 - Billings		429,188,824.05	414,815,204.72	39,580,846.89	98.91 %	76.59 %	7.13 %
Cont Count	144	425,251,444.68	15,127,606.87	30,316,877.54			
Project Count	156		429,942,811.59				
Statewide Totals		1,991,934,834.58	1,891,247,923.30	179,344,530.08	99.13 %	85.64 %	7.78 %
Cont Count	769	1,973,832,411.58	99,927,768.32	153,583,843.57			
Project Count	938		1,991,175,691.62				